

# TECK RESOURCES LIMITED – LEGACY PROPERTIES SÄ DENA HES MINE DECOMMISSIONING AND RECLAMATION

# 2014 RECLAMATION ACTIVITIES AND AS-BUILT REPORT

Submitted to: Teck Resources Limited Bag 2000 Kimberley, BC V1A 3E1

Submitted by: Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Limited 495 Prospect Street, Suite 1 Fredericton, New Brunswick E3B 9M4

March 2015

TE133102



March 30, 2015

Teck Resources Limited Bag 2000 Kimberley, BC V1A 3E1

Att: Mr. Gerry Murdoch, AScT Project Manager, Legacy Properties

#### Re: Sä Dena Hes Mine, Yukon Territory 2014 Reclamation Activities and As-Built Report

Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Limited (Amec Foster Wheeler), has prepared this report to describe the 2014 decommissioning and reclamation activities as part of the overall Sä Dena Hes Mine closure, at the Sä Dena Hes Mine, near Watson Lake, Yukon Territory.

The report provides a description of decommissioning and reclamation activities completed in 2014 and related as-built documentation. The activities were completed under the monitoring of Amec Foster Wheeler's field Construction Monitoring Team.

We trust this report is satisfactory and meets your approval. If you have any questions or comments regarding the information contained herein, please contact the undersigned.

Sincerely,

Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Ltd.

John Pugh, M.Eng., P.Eng. Project Manager Tel.: + 1 506 458 1000 Fax: + 1 506 450 0829 E-mail: john.pugh@amecfw.com

SDH\_RPT\_ASBLT\_2014 RECLAMATION ACTIVITES\_R0

Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Limited 495 Prospect Street, Suite 1 Fredericton, NB E3B 9M4 Tel +1 (506) 458-1000 Fax +1 (506) 450-0829

www.amecfw.com



### EXECUTIVE SUMMARY

The 2014 decommissioning and reclamation activities associated with the Sä Dena Hes Mine Decommissioning and Reclamation project, at the SDH Mine in the Yukon Territory, were carried out between April 19, 2014 and October 14, 2014. Amec Foster Wheeler provided Construction Monitoring services for the work throughout this period. This report includes a description of all Teck-managed decommissioning and reclamation activities completed during the 2014 phase of the overall reclamation project.

Key decommissioning and reclamation activities included:

- Tailings Management Area (TMA) Decommissioning
  - (i) Dewatering of South Pond and Reclaim Pond
  - (ii) Deconstruction of South Dam and Reclaim Dam
  - (iii) Construction of drainage channels through TMA and relocation of Camp Creek
  - (iv) Quarry operations at km 17 of the main site access road
  - (v) Cover construction across areas of exposed tailings
  - (vi) Demolition of decant water control structure and decant pipeline
- Mountain Works
  - (i) Permanent Portal closures
  - (ii) Infilling of open pits
  - (iii) Reshaping of waste rock dumps
  - (iv) Permanent sealing of ventilation raises
  - (v) Removal of remote shops, shacks, ventilation equipment, core racks and cores
- Electrical Decommissioning
  - (i) Removal of electrical cables
  - (ii) Removal of electrical poles and associated components
  - (iii) Removal of pad-mounted and above-ground transformers
  - (iv) Removal of electrical panels from site pump shacks
- Tank Decommissioning
  - (i) Removal of tanks associated with former mining operations
  - (ii) Dewatering of Aboveground Storage Tank (AST) dyke and removal of liner
- Other Works including:
  - (i) Road maintenance
  - (ii) Concrete breaking at mill site
  - (iii) Mill site and Golden Hills Shop area capping and shaping
  - (iv) Removal of pipelines
  - (v) Removal of core racks and core
  - (vi) Landfill activities and landfill maintenance
  - (vii) Decommissioning of groundwater monitoring wells
  - (viii) Installation of erosion protection measures
  - (ix) Construction of helipads for future monitoring
  - (x) Demolition of Exploration Camp and other mining shacks
  - (xi) Reclamation of North Creek Dyke
  - (xii) General site clean-up



The above-noted activities and associated as-built conditions are described in this report. The reclamation activities were generally completed in accordance with the design and parameters outlined in the Detailed Decommissioning and Reclamation Plan (DDRP) (Teck Sä Dena Hes Operating Corporation, 2013) for the project. Changes, deviations from, and additions to the original design or proposed construction are documented in the appropriate report sections.

Other activities (site tours, installation of monitoring wells, surveying, consultation activities, seed collection program, site infrastructure work, etc.) also took place at the site during the 2014 work period. These activities are also briefly discussed.

Included in this report are general site plans, figures showing various work locations, Issued for Construction drawings, as-built drawings, photographic logs, and other pertinent information from the construction period.



## TABLE OF CONTENTS

1.0	INTF	DUCTION	1
2.0	BAC	GROUND	2
3.0	PRO	ECT ORGANIZATION	3
4.0	2014	VORK OVERVIEW AND IMPLEMENTATION APPROACH	4
5.0	<b>TAIL</b> 5.1	Image: Section 2016 Section 2017 Sectio	5 5 7 8 9 10 11 11 14 14 14 15 15 15 15 15 15 16 16 16 16 17
6.0	ΜΟ	ITAIN WORKS	-
	6.1	GENERAL DECOMMISSIONING ACTIVITIES 5.1.1 Jewelbox Zone 6.1.1.1 Portal Closures 6.1.1.2 Waste Rock Dump Reshaping 6.1.1.3 Open Pit Infilling 6.1.1.4 Ventilation Raise Closures	
	6.2	<ul> <li>Burnick Zone</li> <li>6.1.2.1 Portal Closures</li> <li>6.1.2.2 Waste Rock Dump Reshaping</li> <li>MOUNTAIN WORKS DESIGN DEVIATIONS</li> <li>Jewelbox Zone</li> <li>6.2.1.1 Jewelbox 1380 Portal Closure</li> <li>6.2.1.2 Main Zone Open Pit Infill</li> </ul>	

2014 Sä De	Reclan			As-Built Report ory	amec	foster	wheeler	*
	6.3	6.2.2 OTHE 6.3.1 6.3.2 6.3.3 6.3.4 6.3.5 6.3.6 6.3.7 6.3.8	6.2.1.4 Burnick 6.2.2.1 6.2.2.2 R ACTIVI Ore Hau Concent Core Dis Remote Construe Sedimer Groundy	Ventilation Raise Closu Hydrocarbon Capping Zone Burnick 1200 Sampling Hydrocarbon Capping ITIES I trate and Concrete Haul sposal Core Rack Work ction of Exploration Carr nt Pond Excavation, Car water Monitoring Well Ex al and Disposal of Used of	p Location p Access Roa pping and Line (tensions	ad r Removal.		25 26 26 26 26 27 27 27 27 27 27 27 27 28 28 28 28
7.0								
	7.1			COMMISSIONING ACTI CABLE / ELECTRICAL F				
	7.2 7.3	-		ABLE / ELECTRICAL F	-			
	7.3 7.4			R DECOMMISSIONING				
8.0	TAN	-		IONING				-
	8.1	GENE	RAL DEC	COMMISSIONING ACTI	VITIES			32
	8.2			AL				
	8.3			CONTAMINATED WATE				
	8.4	REMC	VAL OF	LINER				32
9.0	отч		COMMIS	SIONING AND RECLAI		oke		22
5.0								

9.0	OTH	ER DECOMMISSIONING AND RECLAMATION WORKS	33
	9.1	GENERAL SITE CLEAN-UP	33
	9.2	MILL CONCRETE BREAKING / CAPPING / RESHAPING AND GOLDEN HIL	LS
	SHO	P AREA CAPPING	33
	9.3	ROAD MAINTENANCE	34
	9.4	LANDFILL ACTIVITIES	35
	9.5	NORTH CREEK DYKE	37
	9.6	PIPELINE WORKS	37
		9.6.1 Installation of 200 mm HDPE Pipeline for TMA Decommissioning	
		9.6.2 Removal of Pipeline from Site Access Roads	
		9.6.3 Pipeline Salvage	
	9.7	REMOVAL OF NON-PERMITTED WASTE	
	9.8	CORE RACKS	39
	9.9	ROLLED EROSION CONTROL BLANKET INSTALLATION	39
	9.10	GROUNDWATER MONITORING WELL DECOMMISSIONING	40
	9.11	SEED APPLICATION	41
	9.12	HELIPAD CONSTRUCTION	41
	9.13	EXPLORATION CAMP	41



10.0 PROJECT MILESTONE TIMELINE	42
11.0 OTHER 2014 SITE ACTIVITIES	43
11.1 TECK CONSULTATION ACTIVITIES	
11.1.1 SRK Consulting	
11.1.2 Golder Associates	
11.1.3 Azimuth Consulting Group	43
11.1.4 Summit Environmental Consultants / Liard First Nation	
Corporation	
11.2 SEED COLLECTION PROGRAM	
11.3 SITE INFRASTRUCTURE / TECK GENERATOR WORK	
11.4 CARETAKER MOBILE HOME WORK	44
11.5 SITE VISITS	
	46
12.0 CLOSING REMARKS	

#### LIST OF FIGURES

#### PAGE

Figure 3.1:	2014 Decommissioning Phase Organizational Structure
0	5 5

## LIST OF TABLES

#### PAGE

Table 5.1:	Reclaim Pond Daily Discharge	6
Table 5.2:	South Pond Daily Discharge.	7
Table 5.3:	Turbidity Exceedances at MH28-A Construction Compliance Point	
Table 9.1:	2014 Reclamation Activities Water Usage	. 35
Table 10.1:	Major Project Milestones and Completion Dates	
Table 11.1:	Yukon Regulatory Site Visits	. 45



Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015

## LIST OF APPENDICES

Appendix A Appendix B Appendix C Appendix D Appendix E Appendix F Appendix G Appendix H Appendix I Appendix J Appendix L Appendix M Appendix N	Figures TMA Decommissioning Issued for Construction Drawings TMA Decommissioning As-built Drawings TMA Decommissioning Photographs Mountain Works Issued for Construction Drawings Mountain Works Issued for Construction Drawings Mountain Works As-built Drawings Mountain Works Photographs Ventilation Raise Laboratory Concrete Strength Testing Documentation Ventilation Raise Modified Design Drawings Tracking Documentation for Hazardous Waste and Contaminated Material Electrical Decommissioning Photographs Transformer PCB Testing Documentation Tank Decommissioning Photographs Other Site Activities Photographs Mill Area As built Drawings
••	5 5 1
Appendix O	Mill Area As-built Drawings
Appendix P	Landfill As-built Drawings
Appendix Q	Groundwater Monitoring Well Decommissioning Logs



# 1.0 INTRODUCTION

This report has been issued by Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Limited (Amec Foster Wheeler), to describe the as-built conditions from activities associated with the decommissioning and reclamation activities of the Sä Dena Hes (SDH) Mine that were completed in 2014. Amec Foster Wheeler has compiled this report on behalf of Teck Resources Limited (Teck) by gathering information provided by the Amec Foster Wheeler Construction Monitoring Team who were on site daily and from information provided by the General Contractors carrying out the work.

This report contains various sections. Section 2.0 provides general background for the SDH Mine prior to the 2014 construction phase. Section 3.0 provides the project organizational chart for the 2014 construction phase. Section 4.0 provides a breakdown of the various work packages and implementation approach for the reclamation project. Sections 5.0 through 9.0 describe the work activities carried out and as-built conditions from the 2014 decommissioning program for each work package. Section 10.0 provides a project milestone timeline. Section 11.0 describes other activities carried out in 2014 including consultant works and regulator site visits.

Also included in this report are figures and drawings from various locations of the work site which describe the as-built conditions.



# 2.0 BACKGROUND

The SDH property is located close to Yukon's southern boundary with British Columbia, approximately 70 km by road from the Town of Watson Lake. The mine site is reached via the Robert Campbell Highway, north of Watson Lake. At approximately km 47 of the Robert Campbell Highway, a 25 km access road leads to the mine site.

Mining commenced in September 1991 and ceased in December 1992. During the 16 months of production, approximately 700,000 tonnes of ore were mined and processed. Approximately 120,000 tonnes of zinc concentrates were produced at a grade of 59% zinc and 54,000 tonnes of lead concentrates at a grade of 77% lead. Production ceased in 1992 due to a downturn in metal prices. After that time both the mining and mill operations ceased and the property was placed in a state of care and maintenance. A full-time caretaker resided at the site over the duration of the care and maintenance period, which ended in April 2014.

The SDH Mine Detailed Decommissioning and Reclamation Plan (DDRP) (Teck Sä Dena Hes Operating Corporation, 2013) details the closure plan for the mine, associated infrastructure and site features. The key activities associated with the overall project are as follows:

- Demolish and dispose of site infrastructure
- Seal underground mine workings
- Re-slope waste rock dumps
- Remove the Reclaim and South Dams
- Decommission, cap, and reclaim the tailings facility
- Cap and re-vegetate mine facilities
- Final closure works related to the reclamation and closure of the mine site

Implementation of the DDRP began in September 2013. In 2013, minor works were carried out to prepare for the bulk of decommissioning and reclamation activities to take place in 2014 and 2015. The key activities carried out in 2013 were as follows:

- Pumping of water from South Pond into Reclaim Pond
- Demolition of mine camp and office complex facilities
- Removal of some of the High Density Polyethylene (HDPE) and steel pipeline
- Landfill operation and maintenance for disposal of demolition debris

A general site plan is provided in Appendix A as Figure SDH00\_FIG\_12.



# 3.0 PROJECT ORGANIZATION

Figure 3.1 below describes the organizational structure for the 2014 implementation phase of the decommissioning and reclamation project.





Figure 3.1: 2014 Decommissioning Phase Organizational Structure





## 4.0 2014 WORK OVERVIEW AND IMPLEMENTATION APPROACH

The majority of the decommissioning and reclamation activities associated with the overall project were carried out in 2014. In order to achieve the aggressive 2014 scope of work and schedule, an implementation strategy was developed and activities were separated into several main work packages for tendering:


- Tailings Management Area (TMA) Decommissioning
- Mountain Works
- Electrical Decommissioning
- Tank Decommissioning

In addition to the above-noted main work packages, several work activities were carried out by local First Nations Contractors, including:

- Road maintenance
- Mill site concrete breaking and capping
- Pipeline removal
- Demolition of small structures
- Groundwater monitoring well decommissioning

Details from all work activities presented above are described in Sections 5.0 through 9.0 of this report.

The dismantling, salvage, and demolition of the mill and associated infrastructure was carried out and managed by the mill purchaser (JDS Energy & Mining Inc.). Details of these activities are provided under separate cover.





# 5.0 TAILINGS MANAGEMENT AREA DECOMMISSIONING

The TMA consisted primarily of three earth structures (North Dam, South Dam, and Reclaim Dam), two water impoundments (South Pond and Reclaim Pond), tailings deposition zones (North Tailings Pond, South Tailings Zone), and a section of drainage channel known as the Camp Creek Diversion Channel. The Camp Creek Diversion Channel was constructed prior to the commencement of mining operations to divert Camp Creek to the west and keep water out of the TMA. The various features of the TMA are labelled in Figure SDH03\_FIG\_07 (Appendix A). Issued for Construction (IFC) drawings for the TMA decommissioning are provided in Appendix B with as-built drawings provided in Appendix C. Select photographs from TMA decommissioning construction are provided in Appendix D.

## 5.1 General Decommissioning Activities

The TMA decommissioning works were carried out by Cobalt Construction Ltd. (Cobalt). The objective was to dewater the impoundments behind the South Dam and Reclaim Dam structures, remove both structures, construct a cover across exposed tailings areas, restore the natural (pre-mining operations) alignment of Camp Creek through the Reclaim Pond area, and construct channels through the TMA to allow the passage of surface drainage water through the facility. A Sediment Retaining Structure (SRS) and spillway were also established for sedimentation control.

#### 5.1.1 Dewatering of Reclaim and South Ponds

Dewatering of the impoundments behind the Reclaim Pond and South Pond were of critical importance to the successful execution of the project. The existing water license (Yukon Water Board License Number QZ99-045) stipulated the following: "In no case shall the periods of discharge exceed a cumulative total of ninety days. In no case shall the discharge exceed a rate of 228 m<sup>3</sup> per hour or a quantity of 490,000 m<sup>3</sup> per year."

Under these parameters, dewatering was carried out starting with pumping from the Reclaim Pond. When the Reclaim Pond was dewatered, the pumping system was relocated to the South Pond.

For all pumping operations, a 0.15 m submersible pump intake was placed in the pond using a floating raft to support the pump. The pumping system was powered by a generator set up at the pumping location. Water discharge was monitored by two persons at all times and water was released under controlled pumping conditions into the lower end of Camp Creek below the Reclaim Dam through a diffuser. Pumping was monitored using a Grey Line Instruments Portable Doppler Flow Meter (PDFM) 5.0. The dewatering pipeline system included a 200 mm suction hose and a 150 mm discharge hose. They were connected with a 250 mm HDPE diameter section of pipe which included a steel gate valve for flow adjustments required based on flow meter readings. For dewatering of the South Pond, a 200 mm HDPE pipeline was installed along the east bank of the former Reclaim Pond to carry South Pond water around the



Reclaim Pond working area to discharge it into Camp Creek. The dewatering activities were monitored 24 hours per day, seven days per week.

During the early stages of pumping operations, the water elevation in the Reclaim Pond continued to rise despite continual pumping. This was primarily due to spring freshet inflows, precipitation and South Pond water discharging through the open decant tower culvert in the South Dam. The water elevation in the South Pond was initially below the invert elevation of the decant structure culvert. However, during the Spring the water level continued to rise and eventually water began discharging into the Reclaim Pond through the decant structure. Water discharged through the structure for several consecutive days, however, due to the criticality of emptying the Reclaim Pond to allow other construction activities to take place, stop logs were installed in the decant structure to block the flow of the water through the culvert. Once the stop logs were installed, the water level in the Reclaim Pond began to recede as spring freshet slowed and water from upstream of the South Dam was contained within the impoundment behind the dam.

Initial pumping timeframe estimates from the project designer, SRK Consulting (SRK), were in the range of 47 to 50 days to complete the dewatering of both impoundments. However, an increase in pumping days was required to complete dewatering, due primarily to spring freshet inflows and surface runoff from precipitation events during pumping operations. Despite the increase in pumping time, draining of both ponds was completed within permitted timeframes. A total of 47.83 days of pumping from the Reclaim Pond was achieved, with a total of 251,326 m<sup>3</sup> of water discharged from the Reclaim Pond between the dates of May 14, 2014 and July 1, 2014 (see Table 5.1 for daily breakdown of pumping volumes).

Table 5.1. Reclaim Tond Daily Discharge							
Date (2014)	Discharge (m <sup>3</sup> )	Date (2014)	Discharge (m <sup>3</sup> )	Date (2014)	Discharge (m <sup>3</sup> )		
May 15*	4,386.17	May 31	5,370.81	June 16	5,375.92		
May 16	5,382.14	June 1	5,377.72	June 17	5,371.68		
May 17	5,378.55	June 2	5,390.43	June 18	5,367.35		
May 18	5,372.53	June 3	5,366.57	June 19	5,381.33		
May 19	5,373.18	June 4	5,381.31	June 20	5,299.89		
May 20	5,379.92	June 5	5,184.75	June 21	5,389.37		
May 21	5,390.89	June 6	5,381.73	June 22	5,391.50		
May 22	5,370.44	June 7	5,378.05	June 23	5,393.34		
May 23	5,403.40	June 8	5,381.63	June 24	5,399.73		
May 24	5,388.22	June 9	5,403.45	June 25	5,390.18		
May 25	5,382.74	June 10	5,386.41	June 26	5,371.69		
May 26	5,378.86	June 11	1,007.64	June 27	5,390.56		
May 27	5,397.00	June 12	5,390.74	June 28	5,280.10		
May 28	5,386.28	June 13	5,385.80	June 29	5,389.74		
May 29	5,381.76	June 14	5,360.75	June 30	5,386.90		
May 30	5,387.59	June 15	5,380.12	July 01**	4,079.48		

Table 5.1:Reclaim Pond Daily Discharge

\*Note: Pumping from the Reclaim Pond began at 3:40 PM on May 14. However, metrics were reported on a 24-hr basis from 12:00 PM to 12:00 PM. Therefore, all May 14 pumping hours were captured on the discharge volume for May 15.

\*\*Note: Reclaim Pond pumping ended at 6:20 am on July 01.



A total of 32.50 days of pumping from the South Pond was achieved, for a combined total of 80.33 days of dewatering. A total of 163,002 m<sup>3</sup> of water was discharged from the South Pond between the dates of July 2, 2014 and August 4, 2014 (see Table 5.2 for daily breakdown of pumping volumes) for a combined total of 414,328 m<sup>3</sup> of water discharged during the TMA decommissioning works. Pumping was declared completed on August 4, 2014.

Date (2014)	Discharge (m <sup>3</sup> )	Date (2014)	Discharge (m <sup>3</sup> )	Date (2014)	Discharge (m <sup>3</sup> )		
July 03*	4,271.98	July 14	675.61	July 25	5,373.98		
July 04	5,376.86	July 15	900.00	July 26	5,372.80		
July 05	5,370.20	July 16	5,376.00	July 27	5,408.61		
July 06	5,384.29	July 17	5,376.00	July 28	5,355.45		
July 07	5,376.92	July 18	1,680.00	July 29	5,365.82		
July 08	5,373.20	July 19	5,381.46	July 30	5,358.35		
July 09	5,376.96	July 20	5,367.11	July 31	5,365.42		
July 10	5,387.07	July 21	5,402.81	August 01	5,292.42		
July 11	5,376.48	July 22	5,380.87	August 02	5,370.32		
July 12	5,370.02	July 23	5,367.11	August 03	5,364.75		
July 13	5,375.97	July 24	5,381.46	August 04**	5,045.76		

 Table 5.2:
 South Pond Daily Discharge

\*Note: Pumping from the South Pond began at 5:00 PM on July 02. However, metrics were reported on a 24-hr basis from 12:00 PM to 12:00 PM thus all July 02 hours were captured on the discharge volume for July 03. \*\*Note: South Pond pumping ended at 10:30 am on August 04.

#### 5.1.2 Water Management during Construction

Following dewatering of the Reclaim Pond and South Pond, water management in the TMA was controlled by Cobalt primarily by using two, 50 mm pumps installed in various sump locations in the Reclaim Pond area to collect surface water inflows coming from mountain runoff and spring freshet. The water management efforts facilitated construction of the drainage channels and the cover construction across exposed areas of pond bottoms. Some excess water was pumped back up into the South Pond and some was pumped into a Y-connection which fed to the South Pond 200 mm drainage pipeline. Inflows slowed following spring freshet but never ceased and continual water management was required through the duration of the work.

Sediment and erosion control was implemented throughout the duration of construction. Challenges were encountered with the control of sediment, particularly during periods of moderate to heavy precipitation. Mitigative measures taken to control these issues included installation of erosion and sediment control fencing and hay bales within the Reclaim Pond area, and at the lower end of the Camp Creek Drainage Channel near the lower tie-in. As work progressed and the new channels were being constructed, extra silt fencing and hay bales were installed in problem areas along the edges of the drainage channels.

The construction monitoring compliance point for the maximum allowable turbidity of 15 nephelometric turbidity units (NTU) was established at MH28-A, which was located just upstream of where Camp Creek intersects with Portal Creek. The location of MH28-A is shown in Figure SDH03\_FIG\_07 (Appendix A). During the construction period, a total of fourteen environmental non-compliances of turbidity exceedance were recorded. Of these exceedances,

amec foster wheeler 😽

eleven were recorded by Cobalt, two were recorded by Liard First Nation Development Corporation (LFNDC) environmental monitors, and one was recorded by Amec Foster Wheeler. Table 5.3 provides the dates on which exceedances were recorded. The Table also provides the turbidity reading that was taken on the date of exceedance, time of sample and sampling body (i.e. Cobalt, LFNDC, or Amec Foster Wheeler). It should be noted that exceedances were reported on a day by day basis. For example, if LFNDC and Cobalt reported an exceedance on the same day (which is noted in the table below), this was only documented as one exceedance.

	Table 5.3: Turbidity Exceedances at MH28-A Construction Compliance Point						
Date (2014)	MH28-A Reading (NTU)	Sample Time	Sampling Body				
May 22	30.70	04:15:00 PM	LFNDC				
May 23	25.90	08:00:00 AM	Cobalt				
July 03	77.70	08:00:00 AM	Cobalt				
July 04	59.03	08:00:00 AM	Cobalt				
July 05	36.97	08:00:00 AM	Cobalt				
August 24	27.73	08:00:00 AM	Cobalt				
August 25	18.17*	08:00:00 AM	Cobalt				
August 27	22.03*	08:00:00 AM	Cobalt				
August 29	20.13	08:00:00 AM	Cobalt				
September 06	> 15.00**	12:00:00 AM	Cobalt				
September 07	54.80	08:00:00 AM	Cobalt				
September 12	19.10	10:30:00 AM	LFNDC				
September 16	18.60	02:45:00 PM	Cobalt				
September 28	51.10	12:00:00 PM	Amec Foster Wheeler				

Table 5.3: Turbidity Exceedances at MH28-A Construction Compliance Point

\* Note: LFNDC also reported exceedances on these dates.

\*\* Note: Based on visual observation due to out of range turbidity values.

Mitigative measures were deployed to address the exceedances, including installation of additional erosion and sediment control fencing and hay bales. During the final phases of construction, frequent precipitation events caused several exceedances even with fencing and hay bales in place. Cobalt installed several additional control measures including construction of rills using a bulldozer running perpendicular to the slopes, additional erosion and sediment control fencing, hay bales and diversion of surface runoff where possible. Additionally, all areas on and around the Reclaim Pond and South Pond areas were seeded in October in an effort to promote vegetation growth (refer to Section 9.11).

## 5.1.3 Deconstruction of Reclaim Dam

Dam deconstruction closely followed dewatering operations. Excavation of the Reclaim Dam began on July 2, 2014 and excavation ended on September 13, 2014. Material from the excavation of the Reclaim Dam was primarily placed in Borrow Pit "G" (located just west of the Reclaim Dam). Some of the Reclaim Dam material was also used for cover construction across the former Reclaim Pond in zones identified by Golder Associates Ltd. (Golder) as requiring capping due to elevated metals concentrations. Excavation of the Reclaim Dam was carried out in multiple cuts (typically 2 to 3 m per cut) to restore original ground elevations.



Overall, 86,171 m<sup>3</sup> of material was excavated from the Reclaim Dam including the toe buttress rock which accounted for 2,992 m<sup>3</sup> of the overall quantity. The dam fill material from the Reclaim Dam excavation that has been stockpiled in Borrow Pit G will be available for use in 2015 as capping material across other disturbed site locations if required. The material stockpile was shaped and contoured in such a manner that would permit re-vegetation efforts to take place in the event no material is hauled from Borrow Pit G in 2015.

In completing the deconstruction of the Reclaim Dam, the dam footprint was excavated to original ground and blended into the surrounding topography on the upstream and downstream sides of the former dam. The as-built conditions associated with the deconstruction of the Reclaim Dam are shown in Drawing SDH\_03\_B\_C\_0006 (Appendix C).

The Camp Creek Diversion Channel, exit chute, and associated culverts near the west limit of the Reclaim Dam remain in place. Although these were to be decommissioned as part of the overall TMA decommissioning work, they were left in place due to field conditions encountered during construction. This deviation is further described in Section 5.2.1.

### 5.1.4 Deconstruction of South Dam

Excavation of the South Dam began on July 31, 2014 and ended on October 01, 2014. Excavated South Dam material was hauled and placed as cover across the North Tailings Pond, South Tailings Pond and the grassy area north of the South Pond. Excavation was conducted in multiple cuts (typically 2 to 3 m per cut) to restore original ground elevation.

During deconstruction, the concrete decant structure and associated culvert sections buried within the dam were demolished. The concrete structure was blasted using explosives. Blasted concrete segments and rebar were hauled to the on-site landfill for disposal. The culvert sections were removed from the dam during excavation and were crushed and hauled to the landfill for disposal. As excavation of the South Dam continued near the decant structure location, it was observed that the blast did not completely demolish the base of the concrete tower. To avoid further blasting and causing a large fill requirement, the base of the tower was left in place and covered with South Dam material. The area was blended into the surrounding topography.

Overall, 140,846 m<sup>3</sup> of material was excavated from the South Dam including a small amount of rock from the downstream slope which accounted for approximately 600 m<sup>3</sup> of the overall quantity. The SRS was constructed by leaving in place a low-profile berm from the upstream toe of the former dam. A rock lined spillway, 33.3 m long, overlying nonwoven geotextile was constructed through the SRS. The spillway was constructed to accommodate a 1 in 1000 year discharge event. The SRS is approximately 80 m long and has a crest elevation of approximately 1,087.7 m (all elevations geodetic). The spillway through the SRS has an as-built invert elevation of approximately 1,085.7 m. The upstream face of the SRS is built with a 2H:1V slope. The downstream slope of the SRS is constructed at 2.5H:1V. The crest across the SRS is 4 m in width. The crest elevation and spillway invert elevation were set at approximately 1 m above original design elevations after SRK reviewed field conditions following the dewatering of



the South Pond impoundment. This design change is further described in Section 5.2.2. The as-built conditions associated with the construction of the SRS and spillway are shown in Drawing SDH\_03\_B\_C\_0003 (Appendix C).

Saturated conditions near the base of the former South Dam were encountered during excavation of the South Drainage Channel, which is connected to the spillway through the SRS. Seepage from the sediment retaining pond upstream of the SRS, and from the east abutment of the former dam, entered the channel excavation during construction. Seepage water was collected and pumped back up into the sediment retaining pond during construction in this area.

In completing the deconstruction of the South Dam, the dam footprint was excavated to original ground (with exception of the SRS) and blended into the surrounding topography on the upstream and downstream sides of the former dam. The as-built conditions associated with the deconstruction of the South Dam are shown in Drawing SDH\_03\_B\_C\_0007 (Appendix C).

In addition to excavation of South Dam material, the original overflow spillway near the west limit of the former dam was decommissioned. The overflow spillway consisted of two 900 mm diameter Corrugated Steel Pipe (CSP) culverts which were removed, crushed and hauled to the landfill for disposal. One smaller culvert (approximately 200 mm diameter) was installed to the immediate east of the two 900 mm diameter culverts during construction as a temporary means of diverting water away from the work area. This culvert was left in place to divert surface water from the west into a wooded area just south of the former South Dam and will be removed in 2015.


#### 5.1.5 Channel Construction

Three riprap lined channels were constructed within the TMA to direct surface drainage water through the area following decommissioning activities; the South Drainage Channel, the Camp Creek Drainage Channel, and the North Drainage Channel. The following lengths of channels were constructed:

- South Drainage Channel: 212 m
- Camp Creek Drainage Channel: 805 m
- North Drainage Channel: 285 m

The South Drainage Channel was constructed from the SRS spillway through the footprint of the former South Dam, and south of the former South Dam to a convergence with the newly constructed Camp Creek Drainage Channel.

The Camp Creek Drainage Channel was constructed from the upstream end of the Camp Creek Diversion Channel through the former Reclaim Pond area and connects with Camp Creek approximately 100 m south of the former Reclaim Dam. The Camp Creek Drainage Channel upper tie-in was originally designed to connect with the Camp Creek Diversion Channel approximately 113 m upstream of the as-built tie-in. This design change is further described in Section 5.2.4. Additionally, at the lower tie-in, the Camp Creek Drainage Channel was connected roughly 25 m above the designed tie-in to Camp Creek. This change is further described in Section 5.2.5. Clearing and grubbing of the Camp Creek Drainage Channel was required for approximately 300 m of the upstream end of the channel, located west of the former





Reclaim Pond. Grubbings were crushed and placed alongside the channel through this area. Additionally, over 1,500 m<sup>3</sup> of organic material from channel excavation along this section of the alignment was hauled to the on-site landfill as described in Section 9.4. There was also a minor amount of clearing and grubbing required near the outfall of the Camp Creek Drainage Channel. Tree cover and brush were crushed and cast alongside the channel.

The North Drainage Channel was constructed along the east side of the former South Pond and serves to convey water from the North Tailings Areas through the former South Pond area and discharges the water into the sediment retaining pond, upstream of the SRS. The water conveyed through the North Drainage Channel is retained in the sediment retaining pond, allowing sediment to settle prior to water discharging through the SRS spillway. The alignment of the North Drainage Channel was altered from the design alignment which had the channel running through the low point of the South Pond. This change is further described in Section 5.2.3.

The as-built alignments of the newly constructed drainage channels are shown in Drawing SDH\_03\_B\_C\_0001 (Appendix C). Typical as-built cross-sections and profiles of the channels are also shown in Drawings SDH\_03\_B\_C\_0003, SDH\_03\_B\_C\_0004 and SDH\_03\_B\_C\_0005 (Appendix C).

All drainage channels were excavated, lined with nonwoven geotextile and covered with riprap to provide erosion protection. Material excavated from channel alignments was spread along the sides of the channels and was blended into the surrounding topography. The material was spread in such a manner that would not block surface flow toward the channels. Geotextile was installed using a labour crew with the assistance of an excavator. The geotextile material was either stitched or overlapped a minimum of 3 m to ensure sufficient cover.

Riprap for construction of drainage channels was obtained from two sources. The first source was from a rock quarry established at km 17 of the SDH main access road. Further details on the quarry operations are provided in Section 5.1.7. A total of 5,492 m<sup>3</sup> of rock from the quarry was used as riprap. The second source of rock was from the toe buttresses of the South Dam and Reclaim Dam. A total of 3,592 m<sup>3</sup> of rock was salvaged from the dam buttresses for use as riprap.

#### 5.1.6 Cover Construction

Cover construction was carried out across areas of exposed tailings using excavated dam fill material. These areas (North Tailings Pond and South Pond) were capped to prevent wind erosion, to minimize the impact of dust and to provide growth medium over the tailings for future re-vegetation. The cover is also to reduce surface ponding and promote runoff of non-contact water. Cover construction consisted of a minimum 0.5 m lift of dam material across areas of exposed tailings. Dam material was hauled to cover locations using rock trucks and was generally spread by bulldozers. In soft areas, an excavator was used to place material across the exposed tailings.

On construction drawing SDH-DR-02 (Appendix B), the design for cover construction is shown in zones as "proposed tailings cover", "borrow area to be decompacted and re-vegetated", and "potential tailings cover area". This Drawing has been updated showing the as-built areas of



cover construction (Appendix C, Drawing SDH\_03\_B\_C\_0001). There were several modifications to the cover design, as follows:

- The northwest corner of the North Tailings Pond, although classified as "Covered Tailings (Existing)" on the construction drawings, was covered with dam material (described in Section 5.2.7)
- A grassy area north of the "Proposed Tailings Cover" in the South Pond was covered (described in Section 5.2.8)
- Although Borrow Pit "G" was not identified as an area to be covered, excavated Reclaim Dam material was placed in this borrow pit (described further in Section 5.2.9)

As cover construction proceeded across the North Tailings Pond, difficulties were encountered with respect to placement of the cover material. Tailings were discovered to be piping up through the cover due to apparent increases in pore pressure beneath the surface. The tailings material formed small "volcanoes" on the surface. Upon investigation, it was observed that the tailings were piping up through small vertical pathways through the cover. These were repaired by waiting until the pressures had released (and the tailings had stopped coming to the surface and had dried out) and excavating and hauling the material to the working face of cover construction. The material was then covered with dam material. At the south end of the North Tailings Pond, the existing cofferdam was shaped to provide drainage from the tailings cover and the crest of the structure was reduced and tied into the downstream slope which was blended into the wooded area to the south of the cofferdam. At the north end of the North Tailings Pond, ponding of surface water was observed on the constructed cover, primarily near the northeast corner. To mitigate this, a shallow drainage trench was constructed from east to west to shed the ponded water off the cover toward a treed area along the west side of the North Pond.

A test pit program was conducted to confirm the minimum cover depth of 0.5 m had been achieved across the North Tailings Pond area. The test pit program involved digging 100 test holes to measure the depth of cover. The GPS coordinates of each test hole were plotted and the locations are shown in Figure SDH03\_FIG\_08 (Appendix A). All test holes achieved the minimum 0.5 m depth of cover, with the exception of two test holes in the northwest corner which had only 0.3 m of cover. However, these two test pit locations are in an area which had previously been capped and therefore a 0.5 m cover was present despite only 0.3 m of dam fill material having been placed across this location.

Areas identified as "Potential Tailings Cover" were partially covered as shown in as-built Drawing SDH\_03\_B\_C\_0001 (Appendix C). Within the South Pond potential tailings cover area, the South Pond above the rock cofferdam was covered with excavated South Dam material. Cover construction across the South Pond was challenging due to the slope of the area and the instability of the material on the pond bottom. Cobalt initially began placing cover in a north to south fashion. However, saturated pond bottom material sitting on the sloped bottom was observed to be sloughing southerly with the direction of the slope. Construction was ceased and Cobalt instead began working in a southwest to northeast fashion pushing material upslope and toward the eastern bank of the former South Pond. Cobalt continued to push cover material over the exposed pond bottom which pushed tailings into a localized area



along the east bank of the former South Pond. The depth of tailings in this zone is unknown; however is estimated to be in the order of 2 to 3 m deep. This area of the former South Pond is labelled on the various as-built drawings as a "deep tailings cell". In capping the remainder of the pond, the tailings material was pushed into this deep tailings cell and as cover proceeded in the direction of this cell, berms were constructed around the cell as cover proceeded higher and higher in elevation. For the final lift of material, an excavator was used to broadcast material across the cell from all sides as the area was too soft to cap using a machine to push material across the zone. The deep tailings cell comprises an area of approximately 1,121 m<sup>2</sup> of the overall South Pond area cover construction. Construction of the cover in this area was completed late in the year and limited monitoring of the performance of this area was able to be carried out. Additionally, groundwater was observed to be seeping through the cover just north of the deep tailings cell. This groundwater was channeled around the deep tailings cell and conveyed into the sediment retaining pond; however it is possible some of the groundwater is also entering the cell, potentially further affecting the integrity of the area. The deep tailings cell will potentially require additional remediation in 2015, particularly before significant vegetation is established across the area.

The former Reclaim Pond was also identified on the construction drawings as a potential cover area. Once the Reclaim Pond was dewatered and the pond bottom dried out, Golder conducted an assessment of the pond bottom to determine areas that needed to be capped based on the metals concentration of the soil. Cover construction consisted of a minimum 0.5 m lift of dam material across exposed areas. Golder determined areas on both sides of the proposed Camp Creek Drainage Channel alignment that would require capping with clean dam fill material. Cobalt covered these zones using material from the Reclaim Dam. As construction proceeded, it became apparent that ponding of water was occurring on exposed areas of pond bottom that were not classified as requiring cover. To ensure positive drainage into the newly constructed drainage channels was maintained throughout the entire Reclaim Pond area, Cobalt proceeded with cover construction across the remainder of the exposed areas of the former pond bottom, also to a minimum 0.5 m lift. This was established primarily by using material from the South Dam as it was being excavated. Areas covered in the former Reclaim Pond are shown in Drawing SDH\_03\_B\_C\_0001 (Appendix C).

Overall, 155,081 m<sup>2</sup> of area were covered with excavated dam material as part of the cover construction component of the TMA decommissioning works. Areas covered included:

- North Tailings Pond (including northwest corner): 87,745 m<sup>2</sup>
- South Pond: 22,954 m<sup>2</sup>
- Grassy area north of South Pond: 5,490 m<sup>2</sup>
- Reclaim Pond: 38,892 m<sup>2</sup>

In addition to the areas noted above, 15,064 m<sup>2</sup> of Borrow Pit "G" were covered with the stockpiled dam material from the Reclaim Dam. However, this area is not accounted for in the total area of cover construction as it was not identified as an area requiring cover material. Some of the material from Borrow Pit "G" will likely be excavated and used as cover across other disturbed site locations in 2015.



## 5.1.7 Quarry Operations

A quarry was developed at km 17 of the SDH main access road for production of riprap material for erosion protection as part of channel construction. SRK carried out a testing program prior to the 2014 construction phase to determine the quality of the rock from a material quantity and environmental perspective. Geochemical analysis of bedrock samples determined that the quarry rock was acceptable as quarried riprap.

The quarry was designed as a strip running parallel to the main access road. A culvert was installed to allow access across the existing ditch alongside the road at km 17. Cobalt spent significant effort stripping overburden material from the quarry site using an excavator. The overburden material was excavated, hauled in a rock truck and stockpiled at either end of the quarry footprint. Cobalt hired a subcontractor who carried out drilling and blasting activities at the quarry site using a series of blasts to generate riprap in the following sizes:

- D<sub>50</sub> = 0.3 m
- D<sub>50</sub> = 0.4 m
- D<sub>50</sub> = 0.5 m

Once Cobalt had completed drilling and blasting activities, they began hauling material to the TMA for placement in the newly constructed drainage channels. Riprap was sorted and extracted from the quarry using an excavator and two end dump trucks transported rock to various locations of the TMA. Overall, 5,492 m<sup>3</sup> of rock were extracted from the quarry.

Reclamation of the quarry site was carried out near the end of the construction period and consisted of placing unused blasted rock and some overburden within the quarry blast holes and against the vertical faces of the quarry to promote positive drainage from the site. It is likely that further riprap material will be required from the quarry in 2015 and thus not all overburden was returned to the quarry footprint. Once all rock extraction is completed in 2015, the remainder of the overburden material will be placed and shaped to restore an aesthetically pleasing slope and for long-term stability.

## 5.2 Tailings Management Area Decommissioning Design Deviations

Over the course of the TMA decommissioning works, deviations from, or additions to, the original design of the works were carried out during the execution of the project. These deviations / changes were reviewed and approved by SRK (project designer) and/or Teck prior to their implementation. Many of the deviations were briefly introduced throughout Section 5.1 and are further described in the following subsections.

#### 5.2.1 Decommissioning of Camp Creek Diversion

It was determined that the Camp Creek Diversion Channel would be left in place in 2014 as it was observed to be gathering surface runoff from west of the TMA and directing the flow away from the newly exposed areas of the former Reclaim Pond, with the accumulated runoff water ultimately discharging through the exit chute. The only work conducted was the extraction of



salvageable rock from the exit chute for use as riprap in the rock cofferdam constructed in the South Pond. Immediately downstream of the culverts near the west abutment of the former Reclaim Dam, the exit chute was diverted into the wooded area to the west. The diversion channel will continue to provide a catch basin to prevent spring thaw and heavy rain runoff from this catchment area from entering the former Reclaim Pond area. This will assist with sediment and erosion control in early 2015. Once vegetation is established in 2015, the diversion channel may be decommissioned as planned or it may remain with culverts removed and side slopes blended into the surrounding topography.

## 5.2.2 Sediment Retaining Structure and Spillway Elevation

The SRS and associated spillway elevations were modified based on field conditions following the dewatering of the South Pond. The original design SRS crest elevation and design spillway invert elevation were raised 1 m due to the elevation of the South Pond bottom being higher than anticipated. SRK had based their design for the SRS and spillway on a historical bathymetric survey and had assumed the low point of the pond to be at elevation 1083.0 m. Survey data from Yukon Engineering Services (YES) confirmed that the lowest elevation of the bottom of the sediment retaining pond behind the SRS was approximately 1084.1 m. Therefore, using the surveyed field conditions following pond dewatering, SRK revised the design by raising the design crest elevation of the SRS from 1086.7 m to 1087.7 m and raising the design spillway invert elevation from 1085.0 m to 1086.0 m.

## 5.2.3 Re-alignment of North Drainage Channel

The alignment and length of the North Drainage Channel were modified based on field conditions. Channel construction required all channels to be built on suitable (i.e. non-tailings) material, which was not possible along the original design alignment. Approximately 100 m of the design alignment was eliminated as the area north of the proposed tailings cover was also capped as part of the cover construction. Water discharging through the grassy area was forced to the east of the newly constructed cover in this area. Additionally, the alignment of the remainder of the channel was altered to run east of the original design, along the east side of the former South Pond, which kept the drainage water away from the tailings area and allowed the channel to be built in competent ground.

#### 5.2.4 Removal of Camp Creek Drainage Channel Section "R"

Approximately 113 m of the design alignment of the Camp Creek Drainage Channel was eliminated. Section "R" of the design alignment was removed and the upper tie-in of the new drainage channel to the diversion channel was constructed at roughly Station 0+820 of the design alignment. The position downstream was modified and a smooth hydraulic transition into the tie-in location was constructed to avoid an abrupt angle in the channel. This revised tie-in location was practical for the following reasons:

- Avoided disturbing natural vegetation cover upstream of the tie-in location
- Reduction in the amount of clearing and grubbing required
- Reduction in quantity of riprap material required



## 5.2.5 Camp Creek Drainage Channel Outfall

The alignment of the Camp Creek Drainage Channel near the outfall was altered slightly to the west and the tie-in itself was constructed approximately 25 m upstream of the proposed tie-in shown on the construction drawings. The channel was tied in at this location to avoid, as much as possible, aligning it through soft subgrade caused by a beaver dam and pond that were removed as part of the works (under Yukon Environment's Wildlife Act Permit, License 5682). The new channel was tied in to Camp Creek to aesthetically connect the channels, providing a natural appearance. Constructing the additional 25 m of channel downstream of the as-built tie-in as per original design would have necessitated an additional diversion of water through undisturbed land and would have required further clearing, excavation, and riprap.

### 5.2.6 Rock Cofferdam

A rock cofferdam was constructed to improve ground stability at the South Pond during cover construction and to prevent migration of tailings material from the bottom of the South Pond toward the sediment retaining pond. It was observed during early stages of cover construction near the northern portion of the South Pond that construction methodology created a wave of tailings material from the pond bottom that was being pushed southerly toward the sediment retaining pond. Construction ceased and Cobalt, Amec Foster Wheeler, and Teck held discussions regarding altering the methodology of cover construction from north-south to south-north and also discussed the concept of constructing a rock cofferdam as a protection structure in the event of further sloughing of tailings material toward the sediment retaining pond and SRS. The rock cofferdam concept was presented to SRK, who accepted its construction.

The rock cofferdam was constructed near the southern portion of the former South Pond, just north of the sediment retaining pond. The location of the structure is shown in Appendix C on various as-built drawings. The rock cofferdam was constructed using rock sourced primarily from the exit chute of the Camp Creek Diversion Channel. Much of the rock from the exit chute was large in diameter, ranging between 0.8 m to 1.2 m. Larger rock was placed at the base of the rock cofferdam for stability. Smaller rock was placed near the top of the cofferdam. The structure was built with a crest width of approximately 6 m and base width of approximately 8 m. The structure has a height of approximately 1 m with side slopes at roughly 1H:1V. Much of the bottom layer of rock sank into the pond bottom due to the soft nature of the tailings material. Overall, approximately 294 m<sup>3</sup> of rock were used to construct the cofferdam.

The rock cofferdam achieved its purpose of providing a barrier in the event of tailings material from the pond bottom migrating toward the sediment retaining pond during cover construction, which was not observed upon alteration of the cover construction methodology as noted above. Further assessment of the overall South Pond cover will be carried out in 2015.

#### 5.2.7 Cover Construction across Northwest Corner of North Tailings Pond

According to the construction drawings (Appendix B), cover construction across the North Tailings Pond was to exclude a section in the northwest corner labeled "Covered Tailings (Existing)". Cover construction across this area was directed by Teck during a site visit.



Although cover material had been placed across this area in previous years, the cover thickness was unknown. Teck requested cover construction be carried out across this area in 2014 to ensure a minimum 0.5 m of cover material was in place.

#### 5.2.8 Cover Construction across Grassy Area North of South Pond

Cover construction across the South Pond was extended to the north across a grassy area between a tailings mound at the north extent of the area and a treed area that exists just south of the cofferdam. Overall, 5,490 m<sup>2</sup> of area was covered outside of the designed "potential cover area". This task was added to the scope of work due to test pits conducted by Golder which confirmed the presence of tailings beneath the vegetation. Although the majority of this area was successfully covered with a minimum of 0.5 m of dam fill material, the northeast corner of this grassy area was left uncovered to ensure drainage was sustained through the area. Previously, water draining from the North Tailings Pond through the cofferdam would flow through the treed and grassy areas along the west edge. The water would then flow to the east around the tailings mound into the South Pond. With the re-alignment of the North Drainage Channel (as discussed in Section 5.2.3), water needed to flow along the edge of the constructed cover into the inlet of the North Drainage Channel. Further capping across the remainder of the grassy area may be carried out in 2015 upon review of drainage pathways.

### 5.2.9 Borrow Pit "G"

Borrow Pit "G" is located west of the former Reclaim Dam and comprises an area of just over 15,000 m<sup>2</sup>. It was not designated as an area requiring cover construction as part of the TMA Decommissioning works. Much of the material removed from the Reclaim Dam was placed in Borrow Pit "G" in a stockpile, as Cobalt determined that the material was not required for cover construction and that the majority of material for cover construction could be sourced from the South Dam excavation activities. In order to achieve the design for the TMA decommissioning works, all of the Reclaim Dam material needed to be excavated to original ground. Therefore, unneeded excavated material was stockpiled in Borrow Pit G. The material was shaped and contoured to promote drainage in the event that no material is relocated from this location and re-vegetation efforts are carried out over this area in 2015.



# 6.0 MOUNTAIN WORKS

Mining operations at the SDH Mine described in Section 2.0 were carried out in two mountain zones of the site known as Jewelbox and Burnick. The locations of these zones are shown in Figures SDH01\_FIG\_03 and SDH02\_FIG\_04, respectively (Appendix A). Mining operations within the Jewelbox Zone included underground and open pit mining while mining within the Burnick Zone included only underground mining. IFC drawings for the Mountain Works are provided in Appendix E with as-built drawings provided in Appendix F. Select photographs from Mountain Works construction are provided in Appendix G.

## 6.1 General Decommissioning Activities

The Mountain Works reclamation activities generally consisted of permanent sealing of mine workings, reshaping of waste rock dumps, infilling of open pits, and construction of permanent reinforced concrete caps over ventilation raises. Other minor decommissioning activities were carried out including demolition of remote small shacks and core racks, removal of mine workings infrastructure, and excavation of sediment ponds. The Mountain Works were carried out by KPI Northern Ltd. / 16142 Yukon Inc. (KPI). Work began on June 16, 2014 and was substantially completed on October 1, 2014.

## 6.1.1 Jewelbox Zone

Jewelbox Hill is located immediately west of the mill complex. As part of the closure activities at Jewelbox Hill, three Portal closures, two open pit infills, construction of two ventilation raise caps, and reshaping of four waste rock dumps were carried out.

## 6.1.1.1 Portal Closures

Within the Jewelbox Zone, there are three Portal entrances into the hillside: Jewelbox 1250 Portal, Jewelbox 1380 Portal, and Jewelbox 1408 Portal.

The Jewelbox 1250 Portal extended 3 m into the mountain. There was no temporary plug previously installed. No ventilation pipes were installed in this Portal due to the shallow Portal opening. An excavator used material from the adjacent waste rock dump to seal the Portal and contour the seal to a 2H:1V slope. Fencing above the Portal opening was also removed and the seal was blended into the surrounding terrain. The Jewelbox 1250 Portal access road was left in place as it extends beyond the Portal to provide access to a groundwater monitoring well. The as-built conditions associated with the construction of the Jewelbox 1250 Portal plug are shown in Drawing SDH01\_B\_C\_0005 (Appendix F).

The Jewelbox 1380 Portal has drainage water exiting the Portal opening which drains into the mountain via cracks in the bedrock at the base of the Main Zone Open Pit. A French drain with geotextile cover was installed to promote the continued draining of Portal water into the mountain. This was a design change which is described in Section 6.2.1.1. Two ventilation pipes, separated by 1 m vertically, were then installed using an excavator. The pipes were




bedded with fine-grained material from the SDH gravel pit to protect them from being damaged during the open pit infilling process. The HDPE pipes were installed approximately 5 m into the Portal opening. The pipes extended through the open pit and out past the slope of the adjacent waste rock dump. The ends of the pipes were capped with a wire mesh and clamp to minimize blockage. To complete the Portal seal above the French drain and ventilation pipes, waste rock material was pushed into the Main Zone Open Pit as part of the open pit infill operation which sealed the remainder of the Portal entrance while also infilling the Main Zone Open Pit. This is further discussed in Section 6.1.1.3. The Jewelbox 1380 Portal plug was constructed with minor deviations from the original design shown on the Construction Drawings. These deviations are discussed further in Section 6.2.1.1. Due to safety considerations, foot personnel were not permitted near the Portal entrance and all work was carried out using heavy equipment. Due to safety considerations, the as-built conditions of the Portal plug were confirmed using visual inspection and photographic documentation, rather than survey. The as-built conditions based on the visual inspection are shown in Drawing SDH01\_B\_C\_0001 (Appendix F).

The Jewelbox 1408 Portal had previously been sealed with a non-engineered temporary plug. The plug was removed using an excavator reaching in as far as safely possible. Material used for the plug was sourced from the Jewelbox waste rock dump and screened to +100 mm using a loader, excavator and grizzly screen. Two HDPE ventilation pipes were installed approximately 9 m into the Portal opening using an excavator. The pipes were separated by a vertical distance of 1 m and covered using the plug material. The pipes extended out from the plug and were cut off from where they were found protruding from the reshaped waste rock dump slope. The ends of the pipes were capped with a wire mesh with clamp to prevent blockage. After the pipes were installed, the remaining +100 mm material was used to plug the Portal and re-shape the plug slope to 2H:1V. The as-built conditions are shown in Drawing SDH01\_B\_C\_0003 (Appendix F).

## 6.1.1.2 Waste Rock Dump Reshaping

Waste rock dump reshaping was carried out to reduce the steepness of slopes and increase the stability of the disturbed areas. On Jewelbox Hill, several waste rock dumps existed between elevations of approximately 1380 m to 1408 m around the eastern and northern faces of the mountain from mining operations that took place within the Main Zone Open Pit, Jewelbox Open Pit, Jewelbox 1408 Portal, and Jewelbox 1380 Portal. At Jewelbox 1250 level, a small waste rock dump existed from mining operations within the shallow Jewelbox 1250 Portal.

The general procedure for waste rock dump reshaping involved excavators pulling back the crest, pulling up the slope and depositing material at higher elevations for reshaping using bulldozers. This reshaping effort included covering newly constructed Portal seals at all Jewelbox Portal locations except for the Jewelbox 1380 Portal closure which was covered during the infilling of the Main Zone Open Pit. Once the waste rock dump reshaping was completed, the only visual indication of a Portal existing beneath the surface is the HDPE ventilation/drainage pipes protruding from the reshaped slopes.





Previously, the Jewelbox waste rock dumps (other than Jewelbox 1250) were connected via a series of access roads, ramps, and switchbacks. Steep slopes existed along the crests of the waste dumps and access roads were steep and contained drop offs in several areas. The end product of the reshaping effort of these waste rock dumps included removal of the access roads and ramps and blending together all of the various waste rock dumps. The reshaped slopes were also blended into the newly infilled Jewelbox Open Pit, described in Section 6.1.1.3. The Jewelbox mountain slope is now one continuous graded slope extending from the former location of the Jewelbox 1408 Portal to the eastern limit of the Main Zone Open Pit. To produce the continuous slope, bulldozers were first used to create benches for the excavators to travel on and pull up material. Additional considerations were given for the reshaping of the waste rock dump near the former 1408 Portal location as Golder had identified zones of hydrocarbon contamination that required the area to be covered rather than excavated and then reshaped (refer to Section 6.2.1.4). Upon completion of the reshaping effort, an access road was left in place to access the groundwater monitoring well (MW13-03) that exists in the slope near the former Jewelbox 1408 Portal. This monitoring well was extended as part of the reclamation of the slope. This is further described in Section 6.3.7. Additionally, an access road remains below the Main Zone Open Pit to the former Exploration Camp location to provide access to the upper levels of Jewelbox Hill and Burnick Hill for 2015 construction activities.

At the Jewelbox 1250 waste rock dump, a single excavator was able to reshape the waste rock dump due to the small footprint. The reshaping effort was blended into the Portal seal for the Jewelbox 1250 Portal plug. No ventilation/drainage pipes had been required for this particular Portal. An access road exists through the reshaped slope to reach a groundwater monitoring well (MW13-13) west of the waste rock dump location.

#### 6.1.1.3 Open Pit Infilling

There were two open pits infilled on Jewelbox Hill; the Jewelbox Open Pit and Main Zone Open Pit. These open pits were blasted into the hillside during historical mining operations and the highest portion of the cut was approximately 20 to 30 m above the pit floors.

The Jewelbox Open Pit was filled by using a bulldozer to rip and push material from the adjacent waste rock dump to the east. The open pit was infilled sufficiently such that it was blended into the reshaped waste rock dump slopes as previously described. Material from the sediment ponds on Jewelbox Hill was also deposited into the Jewelbox Open Pit and covered with fill material. The sediment pond excavation and reclamation activities are further described in Section 6.3.6. Infilling operations were ceased when it was determined by Teck that the open pit was sufficiently infilled and tied into the surrounding topography. A minor vertical bedrock face remains near the southwestern extent of the former open pit. Otherwise, all sides of the open pit infill have been tied into the surrounding terrain and original slopes and the infill material shaped to shed water and prevent ponding.



At the Main Zone Open Pit, the initial infill was completed by pushing material adjacent to the Jewelbox 1380 Portal into the open pit using a bulldozer. This infill also served to complete the remainder of the Jewelbox 1380 Portal plug, by placing material above the previously installed plug material as described in Section 6.1.1.1. Once the adjacent waste rock material was exhausted, the infill procedure was modified. This modification is described in Section 6.2.1.2. The final product of the Main Zone Open Pit infill has left a minor vertical face along the southern and western faces of the open pit. The open pit infilling was ceased when it was determined by Teck that the pit had been sufficiently infilled. The open pit was infilled such that it achieved substantial tie-in with the surrounding topography. The ventilation pipes that were installed as part of the Jewelbox 1380 Portal plug were protected from the infilling process, and extend through the open pit, to bottom out to the side of the mountain as previously described.

## 6.1.1.4 Ventilation Raise Closures

Two ventilation raises (Jewelbox Summit and Jewelbox 1408) on Jewelbox Hill were permanently sealed with reinforced concrete caps. The mine workings on Jewelbox Hill were ventilated by two raises that extended up from the underground workings to "daylight" on the hillside. One of the ventilation raises (Jewelbox Summit Ventilation Raise) is located near the summit of Jewelbox Hill, while the other (Jewelbox 1408 Ventilation Raise) is located immediately up-slope from 1408 Portal. Both ventilation raises required significant upgrades to the access roads using an excavator to allow access for construction of reinforced concrete caps over both raises. These roads were decommissioned once all work was completed. Prior to installation of the caps, concentrate material from the mill site, core material, ore material, and metals-contaminated concrete were deposited into the raises prior to permanent covers being constructed. This work is further discussed in Sections 6.3.1 through 6.3.3.

The Jewelbox 1408 Ventilation Raise had been temporarily sealed with a piece of horizontal CSP culvert to block the entrance. The culvert was removed using an excavator and concentrate material was placed in the ventilation raise and covered with local borrow material to the top of the raise. The Jewelbox Summit Ventilation Raise had been temporarily sealed with a chain link fence across wooden supports which were removed prior to filling the raise. This was removed and subsequently KPI deposited material within the shaft.

Once both ventilation raises were filled with concentrate and other material, formwork was constructed at each ventilation raise and steel reinforcing bar (rebar) was installed in preparation for the concrete pour. Anchoring steel bars were installed as specified. Once the formwork and reinforcing bars were in place for each cap, a monolithic concrete pour was carried out. The concrete was mixed on site using delivered materials and KPI's volumetric cement mix truck. Six test cylinders were collected (three at each ventilation raise) in order to conduct 7-day, 14-day, and 28-day concrete test breaks. Following the concrete pour at each location, the ventilation raises caps were covered with an insulating blanket to protect them from the elements and promote curing of the concrete. After 7 days had passed, and the 7-day break results had been received, the blankets were removed. A stainless steel ventilation pipe was installed through the center of each cap. The concrete caps were buried using locally available material to construct a minimum cover of 1 m. The ventilation pipes were left



protruding from the fill material overtop of both ventilation raise caps. The locations of each ventilation raise are shown in Figure SDH01\_FIG\_03 (Appendix A). The as-built conditions associated with each of the ventilation raises, including cover material, are provided in Drawing SDH01\_B\_C\_0006 (Appendix F).

The concrete was tested for 7-day, 14-day, and 28-day strength. The results for the 28-day strength were as follows:

- Jewelbox 1408 Ventilation Raise: 32.4 MPa (minimum required: 30 MPa)
- Jewelbox Summit Ventilation Raise: 31.5 MPa (minimum required: 30 MPa)

All laboratory test results documentation for the ventilation raise concrete caps are provided in Appendix H. It should be noted that the original design for the ventilation raise caps, prepared by Yukon Engineering Services (YES), was modified based on field conditions and Contractor (KPI) requests. These modifications are described in Section 6.2.1.3.

### 6.1.2 Burnick Zone

Burnick Hill is located approximately 4 km north of the mill complex. As part of the closure activities at Burnick, three Portals were closed and two waste rock dumps were re-shaped.

### 6.1.2.1 Portal Closures

Within the Burnick Zone, there are three Portal entrances into the hillside: Burnick 1200 Portal, Burnick 1200 Ventilation Portal, and Burnick 1300 Portal.

The Burnick 1200 Portal had previously been sealed with a non-engineered plug. The Portal had existing drainage which was conveyed through a culvert beneath the Burnick 1200 access road. The plug was removed using an excavator reaching in as far as safely possible. Material used for the plug was sourced from the Burnick 1200 waste rock dump. Plug material was screened to +100 mm using a loader, excavator and grizzly screen. Two HDPE ventilation pipes were installed approximately 9 m into the Portal opening using an excavator. The pipes were separated by a vertical distance of 1 m and covered using the plug material. The pipes extended out from the plug and were cut off from where they were found protruding from the reshaped slope. The ends of the pipes were capped with a wire mesh and clamp to prevent blockage. After the pipes were installed the remaining +100 mm material was used to plug the Portal and re-shape the plug slope to 2H:1V. Existing water drainage from the Portal was retained. A water sampling station was connected to the existing drainage culvert. This change from the initial plan for the Burnick drainage water is further discussed in Section 6.2.2.1.

The Burnick 1200 Ventilation Portal was previously sealed with ventilation and heating units from former mine operations. These units were removed using an excavator and were hauled off-site by KPI. Rock material used for the plug was sourced from the Burnick 1200 waste rock dump and was screened to +100 mm. Two HDPE ventilation pipes were installed approximately 9 m into the Portal opening using an excavator. The pipes were separated by a vertical distance of 1 m and covered using the plug material. The pipes extended out from the



plug and were cut off from where they were found protruding from the reshaped slope. The ends of the pipes were capped with a wire mesh with clamp to prevent blockage. After the pipes were installed the remaining +100 mm material was used to plug the Portal and re-shape the plug slope to 2H:1V.

The Burnick 1300 Portal had previously been sealed with a non-engineered plug. The plug was removed using an excavator reaching in as far as safely possible. Material used for the plug was sourced from the Burnick 1300 waste rock dump screened to +100 mm using a loader, excavator, and grizzly screen. Two HDPE ventilation pipes were installed approximately 9 m into the Portal opening using an excavator. The pipes were separated by a vertical distance of 1 m and covered using the plug material. The pipes extended out from the plug and were cut off from where there were found protruding from the reshaped slope. The ends of the pipes were capped with a wire mesh with clamp to prevent blockage. After the pipes were installed the remaining +100 mm material was used to plug the Portal and re-shape the plug slope to 2H:1V.

## 6.1.2.2 Waste Rock Dump Reshaping

The two waste rock dumps reshaped at Burnick were the 1200 waste rock dump and the 1300 waste rock dump. These were reshaped using the same general procedure as the waste rock dumps reshaped on Jewelbox Hill, with reclaimed material being brought up the slope and tied into the original mountain slopes to improve the overall stability of the mountainside. The Burnick 1200 waste rock dump comprised an area of approximately 14,000 m<sup>2</sup> and contained the steepest slopes of all of the site's waste rock dumps. Reclamation of waste rock was conducted in several lifts with KPI reclaiming material from near the bottom of the waste rock pile bringing it up the slope to the plateau of the dump. Excavators were used to reclaim material and bulldozers were used to tie the reclaimed material into the original slope. The Burnick 1300 waste rock dump comprised an area of approximately 5,000 m<sup>2</sup>. Reshaping of the 1300 waste rock dump was carried out using two excavators to reclaim waste rock from below the crest and bring the material up the slope. A bulldozer was used to spread the reclaimed material and to shape the final slope.

Ventilation / drainage pipes from the 1200 Portal and 1200 Ventilation Portal were left protruding from the 1200 waste rock dump reshaped slope. The ventilation / drainage pipes from the 1300 Portal were left protruding from the reshaped 1300 waste rock dump slope. The as-built conditions associated with the waste rock dump reshaping (and associated Portal plug closures) are shown in Drawings SDH02\_B\_C\_0001, SDH02\_B\_C\_0002 and SDH03\_B\_C\_0003 (Appendix F).

Golder had identified zones of hydrocarbon contamination in the plateau of the 1200 waste rock dump and these zones were covered with reclaimed material and the cover was tied into the overall waste rock dump reshaped slope (refer to Section 6.2.1.4). A groundwater monitoring well (MW13-06) is located at the 1200 waste rock dump. The reshaping process projected to cover the monitoring well below its original height. Therefore, the well casing was lowered by KPI. This is further discussed in Section 6.3.7. Additionally, a helipad was constructed at the



northern extent of the 1200 waste rock dump. A narrow access road was constructed across the reshaped slope to the helipad location to maintain vehicular access. A rock fence that existed above the 1200 Portal and 1200 ventilation Portal was removed when the waste rock dump was tied into the original slope. The fencing was deposited in the on-site landfill.

# 6.2 Mountain Works Design Deviations

Over the course of the mountain works, deviations from, or additions to, the original design of the works were carried out during the execution of the project. These deviations / changes were reviewed and approved by Teck prior to their implementation. Many of the deviations were briefly introduced throughout Section 6.1 and are further described in the following subsections.


## 6.2.1 Jewelbox Zone

### 6.2.1.1 Jewelbox 1380 Portal Closure

The initial design for the closure of the Jewelbox 1380 Portal consisted of two HDPE ventilation / drainage pipes bedded in crusher fines at the bottom of the Portal opening (separated by a vertical distance of 1 m) and extending across the base of the Main Zone Open Pit to its northern extent at the northern face of Jewelbox Hill. The initial design also included the construction of a berm at the mouth of the Portal opening which was designed to capture existing seepage flow from within the Portal and discharge it through the HDPE pipe which runs through the open pit. The water would then have been discharged from the open pit on the northern face of Jewelbox Hill. The water has historically drained from the Portal into cracks in the bedrock in the base of the open pit. The design for this Portal plug was altered to allow the drainage to maintain its historical drainage pattern. The Portal plug design was changed to include construction of a French drain extending from the Portal entrance to the cracks in the bedrock in the base of the open pit. The Portal plug HDPE ventilation / drainage pipes were raised by the thickness of the French drain (1 m). The French drain was constructed approximately 1 m high and consisted of coarse waste rock from adjacent waste rock dumps which was screened to +100 mm using a loader, excavator and grizzly screen. The French drain was overlain by a layer of non-woven geotextile to prevent fines from the pipe bedding layer to enter the French drain and potentially block the drainage path of the Portal water. The remainder of the Portal plug was built per original design, and as previously described in Section 6.1.1.1. Photographs of the Jewelbox 1380 Portal plug are provided in Appendix G.

## 6.2.1.2 Main Zone Open Pit Infill

The Main Zone Open Pit was originally designed to be infilled using local material located above the open pit and along the sides. The adjacent material was depleted early during the infill operation. To facilitate further infill, material from the Jewelbox waste rock dump was transported using an excavator and rock truck to a plateau above the open pit. A bulldozer was used for pushing the material down into the open pit. The concept for the infilling of both open pits on Jewelbox Hill was to completely infill them and tie the sides into the surrounding topography with promotion of positive drainage. Due to the size of the Main Zone Open Pit and





lack of nearby fill material, not all of the open pit was infilled. However, the infill of the Main Zone Open Pit promotes positive drainage and is tied into the surrounding topography as much as possible.

### 6.2.1.3 Ventilation Raise Closures

The designs for the ventilation raise caps constructed at the Jewelbox 1408 ventilation raise and the Jewelbox Summit ventilation raise required changes to accommodate field conditions. The original design for both ventilation raises had assumed that a vertical shaft existed below the entrance and that the entrance itself would be symmetrically regular or square in shape to allow the construction of a symmetrical cap. The original design drawings for the ventilation raises are provided in Appendix E.

At Jewelbox 1408, the raise was not vertical and also appeared to extend into the mountain at an angle of approximately 45 degrees. Additionally, the raise had been built with vertical bedrock faces around a portion of the opening. The opening itself was not perfectly rectangular and did not have any side supports. Part of the opening appeared to have caved in at some point. The original design would not have covered the Portal. KPI brought an engineer from Liard Engineering & Management to site to review the field conditions and subsequently submitted a revised proposed design for the Jewelbox 1408 ventilation raise cap. The revised design was submitted to YES for review and was subsequently approved. The approved revised design drawing for the Jewelbox 1408 ventilation raise is provided in Appendix I. The actual size of Jewelbox 1408 vent raise was approximately 2 m x 2.5 m. The reinforced concrete cap was constructed 3 m x 3 m. KPI constructed the cap per their approved revised design.

For Jewelbox Summit, KPI's hired engineer assessed the field conditions and submitted a revised design for the monolithic concrete slab to cover the opening. The revised design was submitted to address the actual dimensions of the opening. The approved revised design drawing was reviewed and approved by YES and is provided in Appendix I. The ventilation raise opening was approximately 2.5 m x 2.5 m. The cap was constructed at 3.4 m x 3.4 m. KPI constructed the cap per their approved revised design.

#### 6.2.1.4 Hydrocarbon Capping

In 2013, Golder informed Amec Foster Wheeler/Teck that there was an area near the Jewelbox 1408 Portal contaminated with hydrocarbons. These hydrocarbons required a minimum 60 cm thick cover. This area was delineated by YES surveyors directed by Golder during remediation efforts in 2013. The approximate area of hydrocarbon contamination is shown on Drawing SDH01\_B\_C\_0002 (Appendix F). A cross section through this area (Drawing SDH01\_B\_C\_0004) shows the original ground elevation, hydrocarbon cap layer, and the final as-built surface constructed. The hydrocarbons were capped by bringing layers of material up the slope from the lower levels of the waste rock dump.



### 6.2.2 Burnick Zone

#### 6.2.2.1 Burnick 1200 Sampling Location

At Burnick 1200, the existing Portal drainage was initially to be discharged through the reshaped waste rock slope via a French drain constructed with coarse waste rock material. This would be done by excavating out the 1.8 m diameter CSP drainage culvert that existed below the Burnick 1200 access road and replacing it with the coarse rock. During the reshaping effort of the waste rock dump, a significant portion of the existing culvert was covered with waste rock material brought up the slope due to the steepness of the newly constructed slope. Excavating out the culvert would have required a significant effort to remove newly placed material and replacement of the material once the culvert was removed.

To facilitate continued drainage, the 1.8 m diameter CSP was left in place with a minor length cut off at the discharge end due to damage. SRK stipulated that sampling of the drainage water (surface water sampling Station MH-22) was required for post-closure monitoring. Therefore, a smaller PVC pipe was installed within the existing CSP to ensure continued flow. KPI constructed a connection piece of 1.8 m PVC pipe with a 0.2 m PVC pipe cemented inside. Extensions were added to the inner PVC and based on measurements of pipe length, the inner PVC pipe was extended 6.7 m inside the existing CSP towards the Portals. The 0.2 m PVC pipe was installed using an excavator. The portion of the PVC pipe extending out to the slope was buried by the excavator and a rock drain was constructed below the discharge point. Sampling technicians can reach the discharge pipe by means of a newly constructed helipad (described in Section 9.12) and walking path to the sampling location.

#### 6.2.2.2 Hydrocarbon Capping

Golder informed Amec Foster Wheeler/Teck that there was an area within the Burnick 1200 waste rock dump contaminated with hydrocarbons. These hydrocarbons required a minimum 60 cm thick cover. This area was delineated by Golder. The approximate area of hydrocarbon contamination is shown on Drawing SDH02\_B\_C\_0001 (Appendix F). A cross section through this area (Drawing SDH02\_B\_C\_0004) shows the original ground elevation, hydrocarbon cap layer, and the final as-built surface constructed. The hydrocarbons were capped by bringing layers of material up the slope from the lower levels of the waste rock dump.

## 6.3 Other Activities

Other activities conducted on Jewelbox Hill and Burnick Hill were carried out in conjunction with the main Mountain Works activities. These activities are described in the following subsections. The majority of these activities were carried out by the Mountain Works Contractor (KPI) with some of the work conducted by Iyon Kechika Contracting (IKC).



## 6.3.1 Ore Haul

Ore material located near the northeast section of the Jewelbox waste rock dumps (from historical mining activities) was hauled to the plateau of the waste rock dump near the Jewelbox 1408 Portal temporarily stockpiled at this location. A small portion of ore was accommodated in the Jewelbox Summit ventilation raise prior to the construction of the permanent reinforced concrete cap. However, due to limited capacity in the ventilation raise, the majority of the ore material was transported to the Jewelbox Open Pit where it was pushed into the open pit by bulldozer and capped with waste rock fill material. This work was carried out by KPI.

### 6.3.2 Concentrate and Concrete Haul

Process concentrate and contaminated concrete (containing concentrate residue) from the mill site concentrator and load-out area were hauled and stockpiled at the plateau of the Jewelbox waste rock dump, near the 1408 Portal location. The hauling of material to Jewelbox was carried out by the mill purchaser. Some of the concentrate extracted from the mill during dismantling operations was placed in drums while some of the material was collected in double-ply bags. Some of the material was also loose and was covered with clean material for transport. The concentrate and contaminated concrete material was then hauled from the 1408 plateau and deposited into both of the ventilation raises (Jewelbox 1408 and Jewelbox Summit) by KPI. Due to safety concerns over the dust from the concentrate being high in lead, all Amec Foster Wheeler and KPI personnel wore appropriate fit-tested respirators. All of the concentrate and contaminated concrete was deposited into one of the two ventilation raises.

## 6.3.3 Core Disposal

Core material from pre-mining exploration activities was hauled from various site locations by IKC and stockpiled on the plateau of the Jewelbox waste rock dump near the 1408 Portal location. The majority of the core material was deposited into the Jewelbox 1408 and Jewelbox Summit ventilation raises prior to the construction of the permanent reinforced concrete caps. However, other material was also deposited into the ventilation raises and both ventilation raises were filled before all core material could be disposed. The core material that could not be deposited into the ventilation raises was instead deposited into the Jewelbox Open Pit by KPI using a bulldozer, where it was capped with further infill material.

#### 6.3.4 Remote Core Rack Work

There were several core racks from pre-mining exploration work that existed along the access road to the Burnick 1300 Portal and waste rock dump (see Figure SDH02\_FIG\_04 (Appendix A). These remote core racks were not safely accessible by dump truck and only tracked machines could reach the location, therefore KPI mobilized an excavator and a bulldozer to the location and dug several holes for disposal of the material. Core was deposited into the holes and core racks were crushed and also deposited into the holes. There was also a small wooden shack adjacent to the core racks which could not be safely burnt or hauled away. This shack was also demolished, crushed, and material was deposited into the holes. Surrounding fill material was used to cap the holes. The bulldozer re-contoured the area following completion of these works and shaped the area to provide positive drainage.



### 6.3.5 Construction of Exploration Camp Access Road

The access road just below the Main Zone Open Pit leading to the Exploration Camp was too steep for dump trucks to travel on safely. This road required improvement to allow the demolition of the Exploration Camp and hauling of debris to the site landfill. KPI used a bulldozer to reduce the slope. Some ripping of material was also required to smooth out the road. The access road remains in place and will be decommissioned following land reclamation and re-vegetation efforts in 2015.

#### 6.3.6 Sediment Pond Excavation, Capping and Liner Removal

There were two sediment ponds located on Jewelbox Hill; one directly south of the Jewelbox 1408 Portal and the other located in the gully below the Jewelbox 1380 Portal. Both sediment ponds were excavated by KPI. The sediment material was trucked and deposited into the Jewelbox Open Pit, followed by placement of waste rock fill material as cover. At the request of Golder, sampling of the soil conditions following excavation activities was carried out by Amec Foster Wheeler using an X-Ray Fluorescence (XRF) analyzer. Sampling results were forwarded to Golder for their analysis and confirmation that the extent of sediment excavation was considered sufficient.

The sediment pond in the gully below the Jewelbox 1380 Portal did not contain a liner. The sediment material ranged in approximate depth between 0 to 1 m. The material was excavated and the area was capped with fill material from the waste rock dump and further capped with excess clean gravel from the construction of concrete ventilation raise caps. An excavator was also used to build a rock berm around the former sediment pond area below the Jewelbox 1380 Portal to help contain the cover material in place due to steep slopes. As-built Drawing SDH01-B-C-0007 shows a cross-sectional view of the sediment pond location showing the original ground surface, approximate excavation depth, and as-built surface.

The sediment pond near the Jewelbox 1408 Portal location included a liner. The sediment material ranged in depth but was approximately 1 to 2 m deep. The sediment was excavated and the liner was removed from site by KPI and disposed of at the Northern Environmental Services Watson Lake facility. Once the liner was removed, the area was capped during the waste rock dump reshaping efforts. As-built Drawing SDH01-B-C-0008 shows a cross-sectional view of the sediment pond location showing the original ground surface, approximate excavation depth, and as-built surface.

#### 6.3.7 Groundwater Monitoring Well Extensions


Groundwater monitoring wells located within the reshaped areas of the Jewelbox 1408 waste rock dump (MW13-03) and the Burnick 1200 waste rock dump (MW13-06) are to remain in place for post-closure sampling activities. Both monitoring wells required extensions as they would have been covered during waste rock dump reshaping activities. To extend the wells, KPI removed the existing steel casing and added a section of PVC pipe to the existing pipe. The original steel casing was then replaced and KPI's welder added a piece of steel casing to



extend the height of the well. The monitoring wells were re-surveyed by YES and updated elevation information for these wells is provided in Figure SDH00\_FIG\_01 (Appendix A).

#### 6.3.8 Removal and Disposal of Used Oil Drum

A ruptured 170 L drum of suspected oil from previous mining or exploration work was discovered on the access road to the Burnick 1300 Portal and waste rock dump. There was a minor historic spill in this area, which was remediated by KPI. The contaminated soil and drum were removed off site and taken to the Northern Environmental Services Watson Lake facility for disposal. All tracking documentation associated with hazardous waste and contaminated material hauled from site during the project is provided in Appendix J.





#### 7.0 ELECTRICAL DECOMMISSIONING

During mining operations, power was distributed to various portions of the site by means of a 6 km long overhead power line system. The system also included associated power poles, transformers, and electrical panels found in various pump shacks around the site.

#### 7.1 General Decommissioning Activities

The electrical decommissioning activities generally consisted of extracting and removing poles from site, removing four transformers from site, spooling and removing all electrical cable, and removing electrical panels from site shacks. The General Contractor carrying out the electrical decommissioning activities was Canadian Industrial Power & Control Ltd. (CIPC). The electrical decommissioning work began on July 3, 2014. Work was substantially completed on September 10, 2014. Select photographs from the Electrical Decommissioning works are provided in Appendix K.

#### 7.2 Electrical Cable / Electrical Panel Removal

Over the course of the electrical decommissioning works, approximately 19.5 km of overhead power line and approximately 6.5 km of communication cable were detached, spooled, and removed from site. Where possible, a man lift was used to raise two technicians, who were safely tied off, to the top of the pole and disconnect the wires and hardware. Pulleys were used to slowly lower the wires to the ground. If the pole was not accessible by the man lift, CIPC technicians climbed the poles. This required them to be safely tied off to the pole and have climbing shoes on. Once the technician had reached the top of the pole they would follow the same procedure of lowering the cable to the ground. Once the cable was on the ground it was spooled by hand by CIPC technicians. The cable was laid out safely along the road to prevent kinking during spooling activities. The cables were removed from site to KPI's laydown area in Watson Lake.

Cables were removed from the following locations:

- Jewelbox 1408 to the Mill Site
- Around the Mill Site
- Short Access Road
- Landfill Road, from Short Access Road to the Landfill
- Landfill to the Gravel Pit down to Lower North Creek
- Access Road off the Short Access Road
- Wooded area between the Short Access Road and the Reclaim Pond
- Reclaim Dam
- North Creek Dyke

The electrical decommissioning works also involved the removal of electrical panels from various pump shacks. The following electrical panels were extracted from pump shacks and were removed from site by CIPC:

Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015



- North Creek Dyke pump shack
- Lower North Creek pump shack
- Reclaim Dam pump shack

#### 7.3 Pole Removal

As part of the electrical decommissioning works, a total of 160 power poles (Douglas Fir) were taken down by CIPC and removed from site. The poles were approximately 15.25 m in length and were buried approximately 2.15 m into the ground.

For removal of the poles themselves, CIPC was initially going to use their pole removal truck to extract the poles for off-site salvage. However, due to logistical problems, the pole truck never reached site so an alternative extraction method was developed. CIPC engaged IKC for the pole removal process using an excavator. The poles were strapped to the excavator bucket for vertical extraction. Prior to extraction, the excavator removed some of the soil around the bottom of the pole to assist with the removal. Once the pole was hoisted it was gently laid down alongside the access road. CIPC removed all cross pieces and corresponding hardware once the poles were safely on the ground. Resulting holes were infilled by the excavator prior to moving to the next pole. Poles were stockpiled at various locations for future off-site transport. The poles were removed from site on logging trucks and taken to KPI's Watson Lake laydown location.


One power pole was left in place next to the location of the former Reclaim Dam pump shack as it has an active osprey nest atop it. The osprey were observed exhibiting natural behavior during decommissioning activities and only when they appeared to have left the nest for the season (i.e. they were not observed for several consecutive days) did CIPC climb the pole and disconnect the wires from the pole. The pole will remain in place following completion of closure activities at the site.

#### 7.4 Transformer Decommissioning

As part of the electrical decommissioning works, four transformers (two above-ground and two pad-mounted) were decommissioned:

- Lower North Creek (above-ground transformer)
- North Creek Dyke (above ground transformer)
- North Creek Dyke Pump Shack (pad-mounted transformer)
- Reclaim Dam Pump Shack (pad-mounted transformer)

The first three transformers listed above were tested for polychlorinated biphenyls (PCBs). The Reclaim Dam Pump Shack transformer was labelled as NON PCB OIL and thus was not tested. Sample results from the other three transformers were received on September 4, 2014 confirming no PCBs were present in the transformers. The transformers were hauled off site on September 9, 2014 to KPI's laydown area in Watson Lake. The PCB testing laboratory results are provided in Appendix L.





#### 8.0 TANK DECOMMISSIONING

Tanks not associated with the sale of the mill infrastructure were decommissioned under the Tank Decommissioning works. This consisted of two tanks: one at Burnick Hill, and one just east of the mill site.

#### 8.1 General Decommissioning Activities

Tank decommissioning activities were carried out by KPI intermittently between the dates of June 17, 2014 and August 13, 2014. The tank on Burnick Hill was located at the north end of the Burnick 1200 waste rock dump site near the location of an old shop, and resided on a plateau of a fairly steep slope. The tank located east of the mill site near the former ball mill storage area lies within a containment berm with liner. Select photographs from the Tank Decommissioning Works are provided in Appendix M.

#### 8.2 Tank Removal

The tank from Burnick Hill was checked for contents but was observed to be dry. The tank was removed on June 17, 2014 by KPI. The tank was loaded as one piece onto a flatbed truck using an excavator and removed from site to KPI's Watson Lake laydown area. The tank was strapped in place for off-site transport. The area below and around the tank was investigated for hydrocarbon contamination by Golder and following tank removal, the area was capped as described in Section 6.2.2.2.

The tank near the ball mill storage area was checked for contents but was observed to be dry. The tank was removed on August 8, 2014 by KPI. The tank was loaded as one piece onto a flatbed truck using an excavator and removed from site to KPI's Watson Lake laydown area. The tank was strapped in place for off-site transport. To Amec Foster Wheeler's knowledge, the area below the tank was not sampled for potential hydrocarbon contamination. This will be carried out in 2015.

#### 8.3 Pumping of Contaminated Water

On August 2, 2014, KPI pumped ponded water from the containment berm surrounding the tank near the ball mill storage area into a containment truck. The water was transported to KPI's licensed facility for disposal. Approximately 20,000 L of water was pumped from the dyke.

#### 8.4 Removal of Liner

Following the dewatering of the ball mill storage area tank containment dyke, KPI removed the liner from the containment berm using an excavator and placed the liner material into a box truck. The liner was transported to KPI's licensed facility for disposal. The area below the tank and liner was reshaped by an excavator following removal.



#### 9.0 OTHER DECOMMISSIONING AND RECLAMATION WORKS

A number of decommissioning and reclamation activities were carried out concurrently with the execution of the major work packages described in Sections 5.0 through 8.0. These other site activities were generally carried out by IKC other than as indicated in the subsections below. IKC began work activities on April 19, 2014 and completed the work on October 14, 2014. Select photographs from these activities are provided in Appendix N.

#### 9.1 General Site Clean-up

A labor crew was used to carry out general site clean-up as reclamation activities were taking place. Much of this work included cleaning up work areas after Contractors had conducted work (e.g. pipeline extraction works causing insulation debris, shack demolition causing insulation debris and wood pieces). This was conducted to keep the work site as clean as possible. Debris was loaded into a pick-up truck and hauled to the landfill for disposal.

The labor crew also worked at removal of 25 mm water supply line that was used for drilling during historical mining activities. The steel water supply line extended from the mill site to Jewelbox Hill and from Burnick 1200 level to Burnick 1300 level. Some steel pipe was found littered across various levels of Jewelbox Hill and pipeline ran up as high as Jewelbox Summit. The pipe was extracted, disconnected or cut, and hauled to the on-site landfill for disposal. It should be noted that some of the steel pipe on Jewelbox and Burnick was not accessible due to safety concerns.

#### 9.2 Mill Concrete Breaking / Capping / Reshaping and Golden Hills Shop Area Capping

In order to carry out capping and shaping operations of the mill area, a portion of the concrete foundations and walls from the former mill infrastructure were crushed and brought down to an elevation that would allow capping operations to take place without requiring a substantial amount of fill or creating steep slopes. An excavator with hydraulic hammer attachment was used for breaking the concrete and water was applied to the work area during the operation to suppress dust. The main concrete work involved bringing down walls from the former coarse ore bin and from the vertical crusher deck wall. Protruding rebar was also punched down using an excavator to prepare for capping. During the concrete breaking activities, appropriate respiratory protection was worn by the workers.

Capping operations began once concrete breaking and crushing was completed. An excavator was used to load fill material from the nearby former camp facilities area into tandem trucks. The trucks hauled the material to the mill site which was spread across the concrete foundations using a bulldozer. In addition to importing material from the former camp facilities area, bulldozers were used to knock steep slopes down around the mill area and tie them into the newly constructed cover across the mill site.



Cover construction across the mill foundations was completed to a minimum 1 m thickness. In some areas, more than 1 m of material was required to achieve gentle slopes. The material was placed in order to promote drainage from the area and the cover was constructed with subtle undulations to slow the velocity of water shedding from area. Drainage from the area was promoted generally to the south and to the north. Once the material haul from the former camp facilities was completed, bulldozers worked at shaping the area and tied it into the newly constructed cover across the mill site foundations for aesthetic purposes. Once the cover was completed, rolled erosion control blankets were installed in the steepest areas of the mill site to mitigate potential erosion of the newly constructed cover.

A survey of the mill area was carried out prior to commencing concrete breaking. A second survey of the mill area was completed once the concrete breaking, capping, and shaping operations were completed. The as-built conditions at the mill area are shown on Drawing SDH04\_B\_C\_0001, SDH04\_B\_C\_0002, SDH04\_B\_C\_0003 and SDH04\_B\_C\_0004 (Appendix O). The drawings depict the contours and conditions prior to and post reclamation.

An initial soil quality assessment of the constructed cover across the mill area was conducted in 2014 and results showed small zones of the mill site require further clean cover material due to elevated metals concentrations. This work will be carried out in 2015. Soil quality characterization will be carried out following final capping to ensure an adequate cover has been constructed.

The former Golden Hills Shop area (just northwest of the mill site) was also capped with a minimum 0.6 m of clean fill material from an existing stockpile along the long access road from the mill site to the TMA. Material was transported to the Golden Hills Shop area and spread using a bulldozer to cap the concrete foundation from the old shop and the surrounding area. An as-built survey was not completed on this area in 2014. This survey will be carried out in 2015 and provided in the 2015 as-built report.

#### 9.3 Road Maintenance

The SDH main access road and site access roads were shared by multiple contractors. Beginning in April, two graders and a bulldozer were used to widen the road which was plowed by the site caretaker throughout the winter. The graders and bulldozer worked to clear snow off the main access road and other site access roads such that two way traffic could safely pass.

During the months of May and June, the access roads saw heavy traffic from all Contractors and road conditions deteriorated in some locations. Tandem trucks were used to haul gravel sourced from the SDH gravel pit for road repairs. A grader continued to work on the roads and a vibratory compactor was also mobilized to provide assistance in maintaining the roads.

Throughout the remainder of the construction period (late June to October), road maintenance continued in the form of grading and dust suppression on an as-needed basis. Two water trucks were used for dust suppression and water was sourced from three locations on site. The



primary draw point was North Creek Dyke. Other draw points were located at km 4.2 and km 19.7 of the SDH main access road.

Table 9.1 provides the quantity of water drawn from each location throughout the 2014 construction phase. The table is broken out to show water usage by draw point per day and presents the number of truck loads taken. Each truck load represents a quantity of approximately 13.25 m<sup>3</sup> of water.

Table 9.1: 2014 Reclamation Activities Water Usage												
Date	Truck loads			Date	Tru	ck loads		Date	Truck loads			
(2014)	North Creek	КМ 19.7	KM 4.2	(2014)	North Creek	KM 19.7	KM 4.2	(2014)	North Creek	KM 19.7	KM 4.2	
Jun 9	4	-	-	Jul 28	12	3		Aug 21	7	9	-	
Jun 12	4	-	-	Jul 29	7	-		Aug 22	7	1	-	
Jun 13	7	-	-	Jul 30	6	5		Aug 25	5	4	-	
Jun 17	8	-	-	Jul 31	6	4		Aug 26	1	1	-	
Jun 18	12	-	-	Aug 1	7	-		Aug 29	1	2	-	
Jun 23	7	2	-	Aug 2	1	5		Sep 2	5	2	-	
Jun 24	8	2	-	Aug 3	10	-		Sep 3	3	3	-	
Jun 25	8	5	-	Aug 4	4	2		Sep 4	2	6	-	
Jun 26	7	6	-	Aug 5	7	-		Sep 5	2	1	-	
Jun 27	8	6	-	Aug 6	4	-		Sep 6	1	1	-	
Jun 28	7	5	-	Aug 7	7	-		Sep 8	-	3	-	
Jul 2	10	8	4	Aug 8	11	4	-	Sep 9	-	3	-	
Jul 7	5	3	-	Aug 9	5	2	-	Sep 10	-	1	-	
Jul 8	8	5	-	Aug 10	3	-	-	Sep 11	-	1	-	
Jul 9	-	10	-	Aug 11	4	9	-	Sep 15	-	2	-	
Jul 10	-	11	-	Aug 12	10	14	-	Sep 16	-	2	-	
Jul 11	4	2	-	Aug 13	10	12	-	Sep 17	-	3	-	
Jul 14	11	-	-	Aug 14	9	-	-	Sep 18	-	3	-	
Jul 15	10	-	-	Aug 15	8	-	-	Sep 19	-	2	-	
Jul 16	10	-	-	Aug 16	6	5	-	Sep 23	-	1	-	
Jul 17	12	-	-	Aug 20	2	-	-	Sep 27	-	1	-	
			TOTAL	318	182	4						

Based on load counts, the following quantities of water were drawn from the three locations:

- North Creek Dyke: 4,213 m<sup>3</sup>
- Km 19.7: 2,411 m<sup>3</sup>
- Km 4.2: 53 m<sup>3</sup>

#### 9.4 Landfill Activities

Landfill activities continued during the 2014 construction phase under Yukon Ministry of Environment Waste Management Permit No. 81-020. Concurrent landfill operations were carried out to accept permitted mill debris by the mill purchaser and other miscellaneous site debris by other Contractors. The following sources of permitted site debris were hauled for disposal in the on-site landfill:

Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015



- Mill rubble including insulation, steel, tin, cladding, wood, and electrical cable
- Materials from site boneyard (primarily scrap steel)
- Small shacks and structures
- Core boxes and core racks
- Steel water pipeline
- Culverts (CSP)
- Concrete from water decant structure from South Dam
- Pump house rubble from North Creek Dyke, Lower North Creek, and Reclaim Dam access road

A total of 7,364 m<sup>3</sup> of loose material was transported to the landfill in 2014. Combined with the 2013 landfill operations, which saw 7,042 m<sup>3</sup> of loose material hauled to the landfill, a total of approximately 14,406 m<sup>3</sup> of material has been hauled to the landfill to date as part of the decommissioning and reclamation activities. Landfill operations were carried out by excavating a deposition cell, placing layers of crushed debris mixed with fill to mitigate subsidence, further crushing and compacting material with a bulldozer, and capping deposition cells with a minimum of 1.0 m of cover material.

During landfill operations associated with the disposal of mill infrastructure, surface water was draining into deposition cells, causing constant dewatering of the cells to allow deposition to be carried out. The surface water appeared to be coming from mountain runoff caused by spring melt and precipitation. The water continued to drain into the landfill area throughout the summer. To mitigate the water draining into deposition cells and coming into contact with landfilled debris, a surface water drainage channel was constructed through the landfill to shed this water to the north toward Lower North Creek. The drainage channel was constructed through an alignment of the landfill that did not contain buried debris. Currently, the channel discharges into a 150 mm diameter steel cross culvert pipe which was installed beneath the access road that runs along the east side of the landfill. The water then discharges toward Lower North Creek. The drainage during the remainder of the 2014 construction phase. In 2015, it will be confirmed that the drainage channel is performing adequately and the culvert will be removed following completion of all reclamation activities north of this location.

Once the mill purchaser had completed their landfill activities, IKC was engaged to cap these cells (and the IKC cells) with a minimum 1.0 m of clean fill sourced from the gravel pit below the landfill. IKC also completed contouring and shaping activities across these areas to promote positive drainage and drainage toward the new water drainage channel.

During the excavation of the Camp Creek Drainage Channel associated with the TMA Decommissioning works, a significant quantity of native organic material was excavated from the upper portion of the channel alignment following clearing and grubbing operations. This material was stockpiled by the TMA decommissioning Contractor. Once IKC had completed the capping and contouring of the landfill cover, Cobalt hauled approximately 1,671 m<sup>3</sup> of this organic material (quantity based on load counts) to the landfill and dumped the material in rows



across the landfill site. The material was not spread. This material will be tilled into the cover in 2015 and seeded as part of the final reclamation activities at the landfill site.

Golder also lead a program to install four new groundwater monitoring wells within the landfill footprint. Coordinates and elevations of these monitoring wells are provided in Figure SDH00\_FIG\_01 (Appendix A).

Drawing SDH\_05\_B\_C\_0001 (Appendix P) shows the various disposal cells in the landfill area and the locations of the new groundwater monitoring wells. This Drawing also shows the location of the surface water drainage channel through the landfill. The Drawing also depicts the location of proposed deposition cells that will be required during 2015 construction. Included is a cross sectional view through the landfill showing thickness of buried debris.

#### 9.5 North Creek Dyke

North Creek Dyke is located south of the landfill/borrow area. The dyke crest formerly contained a pump shack equipped with electrical infrastructure (see Section 6.0) which was removed as part of the Electrical Decommissioning work package. Once the electrical infrastructure had been removed from the pump shack, the shack was demolished by IKC and rubble was crushed and hauled to the landfill for deposition. The concrete pump shack pad was crushed using an excavator with hydraulic attachment and the area was regraded. Segments of insulated HDPE water supply pipeline also ran along the dyke. These pipe segments were extracted and hauled off-site as described in Section 9.6.

The dyke itself contained CSP culverts within the structure which provided drainage of North Creek. One primary drainage culvert was located near the bottom of the dyke and three overflow culverts were located at a higher elevation through the structure. In accordance with DDRP requirements, all culverts were excavated, crushed and hauled to the landfill for disposal. Construction of a new rock lined channel through the dyke was completed through the section of dyke that formerly contained the culverts. The channel was constructed with 2H:1V side slopes and a 2 m wide base. The channel was lined with non-woven geotextile and riprap material was placed on top. The riprap was sourced from the km 17 quarry operations. The riprap was placed at a thickness of approximately 0.5 m. Material that was excavated from the channel alignment was placed along the downstream side of the remainder of the dyke and was blended into the surrounding topography.

#### 9.6 Pipeline Works

Prior to the commencement of decommissioning and reclamation activities in 2013, roughly 8 km of steel and HDPE pipeline was present throughout the site, alongside access roads and in other areas. The pipeline included insulated and un-insulated steel/HDPE water supply line and insulated/un-insulated HDPE tailings line. In 2013, approximately 2.75 km of water supply line pipe was extracted from site access roads, disconnected or cut and stockpiled at the on-site boneyard.



#### 9.6.1 Installation of 200 mm HDPE Pipeline for TMA Decommissioning

To facilitate pumping of South Pond water as part of the TMA Decommissioning activities, IKC utilized sections of 200 mm HDPE water supply line extracted in 2013 and assembled a discharge pipeline along the east bank of the Reclaim Pond area. This allowed the TMA decommissioning Contractor (Cobalt) to pump South Pond water around the Reclaim Pond work area, allowing work to proceed in this area. Cobalt's 150 mm submersible pump was fed into the newly constructed discharge pipeline which extended from the downstream side of the South Dam to the discharge location, roughly 600 m south of the South Dam in Camp Creek. Upon completion of the TMA works, this pipeline was decommissioned and pipe segments were returned to the on-site boneyard. They remain stockpiled in this location for potential use in 2015.

#### 9.6.2 Removal of Pipeline from Site Access Roads

IKC continued to extract and disassemble segments of water supply pipeline and tailings line from site access roads and other site areas, continuing the activity which began in 2013. The remaining 5.25 km of pipeline was decommissioned. Pipeline segments were stockpiled in three primary locations: North Creek Dyke, Boneyard, and Short Access Road. The pipeline segments were disconnected or cut in roughly 10 m sections. Overall, combined with the 2013 activities, approximately 5.8 km of water supply line and 2.2 km of tailings line were decommissioned.

#### 9.6.3 Pipeline Salvage

Rather than dispose the roughly 8 km long pipeline at the on-site landfill, Teck offered KPI the pipe for salvage under the condition that they would haul the pipe off-site. Once all pipeline segments were stockpiled, KPI used a loader and logging truck to load the pipe sections and haul them off-site. They were transported to KPI's laydown yard in Watson Lake for storage. KPI transported approximately 7 km of pipeline off-site to their laydown yard. Roughly 600 m of pipeline used for the dewatering of the South Pond as described in Section 9.6.1 remains in the on-site boneyard. Roughly 400 m of water supply pipe was damaged during extraction and these segments were crushed and hauled to the landfill for disposal.

#### 9.7 Removal of Non-Permitted Waste

Throughout 2014, debris was encountered at various site locations that could not be placed in the on-site landfill (non-permitted debris). KPI was engaged to conduct the remediation of this waste which included off-site transportation and processing. KPI transported the materials to the Northern Environmental Services (NES) facility in Watson Lake (Waste Management Permit #81-049, Land Treatment Facility Permit #24-037). Much of the non-permitted material came from the mill area in zones outside the footprint of the sale of the mill and associated infrastructure. Some of the non-permitted material was also from the Boneyard, and the old Golden Hills Shop area. Materials transported to the NES facility included the following:

Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015



- Fire extinguishers
- Batteries
- Gas cylinders
- Paint cans
- Loader/tractor tires, light truck tires, heavy truck tires
- Pail of toluene
- Contaminated soil/sorbent materials
- Oil
- Diesel sludge
- Tar
- Light bulbs
- Oil drum (see Section 6.3.8)
- Sediment pond liner (see Section 6.3.6)
- Tank containment dyke liner (see Section 8.4)

An environmental spill (approximately 75 L diesel fuel) occurred along the Burnick 1200 access road. Additionally, two smaller environmental spills (approximately 1-5 L oil) occurred near the main gate of the SDH site. KPI also remediated the soil from these spills and hauled the impacted soil off-site to their land treatment facility.

All non-permitted waste transported to KPI's licensed facility was documented through movement documents / manifests and chain of custody documentation. Copies of all movement documentation are provided in Appendix J.

#### 9.8 Core Racks

Core racks and core remaining from previous exploration at the property were found in three locations:

- Exploration Camp
- Ridge just east of the Mill Site
- Remote ridge near Burnick 1300

For the first two core rack locations listed above, the core was separated from the racks and stockpiled. The core rack and box material was crushed using an excavator, loaded into tandem trucks, and hauled to the landfill for disposal. The core was hauled to Jewelbox for disposal.

For the remote core racks at the ridge near Burnick 1300, refer to Section 6.3.4.

#### 9.9 Rolled Erosion Control Blanket Installation

As part of the winterization work, rolled erosion control blankets (RECBs) were deployed across the Mill Area and Reclaim Pond.



Each roll of RECB consists of 86 m<sup>2</sup> of coverage (this correlates to roughly 75 m<sup>2</sup> of coverage with overlap taken into consideration). Overall, 160 rolls of RECB were deployed. The majority of these (120) rolls were deployed on steep slopes of the reshaped Mill Area. The other 40 were deployed in steeply sloped locations of the Reclaim Pond, along the southern side of the Camp Creek Drainage Channel.

The following procedure was carried out by laborers to install the matting:

- Roll out the matting and apply it by unrolling down the slope in the direction of the flow
- Secure the matting at the top by toeing it in the slope in a 0.15 m deep trench
- Place staples roughly 0.5 m apart in a grid pattern across the matting
- Overlap the matting by 0.5 m on all sides

The following coverage (area assuming overlap) was achieved:

- Mill Area: 9,000 m<sup>2</sup>
- Reclaim Pond: 3,000 m<sup>2</sup>

There were also 20 rolls shipped to site which were not deployed and which have been stored for winter. If required, these could be installed in spring to assist with freshet erosion protection. These rolls would comprise  $1,500 \text{ m}^2$  of coverage.

#### 9.10 Groundwater Monitoring Well Decommissioning

Groundwater monitoring wells that will not be used as part of the long term monitoring program at the SDH site were decommissioned. These wells contained only steel casings and no PVC casings were discovered with the exception of one well (GW-1B) which was found to be a depth of only 1.5 m. Ten wells were decommissioned and locations are shown in Figure SDH00\_FIG\_01 (Appendix A). Monitoring well decommissioning logs have been prepared for all wells which include a description of the decommissioning procedure, materials used and associated quantities, plug depth information, photographs, and a borehole log. These groundwater monitoring well decommissioning logs are located in Appendix Q of this report.

The general procedure used for decommissioning of the wells was as follows:

- Confirm diameter and depth of well
- Create a minimum 3 m plug using bentonite (plug was allowed to sit overnight for effectiveness)
- Excavate around the wellhead to approximately 2 m below grade
- Cut steel casing so top of well is approximately 1 m below grade
- Fill well with clean sand to approximately 3 m below top of pipe
- Fill remaining volume with bentonite-cement grout to the top of the casing
- Backfill the excavated area with excavated material

The following wells were decommissioned as part of the works:

- TH01-91
- TH07-91
- TH13-91
- TH14-91

Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015



- TH15-91
- TH18-91
- TH19-91
- TH20-91
- TH24-91
- GW-1B

Following the decommissioning of each well, the disturbed areas were re-graded.

#### 9.11 Seed Application

To assist with sediment and erosion control within the TMA, a native seed mix and a fall rye seed was hand broadcasted across the exposed areas of the South Pond and Reclaim Pond. The seed was applied in early October in an effort to promote temporary vegetation cover to assist in the retention of sediment and the prevention of erosion across the exposed areas. The permanent re-vegetation efforts in 2015 can be applied over any vegetation established from the 2014 erosion and sediment control program.

#### 9.12 Helipad Construction

Helipads were constructed for purposes of conducting surface water sampling during the winter months when site access via the main access road will not be possible. The helipads were constructed to a minimum size of 15 m x 17 m. Construction of the helipads was completed by bulldozer and typically involved levelling a pad across an existing open area. Helipads were constructed to facilitate surface water sampling at the following locations (Figure SDH00\_FIG\_11 (Appendix A) depicts the locations of these helipads):

- MH-01
- MH-02
- MH-04
- MH-05
- MH-11
- MH-22

#### 9.13 Exploration Camp

Shacks and structures at the Exploration Camp / Gribbler's Ridge were demolished and disposed of. Many of the shacks from this area were dilapidated from lack of care and heavy precipitation. Debris was loaded into trucks and hauled to the landfill for disposal. Core racks were demolished as described in Section 9.8. There was also a hunter's cabin which was crushed and hauled to the landfill. The area was re-graded following demolition activities.




#### 10.0 PROJECT MILESTONE TIMELINE

Sections 5.0 through 9.0 have detailed the major works undertaken during the 2014 construction phase of the reclamation project. Table 10.1 below provides a list of major 2014 milestones over the course of the project and their associated completion date.

Table 10.1. Wajor Project whestones and completion bates										
Major Project Milestone	Completion Date									
Jewelbox 1250 Portal Plug	June 21, 2014									
Jewelbox 1408 Portal Plug	June 27, 2014									
Reclaim Pond Dewatering	July 1, 2014									
Burnick 1200 Portal Plug	July 3, 2014									
Burnick 1200 Ventilation Portal Plug	July 3, 2014									
Burnick 1300 Portal Plug	July 8, 2014									
South Pond Dewatering	August 4, 2014									
Decant Tower Demolition	August 19, 2014									
Final KM 17 Quarry Blast	August 19, 2014									
Jewelbox 1380 Portal Plug	September 4, 2014									
Restoration of Camp Creek	September 11, 2014									
Jewelbox Summit Ventilation Raise Concrete Cap	September 12, 2014									
Jewelbox 1408 Ventilation Raise Concrete Cap	September 12, 2014									
Deconstruction of Reclaim Dam	September 13, 2014									
Construction of SRS / Spillway	September 24, 2014									
North Creek Dyke	September 26, 2014									
Deconstruction of South Dam	October 1, 2014									
Capping of North Tailings Pond	October 2, 2014									
Capping of South Tailings Pond	October 8, 2014									

#### Table 10.1: Major Project Milestones and Completion Dates





#### 11.0 OTHER 2014 SITE ACTIVITIES

In addition to the General Contractors who conducted the decommissioning activities described in Sections 5.0 through 9.0, other firms visited the site to complete activities also associated with implementation of the decommissioning & reclamation project. These activities are briefly discussed in this section.

#### **11.1 Teck Consultation Activities**

Teck engaged multiple firms to carry out various consulting activities as part of the project design and implementation. As noted previously, Amec Foster Wheeler was engaged by Teck to provide a construction monitoring team throughout the implementation of the project. The other 2014 on-site Consultant activities are briefly described herein.

#### 11.1.1 SRK Consulting

SRK conducted multiple visits to carry out site inspections and surface water sampling. Site inspections were conducted by Project design engineers to confirm design objectives were being met in the field. An SRK technician was on site monthly to carry out surface water sampling. The surface water sampling program typically lasted for 3-4 days on site per month.

#### 11.1.2 Golder Associates

Golder conducted multiple visits to carry out various environmental sampling programs. Golder's primary task was to carry out groundwater monitoring and soil sampling at various site locations. Multiple test pit programs were carried out to determine material suitability at the mill site, at Burnick 1200 and Jewelbox. Additionally, Golder conducted analytical testing of the Reclaim Dam and South Dam material to confirm suitability for use as clean cover across areas of exposed tailings.

Golder was also on-site to assist with delineation of areas of potential hydrocarbon contamination. Additional areas identified in 2014 as containing hydrocarbons were surveyed and these areas (located on the Burnick 1200 waste rock dump and Jewelbox 1408 waste rock dump) were capped with a minimum of 0.6 m of material as part of the reshaping effort of both waste rock dumps.

Golder was also on-site to supervise the installation of four new groundwater monitoring wells in the landfill area. These wells will form part of the long-term post-closure monitoring program associated with the site.

#### 11.1.3 Azimuth Consulting Group

Azimuth Consulting Group conducted site visits throughout 2014 to carry out investigations associated with Human Health and Ecological Risk Assessment studies at the SDH site. Work conducted included electro-fishing and benthic sampling in surrounding watercourses, and collection of other environmental samples around the site.



#### 11.1.4 Summit Environmental Consultants / Liard First Nation Development Corporation

Summit Environmental Consultants Inc. (Summit) was engaged by Teck to coordinate on-site environmental monitoring. Summit hired and trained members from the local Liard First Nation to conduct the monitoring. The monitors received training which enabled them to conduct monitoring of site activities from an environmental perspective, and to perform water quality sampling for comparison with regulatory criteria. The monitors also assisted Consultants in carrying out soil investigations and other aspects of overall site monitoring where required. The monitors reported directly to Teck and also kept the community apprised of site activities through their engagement in the project.

#### **11.2 Seed Collection Program**

Laberge Environmental Services (Laberge) conducted multiple trips to site in 2014 to collect seeds from various native species of plant including poplar and willow. The seeds were transported to a nursery to germinate and prepare plant plugs for re-vegetation efforts in 2015.

#### **11.3 Site Infrastructure / Teck Generator Work**

During care and maintenance operations of the SDH site, power for the caretaker's facilities and for lighting at the mill site was provided via two 50-kW generators located in a shack adjacent to the Water Distribution Pump House. In spring 2014, both generators were removed. One generator was relocated to near the main gate and power was commissioned from the generator to the on-site mobile home, the site office and First Aid Room infrastructure established near the main gate area. The second generator was loaded into a Teck sea container and transported to Whitehorse for upgrade. Industrial Electric Services Ltd. (Industrial Electric) used the sea container (referred to as the "gen set" sea container) to construct a secure facility for both generators. The sea container was equipped with ventilation, a fuel tank, and electrical connections and panel. Once the generator had been installed into the sea container and the system prepared for the second generator, the sea container was delivered back to the SDH site and the on-site generator was installed into the sea container and power was switched over to the new system.

At the end of the 2014 construction period, power was disconnected from the temporary office facilities near the main gate. The power connection remains to the mobile home; however all power has been switched off for winter. Additionally, the sea container was secured with locks and steel grates for security. Another sea container was moved in front of the gen set sea container and the water storage trailer on-site was also used to block another side of the gen set sea set sea container.

#### **11.4 Caretaker Mobile Home Work**

The on-site mobile home (formerly inhabited by the site caretaker) remains on-site for use as office space and First Aid room for the 2015 construction phase. At the end of the 2014 construction phase, the mobile home was winterized by personnel from 37977 Yukon Inc. Winterization included boarding up all windows and doors with plywood, and installing wood



sheeting on all floors of the trailer to prepare it for office use in 2015. Additionally, water lines were drained and anti-freeze was poured into the lines. A power cable extends from the on-site gen sets to the mobile home however all power will remain off until the site reopens in 2015.

#### 11.5 Site Visits

Representatives from the Yukon Department of Energy, Mines and Resources (EMR) made several visits to site to carry out inspections for environmental compliance. Additionally, one site visit was conducted by the Yukon Department of Natural Resources (DNR) to review the location of a beaver lodge and pond that needed to be removed as part of the TMA Decommissioning works. The following Table 11.1 provides details on the visits conducted by EMR and DNR.

Date	Government Department	Inspectors	Reason for the Visit	Planned / Unplanned
May 7	Yukon Department of Energy, Mines and Resources (EMR) Client Services and Inspections	Scott Allen Senior Natural Resources Officer	Environmental Inspection	Planned
	EMR, Client Services and Inspections	Justin Hooper Mining Natural Resource Officer	Environmental Inspection	Planned
May 15	EMR, Client Services and Inspections	Scott Allen Senior Natural Resources Officer	Environmental Inspection	Unplanned
May 29	I EMR Client Services and Inspections		Environmental Inspection	Planned
Jun 20	· · · · · · · · · · · · · · · · · · ·		Environmental Inspection	Planned
Jul 8	EMR, Client Services and Inspections	Scott Allen Senior Natural Resources Officer	Environmental Inspection	Planned
JULO	EMR, Client Services and Inspections	Justin Hooper Mining Natural Resource Officer	Environmental Inspection	Planned
Jul 9	EMR, Client Services and Inspections	Scott Allen Senior Natural Resources Officer	Environmental Inspection	Planned
Jul 9	EMR, Client Services and Inspections	Justin Hooper Mining Natural Resource Officer	Environmental Inspection	Planned
Aug 15	EMR, Client Services and Inspections	Justin Hooper Mining Natural Resource Officer	Environmental Inspection	Unplanned
	EMR, Client Services and Inspections	Robert Holmes Director, Mineral Resources	Final Site Inspection	Planned
Oct 7	EMR, Client Services and Inspections	Erin Dowd Mining Technologist	Final Site Inspection	Planned
	SteveJan Consultants Inc.	Steve Januszewski Principal Engineer	Final Site Inspection	Planned
	EMR, Client Services and Inspections	Justin Hooper Mining Natural Resources Officer	Environmental Inspection	Planned
Oct 9	EMR, Client Services and Inspections	Thomas Ulmer Natural Resources Officer	Environmental Inspection	Planned
	EMR, Client Services and Inspections	Brian Naef Natural Resources Officer	Environmental Inspection	Planned

#### Table 11.1: Yukon Regulatory Site Visits

Teck Resources Limited 2014 Reclamation Activities and As-Built Report Sä Dena Hes Mine, Yukon Territory March 2015

#### 12.0 CLOSING REMARKS

The 2014 decommissioning and reclamation activities associated with the Sä Dena Hes Mine decommissioning and reclamation project were completed as outlined in this report. This report was prepared by Mr. Chris Jeffrey, MIT, and reviewed by Mr. John Pugh, M.Eng., P.Eng. We trust that this report satisfies your requirements. Please contact the undersigned if you have comments or questions.

Sincerely yours,

Amec Foster Wheeler Environment & Infrastructure, a Division of Amec Foster Wheeler Americas Ltd.

Prepared by:

**Reviewed by:** 

Chris Jeffrey, MT Construction Monitor Tel: + 1 506 444 9594 Mobile: + 1 506 863 3822 Fax: + 1 506 450 0829 Email: chris.jeffrey@amecfw.com

Lise Weismann For:


John Pugh, M.Eng., P.Eng. Project Manager Tel: + 1 506 458 1000 Mobile: + 1 506 292 2289 Fax: + 1 506 450 0829 Email: john.pugh@amecfw.com





### APPENDIX A FIGURES

Figure SDH00_FIG_01	Monitoring Well and Test Hole Locations Helicopter Pad Locations
Figure SDH00_FIG_12	General Site Plan Prior to 2014 Decommissioning
l. l	Work
Figure SDH01_FIG_03	Mountain Works Site Plan - Jewelbox
Figure SDH02_FIG_04	Mountain Works Site Plan - Burnick
Figure SDH03_FIG_071	Tailings Management Area Site Plan Prior to 2014
Γ	Decommissioning Work
Figure SDH03_FIG_08	North Pond Test Pits
Figure SDH05_FIG_03L	Landfill Site Plan



		a construction of the	MW 13-04	6708728.81	507239.71	1199.51	1200.48	1200.69
			MW 13-05	6709391.55	507318.33	1195.16	1196.23	1196.4
			MW13-06	6713001.24	506761.33	1210.04	1210.61	1210.8
		The KAR	MW 13-07	6711502.08	507903.55	1097.7	1098.75	1098.87
			MW13-08	6710233.90	507324.77	1141.27	1142.33	1142.48
		A CARLENT	MW 13-09	6709877.64	508205.91	1090.24	1091.09	1091.26
金、小学校的学校的"公司"的"公司"			MW13-10	6709865.85	507774.32	1124.35	1125.33	1125.39
			MW13-11	6709903.19	508506.69	1080.55	1081.48	1081.62
			MW13-12	6711071.61	508239.90	1127.56	1128.41	1128.43
			MW 13-13	6709813.918	506451.963	1253.1	1254.13	1254.33
		and states	MW13-14	6709928.615	507296.439	1207.34	-	1207.81
			MW 14-01	6712573.053	508009.461	1028.82	1029.98	1030.07
			MW 14-02	6712530.812	507967.922	1033.23	1034.37	1034.44
	A STATE AND A STATE AND A STATE	and the second second	MW 14-03	6712505.947	507861.458	1039.87	1040.87	1041.01
	an a	and the second second	MW 14-04	6712648.455	507925.267	1030.14	1031.26	1031.41
一 《 》 《 》 《 》 》 》 》 》 》 》 》 》 》	and the second second second		TH09-91	6712580.62	508284.34	1008.08	-	1008.60
	and the second	A Company	TH10-91	6712642.66	508279.00	1013.33	-	1014.38
	onable care and is strictly for use with AMEC Project Number. I and any third party use of his map comes without warranties o any such third party or unit tended use.							
LEGEND:	CLIENT:	SCALE: 1	:17,000		PROJECT:			DWN BY:
ACTIVE MONITORING WELL / TEST HOLE		0	100 200 400		DETAIL EI		SSIONING	J CHK'D BY:
DECOMMISSIONED WELL / TEST HOLE	Teck Sä Dena Hes Pro	oject		Metres		ECLAMATIO		LV
WATERCOURSE		DATUM:						DATE:
WETLAND			NAD83 CSRS CTION: UTM ZONE 9 NORTH		TITLE:			2015
		PROJECT			MO		VELL	REV. NO:
	amec foster wheeler 💌	PROJECT			AND TE	FIGURE NC		
		FROJECT	NO			FIGURE NO		

TE133100


Path: G\GI\$\PROJECT\$\SDH\_TECK\_DDRP\_Yukon\MXD\20150317\_SDH00\_FIG\_01\_R2.mxd User: tanya.morehouse Date: 17/03/2015

SOURCE: TECK Topographic Data, TECK LiDAR Ortho Photo 2012

SDH00\_FIG\_01



Path: G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150317\_SDH00\_FIG\_11\_R1.mxd User: tanya.morehouse Date: 17/03/2015



#### - MAIN ACCESS ROAD

MAIN ACCESS ROAD

0

250 500


KM #16

KM #15

1,000

1,500


The map shown here has been created with all due and reasonable care, and is strictured use with AMEC Project. Number: TE 193100 This map has not been certified by a licensed land surveyor, and any third party user of this map comes without warranties of any kind. AMEC Assumes no liability direct or indirect, whatsbever for any such third party or unmended use.




Path: F:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150317\_SDH00\_FIG\_12.mxd User: tanya.morehouse Date: 19/03/2015

SOURCE: TECK Topographic Data, TECK LiDAR Ortho Photo 2012


2,000 Metres









Path: G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150317\_SDH01\_FIG\_03.mxd User: tanya.morehouse Date: 19/03/2015




Path: G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150224\_SDH02\_FIG\_04.mxd User: tanya.morehouse Date: 24/02/2015



Path: G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150317\_SDH03\_FIG\_07.mxd User: tanya.morehouse Date: 18/03/2015



Path: G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\MXD\20150224\_SDH03\_FIG\_08.mxd User: jonathan.thornton Date: 24/02/2015





## APPENDIX B TMA Decommissioning Issued for Construction Drawings

Drawing SDH-DR00 Engineering Drawings for Sä Dena Hes Project, Tailings Management Facility Decommissioning
Drawing SDH-DR01 Existing Conditions
Drawing SDH-DR02 Location Map
Drawing SDH-DR03 South Dam Plan and Profile
Drawing SDH-DR04 South Dam Cross Sections
Drawing SDH-DR05 Sediment Retaining Structure Plan
Drawing SDH-DR06 Sediment Retaining Structure Sections
Drawing SDH-DR07 Reclaim Dam Plan and Profile
Drawing SDH-DR08 Reclaim Dam Cross Sections
Drawing SDH-DR09 Drainage Channel Plan
Drawing SDH-DR10 Drainage Channel Sections
Drawing SDH-DR11 Areas to be Cropped General Arrangement
Drawing SDH-DR12 Tailings Drainage Channel Plan, Profile and Section
Drawing SDH-DR13 Materials Zoning in South Dam
Drawing SDH-DR14 Materials Zoning in Reclaim Dam
Drawing SDH-DR15 Stakeout Tables
Drawing SDH-QP001-00 Engineering Drawings for Sä Dena Hes Project, Quarry
Development, Yukon, Canada
Drawing SDH-QP001-01 Plan and Sections
Drawing SDH-QP001-02 Plan and Details

# **Engineering Drawings for** Sa Dena Hes Project, **Tailings Management Facility Decommissioning**

#### **ACTIVE DRAWING STATUS**

Teck


DWG NUMBER DRAWING TITLE		REV.	DATE	STATUS	OLD/REPLACED REVISIONS							
SDH-DR-00	Engineering Drawings for Sa Dena Hes Project, Tailings Management Facility Decommissioning	4	Aug. 29, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-01	Existing Conditions	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-02	Location Map	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-03	South Dam Plan and Profile	4	Aug. 22, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-04	South Dam Cross Sections	3	May 6, 2014	Issued for Construction	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014					
SDH-DR-05	Sediment Retaining Structure Plan	4	Aug. 22, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-06	Sediment Retaining Structure Sections	4	Aug. 22, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-07	Reclaim Dam Plan and Profile	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-08	Reclaim Dam Sections	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-09	Drainage Channel Plan	4	Aug. 29, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-10	Drainage Channel Sections	3	May 6, 2014	Issued for Construction	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014					
SDH-DR-11	Areas to be Capped General Arrangement	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-12	Tailings Drainage Channel Plan, Profile and Section	4	Aug. 29, 2014	Issued for Construction	Rev.3, May 6, 2014	Rev.2, Mar. 24, 2014	Rev.1, Mar.3, 2014	Rev.0, Feb.14, 2014				
SDH-DR-13	Materials Zoning in South Dam	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-14	Materials Zoning in Reclaim Dam	2	May 6, 2014	Issued for Construction	Rev.1, Mar. 3, 2014	Rev.0, Feb.14, 2014						
SDH-DR-15	Stakeout Tables	1	Aug. 29, 2014	Issued for Construction	Rev.0, May. 6, 2014							

**PROJECT NO: 1CT008.035** Issued for Construction **Revision 4** August 29, 2014 Drawing No. SDH-DR-00

## 



	То М		AN OGLIAS	
Borrow Area B		No.		180
(Depleted)				
	Grave Tailing Cover	18 4	1.3 k Borr	m to ow Area C 508000 É
the second of the	Tailings El. 1098	Surface	NOW T	19
		HOW-2		
Borrow A - (Dep			North Da Crest El	in 1100m
East Interceptor Ditch		EGEND		
	7. 2. 6		Covered Tailing	5
			Contours interva Edge of Road Water Pipe Tailings Line	al 5m
ontour data and aerial photos were obtain nd are based on August 15, 2012 LiDAR			Creeks	
e correctect based on October 2013 YES nate system is UTM NAD 83CSRS zone 0 20 40 60 80 100	5	•	Standing Pipe F Water Sampling	J Location
Teck	DRAWING TIT		ommissionin	g
ä Dena Hes Project	DRAWING ND.		Condition SHEET	REVISION NO.
1CT008.028	SL	H-DR-01	2 OF 16	2



DESCRIPTION

REVISIONS

NO.

ned with

Distribution Register.

original inl

PROFESSIONAL ENGINEERS STAMP FILE NAME: 1CT008035\_SDH-DR.dwg

SM

DRAWING NO. REFERENCE DRAWINGS


DRAWING NO.

DRAWING TITLE


DRAWING TITLE

May 6, 2014 SRK JOB NO .:

		500 M		
		North Dam		608000 E
	with digital design files instruct the Contractor of whether the works have . Construction shall be in	accordance with the follow	he Enginee cks to confir ving Techni	r will m
er of 12	Decommissioning Desi	a Hes Tailings Managemer gn Report. pply to all other active draw		
s are		100 150 200 Scale in Metres	250 ⊒	
Tec	k	TMF Decom		Ig
ä Dena He	es Project		мар <sup>SHEET</sup>	REVISION NO.
1CT008.035		SDH-DR-02	3 of 16	2




#### PLAN LEGEND





#### NOTES

- 1. Assume 1m freeboard for spillway.
- 2. Depth of flow based on design flow of 5.4m  $^{3}$ /s (1000 year event).
- Dam fill material required for capping shall be excavated and any remaining material shall be reshaped to provide a smooth and positive drainage.
- 4. Rip-rap from downstream toe buttress shall be salvaged to be used on the Sediment Retaining Structure and drainage channels.
- 5. Decant Tower shall be demolished and the debris disposed of.
- 6. This Benchmark datum is currently used to monitor settlement gauges on the dam and was used as the benchmark in construction of the dam. The elevation has been adjusted from 1103.54m to the current LiDAR Survey elevation.
- The Geotextile will be non-woven, 12 ounces/square yard or equivalent. The geotextile will exceed the riprap limits by a minimum of 0.3m.


<u>0:3m</u> 1)		<u>0:3m</u>									
EL 1086.70m (D <sub>50</sub> =0.3m) 4.0m											
1 Detail 1 N.T.S.											
	TMF Decommissioning										
Teck	DRAWING TITLE: South [	Dam	-								
ä Dena Hes Project	Plan and	Profile									
1CT008.035	SDH-DR-03	SHEET 4 of 16	REVISION NO.								











ICT008.035	-									This store was a state of	-	= 61	cons	sulting		٦
na Heal					3	issued For Construction	SM	РМН	06May14	The pullic has derived in the second of the second	V	31		sunny		l
8					2	Issued For Tender	SM	PMH	24Mar14	The original with more share of the sold o	DESIGN:		DRAWN:	REVIEWED:	1	
2					1	Issued For Tender	SM	PMH	03Mar14			IM	DJ DJ	РМН	c	Sä D
Ë					0	Issued For Tender	SM	PMH	14Feb14	This drawing a chernical the printed unless stamped and count with original int	CHECKED:	C11	APPROVED: PMH	DATE:		Ja D
ι. Ο	DRAWING NO.	DRAWING TITLE	DRAWING NO.	DRAWING TITLE	NO.	DESCRIPTION	CHK'I	APP'D	DATE	and recorded on a Distribution Register.		2M	РМП	May 06, 2014		
9.5		REF	ERENCE DRAWIN	IGS		REVISIONS	-			PROFESSIONAL ENGINEERS STAMP	FILE NAME	1CT0080	35_SDH-DR.dwg		SRK JOB NO .:	101

#### LEGEND

-----

Existing Ground

\_\_\_\_\_

Original Ground Sediment Retaining Structure

Material to be removed (See Note 1)

#### NOTES


 Dam fill material required for capping shall be excavated and any remaining material shall be reshaped to provide a smooth and positive drainage.

2. Riprap to be salvaged.

Material	Units	Quantity	y Notes	
тіі	m <sup>a</sup>	92,609	To be Excavated and used as capping material	
Sand and Gravel	m³	51,227	To be Excavated and used as capping material	
Till	m²	24,481	Area to be revegetated	
Rip-rap	m³	600	Salvaged from Toe Buttress	
Non-Woven Geotextile	m²	432	Spillway; separation between riprap and till	

#### MATERIAL QUANTITIES AVAILABLE FOR CAPPING

	0 5 10 15 20 25 Scale in Metres		
Teck	TMF Decommissioning DRAWING TITLE: South Dam Cross Sections		
IECK			
ä Dena Hes Project			
107008.035	ORAWING NO. SDH-DR-04	SHEET 5 of 16	REVISION NO.



#### LEGEND

	Minor Contours (1m)
	Major Contours (5m)
	Minor Contours (1m) (YES August 2014)
	Major Contours (5m) (YES August 2014)
	Edge of Road
	Drainage Channel
	Material to be removed (see Note 4)
)QL	Rip-rap
a star	Till (left in place from Original Dam)
	Sedimentation Pond


#### NOTES

.8

- 1. Assume 1m freeboard.
- 2. Depth of flow based on design flow of 5.4m <sup>3</sup>/s (1000 year event).
- 3. Riprap depth is 1.5 times D <sub>50</sub>.
- Dam fill material required for capping shall be excavated and any remaining material shall be reshaped to provide a smooth and positive drainage.
- Riprap from downstream toe buttress shall be salvaged to be used on the Sediment Retaining Structure and drainage channels.

Scale In Metres			
TMF Decommissioning			
Plan			
	SHEET	REVISION NO.	
	TMF Decor DRAWING TITLE: Sediment Reta Pla	TMF Decommissioni	

0 2 4 6 8 10



#### LEGEND

Pre-existing Ground

Existing Ground

Sediment Retaining Structure

 $\overline{V}$ **D** 13.4


Non-woven Geotextile Material to be removed (see Note 4) Rip-rap

Till (left in place from Original Dam)


#### NOTES


- 1. Assume 1m freeboard.
- 2. Depth of flow based on design flow of 5.4m  $^{3}$ /s (1000 year event).
- 3. Riprap depth is 1.5 times D <sub>50</sub>.
- 4. Dam fill material required for capping shall be excavated and any remaining material shall be reshaped to provide a smooth and positive drainage.
- 5. Riprap from downstream toe buttress shall be salvaged to be used on the Sediment Retaining Structure.

Sediment Retaining Riprap Volume Sum				
Location	D50 (m)	Armoring Depth (m)	Volume (m3)	
Section Q	0.3	0.45	795	
Section J	0.4	0.6	49	
Section H	0.5	0.75	102	
Spillway Section F	0.3	0.45	42	
Upstream Face	0.3	0.5	26	



	TMF Decommissioning  DRAWING TITLE:  Sediment Retaining Structure Sections		
Teck			
ä Dena Hes Project			
	DRAWING NO. SDH-DR-06	SHEET 7 of 16	REVISION NO.





#### LEGEND

----- $\overline{}$ 

Original Ground Existing Ground

Material to be removed (see Note 2)

#### NOTES


- 1. Key Trench fill shall be left in place.
- 2. Dam fill material required for capping shall be excavated and any remaining material shall be reshaped to provide a smooth and positive drainage.

#### MATERIAL QUANTITIES

Material	Units	Quantity	Notes
тіі	mª	71,556	To be Excavated and used as capping material
Sand and Gravel	m³	33,560	To be Excavated and used as capping material
Till	m²	14,970	Area to be revegetated
Rip-rap	m³	3,000	To be salvaged from Toe Buttress
Non-Woven Geotextile	m²	12,020	Drainage Channels; separation between till and riprap

	Scale in Metres				
-	TMF Decommissioning				
Teck	DRAWING TITLE: Reclaim Dam				
Sä Dena Hes Project	Cross Sections				
1CT008.035	DRAWING NO. SDH-DR-08 9 of 16 2				

0 5 10 15 20 25




#### LEGEND


$\mathbb{Z}$	Covered Tailings
	Reclamation Area
<u>, 985</u>	Rip-rap
	Sedimentation Pond
	Minor Contours (1m interval) Major Contours (5m interval)
	Existing Crest
	Proposed Crest Existing Edge of Road
	Proposed Edge of Road Creek
	Tailings Pipeline
	Drainage Channel Potential Tailings Cover Area
_ND-12	Stakeout Point


#### NOTES

- 1. This Benchmark datum is currently used to monitor settlement gauges on the dam and was used as the benchmark in construction of the dam. The elevation has been adjusted from 1103.54m to the current LiDAR Survey elevation.
- 2. The tie-in from the existing natural channel to the riprapped channel will be determined in the field as directed by the Engineer.
- 3. For Stakeout tables see SDH-DR-15




	TMF Decom	TMF Decommissioning			
Teck	DRAWING TITLE:		.9		
ICCIN	Drainage Channel		1		
ä Dena Hes Project	Pla	Plan			
1CT008.035	DRAWING NO. SDH-DR-09	SHEET 10 of 16	REVISION NO.		






A					_	
2	LEG	END				_
V Haddilla						
				be capped		
			Potential	Capping Ar	ea	
Martin /			Sediment	ation Pond		
	NO	TES	<u></u>			
90 10 <sup>80</sup>	1.	photos we and are b LiDAR su	ere obtainee ased on Au	data and a d from McE igust 15, 20 linate syste 9V.	lhanne 12	
2007 5	2.			g to be dete by the Engi		in
1 4 - Je 28)						
Ci fender						
je Dump v Area C)						
2						
66						
1120						
MAARS						
		0	100 200	300 400	500	
		Ĵ	Scale in	Metres		
Teck	DRAWI	NG TITLE:		missionin	g	
Sa Dena Hes	DRAWI	(	Areas to be General Arr	angement sheet	REVISION	- 1
CT.08.028		SDH-D	R-11	12 OF 16		2




LEGEND
--------

Minor Contours (1m)
Major Contours (5m)
Existing Edge of Road
Drainage Channel
Tailings Pipeline
Potential Capping Area
Existing Ground
Design Ground
Non-woven Geotextile
Covered Tailings
Rip-rap

Tailings Drainage Channel Riprap Volume Summary Table:				
Location D <sub>50</sub> (m) Depth (m) (m <sup>3</sup> )				
Y	0.3	0.45	638	
<b>Discharge</b> Area	0.3	0.45	25	





CAMP CREEK DIVERSION STAKEOUT POINTS				
۱D	Northing	Easting	Elevation (m)	
CC-01	6709771.34	508469.81	1062.68	
CC-02	6709790.87	508465.50	1063.73	
CC-03	6709810.40	508461.19	1064.84	
CC-04	6709828.32	508452.33	1065.50	
CC-05	6709846.21	508443.39	1065.50	
CC-06	6709864.10	508434.44	1065.74	
CC-07	6709880.74	508423.67	1066.40	
CC-08	6709895.53	508410.22	1067.24	
CC-09	6709910.33	508396.77	1068.41	
CC-10	6709925.13	508383.31	1068.82	
CC-11	6709939.93	508369.86	1069.28	
CC-12	6709954.72	508356.40	1069.56	
CC-13	6709969.52	508342.95	1069.53	
CC-14	6709984.32	508329.49	1071.53	
CC-15	6709999.12	508316.04	1072.00	
CC-16	6710013.92	508302.58	1072.55	
CC-17	6710028.71	508289.13	1072.64	
CC-18	6710043.51	508275.68	1073.02	
CC-19	6710058.31	508262.22	1073.92	
CC-20	6710073.11	508248.77	1075.02	
CC-21	6710087.91	508235.31	1076.17	
CC-22	6710097.87	508218.77	1077.39	
CC-23	6710103.85	508199.69	1078.43	
CC-24	6710109.83	508180.60	1079.28	
CC-25	6710115.81	508161.51	1079.98	

CAMP CREEK DIVERSION STAKEOUT POINTS			
ID	Northing	Easting	Elevation (m)
CC-26	6710121.79	508142.43	1081.29
CC-27	6710127.77	508123.34	1082.53
CC-28	6710133.75	508104.26	1082.18
CC-29	6710139.73	508085.17	1083.97
CC-30	6710145.71	508066.09	1084.46
CC-31	6710151.69	508047.00	1085.42
CC-32	6710157.67	508027.92	1087.07
CC-33	6710163.65	508008.83	1087.73
CC-34	6710169.63	507989.75	1089.03
CC-35	6710175.61	507970.66	1089.99
CC-36	6710181.59	507951.58	1091.24
CC-37	6710184.88	507931.99	1092.24
CC-38	6710186.17	507912.03	1093.33
CC-39	6710187.47	507892.08	1094.79
CC-40	6710188.77	507872.12	1097.02
CC-41	6710188.25	507852.17	1098.93
CC-42	6710186.76	507832.23	1100.96
CC-43	6710185.26	507812.28	1102.55
CC-44	6710183.77	507792.34	1103.38
CC-45	6710182.28	507772.39	1103.53
CC-46	6710180.78	507752.45	1104.83
CC-47	6710179.29	507732.50	1106.34

SOUTH DRAINAGE CHANNEL STAKEOUT POINTS				
Northing	Easting	Elevation (m)		
6710094.59	508229.23	1076.69		
6710114.13	508224.98	1076.95		
6710133.68	508220.74	1076.98		
6710153.22	508216.49	1076.98		
6710172.76	508212.24	1077.45		
6710192.31	508207.99	1078.68		
6710211.85	508203.74	1079.00		
6710231.59	508200.63	1079.01		
6710251.45	508198.29	1079.39		
6710271.31	508195.96	1079.90		
6710291.17	508193.62	1080.78		
6710311.04	508191.28	1081.62		
6710330.98	508190.08	1085.00		
	STAKE Northing 6710094.59 6710114.13 6710133.68 6710153.22 6710172.76 6710192.31 6710211.85 6710231.59 6710251.45 6710291.17 6710291.17 6710311.04	STAKEOUT POINTS           Northing         Easting           6710094.59         508229.23           6710114.13         508224.98           6710133.68         508220.74           6710153.22         508216.49           6710172.76         508212.24           6710192.31         50820.74           6710192.31         50820.74           671023.159         508203.74           6710251.45         508198.29           6710251.45         508198.29           6710291.17         508195.96           6710291.17         508193.62           6710291.17         508193.62		

N	NORTH DIVERSION CHANNEL STAKEOUT POINTS				
ID	Northing	Easting	Invert Elevation (m)		
ND-1	6710664.48	508186.86	1095.81		
ND-2	6710644.49	508187.38	1094.98		
ND-3	6710629.49	508187.73	1094.37		
ND-4	6710616.59	508188.12	1094.24		
ND-5	6710592.53	508184.11	1093.98		
ND-6	6710569.36	508184.05	1093.40		
ND-7	6710545.52	508181.47	1091.96		
ND-8	6710523.03	508185.48	1090.59		
ND-9	6710504.43	508181.70	1089.45		
ND-10	6710490.14	508176.58	1088.54		
ND-11	6710478.89	508172.57	1087.82		
ND-12	6710450.87	508173.94	1086.56		
ND-13	6710425.90	508175.17	1086.21		
ND-14	6710405.07	508176.19	1086.00		

Derre Decrements									of CFESSIOn						
ALL HantsCTDAR 015									August 294011	7	<b>S</b>	rk cons	sulting		T
etteste. De	DRAWING NO.	DRAWING TITLE	DRAWING NO.	DRAWING TITLE		Issued For Construction Issued For Construction DESCRIPTION	РМН	29Aug14 06May14 DATE	Wanted Charles and ALEEP	DESIGN:	IM E IM	DRAWN: DJ APPROVED: PMH	REVIEWED: PMH DATE: August 29, 2014		Sä De
1011			REFERENCE DRAWINGS		110.	REVISIONS	1741 5	DAIL	PROFESSIONAL ENGINEERS STAM	FILE NAN	E: 1CT008	035_SDH-DR.dwg		SRK JOB NO .:	1 CTO

NOTE
1. See Stakeout points on Drawing SDH-DR-09

	TMF Decommissioning				
Teck	DRAWING TITLE:				
à Dena Hes Project	Stakeout Tables				
1CT008.035	DRAWING NO. SDH-DR-15	SHEET 16 of 16	REVISION NO.		

# **Engineering Drawings for Sa Dena Hes Project Quarry Development, Yukon, Canada**


### **ACTIVE DRAWING STATUS**

DWG NUMBER	DRAWING TITLE	REV.	DATE	STATUS	OLD/REPLACED REVISIONS
SDH-QP001-00	Engineering Drawings for Sa Dena Hes Project Quarry Development, Yukon, Canada	0	May 20, 2014	Issued for Construction	
SDH-QP001-01	Plan and Sections	0	May 20, 2014	Issued for Construction	Figure 3, IFR
SDH-QP001-02	Plan and Details	0	May 20, 2014	Issued for Construction	Figure 4, IFR

Teck

**PROJECT NO: 1CT008.042 Issued for Construction** Revision 0 May 20, 2014 Drawing No. SDH-QP001-00





#### NOTES:

1.	The designs are based on the contour information shown on these drawings. It is however the Contractor's responsibility to confirm that the contours are a fair reflection of the ground levels in the vicinity of the works, and to advise the Construction Manager and Engineer of an differences.
2.	Topographic contour data was obtained from McElhanney and is based on the August 15, 2012 LiDAR Survey.
3.	The co-ordinate system is UTM NAD 83 CSRS Zone 9V.
4.	All dimensions are in metric units, unless specifically mentioned.
5.	All drawings are scaled appropriately for D-Size construction drawings. Scales may not be correct if these drawings are reproduced and presented in any other size format.
6.	Construction shall be in accordance with the Sä Dena Hes Quarry Development Plan.
7.	Prior to drilling and blasting, the overburden on the upslope of the quarry will be removed with an excavator.
8.	Protection may be required to prevent rocks from rolling down into the quarry.
9.	A 2.5m by 1m (width to depth) ditch will excavated between the road and the landing.
10.	An 8m wide single direction approach roads will be constructed into the landing.
11.	Two (2) 600mm diameter culverts will be installed into the approach roads as per Detail A.
12.	Drilling and blasting will be conducted to fracture the bed rock into rip-rap for removal.
13.	Length of the quarry will be determined by volume of quarry rock required for closure.
14.	Quarry headwall is to sloped at 0.17:1 (H:V).
15.	Neat quarry extraction volume is 4,500m3.
16.	Reclamation of quarry consists of excavating the berm and landing to loosely backfill material against quarry floor and headwall.

17. Notes in this drawing apply to all other active drawings.


#### LEGEND

	Minor Contours
	Tom Creek Tributary
	Existing Road
	Berm
~	Proposed Quarry Traffic Pattern
	Cut Area
	Fill Area

#### Quarry Rock Extraction Summary:

D <sub>50</sub> Diameter Size (m)	Volume Required (m <sup>3</sup> )
0.3	2851
0.4	5135
0.5	102
Total Volume Needed	8100
Salvage from reclaim	
and south dam	3600
Quarry Extraction	
Volume	4500


	Quarry Development Plan					
Teck	DRAWING TITLE:					
	Plan a	Plan and Sections				
a Dena Hes Project	Fiditia		/13			
	DRAWING NO.	SHEET	REVISION NO.			
1CT008.042	1	1 OF 2	0			







# APPENDIX C TMA Decommissioning As-built Drawings

Drawing SDH03-B-C-0001	. 2014 As-built Tailings Management Area Capped Areas
Drawing SDH03-B-C-0002	. 2014 As-built Plan View Sediment Retaining Structure, Spillway and South Drainage Channel
Drawing SDH03-B-C-0003	. 2014 As-built Spillway and South Drainage Channel Profile and Sections
Drawing SDH03-B-C-0004	. 2014 As-built Camp Creek and South Drainage Channel Profiles and Sections
Drawing SDH03-B-C-0005	. 2014 As-built North Drainage Channel Plan View, Profile and Sections
Drawing SDH03-B-C-0006	. 2014 As-built Reclaim Dam Plan View and Section
Drawing SDH03-B-C-0007	. 2014 As-built South Dam Plan View and Section
Drawing SDH03-B-C-0008	. 2014 As-built Tailings management Area Capped Area Sections
Drawing SDH00-B-C-0002	. 2014 As-built Quarry Plan View and Sections









P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH03\_B\_C\_MASTER\_R0.dwg - 2/25/2015 1:55 PM - McCoy, Dale

	DETAILED DECOMMISSIONING	J.T./D.M.
	AND RECLAMATION PLAN	CHK'D BY: LW/CJ
		DATE:
TM ZONE 9N	TITLE: 2014 AS BUILT	2014/12/19
100	SPILLWAY AND SOUTH	REV. NO: R0
-0003-R0	DRAINAGE CHANNEL PROFILE AND SECTIONS	FIGURE NO: SDH03-B-C-0003


DWN BY:




P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH03\_B\_C\_MASTER\_R0.dwg - 2/25/2015 12:10 PM - McCoy, Dale




P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH03\_B\_C\_MASTER\_R0.dwg - 3/19/2015 10:53 AM - McCoy, Dale



G:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH03\_B\_C\_0006\_R0.dwg - 2/24/2015 4:54 PM - McCoy, Dale




	2014 AS BUILT SEDIMENT RETAINING STRUCTURE	
	2014 AS BUILT SOUTH DRAINAGE CHANNEL	
-1 -1 -1 -1	100 096 (jj) 092 UII 088 TECATION 084 080	
Ρ	ROJECT: DETAILED DECOMMISSIONING AND RECLAMATION PLAN	DWN BY: J.T./D.M. CHK'D BY: LW/CJ
JTM ZONE 9N T 3100 C-0007-R0	ITLE: 2014 AS BUILT SOUTH DAM PLAN VIEW AND SECTION	DATE: 2014/12/19 REV. NO: R0 FIGURE NO: SDH03-B-C-0007



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH03\_B\_C\_MASTER\_R0.dwg - 3/27/2015 2:27 PM - McCoy, Dale

)+500	1102 (j) 1100 NOLE 1098 H 1096 H 0+600	
	PROJECT: DETAILED DECOMMISSIONING AND RECLAMATION PLAN	DWN BY: D.M. CHK'D BY: LW/CJ DATE:
JTM ZONE 9N		2015/03/21
3100	2014 AS BUILT TAILINGS MANAGEMENT AREA CAPPED AREA SECTIONS	REV. NO: R0 FIGURE NO: SDH03-B-C-0008







APPENDIX D TMA Decommissioning Photographs





#### Tailings Management Area Decommissioning (TMA) Photographs

TMA Photograph 1: Dewatering discharge volume monitoring station.



TMA Photograph 2: Reclaim Pond during dewatering operations.





TMA Photograph 3: Excavation of Reclaim Dam.



TMA Photograph 4: Excavation of Camp Creek Drainage Channel.





TMA Photograph 5: Reclaim Dam excavation and salvage of toe buttress riprap.



TMA Photograph 6: Drilling operations at km 17 quarry.





TMA Photograph 7: Blasting contractor measuring hole depths and setting charges at km 17 quarry.



TMA Photograph 8: Reclaim Dam excavation nearing completion and capping of Reclaim Pond in progress.





TMA Photograph 9: South Pond dewatering complete and South Dam excavation in progress.



TMA Photograph 10: Capping of North Tailings Pond with excavated dam material.





TMA Photograph 11: Installing geotextile in Camp Creek Drainage Channel.



TMA Photograph 12: Capping of North Tailings Pond with excavated dam material.





TMA Photograph 13: Camp Creek Drainage Channel.



TMA Photograph 14: Excavator completing shaping of downstream slope of sediment retaining structure.





TMA Photograph 15: Looking north from sediment retaining structure toward sediment retaining pond and rock cofferdam, with North Drainage Channel along east bank of former South Pond.



TMA Photograph 16: Reclamation of km 17 quarry site following extraction of riprap material.





TMA Photograph 17: Looking south from east bank of former South Pond toward sediment retaining pond and sediment retaining structure with spillway construction completed.



TMA Photograph 18: Construction of berm around "deep tailings cell" in the former South Pond area.





TMA Photograph 19: Capping of "deep tailings cell" in the former South Pond area using an excavator to place capping material.



TMA Photograph 20: View from west abutment of former Reclaim Dam looking north toward capped Reclaim Pond, with sediment retaining structure in background.






TMA Photograph 21: View from east bank of former South Pond looking south toward capped South Pond area with sediment retaining structure and spillway in background.




# APPENDIX E

## **Mountain Works Issued for Construction Drawings**


Drawing SDH00\_B\_C\_0001...... Portal Closure Typical Elevation and Section Details Drawing SDH01\_B\_C\_0001...... Jewelbox 1380 Portal Closure Drawing SDH00\_B\_S\_0001...... Monolithic Concrete Cap Typical Plan and Section Drawing SDH00\_B\_S\_0002...... Typical Precast Concrete Strip Cap Drawing SDH00\_B\_S\_0005...... Typical Monolithic Concrete Cap Reinforcement Schedule





#### NOTE: ALL DIMENSIONS IN MILLIMETERS (SI UNITS) UNLESS OTHERWISE SPECIFIED

LEGEND



## NOTES

#### GENERAL

- 1. THIS DESIGN DRAWING IS INTENDED FOR USE UNDER THE SUPERVISION OF A QUALIFIED PROFESSIONAL ENGINEER. THE AS-BUILT DRAWING MUST BE SIGNED BY A PROFESSIONAL ENGINEER REGISTERED IN THE YUKON TERRITORY.
- 2. COMPETENCY OF THE ROCK AT THE SUPPORTS SHALL BE EXAMINED AND APPROVED BY A QUALIFIED PROFESSIONAL ENGINEER PRIOR TO CONSTRUCTION.
- 3. ALL LOOSE ROCK SHALL BE REMOVED FROM THE ROCK ANCHORAGES TO 4. PERFORM ALL CONCRETE WORK SO AS TO MEET OR EXCEED THE MINIMUM
- STANDARDS SET OUT IN THE CAN/CSA-A23.1. 5. FORM WORK FOR CONCRETE, SHORING AND TEMPORARY SUPPORT SHALL BE
- DESIGNED BY A PROFESSIONAL ENGINEER REGISTERED IN THE YUKON TERRITORY 6. THOROUGHLY COMPACT ALL CONCRETE USING VIBRATORS OR OTHER SUITABLE TOOLS DURING THE PLACING OPERATION. THOROUGHLY WORK THE CONCRETE INTO THE CORNERS OF THE FORMS AND ROCK SURFACES AND AROUND THE
- 7. ALL FORMS SHALL REMAIN IN PLACE FOR A MINIMUM OF 7 DAYS. DURING THIS PERIOD MAINTAIN A TEMPERATURE RANGE OF 10 TO 30C DEGREES CELSIUS. PROTECT CONCRETE AS PER CAN/CSA-A23 1
- 8. SHAFT CAP SHALL NOT BE LOADED UNTIL THE 28-DAY CONCRETE STRENGTH HAS
- BEEN VERIFIED BY CYLINDER TESTS IN ACCORDANCE WITH CAN/CSA-A23.2. 9. EPOXY-COATED REINFORCING BARS AND SULPHATE RESISTANT CEMENT SHOULD BE CONSIDERED IN AREAS WHERE CORROSIVE CONDITIONS MAY EXIST.

#### DESIGN SPECIFICATIONS

- 1. DESIGN LOADS: LIVE LOAD = 1.4 METERS OF SATURATED SOIL COVER AT 19 kN/cu m + THE GREATER EFFECT OF AN 18 kPa UNIFORMLY DISTRIBUTED LOAD, OR 81 kN CONCENTRATED LOAD OVER AN AREA 0.3 m by 0.3 m, ANYWHERE ON THE SLAB.

DEAD LOAD = WEIGHT OF CAP

- 2 28-DAY CONCRETE STRENGTH (fc) = 30 MPa (MINIMUM)
- 3. REINFORCING BARS YIELD STRENGTH (fy) = 400 MPa (MINIMUM) 4. ALL SUPPORTS TO BE FOUNDED ON SOUND ROCK. THE DESIGN IS BASED ON A MINIMUM BEARING VALUE OF GOOD QUALITY SEDIMENTARY ROCK
- 5. CONCRETE CAP DESIGN AS PER CAN/CSA-A23.3.

#### CONCRETE AND REINF. STEEL

- 1. THE CONCRETE MUST MEET THE FOLLOWING SPECIFICATIONS:
- 30 MPa 75 mm +/- 25 mm MAX. AGGREGATE SIZE 20 mm 6% +/- 1%
- 0.50 2. AGGREGATES USED IN THE CONCRETE MIX SHOULD BE NON-ALKALI-SILICA
- 3. CONCRETE COVER TO BE FOLLOWS: TOP REINFORCING BARS 75 mm 50 mm
- 4. ALLOW A MINIMUM OF 150 mm GAP BETWEEN BOTTOM OF CONCRETE CAP AND SOIL.
- 5. REINFORCING STEEL TO BE DEFORMED BILLET STEEL BARS OF GRADE 400 STEEL CONFORMING TO CSA G30.18-M.
- 6. REINFORCEMENT SHALL BE SECURELY PLACED BY MEANS OF CONCRETE OF STEEL CHAIRS. TIE REINFORCING BARS TOGETHER USING 18 GAUGE WIRE.
- 7. CARRY OUT ALL CONCRETE CURING AS PER CAN/CSA-A23.1. CURING COMPOUND SHALL BE CLEAR LIQUID TO CONFORM TO CANADIAN GENERAL STANDARDS BOARD (CGSB) STANDARD 90-GP-1a TYPE 1 OR ASTM C309, AND APPLIED AS DIRECTED BY THE MANUFACTURER.

#### INSPECTION AND TESTING

- 1. RECEIVE APPROVAL OF REINFORCING STEEL ARRANGEMENT FROM A QUALIFIED ENGINEER PRIOR TO PLACEMENT OF CONCRETE.
- TEST CONCRETE FOR AIR AND SLUMP IN THE FIELD. CAST A MINIMUM OF ONE SET OF FOUR CYLINDERS TO BE TESTED FOR COMPRESSIVE STRENGTH. THE FOURTH CYLINDER SHOULD BE CURED UNDER THE SAME FIELD CONDITIONS AS THE SHAFT CAP AND SEAT SUPPORT. DO TESTING WORK IN ACCORDANCE
- 3. ALL TEST RESULTS ARE TO BE SUBMITTED TO THE MINISTRY PRIOR TO BACKFILLING AND NO LATER THAN 30 DAYS AFTER TESTING.

#### CONVERSIONS




# DETAILED DECOMMISSIONING AND RECLAMATION PROJECT

MONOLITHIC CONCRETE CAP TYPICAL PLAN AND SECTION

SDH00\_B\_S\_0001\_R0

RAWING NUMBER




NO

DESCRIPTION

REVISIONS

ΒY



REINFORCEMENT SCHEDULE								
SPAN 'S' (mm)	THICKNESS 't' (mm)	REINF. 'A' BOTTOM BARS	REINF. 'B' TOP BARS	STIRRUP REINF. 'C'	SHEAR REINF. 'D'			
1800	450	4 - 20M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
2400	450	4 - 20M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
3000	450	4 - 20M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
3600	450	4 - 25M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
4200	450	4 - 25M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
4800	450	4 - 30M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
5400	450	5 - 30M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
6000	450	5 - 30M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
6600	500	5 - 30M	2 - 10M	10M @ 75 mm c/c	4 - 10M			
7200	510	5 - 30M	2 - 20M	10M @ 75 mm c/c	4 - 10M			
7800	520	4 - 35M	2 - 25M	10M @ 75 mm c/c	4 - 10M			
8400	530	5 - 35M	2 - 25M	10M @ 75 mm c/c	4 - 10M			
9000	560	5 - 35M	2 - 25M	10M @ 75 mm c/c	4 - 10M			

NOTE: THE DEPARTMENT MAY ACCEPT CAP THICKNESS LESS THAN 450 mm DESIGNED AND CERTIFIED BY A PROFESSIONAL ENGINEER REGISTERED IN THE YUKON TER



## NOTES

## GENERAL

- 1. THIS DESIGN DRAWING IS INTENDED FOR USE UNDER THE SUPERVISION OF A QUALIFIED PROFESSIONAL ENGINEER. THE AS-BUILT DRAWING MUST BE SIGNED BY A PROFESSIONAL ENGINEER REGISTERED IN THE YUKON TERRITORY
- 2. COMPETENCY OF THE ROCK AT THE SUPPORTS SHALL BE EXAMINED AND APPROVED BY A QUALIFIED PROFESSIONAL ENGINEER PRIOR TO CONSTRUCTION.
- 3. ALL LOOSE ROCK SHALL BE REMOVED FROM THE ROCK ANCHORAGES TO COMPETENT ROCK. 4. PERFORM ALL CONCRETE WORK SO AS TO MEET OR EXCEED THE MINIMUM
- STANDARDS SET OUT IN THE CAN/CSA-A23.1. 5. FORM WORK FOR CONCRETE, SHORING AND TEMPORARY SUPPORT SHALL BE DESIGNED BY A PROFESSIONAL ENGINEER REGISTERED IN THE YUKON TERRITORY
- 6. THOROUGHLY COMPACT ALL CONCRETE USING VIBRATORS OR OTHER SUITABLE TOOLS DURING THE PLACING OPERATION. THOROUGHLY WORK THE CONCRETE INTO THE CORNERS OF THE FORMS AND ROCK SURFACES AND AROUND THE REINFORCEMENT
- ALL FORMS SHALL REMAIN IN PLACE FOR A MINIMUM OF 7 DAYS. DURING THIS PERIOD MAINTAIN A TEMPERATURE RANGE OF 10 TO 30C DEGREES CELSIUS. PROTECT CONCRETE AS PER CAN/CSA-A23.1.
- 8. SHAFT CAP SHALL NOT BE LOADED UNTIL THE 28-DAY CONCRETE STRENGTH HAS
- BEEN VERIFIED BY CYLINDER TESTS IN ACCORDANCE WITH CAN/CSA-A23.2. 9. EPOXY-COATED REINFORCING BARS AND SULPHATE RESISTANT CEMENT SHOULD BE CONSIDERED IN AREAS WHERE CORROSIVE CONDITIONS MAY EXIST

## DESIGN SPECIFICATIONS

- 1. DESIGN LOADS: LIVE LOAD = 1.4 METERS OF SATURATED SOIL COVER AT 19 kN/cu.m. + THE GREATER EFFECT OF AN 18 kPa UNIFORMLY DISTRIBUTED LOAD, OR 81 kN CONCENTRATED LOAD OVER AN AREA 0.3 m by 0.3 m. ANYWHERE ON THE SLAB.

DEAD LOAD = WEIGHT OF CAP

- 2. 28-DAY CONCRETE STRENGTH (f'c) = 30 MPa (MINIMUM)
- . REINFORCING BARS YIELD STRENGTH (fy) = 400 MPa (MINIMUM) 4. ALL SUPPORTS TO BE FOUNDED ON SOUND ROCK. THE DESIGN IS BASED ON A MINIMUM BEARING VALUE OF GOOD QUALITY SEDIMENTARY ROCK (e.g., SHALE) = 600 kPa.
- 5. CONCRETE CAP DESIGN AS PER CAN/CSA-A23.3.

## CONCRETE AND REINF. STEEL

- 1. THE CONCRETE MUST MEET THE FOLLOWING SPECIFICATIONS:
  - MIN. 28-DAY STRENGTH 30 MPa
  - MAX. SLUMP 75 mm +/- 25 mm
  - MAX. AGGREGATE SIZE 20 mm
  - AIR ENTRAINMENT 6% +/- 1% 0.50
- MAX. WATER/CEMENT RATIO 2. AGGREGATES USED IN THE CONCRETE MIX SHOULD BE NON-ALKALI-SILICA REACTIVE TYPE
- 3. CONCRETE COVER TO BE FOLLOWS:
  - TOP REINFORCING BARS 75 mm
- BOTTOM BARS 50 mm 4. ALLOW A MINIMUM OF 150 mm GAP BETWEEN BOTTOM OF CONCRETE
- CAP AND SOIL. 5. REINFORCING STEEL TO BE DEFORMED BILLET STEEL BARS OF GRADE
- 400 STEEL CONFORMING TO CSA G30.18-M. 6. REINFORCEMENT SHALL BE SECURELY PLACED BY MEANS OF CONCRETE OR
- STEEL CHAIRS. TIE REINFORCING BARS TOGETHER USING 18 GAUGE WIRE. 7. CARRY OUT ALL CONCRETE CURING AS PER CAN/CSA-A23.1. CURING
- COMPOUND SHALL BE CLEAR LIQUID TO CONFORM TO CANADIAN GENERAL STANDARDS BOARD (CGSB) STANDARD 90-GP-1a TYPE 1
- OR ASTM C309, AND APPLIED AS DIRECTED BY THE MANUFACTURER.

## INSPECTION AND TESTING

- 1. RECEIVE APPROVAL OF REINFORCING STEEL ARRANGEMENT FROM A QUALIFIED ENGINEER PRIOR TO PLACEMENT OF CONCRETE
- 2 TEST CONCRETE FOR AIR AND SI UMP IN THE FIELD. CAST A MINIMUM OF ONE SET OF FOUR CYLINDERS TO BE TESTED FOR COMPRESSIVE STRENGTH. THE FOURTH CYLINDER SHOULD BE CURED UNDER THE SAME FIELD CONDITIONS AS THE SHAFT CAP AND SEAT SUPPORT. DO TESTING WORK IN ACCORDANCE WITH CAN/CSA-A23.2.
- 3. ALL TEST RESULTS ARE TO BE SUBMITTED TO THE MINISTRY PRIOR TO BACKFILLING AND NO LATER THAN 30 DAYS AFTER TESTING.

## CONVERSIONS

- 1 in. = 25.4 mm
- 1 ft. = 0.3048 m
- 1 lb = 4.448 N
- 1 psi. = 6.895 kPa

# DETAILED DECOMMISSIONING AND RECLAMATION PROJECT

## TYPICAL PRECAST CONCRETE STRIP CAP

RAWING NUMBE SDH00\_B\_S\_0002\_R0

**ISSUED FOR** CONSTRUCTION

	TABLE –	1: REINFOR	CEMENT SCHEDU	LE FOR SPAN 1	800	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	AGE 'C' LONG DIRECTION
1800	1800	450	20M O9 250 mm	20M @ 300 mm	25M	25M
1800	2400	450	20M O9 250 mm	20M @ 300 mm	25M	25M
1800	3000	450	20M O9 250 mm	20M @ 300 mm	25M	25M
1800	3600	450	20M @ 250 mm	20M @ 300 mm	25M	25M
1800	4200	450	20M O9 250 mm	20M @ 300 mm	30M	25M
1800	4800	450	20M @ 250 mm	20M @ 300 mm	30M	25M
1800	5400	450	20M @ 250 mm	20M @ 300 mm	30M	25M
1800	6000	450	20M O9 250 mm	20M @ 300 mm	30M	25M
1800	6600	450	20M @ 250 mm	20M @ 300 mm	30M	25M
1800	7200	450	20M O9 250 mm	20M @ 300 mm	30M	25M
1800	7800	450	20M @ 250 mm	20M @ 300 mm	35M	25M
1800	8400	450	20M O9 250 mm	20M @ 300 mm	35M	25M
1800	9000	450	20M O9 250 mm	20M @ 300 mm	35M	25M

	TABLE ·	– 2: REINF	ORCEMENT SCHEL	DULE FOR SPAN	2400	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR/ SHORT DIRECTION	AGE 'C' LONG DIRECTION
2400	2400	450	20M O9 250 mm	20M @ 300 mm	25M	25M
2400	3000	450	20M @ 250 mm	20M @ 300 mm	25M	25M
2400	3600	450	20M O9 250 mm	20M @ 300 mm	30M	25M
2400	4200	450	20M @ 250 mm	20M @ 300 mm	30M	25M
2400	4800	450	20M @ 250 mm	20M @ 300 mm	30M	25M
2400	5400	450	20M O9 250 mm	20M @ 300 mm	30M	25M
2400	6000	450	20M @ 250 mm	20M @ 300 mm	30M	25M
2400	6600	450	20M O9 250 mm	20M @ 300 mm	30M	25M
2400	7200	450	20M @ 250 mm	20M @ 300 mm	30M	25M
2400	7800	450	20M @ 250 mm	20M @ 300 mm	30M	25M
2400	8400	450	20M O9 250 mm	20M @ 300 mm	30M	25M
2400	9000	450	20M @ 250 mm	20M @ 300 mm	30M	25M

	TABLE ·	- 3: REINF	ORCEMENT SCHEL	DULE FOR SPAN	3000	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHO SHORT DIRECTION	RAGE 'C' LONG DIRECTION
3000	3000	450	20M @ 250 mm	20M @ 300 mm	25M	25M
3000	3600	450	20M @ 250 mm	20M @ 300 mm	30M	25M
3000	4200	450	20M @ 250 mm	20M @ 300 mm	30M	25M
3000	4800	450	20M @ 250 mm	20M @ 300 mm	30M	25M
3000	5400	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	6000	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	6600	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	7200	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	7800	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	8400	450	20M @ 200 mm	20M @ 300 mm	30M	25M
3000	9000	450	20M @ 200 mm	20M @ 300 mm	30M	25M

SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	AGE 'C' LONG DIRECTIO
3600	3600	450	20M @ 250 mm	20M @ 250 mm	30M	30M
3600	4200	450	20M © 200 mm	20M @ 250 mm	30M	25M
3600	4800	450	20M @ 200 mm	20M @ 250 mm	30M	25M
3600	5400	450	20M © 200 mm	20M @ 250 mm	30M	25M
3600	6000	450	20M O9 200 mm	20M @ 250 mm	30M	25M
3600	6600	450	20M @ 200 mm	20M @ 250 mm	30M	25M
3600	7200	450	20M O9 200 mm	20M @ 250 mm	30M	25M
3600	7800	450	20M @ 150 mm	20M @ 250 mm	30M	25M
3600	8400	450	20M @ 150 mm	20M @ 250 mm	30M	25M
3600	9000	450	20M O 150 mm	20M @ 250 mm	30M	25M

LEGEND

SHORT	LONG	SLAB THICKNESS	REINF. 'A'	REINF. 'B'	ANCHOR	AGE 'C'
SPAN (mm)	SPAN (mm)	't' (mm)	SHORT DIRECTION	LONG DIRECTION	SHORT DIRECTION	LONG DIRECTION
4200	4200	450	20M @ 200 mm	20M @ 200 mm	30M	30M
4200	4800	450	20M @ 200 mm	20M @ 200 mm	30M	25M
4200	5400	450	20M @ 200 mm	20M @ 200 mm	30M	25M
4200	6000	450	20M @ 200 mm	20M © 200 mm	30M	25M
4200	6600	450	20M @ 200 mm	20M @ 200 mm	30M	25M
4200	7200	450	20M @ 150 mm	20M @ 200 mm	30M	25M
4200	7800	450	20M @ 150 mm	20M @ 200 mm	30M	25M
4200	8400	500	20M @ 150 mm	20M © 200 mm	30M	25M
4200	9000	500	20M @ 150 mm	20M @ 200 mm	35M	25M

	TABLE	– 9: REINFC	RCEMENT SCHED	ULE FOR SPAN	6600	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	RAGE 'C' LONG DIRECTION
6600	6600	500	20M © 200 mm	20M @ 200 mm	30M	30M
6600	7200	500	20M O9 150 mm	20M @ 200 mm	30M	30M
6600	7800	500	20M @ 150 mm	20M @ 200 mm	35M	30M
6600	8400	550	20M @ 150 mm	20M @ 200 mm	35M	30M
6600	9000	550	20M O9 150 mm	20M @ 200 mm	35M	25M

	TABLE -	6: REINFOR	CEMENT SCHEDU	LE FOR SPAN 4	1800	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	AGE 'C' LONG DIRECTION
4800	4800	450	20M © 200 mm	20M @ 200 mm	30M	30M
4800	5400	450	20M © 200 mm	20M @ 200 mm	30M	30M
4800	6000	450	20M 69 200 mm	20M @ 200 mm	30M	25M
4800	6600	450	20M @ 200 mm	20M @ 200 mm	30M	25M
4800	7200	450	20M OD 150 mm	20M OP 200 mm	30M	25M
4800	7800	450	20M @ 150 mm	20M @ 250 mm	35M	25M
4800	8400	500	20M OD 150 mm	20M @ 250 mm	35M	25M
4800	9000	500	20M @ 150 mm	20M @ 250 mm	35M	25M

	TABLE -	10: REINFO	DRCEMENT SCHED	ULE FOR SPAN	7200	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	AGE 'C' LONG DIRECTION
7200	7200	500	20M O9 150 mm	20M @ 150 mm	30M	30M
7200	7800	550	20M @ 150 mm	20M @ 150 mm	35M	30M
7200	8400	550	20M @ 150 mm	20M @ 150 mm	35M	30M
7200	9000	600	20M @ 150 mm	20M @ 150 mm	35M	30M

	TABLE -	- 7: REINFOF	RCEMENT SCHEDU	ILE FOR SPAN 5	5400	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. 'A' SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOR SHORT DIRECTION	AGE 'C' LONG DIRECTION
5400	5400	450	20M @ 200 mm	20M @ 200 mm	30M	30M
5400	6000	450	20M 🕲 200 mm	20M @ 200 mm	30M	30M
5400	6600	500	20M @ 200 mm	20M @ 200 mm	30M	25M
5400	7200	500	20M @ 150 mm	20M @ 200 mm	35M	25M
5400	7800	500	20M @ 150 mm	20M @ 200 mm	35M	25M
5400	8400	500	20M @ 150 mm	20M @ 200 mm	35M	25M
5400	9000	500	20M OD 150 mm	20M @ 200 mm	35M	25M

NOTES:	
1. 2.	THIS DRAWING IS TO BE READ IN CONJUNC SPAN LENGTHS ARE IN mm.
3.	THE DEPARTMENT MAY ACCEPT CAP THICKN PROFESSIONAL ENGINEER REGISTERED IN T

CONVERSIONS

1 in. = 25.4 mm 1 ft. = 0.3048 m 1 lb. = 4.448 N 1 psi. = 6.895 kPa

	TABLE	– 8: REINFC	RCEMENT SCHED	ULE FOR SPAN	6000	
SHORT SPAN (mm)	LONG SPAN (mm)	SLAB THICKNESS 't' (mm)	REINF. A SHORT DIRECTION c/c	REINF. 'B' LONG DIRECTION c/c	ANCHOF SHORT DIRECTION	RAGE 'C' LONG DIRECTION
6000	6000	500	20M @ 200 mm	20M @ 200 mm	30M	30M
6000	6600	500	20M O9 200 mm	20M O9 200 mm	30M	30M
6000	7200	500	20M @ 150 mm	20M @ 200 mm	35M	30M
6000	7800	500	20M OD 150 mm	20M O9 200 mm	35M	25M
6000	8400	500	20M @ 150 mm	20M @ 200 mm	35M	25M
6000	9000	550	20M @ 150 mm	20M @ 200 mm	35M	25M

					PROFESSION P		YES		Tock
	R0 RA	ISSUED FOR CONSTRUCTION ISSUED FOR TENDER	<u> </u>	05/09/2014	TERRITORY		YUKON ENGINEERING SERVICES	amec	IECK
-	TYP	ISSUED FOR REVIEW		04/02/2014 DATE		SCALE DESIGNED	PROJECT NUMBER E13007 DRAWN	AMEC PROJECT NUMBER	Sä Dena Hes Mine
	NO	DESCRIPTION REVISIONS	В	DATE	PROFESSIONAL ENGINEERS SEAL	CHECKED	APPROVED	TE133100	Sa Della Hes Wille

JNCTION WITH DRAWING SDH\_B\_C\_0002\_R0. WY LENGTRAME IN MM. 5 DEPARTMENT MAY ACCEPT CAP THICKNESS LESS THAN 450 mm DESIGNED AND CERTIFIED BY A ROFESSIONAL ENGINEER REGISTERED IN THE YUKON TERRITORY.



# DETAILED DECOMMISSIONING AND RECLAMATION PROJECT

TYPICAL MONOLITHIC CONCRETE CAP REINFORCEMENT SCHEDULE

SDH00\_B\_S\_0005\_R0

DRAWING NUMBER


SHEET

03 of 03




# APPENDIX F Mountain Works As-built Drawings


Drawing	SDH01-B-C-0001	2014 As-built Jewelbox 1380 Portal Plan View and Section
Drawing	SDH01-B-C-0002	2014 As-built Jewelbox Plan View and Section Locations
Drawing	SDH01-B-C-0003	2014 As-built Jewelbox Sections
Drawing	SDH01-B-C-0004	2014 As-built Jewelbox Section F-F
Drawing	SDH01-B-C-0005	2014 As-built Jewelbox 1250 Portal and Waste Rock Dump Plan View and Section
Drawing	SDH01-B-C-0006	2014 As-built Jewelbox Summit and 1408 Ventilation Raise Plan Views and Sections
Drawing	SDH01-B-C-0007	2014 As-built Jewelbox 1380 Gully Sediment Pond Cap Plan View and Section
Drawing	SDH01-B-C-0008	.2014 As-built Jewelbox 1408 Portal Sediment Pond Cap Plan View and Section
Drawing	SDH02-B-C-0001	2014 As-built Burnick 1200 and 1300 Plan View and Section Locations
Drawing	SDH02-B-C-0002	2014 As-built Burnick 1200 Portal and Ventilation Portal Sections
Drawing	SDH02-B-C-0003	2014 As-built Burnick 1300 Portal Section and Pipe Detail
Drawing	SDH02-B-C-0004	2014 As-built Burnick 1200 Capped Hydrocarbon Contaminated Area Section




:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH01\_B\_C\_0001\_R1.dwg - 3/29/2015 12:43 PM - McCoy, Dale


30 40	PROJECT: DETAILED DECOMMISSIONING	DWN BY: D.M.
	AND RECLAMATION PLAN	CHK'D BY: LW/CJ
JTM ZONE 9N		DATE:
TIM ZONE 9N		2014/12/19
3100	2014 AS BUILT JEWELBOX 1380 PORTAL	REV. NO: R1
-0001-R1	PLAN VIEW AND SECTION	FIGURE NO: SDH01-B-C-0001








	1412	
	_	
	-1411	
	– 1410 (ш) – 1410 – – 1409 – – 1409 –	
	-1408	
	_	
	1407	
)	0+075	
	PROJECT: DETAILED DECOMMISSIONING	DWN BY: D.M. Chk'd by:
	AND RECLAMATION PLAN	LW/CJ DATE:
TM ZONE 9N	2014 AS BUILT	2014/12/19 REV. NO: R0
0004-R0	JEWELBOX SECTION F-F	FIGURE NO: SDH01-B-C-0004





P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH01\_B\_C\_0005\_R0.dwg - 3/29/2015 6:16 PM - McCoy, Dale

30 40	PROJECT: DETAILED DECOMMISSIONING	DWN BY: D.M.
	AND RECLAMATION PLAN	CHK'D BY: LW/CJ
		DATE:
TM ZONE 9N	TITLE: 2014 AS BUILT	2014/12/19
100	JEWELBOX 1250 PORTAL	REV. NO: R0
0005-R0	AND WASTE ROCK DUMP PLAN VIEW AND SECTION	FIGURE NO: SDH01-B-C-0005



CONCRETE CAP B 0006







# SECTION B-B 1408 VENTILATION RAISE

SCALE=AS SHOWN

6 8	PROJECT: DETAILED DECOMMISSIONING	DWN BY: D.M.
	AND RECLAMATION PLAN	CHK'D BY: LW/CJ
		DATE:
JTM ZONE 9N		2014/12/19
3100	JEWELBOX SUMMIT AND	REV. NO: R0
-0006-R0	1408 VENTILATION RAISE PLAN VIEWS AND SECTIONS	FIGURE NO: SDH01-B-C-0006





## PLAN VIEW JEWELBOX 1380 **GULLY AND SEDIMENT POND** SCALE=1:1000



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH01\_B\_C\_0007\_R0.dwg - 3/27/2015 5:07 PM - McCoy, Dale

	1356 0+079	
) 30 40	DETAILED DECOMMISSIONING AND RECLAMATION PLAN	DWN BY: D.M. CHK'D BY: LW/CJ DATE:
JTM ZONE 9N 3100	TITLE: 2014 AS BUILT JEWELBOX 1380 GULLY	2014/12/19 REV. NO: R0
-0007-R0	SEDIMENT POND CAP PLAN VIEW AND SECTION	FIGURE NO: SDH01-B-C-0007







P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH01\_B\_C\_0008\_R0.dwg - 3/27/2015 4:48 PM - McCoy, Dale

# PORTAL AND SEDIMENT POND SCALE=1:1000

30 40	PROJECT: DETAILED DECOMMISSIONING	DWN BY: D.M.
	AND RECLAMATION PLAN	CHK'D BY: LW/CJ
		DATE:
TM ZONE 9N	TITLE: 2014 AS BUILT	2015/03/17
100	JEWELBOX 1408 PORTAL	REV. NO: R0
0008-R0	SEDIMENT POND CAP PLAN VIEW AND SECTION	FIGURE NO: SDH01-B-C-0008



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH02\_B\_MASTER\_R0.dwg - 3/26/2015 3:55 PM - McCoy, Dale




P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH02\_B\_MASTER\_R0.dwg - 3/27/2015 12:27 PM - McCoy, Dale

220	
ELEVATION (m)	SECTION A-A BURNICK 1200 VENTILATION PORTAL SCALE=AS SHOWN
206	
- 1220 - 1220 - 1210 - 1210 - 1206 +055	SECTION B-B         BURNICK 1200 PORTAL         SCALE=AS SHOWN
	PROJECT: DETAILED DECOMMISSIONING AND RECLAMATION PLAN DATE: DWN BY: D.M. CHK'D BY: LW/CJ DATE:

 
 Im ZONE 9N
 TITLE:
 2014 AS BUILT
 Date:

 00
 BURNICK 1200 PORTAL AND VENTILATION PORTAL
 Rev. No: R0

 0002-R0
 SECTIONS
 FIGURE NO: SDH02-B-C-0002




# SECTION C-C BURNICK 1300 PORTAL

SCALE=AS SHOWN

# **DETAIL A - PIPE MESH**

SCALE=NOT TO SCALE

	DWN BY: D.M.
AND RECLAMATION PLAN	CHK'D BY: LW/CJ
	DATE:
TITLE:	2014/12/19
2014 AS BUILT BURNICK 1300 PORTAL SECTION AND	REV. NO: R0
PIPE DETAIL	FIGURE NO: SDH02-B-C-0003
	DETAILED DECOMMISSIONING AND RECLAMATION PLAN TITLE: 2014 AS BUILT BURNICK 1300 PORTAL SECTION AND



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH02\_B\_MASTER\_R0.dwg - 3/27/2015 12:27 PM - McCoy, Dale

LEGEND:



APPENDIX G Mountain Works Photographs



## Mountain Works (MTN) Photographs



MTN Photograph 1: Jewelbox waste rock dump reshaping in progress – angle 1.



MTN Photograph 2: Jewelbox waste rock dump reshaping completed – angle 1.





MTN Photograph 3: Jewelbox waste rock dump reshaping in progress – angle 2.



MTN Photograph 4: Jewelbox waste rock dump reshaping nearing completion – angle 2.





MTN Photograph 5: Jewelbox Open Pit infilling operations.



MTN Photograph 6: Extension of monitoring well MW13-03 which lies in footprint of reshaped Jewelbox Waste Rock Dump.





MTN Photograph 7: Main Zone Open Pit (with Jewelbox 1380 Portal shown) prior to infilling of open pit.



MTN Photograph 8: Jewelbox 1380 Portal plug (pipes contained within berm).





MTN Photograph 9: Main Zone Open Pit infilling operations nearing completion. Jewelbox 1380 Portal plug now buried beneath open pit infill material.



MTN Photograph 10: Final state of infilled Main Zone Open Pit.





MTN Photograph 11: Jewelbox 1408 Portal plug construction in progress.



MTN Photograph 12: Sample Portal plug drainage pipes (top right and bottom left) at completion of reshaped waste rock dump material overtop of Portal plug.





MTN Photograph 13: Jewelbox Summit Ventilation Raise (just left of excavator) before construction of permanent cap.



MTN Photograph 14: Formwork and reinforcing steel installed for construction of permanent cover over Jewelbox Summit Ventilation Raise.





MTN Photograph 15: Concrete poured at Jewelbox Summit Ventilation Raise.



MTN Photograph 16: Jewelbox Summit Ventilation Raise cap completed and covered with stainless steel vent pipe protruding from slope.





MTN Photograph 17: Jewelbox 1408 ventilation raise (before).



MTN Photograph 18: Jewelbox 1408 ventilation raise completed with stainless steel vent pipe protruding from slope.





MTN Photograph 19: Excavation of Jewelbox 1380 gully sediment pond.




MTN Photograph 20: Capping of Jewelbox 1380 gully sediment pond with rock berm constructed.





MTN Photograph 21: Remote core racks prior to demolition.



MTN Photograph 22: Remote core racks following demolition and re-grade of area.





MTN Photograph 23: Burnick 1200 waste rock dump before reshaping (looking south).



MTN Photograph 24: Burnick 1200 waste rock dump reshaping completed (looking north).





MTN Photograph 25: Burnick 1200 Portal drainage CSP-PVC connector.



MTN Photograph 26: Burnick 1200 Portal drainage discharging from PVC pipe beneath reshaped waste rock.





MTN Photograph 27: Helipad constructed at northern tip of Burnick 1200 waste rock dump.



MTN Photograph 28: Reshaped waste rock dump slope at Burnick 1300 level.



# APPENDIX H Ventilation Raise Laboratory Concrete Strength Testing Documentation

			CONC	RETE STR	RENGT	H TEST RE	SULTS			
cci⊮	CSA Standar Concrete Ter Category " 0	sting		CS	SA A23	.2				
							ESTANDED TANK AND CALIFIC	References and an and a second s	lelivery Ticket	
Project No.:	W14103				Suppli	www.columesticphoresticphore	ustom Co	ncrete	Batch Time:	and a state of the
Project:	Concrete Mix Design				Truck Ticket		anaan ah		Mix No:	And Delan Conception and Conception
Oliante	Custom	Concrete			200				Cumulative:	m³
Client: Custom Concrete					Streng			MPa	Max Agg. Size: 28	3 mm
						nt Type:	GU	673.	Slump/Flow:	
					Admix	dure: Air	SP	Acc.	Air Content:	%
Att'n:					Other	: Fly As	sh	eesesinine de santaines kommunisie	Winter Heat:	
Element Cas	t & Location	Tested:					Contract	Specificatio	ons as Provided	
Liemon, ouo		al Plug - 1408			Same	as Deliver	y Ticket:	<b>[</b> ]	Not Available:	
					Stren	gth:			Test Age:	days
					Slum	p/Flow:	en de la company de la comp	mm	Air Content:	%
Test No.: T	2 Plac	ing Method:	Pump		Class	s of Concret	.e:	eurosucci microsnijek	Cement Type:	la et an antinentier
		Field To	est Data						ample Fracture Type	
Test Time:		Unit Weight:		kg/m³	Mou	ld Type: P	lastic			
Temperature	: Air:	°C Concre	ete:	°C	Dian	neter: 100 i	mm	$\sum_{i=1}^{n}$		
Cast Slump/F		mm Cast A	ir Content:	:	%			$ \rangle \rangle  \rangle$	Y MAN	1/11 1/11 1/11
Initial Slump:		mm Initial	Air content	:	%			Type 1	Type 2	Type 3
1		Vithin CSA Limits	(15-25 °C)	:	y/n (se	e remarks i	f No)		-	$\langle \rangle$
Date Cast:		ember 13, 2014		By: cont	tractor					
Date Receive	ed: Sept	ember 18, 2014		By: MC	P			Type 4	Type 5	Type 6
				Labo	atory 1	Test Data				
Cylinder	Age	Test Date	Test	Load	Contraction of the second	Strength	Type of		Comments	
Number	Days	(Y/M/D)	By	lbs	n na	MPa	Fracture		skradu bruza uzar z opiszan szciencia zbaczał rzyczał warzanie rudziwa	angen gaar an
4	7	14/09/20	AT	4810	)0	26.4	1	Construction of the Constr	name et nature é datas stationy d'Analysian mandale enformação espansos par uma na entratario	namina da menanya nyaétan ana mina a
5	28	14/10/11	TP	5903	0	32.4	1	Non-strategies with the statement of	an an the second se	ana (1997) na ann an
6	56	14/11/08	CONTRACTOR OF LONGING (STOCAL) MARK		ning den anger den ange	Succession and an other than a starting	a and a second	and a first state of the state	an a sha a she da s	na da ancier per groupe a la plana la provincia presenta diserte
			wowojaliwater ( coatoor at )	ani ng baransi ka kanang sa kana di sa ka 1990 ka	uentras nuive (constante)	and the second se	Contraction of the second s		n an	alle all constant and a second se
			Murraisouriegenerational	er forste felter soldet i sjoler	pystyluniatmitism	CORRECTORS DESCRIPTION OF T	and an an an an an area of the of		na na manana na manana na manana na manana na manana na manana manana manana manana na manana na manana na mana	s caracter for a construction of a classific states of a classific states of a classific states of a classific s
		יייין איז	WA10+0004201210944049440	en verse in a second state of the second	anastaneeki uurista	and the second		reaction of the second s	na datu tana kanya manana kana mana kana kana kana kana k	ana ana ang ang ang ang ang ang ang ang
					Million Construction Construction			*		and the second processor subscript
Remarks:       Contractor cast cylinders; data unknown         E-mail/Fax Copies To:       Reviewed By:       C.E.T.										
									Whitehorse, YT	
of this report by any o	ther party, with or tandards unless r	se of the stipulated client. without the knowledge of loted. No other warranty i naterial suitability. Should	EBA. The testi s made. These	ng services rep data do not inc	orted here lude or rep	in have been per present any interp	tormed to pretation or	e	TE TETR	A TECH

renuest

			CONC	RETE STR	ENGT	H TEST RE	SULTS			
CCI⊻	CSA Standar Concrete Tes Category " 0	sting		CS	A A23	.2				
Calegory							Informat	ion From Del	ivery Ticket	
Project No.:							ustom Cor	Construction of the second		er angena ber etter stat interester för statetet
Project:	Concrete	Mix Design			Truck	E one sample is the second state	an a	gentergenten seinudio (SA 19	Batch Time:	********
	Custom	Concrete			Ticket	No: Amount:	en en esta a la calentita de la	PHONON PLANTING.	/lix No: Cumulative:	m³
Client:	Custom	Concrete			Streng	42	30	* .	Max Agg. Size: 28	3 mm
						nt Type:	GU		Slump/Flow:	mm
					Admix	ture: Air	SP SP	Acc.	unim	%
Att'n:					Other	Long of Long Contraction o		an san an a	Winter Heat:	
Element Cast	t & Location	n Tested:				No. Of All Street Street Street Street Street	238deetacro5/ventureauran	19122-12-19-22-20-22-22-22-22-22-22-22-22-22-22-22-	s as Provided	
	Portal Plu	ug - Summit po	rtal		ſ	as Delivery	licket:	MPa	Not Available: Test Age:	days
					Stren	gtn: p/Flow:	eronaegia Gradina da Station	dar.	Air Content:	%
Test No.: T	1 Plac	ing Method:	Pump		1	of Concrete	лиметальные Эс	a	Cement Type:	0.000 con 440 ecc.
			est Data					San	ple Fracture Type	
Test Time:		Unit Weight:		kg/m³	Moul	ld Type: Pla	astic			
Temperature:	Air:	°C Concr	ete:	°C	Diam	neter: 100 n	nm	MA		A 1 6 1 A 1 6
Cast Slump/F		mm Cast A	vir Content:		%					5/11 5/11 / 11
Initial Slump:		mm Initial	Air content		%			Type 1	Type 2	Type 3
Concrete Sett	ing Temp. W	ithin CSA Limits (	15-25 °C):		y/n (se	e remarks if	No)			()
Date Cast:	Sept	ember 13, 2014		By: cont	ractor				-	
Date Received	d: Sept	ember 18, 2014		By: MC	P			Туре 4	Type 5	Туре б
					0.000	Test Data	Type of			1999 - 1999 -
Cylinder Number	Age Days	Test Date (Y/M/D)	Test By	Load Ibs	1	Strength MPa	Fracture		Comments	ورو و و و و و و و و و و و و و و و و و و
1	7	14/09/20	AT	4403	5	24.2	1	A CONTRACT CONTRACTOR OF CARDING		
2	28	14/10/11	TP	5739	0	31.5	1	Charles and the second s	n an	ur gennut "hand gigter i diegter i die fürsiche
3	56	14/11/08	antergantar internet setensite						ana provinsi kanada sabada ka provinsi ngadi yikan da ka	
		and an and the state of the state of the State	ant of the second states in the		na sunn solowijako		And the second period of the second sec			an a
	interest of the second se	Connactine reserved of an addition of the server	ggwyngegygerski defniewill 1946	and the second se	nangenik datakonan duk	and the second participation of the second sec	and a second sec		Chosenel development of the start of the second	power designed and the second s
1 Notional Bridge (Notice) (Advance)	numerican and the second se	a bion make watan na mana kawa kawa kawa na mana ka	nesenananan ana kara		tyr rays and the state	And a second	Anna concertante concertat		na Bonne sin sing ng mga ng	ela gradeký lokasý syntro (presedové)
L				A CONTRACTOR OF A CONTRACTOR OF A CONTRACTOR OF A CONTRACTOR A CONTRACTOR A CONTRACTOR A CONTRACTOR A CONTRACT					Normality and a state of some state and a state of some	
Remarks: Contractor cast cylinders; data unknown										
E-mail/Fax Co	pies To:					Rev	viewed By		Whitehorse, YT	C.E.
of this report by any o	other party, with o	ise of the stipulated clien r without the knowledge noted. No other warranty naterial suitability. Shouk	of EBA. The te	sting services re se data do not ir	ported ne	rein nave been pe epresent any inte	rpretation or	le	TETR	


request




# APPENDIX I Ventilation Raise Modified Design Drawings

List of Drawings:

SDH\_1408 Vent Shaft\_SHOP\_LEM\_20140831 ...... 1408 Vent Shaft SDH\_Summit Vent Shaft\_SHOP\_LEM\_20140831 ...... Summit Vent Shaft







# APPENDIX J Tracking Documentation for Hazardous Waste and Contaminated Material

#### Northern Environmental Services Sa Dena Hes Manifest of Items Received – Updated November 26, 2014

This document is to confirm receipt of the items listed below. Items have been removed from the Sa Dena Hes mine site and transported to the Northern Environmental Services / 16142 YT Inc. licensed facility in Watson Lake.

Item Description	Quantity	Origin	Processed At
Fuel Tank	1	Burnick 1200 Area	Watson Lake Facility
Fuel Tank	1	Mill Site Area	Watson Lake Facility
Fuel Containment Liner	2	Mill Site Area	Watson Lake Facility
Gasoline, litres	24,200	Mill site fuel tanks	Watson Lake Facility
Diesel, litres	11,890	Mill site fuel tanks	Watson Lake Facility
Contaminated Water, litres	195,500	Fuel containment berms	Watson Lake Facility
Steel Pylons with concrete bases	13	Mill Site Area	Watson Lake Facility
Wood Shacks, Insulated	2	Burnick Mountain	Watson Lake Facility
Fuel Pumps and Fittings	2	Mill Site, Main Gate	Watson Lake Facility
Sediment Pond Liner	1	Jewelbox 1408	Watson Lake Facility
Used Pipe, truck loads	1	Various Locations	Watson Lake Facility
Oil Drum	1	Burnick Mountain	Watson Lake Facility
Used Oil, Litres	80	Burnick Mountain	Watson Lake Facility
Contaminated Soil, Cubic Meters	6	Mill Site, Coolant Spill, Aug 25	Watson Lake Facility
Contaminated Soil, Cubic Meters	3	Outside Main Gate, June 5	Watson Lake Facility
Contaminated Soil, Cubic Meters	1	Burnick 1200, July 11	Watson Lake Facility
Contaminated Soil, Cubic Meters	. 14	Burnick/Dump Road, July 26	Watson Lake Facility
Contaminated Soil, Cubic Meters	4	Outside Main Gate, Sep 2	Watson Lake Facility
5 Gallon Plastic Pail	1	Mill Site Area	Watson Lake Facility
45 Gallon Plastic Drum	5	Mill Site Area	Watson Lake Facility
Loader Tire	6	Dump Area	Watson Lake Facility
Truck Tire	6	Dump Area	Watson Lake Facility
Heavy Truck Tire	4	Dump Area	Watson Lake Facility
Fire Extinguisher	5	Mill Site Area	Watson Lake Facility
Battery	5	Mill Site Area	Watson Lake Facility
Large Gas Cylinder	7	Mill Site Area	Watson Lake Facility
20 Lb Gas Cylinder	3	Mill Site Area	Watson Lake Facility
20 L Pail toluene	1	Dump Area	Watson Lake Facility
Pail Soil/Sorbent Materials	1	Generator Shack	Watson Lake Facility
Heater Units / Support Structures	2	Burnick 1200 Area	Watson Lake Facility
Miscellaneous Construction Waste, 30 yard Bin	1	Mill Site area	Watson Lake Facility
1600L Oil Cube	1	Behind KPI Laydown Area	Watson Lake Facility
Oil Sludge, Litres	20	Mill Site Area, in Drum	Watson Lake Facility
Diesel Sludge, Litres	85	Mill Site Area, in Drum	Watson Lake Facility
Contaminated Oil, Litres	400	Mill Site Area, in Drum	Watson Lake Facility

Northern Environmental Services Watson Lake, YT

The Watson Lake facility is licensed under the following permits:

Waste Management Permit #: 81-049 Land Treatment Facility Permit #: 24-037

# **WEMENT DOCUMENT / MANIFEST** CUMENT DE MOUVEMENT / MANIFESTE ovement document/manifest conforms to all federal

d and and

ument de mouvement et provinciale sur l'e	/manifeste est con	forme aux lég	gislations			Start Starty Concerns									Movement Docu N° de référence	ment / Manif du document	est Reference No. I de mouvement/manifest	9			
Generator / cons Producteur / exp	éditeur		Regis N° d'I	stration No. / Provinci immatriculation - d'id.	al ID No. provincial	В	Carrier Transporte	Nº A		No. / Provincia iculation - d'i		VT I	<u>C 1</u>	23	Reference Nos. of oth N° de référence des a	er movement o utes documer	document(s)/manifest(s) use nts de mouvement/manifeste	id/ es utilisés			2
MCC name / Nom de l'entr	eprise				ter da reserva e seconda a suc	cq	peny name / Nom	de l'entrepri 147	68 Yu	Van	Inc	YT I.	21		C Receiver Réceptio	/ consign nnaire / de	ee estinataire	Nº d'immatric	o. / Provincial I julation - d'id.	D No. provincial	2
dress / Adresse poştu <u> </u>	effery	<u>~</u>	Province Ame			E	ing address / Adres	se postale	W	City/Ville	hal	e li	Postal code / C		Les ren		i Information same as in F du réceptionnaire / destir No, complete t	Part A nataire est la même	qu'à la Partie /	4	Alanophysics a second
le address (adress Sc. De	e du lieu de l'expédii na He	ion S	Mire	() _ 5:H	e	Tra 1ª r	ehicle / Véhicule ler - Rail car No. 1 emorque - wagon	ekrs	Ø	live. Registrat	$\frac{CA}{D}$	natriculation	No./Nº.do.161 745.X6-	7.3(1 Prov. 2	The second secon	lern	Unviro	s Serv	TOS		
1999 Million - Brann Harry State			Province	Postal	code / Codi	2 <sup>4</sup> 1	ller - Rail car No. 2 emorque - wagon t of entry				Port of exit				City/Ville	867	- Wata	on hak	e lit Pos	KOP tal code / Cod	- )CO le postal
d Receiver / consign onnaire / destinatali			2	Registration No. / Pro N° d'Immatriculation	wincial ID N 1 - d'Id. pro	lo. Poi wincial Car	nt d'entrée rier Certification :	i certify that	Thave re	eceived waste	Point de sortie or recyclable mate	mai from the or	onal wee only enerator / consign	25 or for 26	E-mail / Courrier	électronique	SQLIVE .C	<u>.</u>	Tel. No. / f	v° de tél.	
address / Adresse po	-	Ville	Provinc		l code / Co	de postal Até	ivery to the receiver sstation du transp sur livraison au réo ont exacts et compl	orteur : J'att eptionnaire l	este avo	or reçu les déc	hels ou matières i	ecyclables du	producteur / expé	diteur en vue	Receiving site to Mile	idess Adre	sse du lleu de destination 6 Alaska	- Hid	way		
Courrier électronique g site address / Adre		dition		Tel: No. / Nº de ()	tél.		me of authorized pe m de l'agent autorir			merie) :		Tel. M	ko./N° de tél.		J <sup>Year</sup> / Angée 4	ate received / Mor	/ Date de réception hth / Mois Day / .   8 2	Tie	ne / Heure	- AM	
•	····	Province		Postal o	ode / Code	postal	eer/Année Mor	th/Mois	Day		Signature :				if waste or recycla company name/ S transférés, précise	bie material i les dechet	to be transferred, spec s ou matières recyclabl	ifv intended	Registration N° d'immatr	No./Provinc iculation/d'id	
Prov. code Code prov.		Sh Appella	ipping name Ion réglemen	taire	4	Class / Classe Sub. class(es) Classe(s) sub.	6 UN No. N°NU	Packing / Gr. d'emb de riso	allage/	7 Quantiysi Quantité ex	Units hipped Lor/ou pédiée Unité	Kg No./Nº	ging/Contenant Codes Int ext	9 10 Phys. state État phys.	Quantity received Quantité reçue	Units 31 Lor / ou kg Unités	t Comments Commentaires	32 Handling 3 Code / Code de manutention	<ul> <li>Shipmer</li> <li>Accepted</li> <li>Accepté</li> </ul>		Decont. Pack Vel Cont Vé
	$O_{i}$	5	slud	ge					•	20	L						201				
	<u>Oil</u> Diese Conta	<u>\ s</u>	(ud	ge						85 400						:					
	Conito	amin	varke	LON			Transmoord Andrewson Statements			TW	<u> </u>				· 	-					
	11 Notice Line No	tyndinen a oosaan	12	13	<del>,</del>	4 Basel Anney OECD Co		16	17		18 11 code in Code du pays				If handling code."( Si code de manut	Other" (specifiention « auto	fy) e » (spécifier)		1		3
Notice No. de notification	N° de ligne de la notification	Shipment Envoi	Of/De	D or R code Code É ou R	C code Code C	Annexe Villa	ie Bâle H coo		coda xda Y.	Export Exportation	Import Importation		Customs code(s Code(s) de douan	) es	information contain Attestation du rec	ied in Perl C ceptionnaire	ation : I certify that the is correct and complete, i I destinataire : J'atteste la partie C sont exacts et	Nom da Parie	norized person ent autorisé (ca		imerie)
and the second secon		-67	<u>ee pro-</u>	ati	0	ha		-ti-	6	0	0		-\/		Signature				Tel. No. / N	° de lél.	*******
anggang (ta qing ang ang ang ang ang ang ang ang ang a		-			*140°				Jahr				3		Special handling / I		spéciale As follows/ Ci-contre :				-22
or I consignor certific ion du producteur I e i complets.						e of authorized p de l'agent autori	l erson (print) sé (caractère d'imp	rimerie)	Sig	nature			el, No, / Nº de tél. )	29	21 Date shipper Year / Année M	1/Date d'exp onth/Mois D S		)/Heure Sche □PM Year 1	duled arrival d /Année Mor 4 (		nivée prévue Day/Jour

04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

YT05262-6

C

0

+

ſ

1

2

#### IMENT DOCUMENT / MANIFEST JMENT DE MOUVEMENT / MANIFESTE

ent document/manifest conforms to all federal al transport and environmental legislation. t de mouvement/manifeste est conforme aux fégislations invulniciale sur l'environnement et le transport. Movement Document / Manifest Reference No. N° de référence du document de mouvement/manifeste

teference Nos. of other movement document(s)/manifest(s) used / 23 Registration No. / Provincial ID No. V° de référence des autres documents de mouvement/manéastes utilisés Registration No. / Provincial ID No. Carrier Nº d'immatriculation - d'id. provincial inerator / consignor В Nº d'immatriculation - d'id. provincial Transporteur oducteur / expéditeur Receiver / consignee Registration No. / Provincial ID No. Réceptionnaire / destinataire Nº d'immatriculation - d'id. provincial Company name / Nom de l'entreprise -03 49 me / Nom de l'entreprise 1ec Receiver / consignee information same as in Part A Postal code / Code postal Les renseignements du réceptionnaire / destinataire est la même qu'à la Partie A Postal code / Code postal Province City / Ville ess / Adresse postale, OBICO 72 No, complete the box below / Non, remplir la case ci-dessous Yes/Oui com a amec Tei, No. 7 Nº de tél. Nom de l'entrep 110 a , CA Registration No. / Nº d'immatr Prov. Northern Vehicle Wehicula e address / Adresse du lieujde l'expédition Mailing address / Adresse postal 10 railer - Rail car No. 1 \* remorque - wadon 86 Postal code / Code postal Trailer - Rail car No. 2 Postal code / Code postal 2ª remorque - wagon Port of exit 28 Port of entry അന്ദർശ്ചക കഴിൽി 2 Registration No. / Provincial ID No. international use only Print de sortie Point d'entrée Receiver / consignee Nº d'immatriculation - d'id, provincial nnaire / destinataire prévu Carrier Certification : I certify that I have received waste or recyclable material from the generator / consignor for delivery to the receiver I consignee as set out in Part A and that the information contained in Part B is complete and correct Attestation du transporteur : J'atleste avoir reçu les déchets ou matières recyclables du producteur i expéditeur en vue Postal code / Code postal wa de leur livraison au réceptionnaire | destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie City / Ville Province ddress / Adresse postale B sont exacts et complets. Time / Heure Date received / Date de réception Month / Mois Tel, No. / Nº de tél. Name of authorized person (print): Tel. No. / Nº de tél Day / Jour Courrier électronique Nom de l'agent autonré (caractères d'imprimerie) AM. . P.M. 536736 .( 3 g site address / Adresse du lieu de l'expédition 34 Registration No./Provincial ID No. waste or recyclable material to be transferred, specify intended Nº d'immatriculation/d'id provincial ompany name/ Si les dechets ou matières recyclables doivent être Year / Année Month / Mois Day/Jou anstérés, préciser le nom du destinataire Postal code / Code postal Province Shipment / Envoi 34 Units 31 Lor/oukg Handling 33 Decont, 3 32 Quantity received Packaging/Contenant Comments Units Ciass / Classe Packing / risk gr. Code / Code Accepted | Refused | Pack. | Veh. Phys. state Quantité reçue Quantiy shipped Lor/ou Kg No./Nº Codes Commentaires LIN No. Sub. class(es) Gr. d'emballage/ Unités de manutention Accepté Refuse Cont Véh Prov. code Shipping name État phys. Quantité expédiée Int-ext NºNU Unités de risque Appellation reglementa Classe(s) sub Code prov. 4 2 res neavy C L veno 50 Dal UBR 600  $\mathcal{D}$ e If handling code "Other" (specify) 拐 National code in Si code de manutention « autre » (spécifier) country of / Code du pays Basel Annex VIII or Receiver I consignee certification : I certify that the Name of authorized person (print) OECD Code Customs code(s) Notice Line No import information contained in Part C is correct and complete. I Nom de l'agent autorisé (caractère d'imprimerie) C code Export Notice No. Annexe VIII de Bâle Hoode Ycode Code(s) de douanes D or R code Shipment Nº de ligne de Importation Of/De Code C Exportation Code Y Attestation du réceptionnaire / destinataire : J'alfeste Nº de notification ou Code OCDE Code H Code É ou R la notification Envoi que tous les renseignements à la partie C sont exacts et JANE PETERS complete Signal, 867 536 736 or Special handling / Manutention speciale Attached /Ci-joint As follows/ Ci-contre Scheduled arrival date / Date d'arrivée prévue Time / Heure Tel. No. / Nº de tel. Date shipped / Date d'expédition tor I consignor certification: I certify that the information contained in Part A is correct and Name of authorized person (print) Month / Mols Day / Jour Signature Year / Année ПРМ Nom de l'agent autorisé (caractère d'imprimerie) Month / Mors Day/Jour (Apriée) tion du producteur l'expéditeur: J'atteste que tous les renseignements à la partie A sont ()et complets.

n4-1917 (07/07)

the second process of the second s

Copy / Copie 1 (white / blanche)

**YT05256-8** 

( )

()

0

()

Œ

(7

(r

#### VEMENT DOCUMENT / MANIFEST CUMENT DE MOUVEMENT / MANIFESTE

wement documen/manifest conforms to all federal vincial transport and environmental legislation. Iment de mouvement/manifeste est conforme aux législations s et provinciale sur l'environnement et le transport.

Movement Document / Manifest Reference No. N° de référence du document de mouvement/manifeste (

+

C

ſ

ſ

**(** 

ſ

ſ.

YT05250-1

Generator / consig Producteur / expé				itration No. / Provincia mmatriculation - d'id. p		B	Carrier Transporteur	hi <sup>0</sup> d'imm	on No. / Provincia atriculation - d'i		- 1	~ )	23	Reference Nos, of other movement document(s)/manifest(s) used / Nº de référence des autres documents de mouvement/manifestas utilisés	27
mec. iy name / Nom de l'entrep						14	eny name / Nom de	Ventreprise	142	Ysk	12	Inc			403
address / Adresse postak	effre	yeu	Province 2mC		xde / Code p かれて tél.	xostal B E-ma	g address / Adres 5 X 86 1/ Courrier electronic C / I / P	que	atsor	thete ve.ca	YT.	Postal code / Co <i>Yo IA</i> No. / N <sup>o</sup> de tél. 7 ) 5 36	110	Receiver / consignee information same as in Part A Les renseignements du réceptionnaire / destinataire est la même qu'à la Partie A Yes / Oui Vo, complete the box below / Non, rempir la case ci-dessous Company name / Nom de l'entreprise	
g site address / Adresse <u>2 Oena</u> le	i du lieu de l'expédit Hes	n Mi	Province	Site	ode / Code	postal Trailé	nicle / Véhicule r - Rail car No. 1 norque - wagon r - Rail car No. 2		Registrat	ion No. / N <sup>e</sup> d'imr	o D natriculation	1.000	Prov. 24	Northern Enviro Servicos /16142, Mailing address / Adresse postale Box 867	10 lorthe
ted Receiver / consigne otionnaire / destinataire				Registration No. / Prov Nº d'immatriculation		Port o Point incial	er Certification : I c	ertify that I have	received waste	Port of exit Point de sortie or recyclable mate	nal from the g	enerator / consigno in Part B is complet	25. r for 28 te and correct.	City/Vile Watson Lak YT. YOAIC Email/Courier électronique Kerry poteex @/ive.cg 8675367	e postal 361
g address / Adresse post	ale City/\	/ille	Provinc	e Postal Tel. No. / N° de te	code / Code	e postal Attes de let B son	tation du transpor	<b>leur</b> : J'alleste i lionnaire i destir l	ivoir recu les déc	hets ou matières r	ecyclables du A et que les r	producteur l'expéc enseignements insc No. / Nº de tél.	diteur en vue	Receiving etc-address / Adresse du lieu de destination Mile 636 Hasta Histway Date received / Date de réception Time / Heure	23
ving site address / Adress	sa du lieu de l'expéc	lition		( )		Nom	de l'agent autoriré ( LENVY		princrie): fers	-C	867	5367	361	Year / Annee Month / Mois Day / Jour	□ P.M.
Ville		Province		Postal co	de / Code p	ostat 26	ar/Année Month 190	<sup>/Mois Di VQ</sup>		Stepartule:	V			If waste or recyclable material to be transferred, specify intended <sup>34</sup> Registration No./Provin company name/ Si les dechets ou matières recyclables doivent être transférés, préciser le nom du destinataire. <sup>34</sup> d'immatriculation/d'ic	
Prov. code Code prov.	1		pping name on réglemen	laire		Class / Classe <sup>5</sup> Sub. class(es) Classe(s) sub.		Packing / risk g Gr. d'emballage de risque			Kg No./N	aging/Contenant <sup>s</sup> Codes Intext	10 Phys. state État phys.	Quantity received Units 31 Quantité reçue Lor / ou kg Comments 32 Handling 35 Shipment / Envol 34 Odde / Code / Code Unités Commentaires de manutention Accepted Refusé	Decont. <sup>35</sup> Pack Veh. Cont. Véh.
	tank for		tai an		Tine	-			2					2	
	gasi	1.	e						24/2	100 1	,			24,210 l	
POLICIES	010	sel	12	13	14		15	16 1	1/8	90 A			19	11 890 2	36
Notice No. N° de notification	Notice Line No Nº de ligne de la notification	Shipment Envoi	Of/De	D or R code Code É ou R	C code Code C	Basel Annex \ OECD Cod Annexe VIII de ou Code OCI	e Bâle Hicode		country of /	al code in Code du pays Import Importation		Customs code(s) Code(s) de douane		If handling code 'Other' (specify) Si code de manuteniion « autre » (spécifier) Receiver / consignee certification : / certify that the information contained in Part C is correct and complete. / Attestation du réceptionnaire / destinataire : / Jaiteste	imerie)
- -			e_pq_							2 <sup>20</sup>			<u>.</u>	que tous les rensejonements à la partie C sont exacts et complets. JAWE PETER Signifique J. Signifique 8675367	
-	Banda		victoria								And a second	У		Special handling / Manutention spéciale	20 J
itor i consignor certifica la. tion du producteur i exp at complets.						of authorized per le l'agent autorise	ison (print) 5 (caractère d'imprin	۱ nerie) <sup>٤</sup>	i Signature			Tel; No; 7 № de têl; }	20	21     Date shipped / Date d'expédition     Time / Heure     Scheduled arrival date / Date d'a       Year / Annég     Month / Mois     Day / Jour     A.M.     PM       20     14     0     5     2     4	nivée prévue Day / Jour Q 9

04-1917 (07/07)

## MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE

This Movement document/manifest conforms to all federal and provincial transport and environmental legislation. Ce document de mouvement/manifeste est conforme aux législations fédérale et provinciale sur l'environnement et le transport.

Registration No. / Provincial ID No. Generator / consignor Registration No. / Provincial ID No. Carrier 23 Reference Nos. of other movement document(s)/man#edt(s) used / Nº d'immatriculation - d'id, provincial B Producteur / expéditeur Nº d'immatriculation - d'id. provincial Transporteur Nº de référence des autres documents de mouvement/manifestes utilisés 51 H mac Receiver / consignee Company name / Nom de l'entreprise Registration No. / Provincial ID No. Nom de l'entreprise Réceptionnaire / destinataire Nº d'immatriculation - d'id. provinciat Mailing address / Adresse postale City / Ville Postal code / Code postal Postal code / Code postal Receiver / consignee information same as in Part A 6 amec com Les renseignements du réceptionnaire / destinataire est la même qu'à la Partie A OAICO Yes/Oui No, complete the box below / Non, remptir ta case ci-dessous Tel. No. / Nº de tél Tel, No. / Nº de tél Company name / Nom de l'entreprise Shipping site address / Adresse du lieu de l'expédition Services Vehicle / Véhiculé Mire Prov Cnuim Northern orte railer - Rail car No. 1 04 40 remorqué - wagon Province Postal code / Code postal Trailer - Rail car No. 2 86 170 2º remonjue - wagon Province Postal code / Code postal Port of entry Port of exit Intended Receiver / consignee 2 Registration No. / Provincial ID No. **ż**5 Weinsteinst Leenen Point d'entrée Réceptionnaire / destinataire prévu INTERNITORIAN DAM FOR Point de sortie Nº d'immatriculation - d'Id. provincial Carrier Certification ; I certify that I have received waste or recyclable material from the generator / consignor. for delivery to the receiver I consignee as set out in Part A and that the information contained in Part B is complete and correct. Mailing address / Adresse postale City / Vile Province Postal code / Code postal Attestation du transporteur : J'atleste avoir reçu les déchels ou matières recyclables du producteur / expéditeur en vue le leur livraison au réceptionnaire / destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie 3 sont exacts et complets 20 E-mail / Courrier électronique Tel. No. / Nº de tél. Name of authorized person (print): Tel. No. / Nº de tél. Date received / Date de récention Time / Heure Nom de l'agent autoriré (caractères d'imprimerie) : t 1 Month / Mois Year / Anni Dav/ Jou Receiving site address / Adresse du lieu de l'expédition C 🖸 A.M. 🗍 P.M. Ň f waste or recyclable material to be transferred, specify intended City / Ville Year / Année Month / Mois Day / Jou tane 30 Registration No./Provincial ID No. Province Postal code / Code postal company name/ Si les dechets ou matières recyclables doivent être Nº d'immatriculation/d'id provincial 8 Q ransférés, préciser le nom du destinataire Class / Classe Prov. code Packing / risk gr. Linite 8 Packaging/Contenant Quantity received Units -Shipping name 32 Handling 33 Shipment / Envoi 34 UN No. Code prov Sub. class(es) Gr. d'emballage/ Quantity shipped Decont, 35 Comments Lor/ou Kg No. / Nº Phys. state Codes Quantité recue Lor/ouko Appellation réglementaire NºNU Code / Code Accepted Refused État phys. Classe(s) sub. Quantité exnértée Pack, | Veh. de risque Unités Commentaires. Unités Int-ext de manutention Accepté Cont Véh Refusé 195,500 Water 19550 5 2 the 15 National code in If handling code "Other" (specify) Basel Annex VIII or country of / Code du pays Si code de manutention « autre » (spécifier) Notice Line No Notice No. OECD Code N° de ligne de Cicode Shipment Nº de notification D or R code Annexe VIII de Bâle Customs code(s) Export H code Import Of/De Ycode Receiver I consignee certification : I certify that the la notification Code C Frent Code É ou R Name of authorized person (print) ou Code OCDE Code H Exportation Importation Code(s) de douanes Code Y information contained in Part C is correct and complete. Nom de l'agent autorisé (caractère d'imprimerie) Attestation du réceptionnaire / destinataire : J'atteste que tous les renseignements à la partie C sont exacts et complets. JANG Signatu Coney Band 867 536  $(\mathbf{k})$ Special handling / Manutention spéciale Attached /Ci-joint: As follows/ Ci-contre : Generator I consignor certification: I certify that the information contained in Part A is correct and Name of authorized person (print) complete Sinnahure Tel, No. / Nº de tél. Time / Heure Nom de l'agent autorisé (caractère d'imprimerie) Scheduled arrival date / Date d'arrivée prévue Date shipped / Date d'expédition Attestation du producteur l'expéditeur: J'atleste que tous les renseignements à la pertie A sont Year / Année Month / Mois DAW. Day/Jour Month / Mois Day Year / Année TP.M exacts et complets. Jour ( )

MOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanche)

YT05251-9

Movement Document / Manifest Reference No.

Nº de référence du document de mouvement/manifeste

#### VEMENT DOCUMENT / MANIFEST )CUMENT DE MOUVEMENT / MANIFESTE foverment document/manifest conforms to all federal

tovement document/manifest conforms to all federal ovincial transport and environmental legislation. coment de mouvement/manifeste est conforme aux législations

e et	provinciale	sur l'	environnement	et i	le transc	ort.	

# YT05261-8

€. + €

Movement Document / Manifest Reference No. Nº de référence du document de mouvement/manifeste

Generator / consignor Registration No. / Provincial ID No. 1 Producteur / expéditeur N <sup>e</sup> d'immatriculation - d'id. provincial	B Carrier Transporteur Registration No. / Provincial ID No. N° d'Immatriculation - d'id. provincial VT ISI	Reference Nos, of other movement document(sylmanifest(s) used / 27 N° de référence des autres documents de mouvement/manifestes utilisés
iny name / Nom de Tentreprise 1 addresse / Adresse postale City / Vilte Province Postal code / Code postal	Company name / Nom de l'entreprise	C Receiver / consignee Registration No. / Provincial ID No. 28 Réceptionnaire / destinataire Nº d'immatriculation - d'id. provincial 81-049-24-037
1/Courrier electronique Dettery Q amer Com	Malling address / Adresse postale City / Ville Province Postal code / Code postal BOK SGT Wortson Lake YT YOR-ICO	Receiver / consignee information same as in Part A Les renseignements du réceptionnaire / destinataire est la même qu'à la Partie A Yes / Out Ves / Out Ves / No, complete the box below / Non, remplir la case ci-dessous
99 Site address / Adresse du lieu de l'evolution ( )	Vehicle / Vehicle/         Chive.cc.         (i)           Vehicle / Vehicle/         Registration No. / N° d'immatriculation         Prov. 24	Company name / Nom de l'entreprise
The Dence Hes Mine Site Province Province Postal code / Code postal	Trailer - Reil car No. 1 Trailer - Reil car No. 1 Trailer - Reil car No. 1 Trailer - Reil car No. 2	Mailing address / Adress postale
	2ª remorque - wagon	Box S67 City/Mile Province Postal code / Code postal
ded Receiver / consignee 2 Registration No. / Provincial ID No. ptionnaire / destinataire prévu N° d'immatriculation - d'id. provincial	Port or entry Port of exit Port	Ernall/Courrier électronique
ig address / Adresse postale City / Ville Province Postal code / Code postal	delivery to the receiver I consignee as set out on waste of recyclable integration the generator, consigner for 26 Attestation du transportaur: Jatteste avoir reçu les déchets ou matières recyclables du producteur i expéditeur en vue de leur livraison au réceptionnaire I destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie R sond evacé et comprise.	Kerry peters @ live.ca \$67-596-786
II / Courrier électronique Tel. No. / N° de tél.	B sont exacts et complets. Name of authorized person (print): Nom de l'agent autoriré (caractères d'imprimerie) : Tel. No. / Nº de tél.	Mile 634 Plaske Highway Data received / Data da réception 29
ving site address / Adresse du lieu de l'expédition	( )	Year/Année Month / Mois Day / Jour IIme / Heure A.M. D. P.M.
Vilte Province Postal code / Code postal	Year/Année Month/Mois Day/Jour Signature	If waste or recyclable material to be transferred, specify intended company name/ Si les dechets ou matières recyclables doivent être Inansferês, préciser la nom du destinatire. N° d'immatriculation/d'id provincial
Prov. code <sup>3</sup> Code prov. <u>Appellation réglementaire</u> <u>Code prov.</u> <u>Code prov.</u> <u>Appellation réglementaire</u> <u>Code prov.</u> <u>Code prov. <u>Code prov.</u> <u>Code prov.</u> <u>Code prov. <u>Code prov.</u> <u>Code prov.</u> <u>Code prov. <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov. <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov. <u>Code prov.</u> <u>Code prov.</u> <u>Code prov.</u> <u>Code prov. <u>Code pro</u></u></u></u></u></u></u></u></u></u></u></u></u>	s(es) UN No. Gr. d'embailage/ Quantily shipped L or (au Ko No (N) Codes Phys state	Cuantity received Units 31 Comments 32 Handling 33 Shipment / Envol 34 Decord 35
Truck Load of	sub, №NU de risque Quantité expédiée Unités Int-ext, État phys.	Unités Commentaires Code / Code Accepted Refused Pack, Veh. Unités Commentaires de manutention Accepté Refused Pack, Veh.
Used Pion		
11 12 13 14	16 16 17 National code in 18 19 19	If handling code "Other" (specify) 38
Notice No. Notice Line No. Notice Line No. Notice Notice No. Notice No. Notic	nnex Vill or country of / Code du pays D Code Vill de Bale H code Y code Export Import Customs code(s)	Si code de manutention « autre » (spécifier)  Receiver / consistence contification / coulé de tracter
	le OCDE Code H Code Y Exportation Importation Code(s) de douanes	information contained in Part O is corriect and complete. Name of authorized person (print) Attestation du réceptionnaire i destinataire : J'atteste que tous les renseignements à la partie C sont exacts et complets.
Internation	all he a la lu	Signature Tel. No. / N° de téi,
	un use only	867-536-7361
or I consignor certification: I certify that the information contained in Part A is correct and Name of authoriz		Special harden j / Manutention spéciale 22 Attached /Ci-joint: As follows/ Ci-contre :
br i consignor certrication: i certify that the information contained in Part A is correct and to ndu producteur I expéditeur: J'alteste que tous les renseignements à la partie A sont icomplets.	ed person (print) utorisé (caractère d'imprimerie) Signature Tel. No. / N <sup>o</sup> da tél. 20 -	21 Data shipped / Data d'expédition Time / Heure Scheduled arrival date / Date d'arrivée pxévue Year / Année Month / Mois Day / Jour
4-1917 (07/07)	<b>(</b> )	Year/Année Month/Mois Day/Jour

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

St.

### **MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE**

his Movement document/manifest conforms to all federal nd provincial transport and environmental legislation.

e document de mouvement/manifeste est conforme aux législations déraie et provinciale sur l'environnement et le transport. Movement Document / Manifest Reference No. N° de référence du document de mouvement/manifeste

Generator / consignor Producteur / expéditeur PMCC	B Carrier Transporteur	Registration No. / Provincial Nº d'immatriculation - d'id	ID No. L provincial Y 7 /	51 3	Reference Nos, of other movement document(s)/m N° de référence des autres documents de mouvem	nanifesti(s) used / 27 mentimanifastes utilisés
ampany name / Nom de l'entreprise	Company name / Nom de l'en	by prise			C Receiver / consignee Réceptionnaire / destinataire	e Registration No. / Provincial ID No. 29 N° d'Immatriculation - d'id. provincial
failing address / Adresse postale The City / Vile Province Postal code / Code costal	KPI 1	16142		Inc		81-049 24-037
Ialing address / Adresse postale City / Vile Province Postal code / Code postal MIS, OHVE, & AMEC, Con -mail / Courrier electrogique	Mailing address / Adresse for	Watson	1 Province VI	Postal code / Code postal	Receiver / consignee information s Les renseignements du réception	same às in Part A ngaire / destinaitaire est la même qu'à la Partie A
-mail / Courrier électrologique Tel. No. / Nº de tél.	RE-mail / Courtier electroninue	A		 lo./N° de tél		o, complete the box below / Non, remplir la case ci-dessous
bipping site address / Adresse du liqu de l'expédition	Kerry poto Vehicle/Vehicule	rs@ I we,	Cn 8673	5367361	Company name / Noin de l'entreprise	A st C +
De Dene Noe Mite Site	Trailer - Rail car No. 1	Registrati	on No. / Nº d'immatriculation	Prov. 2	Northern C	nuiro Servieg In
ity / Ville Province Postal code / Code postal	1" remorque - wagon Trailer - Rail car No. 2				Balance Boortess / Adresse postale	18142 YORANC
	2* remorque - wagon				City/Ville 1	Province, Postal code / Code postal
Intended Receiver / consignee 2 Registration No. / Provincial ID No. Réceptionnaire / destinataire prévu N° d'immatriculation - d'id. provincial	Port of entry Point d'entrée	line out any	Port of exit Point de sortie	25. 28 19.9 (Sty	Water Lek E-mail/Courier électronique	-VT, YOAICO
Porte Port	Carrier Certification : I certify	that I have received waste o	r recyclable material from the gene	erator / consignor for 26	Kevry petor Receiving site address / Adresse du lieu de	Califle Ch 867526736
Malling address / Adresse postale City / Ville Province Postal code / Code postal	Attestation ou transporteur:	: J'alleste avoir recu les déch	f that the information contained in 1 lets ou matières recyclables du pr igurent à la partie A et que les rens	mountain Lavnárlitain an una	Receiving site address / Adresse du lieu de	e destination
E-mail / Courrier électronique Tel. No. / Nº de tél.	B sont exacts of complets. Name of authorized person (p		ngurenn a na partie A et que les tens	seignements inscrits a la partie	mile 636	
	Nom de l'agent autoriré (carac		Tel. No.	./Nº de téi.	Date received / Date de réce Year / Année / Month / Mois	pay/Jagr Time / Heure 29
Receiving site address / Adresse du lieu de l'expédition					1101	- / / / P.M.
City/Ville Province Postal code / Code postal	Year / Année, Month / Mo	pay Jour s	Anterfor	an a	If waste or recyclable material to be transfe company name/ Si les dechets ou matière transférés, préciser le nom du destinateire	es recyclables doivent être Nº d'immatriculation/d'id provinciat
Prov. code <sup>3</sup> Shipping name 4 Class / C Code prov. Appellation règementaire Classe/c	ss(es) UN No. Gr. d'	ing / risk gr. 7 'emballage/ Quantiy shi e risque Quantité exp	pped Loriou Ka No / Nº	ng/Contenant <sup>9</sup> 10 Codes Phys. state Intext. État phys.		nments 32 Handling 33 Shipment / Envoi 34 Decont, 35 mentaires Code / Code Accepted Refused Pack Veh.
1 5 gat pail				110-08.		de manutention Accepté Refusé Cont Véh
215 plastic Drun		ŧ	<del>,</del>		The second se	
		5	2		5	Ľ,
loader Fires		E	>		6	
fruck tires		6	2		6	2
11 12 13 14 Basel	15 16 Annex VIII or	17 National country of / C			If handling code "Other" (specify) Si code de manutention « autre » (spécifier)	
Notice No. Notice Line No. Nº de notification Nº de ligne de Shipment Or / Do or Ricode Cicode Annex	CD Code te Vill de Bâle H code	Y code Export	Import C	Customs code(s)	Receiver 1 consignee certification : I certify	м. на
R Genoarceauri la notification Envoi Of / De Code É ou R Code C ou C	ode OCDE Code H	Code Y Exportation	Importation Co	de(s) de douanes	information contained in Part C is correct and Attestation du réceptionnaire I destinataire	d complete. / Nom de l'agent euteriné (animité d'imagine anit
			· · · · · · · · · · · · · · · · · · ·		que tous les renseignements à la partie C son complets.	vitexacts et TAN16 PETEINC
					1 61	JANE PETERS
, internation	<del>a  </del>	rs e		\/	Ma 1/2	5. 867536736
A contraction of the second se			~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	<u>)</u>	Special handling / Manutantion speciala	
					Attached /Ci-joint: As follows/ C	Shoontre :
Nom de l'anen	rized person (print) I autorisé (caractère d'imprimerie)	Signature	·Tel. †	No. / Nº de téi.	21 Date shipped / Date d'expédition	Time / Heure Scheduled antival date / Date d'arrivée prévue
Itestation du producteur l'expéditeur: J'atteste que tous les renseignements à la partie A sont racts et complets.				)	Year/Année Month/Mois Day/Jour	r A.M. PPM Year/Année Month/Mois Pay/Jour

IOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanche)

24

## MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE

This Movement document/manifest conforms to all tederal and provincial transport and environmental legislation. Ce document de mouvement/manifeste est conforme aux législations lédérale et provinciale sur l'environnement et le transport.

Registration No. / Provincial ID No. Generator / consignor Registration No. / Provincial ID No. 23 Carrier Reference Nos. of other movement document(s)/manifest(s) used / Nº d'immatriculation - d'id. provincial В Nº d'immatriculation - d'id, provincial Producteur / expéditeur Transporteur Nº de référence des autres documents de mouvement/manifestes utilisés mec Receiver / consignee Registration No. / Provincial ID No. KPI / me / Nom de l'entreprise Réceptionnaire / destinataire  $\mathcal{P}$  d'immatriculation - d'id. provincial  $\mathcal{P}$   $\mathcal{Q}$   $\mathcal{U}$  -  $\mathcal{O}$  3 Km (Ville Mailing address / Adresse postale Postal code / Code postal Postal code / Code postal Province Receiver / consignee information same as in Parl A S, 10ttrey Camec com YOAICO Les renseignements du réceptionnaiser destinataire est la même qu'à la Partie A 10 Yes/Oui VINo, complete the box below / Non, remplir ta case ci-dessous Tel. No. / Nº de tél. peter CA Company name / Nom de l'entrepris Shipping site address / Adresse du lieu de l'expédition Northern Frailer - Rail car No. 1 J. te <sup>®</sup> remorque - wagon Postal code / Code postal Trailer - Rail car No. 2 adson 2º remorque - wagon Postal code / Code postal Port of entry Port of exit Intended Receiver / consignee 2 Registration No. / Provincial ID No. Point d'entrée triberinisticular-use cesy trianasiana, ese onig Point de sortie Réceptionnaire / destinataire prévu Nº d'immatriculation - d'id. provincial Tel. No. / Nº de tel. (86) 7 536736 Carrier Certification : I certify that I have received waste or recyclable material from the generator I consignor for delivery to the receiver I consignee as set out in Part A and that the information contained in Part B is complete and correct Mailing address / Adresse postale City / Ville Postal code / Code postal Province Attestation du transporteur : J'atleste avoir reçu les déchets ou malières recyclables du producteur / expéditeur en vue eceiving site address / Adresse du lier de leur livreison au réceptionnaire / destinataire, tels qu'ils figurent à la partie A et que les renssignements inscrits à la partie B sont exacts el complets. E-mail / Courrier électronique Tel. No. / Nº de tél. Name of authorized person (print); Date received / Date de réception Tel. No. / Nº de tél. Time / Heure Nom de l'agent autoriré (caractères d'imprimerie) : ( ) Year / Année Month / Mois Day/Jour Receiving sile address / Adresse du lieu de l'expédition L  $\mathbf{C}$ f waste or recyclable material to be transferred, specify intended 30 Registration No./Provincial ID No. Year / Année Month / Mois City / Ville Day / Jour company name/ Si les dechets ou matières recyclables doivent être Province Postal code / Code postal Nº d'immatriculation/d'id provincial ransférés, préciser le nom du destinataire Class / Classe Prov. code Packing / risk gr. Units Packaging/Contenant Quantity received Units . Handling 33 Shioment / Envoi 34 32 Shipping name UN No. Quantiy shipped Decont, 35 Sub. class(es) Gr. d'emballage/ Phys. state Lor/oukg Comments Lor/ou Kg No. / Nº Code prov. Codes Quantité reçue Code / Code Accepted Refused Pack | Veh. Appellation réglementa N°NU Classe(s) sub Quantité expédiée État phys. Commentaires de risque Unités Unités Int-ext. de manutention Accepté Refusé Cont. Véh 5 3 nguishers 5 5 3 -2 10 National code in if handling code "Other" (specify) Basel Annex VIII or Si code de manutention « autre » (spécifier) country of / Code du pays Notice Line No. OECD Code Notice No. C code Nº de ligne de Shipment D or R code vinexe VIII de Bâle Customs code(s) Export N° de notification Of/De Hoods Ycode import Receiver / consignee certification : / certify that the Code C Name of authorized person (print) la notification Envoi Code É ou R Code(s) de douanes ou Code OCDE Exportation information contained in Part C is correct and complete. Code H Code Y Importation Nom de l'agent autorisé (caractère d'imprimerie) Attestation du réceptionnaire / destinataire : J'atteste que tous les renseignements à la partie C sont exacts et complets SANE\_ Signat 867536736 hn Special handling / Manutention speciale Attached /Ci-joint: As follows/ Ci-contre Generator I consignor certification: I certify that the information contained in Part A is correct and Name of authorized person (print) Signature Tel. No. / Nº de tél. complete Time / Heure Scheduled arrival date / Date d'arrivée prévue Nom de l'agent autorisé (caractère d'imprimerie) Date shipped / Date d'expédition Attestation du producteur l expéditeur: J'alteste que tous les renseignements à la partie A sont E AM Year / Année Month / Mois Day/Jour []PM Year / Année Month / Mois I Day / Jour exacts et complets. ()

MOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanche)

**VT05254-3** 

Movement Document / Manifest Reference No. N° de référence du document de mouvement/manifeste

#### MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE This Movement document/manifest conforms to all federal

This Movement document/manifest conforms to all federal and provincial transport and environmental legislation. Ce document de mouvement/manifeste est conforme aux législations fédérale et provinciale sur l'environnement et le transport.

A Generator / consignor Registration No. / Provincial ID No. / Pro	at <sup>1</sup> B Carrier Transpor	Registration No. / Provi N <sup>e</sup> d'immatriculation -	d'id. provincial	5/	Reference Nos. of other mover Nº de référence des autres doc	ment document(s)/manifest(s) used i cuments de mouvement/manifestes	tanun antara antara L'Unisés.	
Company name / Nom de l'entreprise	Company name / N	og de l'entreprise	Vickow	Inc	C Réceiver / cons Réceptionnaire	e / destinataire	Registration No. / Provin N° d'immatriculation -	ncial ID No. d'id. provincial
Mailing address / Adresse postale City / Ville Province Postal code / C Chris, Offrey@amec, Com E-mail / Courter electroninge Tel. No. / N° de tál.	Bax 8 E-reall/Courrier éle			Postal code / Code postal VOA / CO ph No. / N° de tél.	Receiver / consi Les renseignem Yes / C	ignee information same as in Patients du réceptionnative / destinat	πA	
Stipping site address / Adresse du lieu de l'expédition () Sa penn Nes Mirve SITE	Vehicle / Véhicu Trailer - Rail car No. 1 <sup>er</sup> remorque - wago		11VE.CA S tration No. / N° d'immetriculation 17	el No. / N° ce tél. 675367361 n Prov. 2	Company name/ Nom c Non-Hu Mailing soldress / Adress	m Choir	ro Seri	vices
City / Vite         Province         Postal code / 0           Intended Receiver / consignee         2         Registration No. / Provinciet           Réceptionnaire / destinataire prévu         N° d'immatriculation - d'id.	Port of entry D No. Point d'antrée		Poit of exit Point de sortie	ອອິຈກອະ ເຊຍ ແຕ່ <u>ນ</u> . <b>25</b>	Watso	what Yi	Province	Postal code / Code postal
Réceptionnaire / destinataire prévu         N° d'immatriculation - d'id,           Mailing address / Adresse postale         City / Ville         Province         Postal code /	Carrier Certificatio delivery to the rece Attestation du tran de leur livraison au	isporteur : J'atteste avoir reçu les réceptionnaire / destinstaire, tels qu	and that the information contains déchets ou matières recyclables n	d in Part B is complete and correct	Receiving site address /	noue peters & Adresse du lieu de destination 36 Ha		10/18 de tel
E-mail / Counter électronique Tel. No. / Nº de tél. ( ) Receiving site address / Adresse du lieu de l'expédition	B sont exacts et cor Name of authorized Nom de l'agent aut	npiels.	Tel	.No./N <sup>e</sup> detél. 1615367361	Date recei	ived / Date de réception Month / Moje Day / Joi	Time / Heur	те 2 1 ПАМ. ПРМ.
City / Ville Province Postal code / C	VaariAnnia	Month/Mote Day/Jour	Signature	~~~~	If waste or recyclable mat company name/ Si les de transférés, préciser le nor	terial to be transferred, specify chets ou matières recyclables m du destinataire		ation No./Provincial ID No. matriculation/d'id provincial
Prov. code <sup>3</sup> Shipping name: Code prov. Appellation reglementaire	4 Class / Classe <sup>5</sup> Sub. dass(es) UN No. Classe(s) sub. N°NU	<sup>6</sup> Packing / risk gr. 7 Gr. d'emballage/ de risque Quantité	Units <sup>8</sup> Pac y shipped Lor / ou Kg No. / N expédiée Unités	kaging/Contenant <sup>9</sup> 10 P Codes Phys, state intext, État phys,	Quantity received Un Quantité reçue Lor / . Uni		Handling as Shi Code / Code Accep de manutention Accer	
" Used Oil		8	0 (		80 (		r r	
(M)					· · · · · · · · · · · · · · · · · · ·			
Notice No. Notice Line No. No. Notice Line No.	14 15 Basel Annex Vill or OECD Code		onal code in 18 f/ Code du pays	19	If handling code "Other" (s SI code de manutantion «			
N <sup>a</sup> de notification N <sup>P</sup> de ligne de Shipment Of / De Dor R code Co la notification Ervoi Of / De Code E ou R Cod	P.C. Muttexe Att de pale 1 H	code Y code Export xde H Code Y Exportation	Import Importation	Customs code(s) Code(s) de douanes	information contained in Pa Attestation du réceptionn	ertification : I certify that the art C is correct and complete. / naire I destinataire : J'atteste nis à la partie C sont exacts et		é (caractère d'imprimerie)
n <u>nternatio</u>	hal	use	0.01	······································	Signature	n.s	JANE 8675	136 736
(v)				J.	Special handling / Manutent	tion spéciale As follows/ Ci-contre :		2
	ame of authorized person (print) om de l'agent autorisé (caractère d'i	nprimerie) Signature		Tel, No, / N <sup>e</sup> de tél, 20 ( )	21 Date shipped / Data o Year / Année Month / M	d'expédition Time/H pis Day/Jour CAM.	leure Scheduled am Year/Année	val date / Date d'arrivée prévux Month / Mois Day / Jou 0 9 2 6

MOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanch

YT05253-5

Movement Document / Manifest Reference No. N° de référence du document de mouvement/manifeste

## MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE

This Movement document/manifest conforms to all federal and provincial transport and environmental legislation. Ce document de mouvement/manifeste est conforme aux législations fédérale et provinciale sur l'environnement et le transport.

A Generator / consignor Registration No. / Provincial ID No. 1 Producteur / expéditeur N° d'immatriculation - d'id. provincial	B Carrier Transporteur Registration No. / Provincial ID No. 23	Reference Nos: of other movement document(s)/manifest(s) used / 27 V de référence des autres documents de mouvement/manifestes utilisés
Company name / Nom de l'entreprise	Conjpany name / Nom de Fentreprise	C Receiver / consignee Registration No. / Provincial ID No. 2 Réceptionnaire / destinataire N° d'immatriculation - d'id, provincial
Malling address / Adresse postale City / Ville Province Postal code / Code postal	Mailing address / Adresse postale City / Ville Province Postal code / Code postal	81-049 24-037 Receiver / consignee information same as in Part A
chrisiettrey Qamec, com	Box 867 WATSONLAKE VT YOAICO	receiver / consignée information same as in Part A Les renseignements du réceptiongaire / destinataire est la même qu'à la Partie A
E-mail / Courrier electronique		Yes / Oul Vo, complete the box below / Non, remplir ia case ci-dessous
iet Nyc, i w de tet	Lerry peters @live.ca 807)5367361	Company nama /Nom de l'entreprise
Shipping site address / Adresse du lieu de refedition	Vehicle / Vehicule Registration No. / N° d'immatriculation Prov. 24	Worthern Enviro Services
Sa Don, the Min Site	Trailer-Rail car No. 1 (1) 7/17	
City / Ville Province Postal code / Code postal	1° remorque - wagon Trailer - Rail car No. 2	Mailin address / Actresse poctale Box 867
	2° remorque - wagon	
	Port of entry Port of exit 25	Watson Leh VT. VDAICD
Intended Receiver / consignee         2         Registration No. / Provincial ID No.           Réceptionnaire / destinataire prévu         N° d'immatriculation - d'id. provincial	Point d'entrée schemation et une coly Point de sortie international une ontre	Email Counter Alastronomia
	Carrier Certification : I certify that I have received waste or recyclable material from the generator I consignor for 28	Levin Detars la line CA 857 5367361
Mailing address / Adresse postale City / Ville Province Postal code / Code postal	delivery to the receiver I consignee as set out in Part A and that the information contained in Part B is complete and corract	Kerry Detars @ Twe Ch 807 536 7361
moning address of Postates Code Code postate	Attestation du transporteur : J'alleste avoir reçu les déchets ou matières recyclables du producteur l'expéditeur en vue de leur livraison au réceptionnaire l'destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie	Mile 636 Alaska Nichway
E-mail / Courrier électronique. Tel. No. / Nº de tél.	B sont exects et complets.	
	Name of authorized person (print). Tel. No. / N° de tél.	Date received / Date de réception Time / Heure 29 Ygar / Année Month / Meja Day / Jour /
Receiving site address / Adresse du lieu de l'expédition	Kerry Peters (1 807530 7361	1909216 I DAM DPM
City / Ville Province Postal code / Code postal	Year / Arynée Month / Mols Dav / Jour Storfeture :	f weste or recyclable material to be transferred, specify intended 39 Registration No./Provincial ID No. company name/ Si les dechets ou matières recyclables doivent être Nº d'immetriculation/d'id provincial
	190920 12	ransférés, préciser le nom du destinataire
Prov. code 3 4 Class / Ck		Quantity received Units 31 Commante 32 Handling 33 Shipment / Envoi 34 Decont 3
Code prov. Apgellation réglementaire Classe(s)	(es) UN No. Gr. d'emballage/ Quantily shipped, Lor / ou Kg No. / Nº , Codes Phys. state	Quantité reçue Lor / ou kg Commentaires Code / Code Accepted Refused Pack Veh
0	sub. N NU de risque Quantite expedieee Unités Int-ext. Elat phys.	Unites Commercial de manutention Accepté Refusé Cont. Vét
Shacks	2	2
Sed ment pond liner		
	n	2
Neater Units , support	2	2
	0	0
Steel Pylons		<b>7</b>
11 12 13 14	15 18 17 National code in 18 19	If handling code "Other" (specify)
	nnex Vill or country of / Code du pays	Si code de manutention « autre » (spécifier)
AP de poétection N° de ligne de Shipment Dor R code C Code Annexe	D Code VIII de Bâte H code Y code Export Import Customs code(s)	Receiver / consignee certification : / certify that the Name of a third same of a the same of a start as the same
In de hoardaach la notification Envoi Of / De Code É ou R Code C ou Co	le OCDE Code H Code Y Exportation Importation Code(s) de douanes	Information contained in Part C is correct and complete. /
		que fous les renseignements à la partie C sont exacts et
/A		COMPLETE JANE PETERS
		Signature 11 of criment
		6/a 12 . 80/336 1261
IM		Spezial handling / Manutention spéciale 22
		Atlached /Ci-joint: As follows/ Ci-contre :
Generator / constituent contilication / contil hist the information contribution in the Alicense of the second		· · · · · · · · · · · · · · · · · · ·
complete. Nom de l'agent i	zed person (print) 20 rutorisé (caractère d'imprimerie) Signature Tel. No. / Nº de tél.	21 Date shipped / Date d'expédition Time / Heure Scheduled arrivel date / Date d'arrivée prévue
Attestation du producteur l'expéditeur: J'attesta que tous les renseignements à la partie A sont exacts et complets.		Year/Année Month/Hois Bay/Jour AM. PM Year/Année Month/Mois Day/Jour
		170720 170720

MOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanche)

YT05252-7

Movament Document / Manifest Reference No. N° de référence du document de mouvement/manifeste

## **MOVEMENT DOCUMENT / MANIFEST DOCUMENT DE MOUVEMENT / MANIFESTE**

This Movement document/manifest conforms to all federal and provincial transport and environmental legislation.

Ce document de mouvement/manifeste est conforme aux législations fédérale et provinciale sur l'environnement et le transport.

**YT05258-4** 

Movement Document / Manifest Reference No. Nº de rélérence du document de mouvement/manifeste

A Generator / consignor Registration No. / Provincial ID No. N° d'Immatriculation - d'id, provincial	B Carrier Transporteur Registration No. / Provincial ID No. N <sup>o</sup> d'immatriculation - d'id. provincial	23 Reference Nos, of other movement document(symanifeet(s) used / 27 N° de rélérence des autres documents de mouvement/manifestes utilisés
Domeny name / Nom de l'entreprise	Company name / Nom de l'entreprise KP1/16/42 Yukan Inc.	C Receiver / consignee Registration No. / Provincial ID No. 28 Réceptionnaire / destinataire Registration No. / Provincial ID No. 28 N <sup>e</sup> d'immetriculation - d'id. provincial S) - 044
Mailing address / Adresse postale City / Ville Province Postal code / Code po	al Malling address / Adresse postale City/Ville Province Box 867 Workson hake Kit	103/M0 [CP 110/0010/000/010/0010/010/00/010/00/00/0
Shipping site address / Adresse du lieu de receptation Sa Dena Hes Mine Site	Kerry peters@live.co. 861 Vehicle/Vehicula Trailer-Rail.car.No.1 1 <sup>th</sup> remorgus-wagon CD 740	No./N <sup>6</sup> de tél. 71536-7361 Prov. 24 NORTHORN ENVIRO Services //16142166, 1 Maling address /Adresse postale Box 867
City / Ville         Province         Postal code / Code p           Intended Receiver / consignae         2         Registration No. / Provincial ID No.           Réceptionnaire / destinataire prévu         2         Registration No. / Provincial ID No.	Port of entry     Point d'entrée     Point d'entrée     Point d'entrée	10met use city 25 City/Ville Courier electronique 725 City/Ville Province Postal code / Code postal 10met use city 25 E-mail/Courier electronique Tal No. 118 Courier electronique Tal No. 118 Courier electronique
Mailing address / Adresse postale City / Ville Province Postal code / Code E-mail / Courrier electronique Tel. No. / Nº de tél.	de leur tivraison au réceptionnaire i destinataire, tels qu'ils figurent à la partie A et que les B sont exacts et complets.	In real is someties an output Receiving alla allidress / Adresse du lieu de destination Producteur le préditeur en vue Producteur le préditeur en vue Producteur le préditeur en vue Producteur le producteur de destination
( ) Receiving site address / Adresse du lisu de l'expédition	Nom de l'agent autoiré (caractères d'imprimerie) :	Year / Année     Month / Mois     Day / Jour       2014     0     6     2/9       4     If waste or recyclable material to be transferred, specify intended     34 Registration No./Provincial ID No.
City / Ville Province Postal code / Code po	190929 gu	company name/ Si les dechets ou matières recyclables doivent être N° d'Immatriculation/d'id provincial transférés, préciser le nom du destinataire
Prov. code Shipping name S	ss / Classes <sup>5</sup> <sup>6</sup> Packing / risk gr. 7 c classes <sup>5</sup> UN No. c diss(es) UN No. Secion Source Cuantity shipped Lor / ou Kg No. / N de risque Cuantité expédiée Unités	reging/Contenant <sup>9</sup> 10 Quantity received Units st Comments 32 Handling 33 Snipment / Envol 34 Decont 39 Code / Co
(i) lever in a her		
Contraction, misc waite		ben 1 ben
Notice No. N <sup>e</sup> de notification Protection Shipment Of / De Dor R code Code Code Code Code Code Code Code C	15     15     17     National code in country of / Code du pays       0ECD Code unrexe Vill de Båle ou Code OCDE     H code Code H     Y code Code Y     Export Export Exportation     Import Importation	19     If handling code "Other" (specify)     36       Customs code(s)     St code de manutention « autre » (spécifier)     36       Code(s) de douanes     Information contained in Part C is correct and complete. / Attestation du ricognitionnaire (destination: -) Letteste que tous les renseignements à la partie C sont exacts et complets.     Name of authorized person (print)     37
m nternatio	ral use onl	Signature 2 2 867 5367361
(M)		Special handling / Manutention: spéciale Attached /CHjoint: As follows/ CHoontre:
	aufhorkzed person (print) lagent autorisé (caractére d'imprimerle) Signature	Tel. No. / N° de tél.     20     21     Date shipped / Date d'expédition     Time / Heure     Scheduled antival date / Date d'expédition       Year / Année     Month / Mois     Day / Jour     A.M.     IPM     Year / Année     Month / Mois     Day / Jour       ( )     J. J

MOE 04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions pour compléter et distribuer au verso

Copy / Copie 1 (white / blanche)

# **VEMENT DOCUMENT / MANIFEST** CUMENT DE MOUVEMENT / MANIFESTE vernent document/manifest conforms to all federal

ovement document/m vincial transport and ument de mouvemen e et provinciale sur l'e	anifest conforms to environmental legis Vmanifeste est con	all federal slation. forme aux lég												Movement Docur Nº de référence d	ient / Manifest i u document de	Reference No. mouvement/manife		YT0520	50-0
Generator / cons Producteur / exp			Regi N° ď	stration No. / Provinc Immatriculation - d'id	ial ID No. . provincial	<sup>†</sup> B	Carrier Transport	hi <sup>0</sup> nitimar	ion No. / Provinci natriculation - d	ial ID No. id. provincial	VT	151	23	Reference Nos. of othe N° de référence des au	rmovement doc. res documents d	ment(s)/menifeet(s) u le mouvement/manife	sed / sles utilisés		27
(mec ny name / Nom de l'entr			generation of the ground materials			Com	Company name / Nom de l'entreprise CP1/16192 Kukon Inic								C Receiver / consignee Réceptionnaire / destinataire Registration No. / Provincial ID No. N° d'immatriculation - d'id. provinci N 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1				
address / Adresse gost <u> </u>			Province MEC		code / Code	P	ng address / Adr	267 l	vatso	n hak	nce eT	Postal code / C YOA-1C I. No. / Nº de tél.	ode postal	Les rens	rignements du i res / Oui	No, complete	tinataire est la même	e qu'à la Partie A 1, remplir la case ci-desso	r/s
ig site address /Adress Da Den le	se du lieu de l'expédit A HES	ion M	The Province	Site	I code / Code	1 <sup>re</sup> re	hicle / Véhitule r - Rail car No. 1 morque - wagor er - Rail car No. 1	l Lindi	Registra CD	2. <u>CC</u> ition No./N <sup>o.</sup> d'Ima 740	( natriculation	<u>)</u> -	Prov. 2	54 Alogenty name / Mailing address / BOX	Son (	Snuro	Sen	Nas	
led Receiver / consig stionnaire / destinatai				Registration No. / Pr N° d'immatriculatio		D. Port Poin Poin	morque - wagon of entry i d'entrée	haaraajigaasiyaa		Port of exit Point de sorti	•	sansi nee qely	. 25	- City/Ville Watz E-mail/Courrier	en h	alle	Province VT	YOA - ICC	Code postal
) address / Adresse po		Ville	Provin		al code / Cod	e postal Atte de la B so	ery to the receiv station du trans ur livraison au rê nt exacts et com	er i consignee as s porteur : J'atteste ceptionnaire i dest olets.	têt old in Part A a avoir neru les dé	nd that the informa chels ou matières i	tion contained recurdables di	generator / consigno l in Part B is comple r producteur / expé renseignements ins	te and correct deur, en vie	Receiving Site ad	Hess / Adresse	<u>21110e (</u> du lieu de destinatio	DR	Tel. No. / Nº de tél. 867536-	7561
ing site address / Adre		dition		Tel. No. / Nº de ( )	9 169.	Non		person (print): niré (caractères d'in p Funi				No./N° de tél. 7-536-	7361	Da Year / Année	e received / Da Month /	te de réception Mois Day	/Jour Ti	me / Heure	29.
		Province		Postal o	code / Code ;	vostal Ye		onth / Mois	Day/Jour	signature : References	Ø			If waste or recyclab company name/ Si transférés, préciser	les dechets ou	u matières recycla		<sup>30</sup> Registration No./Pro N <sup>®</sup> d'immatriculation/	
Prov. code Code prov.		Appellai	ipping name ton réglemer	taire		Class / Classe <sup>5</sup> Sub. class(es) <u>Classe(s) sub.</u>	UN No. N <sup>e</sup> NU	Packing / risk ( Gr. d'emballag de risoue	gr. 7 je/ Quantiy e Quantilé e:		Kg No./N	aging/Contenant Codes Intext.	9 10 Phys, state État phys,	Quantity received Quantité reçue	Units 31 Lor/ou kg Unités	Comments Commentaires	32 Handling 3 Code / Code de manutention	Accepted Refuse	Pack. Veh.
Kø –	Contr								6					le					
		04 117 ×								·····									
	11 Notice Line No		12	**************************************		Basel Annex		16		18 Code in Code du pays			19	- If handling code "O Si code de manute		(spécifier)			36
Notice No. Nº de notification	Nº de ligne de la notification	Shipment Envoi	Of / De	D or R code Code É ou R	C code Code C	OECD Co Annexe VIII d ou Code OC	Bâle Ho	ode Y code le H Code Y	Export Exportation	Import Importation		Customs code(s) Code(s) de douan		Receiver l consig information containe Attestation du réce que tous les renseig complets.	d in Part C is co ptionnaire i de	orrect and complete estinataire : J'atles	Nom de l'agi la	horized person (print) ent autorisé (caractère d'I	a mprimerie)
ar 11 m / na r 1 Sag part and an Andrea and an Andrea			<u>.</u>	ati	0	h a		-tr s	; e	0		<u>y</u>		Signature	R	2		Tel. No. / N° de tél. 867-536-	7361
													<b></b>	Special handing Mi		ciale follows/ Ci-contre :			22
tor i consignor certifi e, iton du producteur i e it complets,						of authorized pe le l'agent autoris		primeria)	Signature			fel. No. / Nº de tél. .)	20		/ Date d'expèdi hth / Mois   1	80A .		eduled amval date / Date / Année Month / Mois	d'arrivée prévue Day / Jour

04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions nour compléter et distribuer au verso

C

#### VEMENT DOCUMENT / MANIFEST CUMENT DE MOUVEMENT / MANIFESTE vement document/manifest conforms to all federal

vement document/manifest conforms to all federal incial transport and environmental legislation. ment de mouvement/manifeste est conforme aux législations et provinciale sur l'environnement et le transport.

## **YT05259-2**

+

ſ

ť

**3**00

Movement Document / Manifest Reference No. Nº de référence du document de mouvement/manifeste

	B Carrier Transporteur Registration No. / Provincial ID No. 23 N° d'immatriculation - d'id. provincial VT 151	Reference Nos. 57 other movement document(s)/manifest(s) used / 27 N° de référence des autres documents de mouvement/manifestes utilisés
LIMEC y name / Nom de l'entreprise	Company name / Nom de l'entreprise	C Receiver / consignee Réceptionnaire / destinataire 24-037 81-649
address / Adresse postale City / Ville Province Postal code / Code postal <u>bris</u> <u>effery @ amec</u> <u>com</u> Courrier electronique Tel. No. / N <sup>o</sup> de tél.	Halling address / Adresse possible Carly / Ville Province Postel code / Code postal BOX 867 Watson hake MT YOA-ICO Email / Courter electronique Kerwy Refers @ live. ca 867+536-7361	Receiver / consignee information same as in Part A Les renseignements du réceptionnaire / destinataine est la même qu'à la Partie A Yes / Oui No, complete the box below / Non, remptir la case ci-dessous
() porte address / Adresse du lieu de l'expédilion Da Dana Hes Mine Site ie Province Pastal code / Code postal	Box 867 Watson Lake MT 109-100 Email/Counter electronique Low Peters @ live, ca 817+536-7361 Vehicle / Vehicule Trailer - Rail car No. 2 Trailer - Rail car No. 2 Trailer - Rail car No. 2	Maining address / Adresse postale
led Receiver / consignee 2 Registration No. / Provincial ID No. xtionnaire / destinataire prévu N° d'immatriculation - d'id: provincial	2° remonque - wagon Port of entry Point d'entrée bitertainen d'use only Port of exit Point de sortie Infernational use only 25	Giv/Vile, OG Giv/Vile, OG Empil/Courrier électronique Empil/Courrier électronique Chica Empil/Courrier électronique Chica Chica Code postal CO Empil/Courrier électronique
3 address / Adresse postale City / Ville Province Postal code / Code postal // Courrier électronique Tel. No. / Nº de tél.	Carrier Certification : I certify that I have received waste or rocyclable material from the generator / consignor for 2 delivery to the receiver / consignee as sol out in Part A and that the information contained in Part B is complete and correct Attestation du transporteur : Jalleste avoir requiles déchets ou matières recyclables du producteur l expéditeur en vue de leur livraison au réceptionnaire i destinataire, tels qu'ils figurent à la partie A et que les renseignements inscrits à la partie B sont exacts et complets.	Mile 636 AKiska Highway
( )     // og site address / Adresse du lieu de l'expédition	Name of authorized person (print): Nom de l'agent autoriré (caractères d'imprimerie): Lallenne Europeine (caractères d'imprimerie): State State	Data received / Data de réception       Year / Année     Month / Mois     Day / Jour     Time / Heure     7 29       If waste or recyclable material to be transferred, specify intended     34 Registration No./Provincial ID No.
Alle Province Postal code / Code postal	Year / Année Month / Mois Day / Jour Signature :	company name/ Si les dechels ou matières recyclables doivent être N <sup>e</sup> d'Immatriculation/d'id provincial transférés, préciser le nom du destinataire
Prov. code 3 Shipping name 4 Class / C	es) UN No. Gr. d'emballage/ Quantily shipped , Lor / ou Kg No. / Nº , Codes Phys. state	Quantity received         Units 31 Lor / Ou kg         Comments Commentaires         32 Code / Code         Handling as Accepted         Shipment / Envol 34 Refused         Decont 35 Pack.         Veh.           3         Unitós         Commentaires         Code / Code de manutantion         Accepted Accepte         Refused Refused         Pack.         Veh.
Contaminated Soil Cubic Meters	1	
		14
11 12 13 14 Rocet 6	15         16         17         National code in country of / Code du pays         19         19	If handling code *Other" (specify) 36 Si code de manutention « autre » (specifier)
Notice No. Notice Line No Notice Line No N° de ligne de Shipment Or / Do D or R code C code Annexe	Code //ili de Bâle e OCDE Code H Code Y Exportation Code(s) de douanes	Receiver I consignee certification : I certify that the information contained in Part C is cornect and complete. I Attestation du réceptionnaire I destinataire : J'atteste que tous les renseignements à la partie C sont exacts et complets.
Internation	al use only	Signature Signature
Itor I consignor certification: I certify that the information contained in Part A is correct and to to tion du producteur I expéditeur: Jaiteste que tous les renseignements à la partie A sont st complets.	ed person (print) utorisë (caractère d'imprimene) ()	Attached /Ci-joint:       As follows/ Cl-contre ;         21       Date shipped / Date d'expédition         Year / Année       Month / Mois         Day / Jour       AM.

04-1917 (07/07)

Instructions for completion and distribution on reverse / Instructions nour compléter et distribuer au verso

Copy / Conie 1 (white / blanche)

Vame of Carrier:	16142 Yu	1Kon 1		service close and a service and a service and	11	[P]			<u>S</u>	AFFIX BAR CODE HERE CODE À BARRES ICI
Nom du transporteu	11	of Lading/Connaissement	<u>yc</u>	=/	1		Origina		l	Non Negotiable/Non négociable
R Name of Consider	25				100000	T	elephone No. lº de téléphon	8		
Address	" (Amec									
P Adresse City Ville	Pro	w.				F	Postal Code Code postal			
Name of Consigne Nom du destinatal	" Northern En	viro Sarvia	$\frac{1}{2}$	101	42	T N	lelephone No. Ve téléphor	10 86	7-3	536-7361
T Attention A l'attention de			1							
Address Adresse City	Pro	W.					Postal Code			
Ville Invoice Charges To: (Thi	rd Party)						Code postal	ni, wanani ini ini ini ini ini ini ini ini in		
Facturer à un tiers Address	Name Nom	City Ville			and the second s	Prov.			Ĭ	Postal Code
Adresse Shipper Ref. No.		Ville				Order No. Nº de comm	anda			Code postal
Nº de référence de l'exp Special agreement betw	éditeur een consignor and carrier, advise here. /	Indiquer ici toute entente	spéciale	entre l'e	apédite	Summer	iorteur.	1		
N INC. LOOM	EKS Coolar	and the second	<u>91</u>	4p	M.F.C.	Class	Weight	FL-es Subject to	Corr.)	PLEASE CHECK ONE
No. of Pkgs. DG/MD Nbre de colis *	Description of Goods Description des marchandis	ses et marques spéciales				Classe	Poids (s	ous toute réi	ierve) KGS./KG	COCHER UNE CASE
6	Cubic Meters	Contamir	<u>iete</u>	4						Prepald / Port payé
	2011							l		IF NEITHER CHECKED - THIS SHIPMENT WILL GO COLLEC SI AUCUNE CASE N'EST COCHÉE
					1170Vite/10					L'ENVOI SERA EN PORT DÚ Third Party /Facturer à
					100-100-100-100-100-100-100-100-100-100		-			Charge to / un tiers
·										C.O.D. C.R.
· · · · · · · · · · · · · · · · · · ·										Amount Montant Fee
5					Addition of the second of the				-	Frais
										☐ Frais de contre remboursement prépay ☐ C.O.D. Fee Collect Frais de contre remboursement à perce
TOTAL NUMBER OF PIECES/PACKAGES NOMBRE TOTAL DE	LÀ OÙ LE TA	THE TARIFF DOUANIE	RICARH PORTEL	IR DDIT	REMP Weight	UPLETE THE LIR CE QUI S	UIT.			Non-Certified Customer Cheque OK
PIÈCES/COLIS	Dimensions of Shipment Dimensions de l'envol	Total Cubic Feet P <sup>p</sup> total		Poids			Masse volun			PROTECTIVE SERVICE SERVICE DE PROTECTION
										If to be protected from heat or frost, mark temperature here.
*Note : Les	*Note: Mark with "X" to designate dange marchandises dangereuses doivent être	erous goods as defined in Identifiées par un « X » e	the dept n vertu d	. of trans es règle	sportatio ments c	on regulations tu ministère d	es transports.			Si l'envol doit être protégé de la chaleur ou d indiquer la température
INCLURE UN N° DE TE MARCHANDISES DANI		OUS LES ENVOIS DE		Phone: I <sup>o</sup> de tél.					·	Fahrenheit Celsius DECLARED VALUE VALEUR DECLAREE
service to be performed here hire highway carriers license the consignor and accepted		ions of carriage, whether prit Canada), the Truck Transpor	ted or writ atton Act (	ten, (hclui Canada),	ding con and sim	ditions applicabl itar provincial st	le to all transpol atules, which ai	tation of good	s by for-	\$ Maximum liability of \$2.00 per pound unless declared valuation states otherwise. Responsabilité maximale de 2 \$ par livre à m que la valeur déclarée soit différente.
du contenu des colls inconni destinataire à ladite destinat true et à la classification an	a date spécifiée et de l'expéditeur mentionné a is), marquées, contresignées et destinées, tel ion, si elle se trouve sur la route qu'il est autors vigueur à la date de l'expédition. Il est mutuelle	que ci-après mentionné, que sé à desservir, sinon à faire tr ment converu, nour ce mui e	e transpo ansporter a de oban	rteur cons et livrer p	ènt à tra ar un au	insporter et à liv tre transporteur ansportant les	rer au REMO	ER LOADE DRQUE CHA	RGÉE P	ED BY / CHARGEMENT COMPTÉ PA
les venicules a moteur (Gani	partie, sur le trajet entité ou sur toute portion d on, que tout service à effectuer en vertu de la ditions applicables au transport de marchandis ada), la loi sur le camionnage (Canada) et les r	u trajet jusqu'à destiĝation, e présente sera soumis à toute es par des transporteurs rou èglements provinciatux simila	pour ce q i les cond ers emba res, lésqu	ui est de l itions ider uchés agr eiles sont	éhaque ; tliques d éés con accepté	partie à tout mor e transport impr formément à la l es par la préser	nie par	onsignor péditeur		ver: Pallets said to contain nducteur : Les palettes devraient contenir
l'expéditeur pour lui-même e	t ses ayants-droit.							iver: ose Pieces inducteur: èces en vrac	Cor	ver: Pallets containing nducteur : Les palettes contiennent
								NGLE SHIP	MENT PI D'UN SE	CKUP UL ENVOI
N.B. CONDITIONS CC N.B. LES CONDITION	NTAINED, OR DEEMED TO BE CO S CONTENUES OU RÉPUTÉES ÉT	IN TAINED, HEREIN A RE CONTENUES DA	NS LAT	RESET	UCEP:	9NT ACCEF	PTÉES PAR	LA PRÉSE	NTE.	Aug 25/201
Consignor / Expéditeur	<u></u>	Carrier D	ivers Sig	inature /	Signatu	ire du conduct	eur du transpo	orteur	aniyaraanaaniya.	Date J
	INCRATED MERCHANDISE AT OWNER'S RI		월 화 위 문	11 11	a					Pick-up Trailer # / Nº de remorque de ramas
L	A MARCHANDISE QUI N'EST PAS EN CAIS: UX RISQUES ET PÉRILS DU PROPRIÉTAIR	SEEST		NY AGRE	PECIFIC	COVERING TH TIME, MUST E	ANSPORTATION	JN OF THE G ON THIS BIL	DODS DE L OF LADI VDISES DI	SCRIBED HEREIN WITH OTHER THAN DUE DISI ING AND SIGNED BY THE PARTIES HERETO.

						1				14		2
ame of Carrier:	16142 10	kon	1	nc	/	RP	21				AFFIX BAR COL CODE À BARF	De Here Res ICI
om du transporteur		Connaissement	-		$\vdash$		Orig	jinal	*****	N	on Negotiable/Non négo	ciable
R Name of Consignor	g & // 2011				Construction of the second	Tel	ephone l de télépi	No. hone				
M Address	<u>- unee</u>					ch	ris	٨	Ars	276	2 amec.	com
D City E Ville	Prov.		4			Po Co	stal Cod de posta	e V				
Name of Consigned Nom du destinatain Attention	Northern Enviro S	ervicasj	2	614	12,	Volen Nº	ephone l de télépi	No. hone	867	5	36736	/
A l'attention de	136 al astra	Nich	5.	ah	-	Box	8	67	7			
A Adresse //// City //// Ville ////AT	SONLAKE Prov. VI	<u>7.</u>		9		Po Co	stal Cod de posta	al V	0H	10	<u> </u>	
acturer à un tiers	Nom		112-112		anto Mañodon.	Prov.	*****			p	ostal Code	
Address Adresse		City Ville	ALE 27/22/22			Order No.				c	ode postal	
shipper Ref. No. V de référence de l'expé	diteur en consignor and carrier, advise here. / Indiquer ic	i toute entente spéci	20	entre l'ext	nédite	Nº de comma			************************		28/102209-01-01-01-01-01-01-02-02-02-02-02-02-02-02-02-02-02-02-02-	9900407944099010000000000000000000000000
ipecial agreement betwe	en consignor and gamer, advise here. A mulduer ic	miss			44	<u> </u>						
lo. of Pkgs. DG/MD Ibre de colis *	Description of Goods and Speci Description des marchandises et marc	al Marks jues spéciales		N.M	I.F.C.	Class Classe	Poids	s (sous to	ect to Corr. ute réserve	) 3) SJKGL	PLEASE ( COCHER	UNE CASE
	tank cantainr	nent II	n	er				LBS.A.B	NG	JAG	Prepaid / Port payé	
0	fuel tanks										Collect / Port dû	
22/2001	gasoling		an ann an			-				]	SI AUCUNE CAS	WILL GO COLLECT E N'EST COCHÉE - A EN PORT DÙ
11,8901	Diosa		anter anteres								Third Party /Facturer à	
145,500	Le Wall		orana min		an kanalasi na man							Oj.D.
7 File 1	numps s=	f.Hin	9	5							C	.R.
			and the second se		are function and a						Montant Fee	
			12010000000		ala a su tra como de la						Frais C.O.D. Fee Prepaic Frais de contre rem	hoursement otédavés
34			Contraction of the local distribution of the					l			C.O.D. Fee Collect Frais de contre rem	boursement à percevo
TOTAL NUMBER OF PIECES/PACKAGES	WHERE REQUIRED BY THE TAP LÀ OÙ LE TARIF L'EXI						FOLLOW	VING.	1.4		Non-Certified Custome Chèque de client non c	Cheque
NOMBRE TOTAL DE PIÈCES/COLIS		I Cubic Feet otal	0.0000000000000000000000000000000000000	Total V Poids				onal Weig olumique			PROTECTI SERVICE DE	VE SERVICE PROTECTION
											If to be protected from h mark temperature here.	
"Ninta · Las	"Note: Mark with "X" to designate dangerous goo marchandises dangereuses doivent être Identifiée	ds as defined in the c s par un « X » en ver	dep tu c	t, of transj tes règlen	portat nents	lon regulations. du ministère de	as transp	orts.			Si l'envoi doit être proté Indiquer la température	gé de la chaleur ou du g
minnersion all D	HONE NO. REQUIRED ON ALL DANGEROUS GO LÉPHONE D'URGENCE (24 H) AVEC TOUS LES	DODS SHIPMENTS	Th	Phone: Nº de tél.	11	***		******			Fahrenheit	Celsius ED VALUE
MARCHANDISES DAN	GEREUSES							when the second	and hand date	dition	VALEUR	DÉCLARÉE
Received at the point of one of contents of packages uni	in on the date specified, from the consignor mentioned ha nown) marked, consigned and destined as indicated belo envise to cause to be carried by another carrier on the rou carrier of all or any of goods over all or any portion of the eurofer shall be subject to all the uniform conditions of car ad under the Motor Vehicle Transportation Act (Canada), t for itself and its assigns.	rein, the property herein w, which the Carrier age ite to said destination, a	n del des ubie	to carry an ct to the rai	appare id to de ites and	liver to the Consi I classification in (	gnee at th effect on t	he said des	tination, if or shipment, if	i its	\$	on an entropy
mutually agreed, as to each service to be performed her	camer of all or any of goods over all or any portion of the sunder shall be subject to all the uniform conditions of car	route to destination, and riage, whether printed of	d as r wr	to each pa itlen, includ (Canada)	arty at a ding co and si	any time intereste nditions applicable mitar provincial sta	d in all or e to all tra atutes, wh	any of the insportation sich are her	goods, that i n of goods b reby agreed	y for- by	Maximum liability of \$2 declared valuation state Responsabilité maxima que la valeur déclarée	is amanuska
have highway carriers license the consignor and accepted	ad under the Motor Venicia Transponation Act (Canada), t for itself and its assigns. In note snarridee et de l'exnéditeur mentionné aux présent	tes, les marchandises de	ecrit	es en bon i	élat ap	parent (contenu e	n état 🗂	PAILER	I DADED F	3Y	Consia	nor _ Driver
du contenu des colis inconn destinataire à ladite destina	tor tisen abul as assigns. la date spécifiée et de l'expéditeur mentionné aux présent us), marquées, contresignées et destinées, tel que ci-apra tion, si elle se trouve sur la route qu'il est autorisé à desse tion, si elle se trouve sur la route qu'il est autorisé à desse	is mentionné, que le tra irvir, sinon à faire transp ienu, pour cé qui est de	rispo orte cha	orteur cons r et livrer pi aue transo	sent à t ar un a orteur i	ransporter et a liv utre transporteur transportant les	rer au ; au –	REMORO	UE CHAR	GÉE F	ED BY / CHARGEME	NT COMPTÉ PAR
taux et à la classification en marchandises en tout ou en intéressée par ladite expédi	sion, si elle se trouve sur la route qu'il est autorisé à desses vigueur à la date de l'expédition, il est mutuellement com partie, sur le trajet entier ou sur toute portion du trajet jus tion, que tout service à effectuer en vertu de la présente s dittons applicables au transport de marchandises par des viets le partier la carrière de marchandises par des	qu'à destination, et pour era soumis à toutes les	ricei coni	qui est de o ditions iden	châque réques	e partie à tout mor de transport impre enformément à la	nent imées [] lot sur	Consig Expéd	nor iteur		iver: Pallets said to conta inducteur : Les paleites d	n svraient contenir
ou écrites, y compris les con les véhicules à moteur (Car l'expéciteur pour lui-même r	BOB!" IS IN SULID CRITICULING CONTINUED OF ICO. I CONTINUED	provinciaux similaires,	iesq	uelles sont	t accep	tées par la préser	nte par	Driver	Diseas		iver: Pallets containing inducteur : Les palettes o	ontionnent
Service Factor (Ministration)	an a				Colladoration		.		cteur: s en vrac			an maga mayor (k
	·	A			A grant before the		[		LE SHIPME ASSAGE D	NT P UN SI	ICKUP EUL ENVOI	
N.B. CONDITIONS C	ONTAINED, OR DEEMED TO BE CONTAIN IS CONTENUES OU RÉPUTÉES ÊTRE CO	ED, HEREINARE	HÈ	REBYA	CCEI	PTED. SONT ACCEP	PTÉES	PAR LA	PRÉSEN	TE.		1.1
N.B. LES CONDITION	IS CONTENDES OU REPUTEES ETRE CO	The second se	Y.	X	- Caller - Caller						au 2	9/14
Consignor / Expéditeur		Carrier Druer	No	iignature /	Signa	ture du conduc	teur du ti	hansporter	ur		Date	
			Share and the								States Tention & / 810.	e remorque de ramass
Per/Par	UNCRATED MERCHANDISE AT OWNER'S RISK LA MARCHANDISE QUI N'EST PAS EN CAISSE EST	Handling Unit	110000	ANY AGRI	EEME	NT COVERING T					ESCRIBED HEREIN WITH I DING AND SIGNED BY THE DÉCRITES DANS LA PRÉS	OTHER THAN DUE DISP

	· · ·							
Name of Carrier	teur: 16142 Yukan Inc		KP1			٠		AFFIX BAR CODE HERE CODE À BARRES ICI
R Date S	pt. 2, 2014 Bill of Lading/Connais	sement				Original	NOV 00752645489289289	Non Negotiable/Non négociable
M Name of Cons Nom de l'expé	arior Amec					Telephone No. N° de téléphone		
D Adresse	Prov.					Parket Charles		
Ville		$\left  - \right $	and an and a second			Postal Code Code postal Telephone No.		
T Attention A l'attention de	anee Northen Enviro Service					Nº de téléphone 36	1-5	36-7361
Address Addresse					·····			
City Ville	Prov.					Postal Code Code postal		nia da ana amin'ny sorana amin'ny sorana amin'ny sorana amin'ny sorana amin'ny sorana amin'ny sorana amin'ny so
Involce Charges To: ( Facturer à un tiers	Third Party) Name Nom				massessanaada			nto neo cinera anticipio danne i contessa forma canta antica antica antica antica antica antica antica antica a
Address Adresse	City Ville				Prov.			Postal Code Code postal
Shipper Ref. No. N° de référence de l'e	xpéditeur				Order No. Nº de comr	nande		
Special agreement be	tween consignor and carrier, advise here. / Indiquer ici toute er	tiente spr	éciale entre l	expédite	ur et le transj	30rieur.	999(((************************	28 to a summer of a statistical database in the second statistical statistical database to a statistical database in the second statistical statistical database in the second statistical statistical database in the second
No. of Pkgs. DG/M Nore de colis *	D Description of Goods and Special Marks Description des marchandises et marques spér		N	.M.F.C.	Class	Weight ( Subject to	Corr.)	
3					Classe	Polds (sous toute ne LBS./LB	KGS./K	- Construction and a second
	Contaminated Soil	+				·	**************************************	Prepaid / Port payé. Collect / Port dù
14	/ Cubic meters.							IF NEITHER CHECKED - THIS SHIPMENT WILL GO COLLECT SI AUCUNE CASE N'EST COCHÉE -
4		<u> </u>						L'ENVOI SERA EN PORT DÙ
- <u>· · · · · · · · · · · · · · · · · · ·</u>								Charge to / un tiers
								C.O.D. C.R.
								Amount Montant
								Fee Frais C.O.D. Fee Prepaid
TOTAL NUMBER OF								Frais de contre remboursement prépayés     C.O.D. Fee Collect     Frais de contre remboursement à percevoir
PIECES/PACKAGES	WHERE REQUIRED BY THE TARIFF DOU, LÀ OÙ LE TARIF L'EXIGE, LE TF Dimensions of Shipment Total Cubic Fe	ANSPOR	ARRIER MU TEUR DOIT	REMPLI	R CE QUI SI	JIT.		Non-Certified Customer Cheque OK
PIÈCES/COLIS	Dimensions de l'envol Pi <sup>a</sup> total		Poids			Dimensional Welght Masse volumique		PROTECTIVE SERVICE SERVICE DE PROTECTION
								If to be protected from heat or frost.
*Note : Le	*Note: Mark with "X" to designate dangerous goods as defin s marchandises dangereuses doivent être identifiées par un « )	ad in tha X » en ve	dept. of trans nu des règle	portation ments du	regulations. ministère de	s transports.		mark temperature here. Si l'envoi doit être protégé de la chaleur ou du gel, Indiquer la température
EMERGENCY 24HR. I INCLURE UN Nº DE T MARCHANDISES DAN	PHONE NO. REQUIRED ON ALL DANGEROUS GOODS SHIF ELEPHONE D'URGENCE (24 H) AVEC TOUS LES ENVOIS D IGEDEUSES	MENTS	Phone: Nº de tél.	:	******	99999599999999999999999999999999999999		Fahrenheit Celsius
Received at the point of or	in on the data specified from the consistent mentioned howing the aver	perty here	n described, in	apparent	nod rinder siz	int as initial (contacts and c	ondition	DECLARED VALUE VALEUR DÉCLARÉE
of contents of packages un own authorized route or of mutually agreed, as to eac	known) marked, consigned and destined as indicated below, which the herwise to cause to be carried by another carrier on the route to said deal to carrier of all or any of goods over all or any portion of the route to deal the carrier of all or any of goods over all or any portion of the route to deal the carrier of all or any of goods over all or any portion of the route to deal the carrier of all or any of goods over all or any portion of the route to deal the carrier of all or any of goods over all or any portion of the route to deal the carrier of all or any of goods over all or any portion of the route to deal the route to deal other and the route to deal the route to deal other the route to deal the route to deal other any other any other to deal the route to deal	Carrier age stination, an	ees to carry ar ubject to the ra	id to delive testand cli inviat any	Ir to the Consignation in entropy of the second secon	nee at the said destination, i ifect on the date of shipment	fonits. It is	\$
service to be performed he hire highway camers licen the consignor and accepte	known) marked, consigned and destined as indicated below, which the herwise to cause to be carried by another carrier on the route to said de: in carrier of all or any of goods over all or any portion of the route to dest reunder shall be subject to all the uniform conditions of carriage, whether ad under the Motor Vehicle Transponation Act (Canada). the Truck Tran of virtual and its assigns.	rprinted o	r written, inclu Act (Canada),	ling condit and simile	ions applicable r provincial sta	to all transportation of good lutes, which are hereby agre	s by for- ed by	Maximum liability of \$2.00 per pound unless declared valuation states otherwise. Responsabilité maximale de 2 \$ par livre à moins que la valeur déclarée soit différente.
Reçues au point d'origine à du contenu des colis incom	la date spécifiée et de l'expéditeur mentionné aux présentes, les march nus), marquées, contresignées et destinées, tel que cl-après mentionne, tion, si elle se trouve sur la route qu'il est autorisé à desservir, sinon à fa	andises di que le tre	edrites en bon osporteur cons	état appar ent à trans	ent (contenu et iporter et à livri	état TRAILER LOADER		Consignor Driver
taux et à la classification er marchandises en tout ou er	nan, si ene se nueve sur la roue qu'il est autorise à desservir, sinon à t vigueur à la douve sur la roue qu'il est mutuellement convenu, pour ce i partie, sur le trajet entier nu sur loute portion du trajet jusqu'à destinati- ticon, que tout service à effectuer en vertu de la présente sera sournis à notifices anticobles au trecest de messes de deste destinations.	ure transp qui est de on, et pour	piter et livrer pi chaque transpi del qui est de c	ur un autre prieur trans haque par	transporteur ; sportant les file à tout mom	au AEMORQUE CHA FREIGHT C	OUNTE	D BY / CHARGEMENT COMPTÉ PAR
les véhicules à moteur (Car	rada), la loi sur le camionnage (Canada) et les règlements provinciaux s							er: Pallets said to contain iducteur : Les palettes devraient contenir
l'expéditeur pour lui-méme	et ses ayants-droit.				per ar propose	Driver;		er: Pallets containing ducteur : Les palettes contiennent
				Sector and generates		Pièces en vrac		
N.B. CONDITIONS CO	DNTAINED, OR DEEMED TO BE CONTAINED, HEREI IS CONTENUES OU RÉPUTÉES ÊTRE CONTENUES		EREBY AC	CEPTE	D.		D'UN SE	A, ENVOI
N.B. LES CONDITION	IS CONTENUES OU RÉPUTÉES ÊTRE CONTENUES	DANS	APRÉSEN	175-901	VT ACCEPT	TÉES PAR LA PRÉSE	NTE.	$C_{1}$
Consignor / Expéditeur	Carri	Driver	Stenature /	Signature	du conductor	ur du transporteur		20pt,2/14
		9				waar an an pagarat karadi		
	JNCRATED MERCHANDISE AT OWNER'S RISK A MARCHANDISE OUI N'EST PAS EN CAISSE EST	ing Unit /	Unité manute	1 1 1				Pick-up Trailer # / Nº de remorque de ramassage
5	A MARCHANDISE QUI N'EST PAS EN CAISSE EST NUX RISQUES ET PÉRILS DU PROPRIÉTAIRE This bill of lading is to be signed by the Shipper and Carrier)		TOUTE EN	EUTIC II	ATIVE ALL TR	ENDORSED ON THIS BILL	OF LADIN	CRIBED HEREIN WITH OTHER THAN DUE DISPATCH, IG AND SIGNED BY THE PARTIES HERETO. CRITES DANS LA PRÉSENTE SELON D'AUTRES
	rris biro raung is u be signed by the shipper and Garrier) Ca corinaissement doit être signé par l'expéditour et le transporteur)		影子是代别的人们主义的	15 GUM 1 F	- R/E H 121 111-	S D'EXPÉDITION HABITUEL MENT ET SIGNÉE PAR LES	100 0110	131 121 1351 LACHRENTE CLEDITION IS UNIT IN OUR PROVIDE

	e of Carrier: KP1 //6/	42 Kukon 1	nc		AFFIX BAR CODE HERE CODE À BARRES ICI			
F	Date Cost 4	Bill of Lading/Connaissement		Original	Non Negotiable/Non négociable			
RO	Name of Consignor Nom de l'expéditeur			Telephone No. N° de téléphone				
M	Address Adresse			-				
E	City Ville	Prov.		Postal Code Code postal				
	Name of Consignee Nom du destinataire	FININO Service		Telephone No. N° de téléphone	87-536-7361			
<b>T</b>	Attention À l'attention de							
À	Address Adresse							
	City Ville	Prov.		Postal Code Code postal				
Invoi Fact	Invoice Charges To: (Third Party) Facturer à un tiers Name Nom							
Adda Adre		City Ville	Prov.		Postal Code Code postal			
Ship Nº d	per Ref. No. a référence de l'expéditeur		Order No Nº de cor					

Shipper Ref. No. N° de référence de l'expéditeur

Special agreement between consignor and carrier, advise here. / Indiquer ici toute entente spéciale entre l'expéditeur et le transporteur.

		- A De a chal Mérula-	-	010	Yalainha / Outblact >-	Ôorr'			
No. of Pkgs. Nbre de colis	DG/MD Description of Goods a * Description des marchandise	no opecial Marks s et marques spéciales	N.M.F.C.	Class Classe	Weight ( Subject to Polds (sous toute ré LBS/LB	Corr.) iserve) KGS./KG	PLEASE ( COCHER	CHECK ON	IE E
	Truck load U	Sal Pipe				and and institution descention	Prepaid / Port payé		<u>isterischerischersen</u> en <sup>ischer</sup> nen
	Ind read u	Seel Pipe					Collect / Port dù		And a second
		ndichterenseer in moogeneiden eine en eine geneer en met en eine eine eine eine eine eine eine		ses minimum statistic model a		alabah sain Mandalah Boroket	IF NEITHEF	CHECKED -	
	-						THIS SHIPMENT SI AUCUNE CAS L'ENVOI SEF		HÉE -
ļ							Third Party /Facturer a		
						*****	Charge to / un tiers		
		n a na antar a manana ana ana ana ana ana ana ana an		- <sup>1</sup> .				0.D. X.R.	
	waaraa ahaa ka waa ka ahaa ahaa ahaa ahaa ah	alan ya hanna da alaka alaka bala da alaka ya alaka ya alaka da alaka ana alaka ya alaka ya alaka da alaka da a					Amount Montant		
-		а балайта и байрантон на рідник болгай чарата аймана айтана аларына аларыка аларыка алары алары алары алары ал			1		Fee Frais	· .	
							C.O.D. Fee Prepaid		
							Frais de contre rem	ooursement pro	épayés
TOTAL NUMBEI	R OF WHERE BEOUIBED BY	THE TARIFF DOUANIER, CARF	BIER MUST COM	PI ETE THE	FOLLOWING.		Frais de contre rem	boursement à r	percevoir
PIECES/PACKA	GES LÀ OÙ LE TAR	IF L'EXIGE, LE TRANSPORTEI	UR DOIT REMPL	IR CE QUI S	UIT.	-0	Non-Certified Custome Chèque de client non c	Cheque ertifié	ок 🗌
PIÈCES/COLIS	L DE Dimensions of Shipment Dimensions de l'envoi	Total Cubic Feet PP total	Total Weight Dimensional Weight Polds total Masse volumique				PROTECTI SERVICE DE		
				ا			If to be protected from h	eat or frost,	
*Nc	*Note: Mark with "X" to designate danger ote : Les marchandises dangereuses doivent être ic	ous goods as defined in the dep lentifiées par un « X » en vertu c	t. of transportatio des règlements di	n regulations 1 ministère de	es transports.		mark temperature here. Si l'envoi doit être protéc indiquer la température	jé de la chaleur	rou du gel,
EMERGENCY	24HR. PHONE NO, REQUIRED ON ALL DANGER	000 00000 0111 111110	Phone:		g		Fahrenheit	Celsius	
	I <sup>e</sup> de téléphone d'Urgence (24 H) avec to Es dangereuses	US LES ENVOIS DE	Nº de tél. :					ED VALUE DÉCLARÉE	
Received at the po	sint of origin on the date specified, from the consignor men	tioned herein, the property herein de	scribed, in apparent	good order, ex	cept as noted (contents and	condition	\$		unananan misang sa
nown outborized m	kages unknown) marked, consigned and destined as indic ute or otherwise to cause to be carried by another carrier of	in the route to said destination, subje	ct to the rates and c	assilication in	effect on the date of shicme	nt itis i			
mutually agreed, a	is to each carrier of all or any of goods over all or any porti- imed hereunder shall be subject to all the uniform condition	on of the route to destination, and as	to each party at any	time intereste	d in all or any of the goods, '	that every	Maximum liability of \$2.0 declared valuation state	s otherwise	
hire highway carrie	ers licensed under the Motor Vehicle Transportation Act (C	anada), the Truck Transportation Act	(Canada), and simil	ar provincial st	atutes, which are hereby ag	reed by	Responsabilité maximal que la valeur déclarée s	e de 2 \$ par livr	e à moins
	accepted for it" and its assigns. prigine à la date spécifiée et de l'expéditeur mentionné au	v nrésentes les marchandises décrit	es en hon état anna	rent l'contenu e	t état				
du contenu des co	lis inconnus), marquées, contresignées et destinées, tel que e destination, si elle se trouve sur la route qu'il est autorisé	le ci-après mentionné, que le transpo	orteur consent à trar	isporter et à liv	rer au protector con		AR Consign Expédite	or aur 🗆 C	river onducteur
taux et à la classifi	cation en viqueur à la date de l'expédition. Il est mutuellen	ient convenu, pour ce qui est de char	que transporteur tra	nsportant les	FREIGHT	e source applies as a second even a first and a second	ED BY / CHARGEMEI	NT COMPTÉ	PAR
intéressée par ladi	out ou en partie, sur le trajet entier ou sur toute portion du le expédition, que tout service à effectuer en vertu de la pr	ésente sera soumis à toutes les conc	ditions identiques de	transport impr	imées Consignor		iver: Pallets said to contair inducteur : Les palettes de	ı vraient contenir	r
les véhicules à mo	ris les conditions applicables au transport de marchandise teur (Canada), la loi sur le camionnage (Canada) et les rè-	s par des transporteurs routiers ernor glements provinciaux similaires, lesqu	auches agrees contr uelles sont acceptée	smement a la l Is par la préser	ior sur na nar		energy of the second of the second state of the se	-	
l'expéditeur pour lu	ui-même et ses ayants-droit.				Driver:		iver: Pallets containing inducteur : Les palettes co	ntiennent	
n i si lua s					Conducteur: Pièces en vra		inderen res huisiles co	hierbrock	
						ta de tradajo e un constructor una com	СКИР	. e	kan han dalam tanàn ing kang ang ang ang
		ITAINIMA LIPPANALÁPARTI		cò		E D'UN SE	EUL ENVOI		
N.B. LES CON	ONS CONTAINED, OR DEEMED TO BE CON DITIONS CONTENUES OU RÉPUTÉES ÉTI	RE CONTENUES DANS LA	PRÉSENTE	NT ACCEP	PTÉES PAR LA PRÉS	ENTE.	~		
			人们				Sat	4	
		Z	20				eps	<u> </u>	-
Consignor / Expér	diteur	Carrier Driver's of	ignature / Signatu	e du conduct	eur du transporteur		Date /		
Per/Par		Handling Unit / Ur	nité manutentionne	ée	an the selection of the		Pick-up Trailer # / N° de	remorque de r	amassage
	UNCRATED MERCHANDISE AT OWNER'S RIS LA MARCHANDISE QUI N'EST PAS EN CAISS	K	ANY AGREEMENT	COVERING TR	ANSPORTATION OF THE	GOODS DE	SCRIBED HEREIN WITH O	THER THAN DUE	E DISPATCH.
4	AUX RISQUES ET PÉRILS DU PROPRIÉTAIRE		OR FOR SPECIFIC TOUTE ENTENTE I	TIME, MUST E	BE ENDORSED ON THIS BI TRANSPORT DES MARCH	ILL OF LAD ANDISES D	DING AND SIGNED BY THE P DÉCRITES DANS LA PRÉSE	PARTIES HERET	'o. .Utres
ORIGINAL ORIGINAL	(This bill of lading is to be signed by the Shipper a (Ce connaissement doit être signé par l'expéditeu	nd Carrier)	CONDITIONS OUE	FS MODAL IT	ÉS D'EXPÉDITION HABITU SEMENT ET SIGNÉE PAR L	JELLES OL	I POUR UN MOMENT PARTI	CULIER DOIT É	TRE

Date Date Name of Consignor Nem of l'expéditeu Adress Adresse City Ville Name of Consigner Nom du destinatair Attention A l'attention de Adresse City Ville UN HTC City Ville UN HTC City Charges To: (Third Currer 4 un tiers	e NJerther	Prov. CNUMO Se	ch ervices	ris,	Original elephone No. ° de téléphone	Non Negotiable/Non négociable
Norm de l'expéditeu Addresse Adresse City Ville Name of Consigner Norm du destinatain Attention A l'attention de Address Adresse City Ville City Ville City Ville City Ville City Ville City City Ville City	Northern			ris,	° de téléphone	
City Ville Name of Consigner Nom du destinatair Atlention A l'attention de Address Adress City Ville U HT 3 voice Charges To: (Thir	× 867			Ý		Davada OAK
Name of Consigned Norm du destinatair Attention A l'attention de Address Address City Ville W 4FT3	× 867	- Chulto S	ervices		ostal Code ode postal	Camec, com
Al'attention de Address Bg City WHT ville WHT					elephone No. 86-7	1536 7361
Adresse 139 City Ville WHT 9						
Ville WTT	SOR) LAKE	12 12 2 2				
cturer à un tiers	SCHOOL STREET, S	Prov. VI.			ostal Code You	9100
dress	Name Nom	Loba		Prov.		Postal Code
Iresse lipper Ref. No.		City Ville		Order No.		Code postal
de référence de l'expé		here. / Indiquer ici toute entente spér	ciale entre l'expédite	Nº de comma	an and a second	
	1			1	*****	
of Pkgs. DG/MD re de colis *	Description of Description des ma	Goods and Special Marks rchandises et marques spéciales	N.M.F.G.	Class Classe	Weight ( Subject to C Poids (sous toute rés LBS./LB	
¥ 📃	Neavy -	truck tire				Prepaid / Port payé
<u> </u>	204 pai	1 pt to/yene	1 1 1 7			Collect / Port dû
4	1600 Ste	o Oil Cube	terials			SI AUCUNE CASE N'EST COCHÉE - L'ENVOI SERA EN PORT DÙ
100	l' contar					Third Party /Facturer à
20	Section of the sectio	5/0099				C.O.D. C.B.
<u>s</u>	il dies	el Sludge construction	INNTE			
	Din misc	5 -0115110C110~	· WHOIE			Fee Frais
						C.O.D. Fee Prepaid Frais de contre remboursement prépayés
TAL NUMBER OF CES/PACKAGES	WHERE REQU	RED BY THE TARIFF DOUANIER, C Ù LE TARIF L'EXIGE, LE TRANSPOF	ARRIER MUST CON	I I IPLETE THE I	FOLLOWING.	C.O.D. Fee Collect     Frais de contre remboursement à percev     Non-Certified Customer Cheque
MBRE TOTAL DE CES/COLIS	Dimensions of Shipment Dimensions de l'envoi	Total Cubic Feet Pi <sup>3</sup> total	Total Weight Poids total	1	Dimensional Weight Masse volumique	Chèque de client non certifié OK
						SERVICE DE PROTECTION
		l te dangerous goods as defined in the				If to be protected from heat or frost, mark temperature here. Si l'envoi doit être protégé de la chaleur ou du
		ent être identifiées par un « X » en ve DANGEROUS GOODS SHIPMENTS	Phone:	u ministère de	s transports.	Indiquer la température Fahrenheit Celsius
	ÉPHONE D'URGENCE (24 H)		Nº de tél. :			DECLARED VALUE VALEUR DECLAREE
contents of packages unkn	own) marked, consigned and destin	signor mentioned herein, the property herei ad as indicated below, which the Carrier agr	rees to carry and to deli	ver to the Consig	nee at the said destination, if	ondition \$
tually agreed, as to each c vice to be performed here.	arrier of all or any of goods over all o under shall be subject to all the unifo	er carrier on the route to said destination, s or any portion of the route to destination, an rm conditions of carriage, whether printed o	id as to each party at an or written, including cond	y time interested fitions applicable	in all or any of the goods, the to all transportation of goods	t every Maximum liability of \$2.00 per pound unless by for- declared valuation states otherwise.
consignor and accepted for	or itself and its assigns.	tion Act (Canada), the Truck Transportation ntionné aux présentes, les marchandises d			Atat management	que la valeur déclarée soit différente.
contenu des colis inconnus tinataire à ladite destinatio	<li>s), marquées, contresignées et desti an, si elle se trouve sur la route qu'il e</li>	nées, tel que ci-après mentionné, que le tra st autorisé à desservir, sinon à faire transp mutuellement convenu, pour ce qui est de	insporteur consent à tra iorter et livrer par un aut	nsporter et à livre re transporteur ;	au REMORQUE CHAI	
rchandises en tout ou en p ressée par ladite expéditio	vartie, sur le trajet entier ou sur toute on, que tout service à effectuer en ve	portion du trajet jusqu'à destination, et pour rtu de la présente sera sournis à toutes les archandises par des transporteurs routiers o	r ce qui est de chaque p conditions identiques d	artie à tout mom e transport imprir	ent nées	Driver: Pallets said to contain Conducteur : Les palettes devraient contenir
véhicules à moteur (Canac péditeur pour lui-même et	da), la loi sur le camionnage (Canad	a) et les règlements provinciaux similaires, l	lesquelles sont accepté	es par la présent	e par Driver: Loose Rieces	Driver: Pallets containing
					Conducteur: Pièces en vrac	Conducteur : Les palettes contiennent
		~				IENT PICKUP D'UN SEUL ENVOI
LES CONDITIONS CON	NIAINED, OR DEEMED TO CONTENUES OU RÉPUTI	BE CONTAINED, HEREIN ARE I ÉES ÊTRE CONTENUES DANS	HEREBY ACCEPT	ED. ONT ACCEP	TÉES PAR LA PRÉSE	NTE.
-		$\sim$	N		<u> </u>	
signor / Expéditeur		Carrier Driver	's Signature Peignatu	re du conducte	ur du transporteur	Date
Par	NCRATED MERCHANDISE AT OW	Handling Unit	/ Unité manutentionn	ée		Pick-up Trailer # / Nº de remorque de ramassa

						dittant	Salarina and an and a static	navione seguratema seguration de
Name of Carrier: Nom du transporte	KPI,	16142 10.	kon 1	n			AFFIX BAR CO CODE À BAF	DE HERE
F Date Son	+ 17/19	Bill of Lading/Connaissement			Original	<b>.</b>	Non Negotiable/Non né	gociable
R Name of Consign Nom de l'expédit	nor Amec		*	T N	elephone No. I⁰ de téléphone			
M Address		C	hris	ioffr	er Qar	nee	, com	)
D City E Ville		Prov.	2.3191		Postal Code Code postal			
Name of Consign Norn du destinat	nee Northorn (	Enviro Servic	? Ó_	CONTRACTOR AND ADDRESS OF THE DESIGNATION OF THE DESIGN OF	elephone Na. 1º de téléphone	71	536-730	51
T Attention A l'attention de		<u>Universervic</u>	~~	<u>[C</u>			<u> </u>	
À Address N Adresse N	10 636 A	Laska Nich	110%					
City 12)a	ton hake	Prov. VT.		F	Postal Code X0	A.	100	
Invoice Charges To: (Th Facturer à un tiers	hird Party) Name							inenneten erreten ander den erreten er beiden erreten andere erreten andere erreten andere erreten andere erret
Address	Nom	City		Prov.			Postal Code	
Adresse Shipper Ref. No.		Ville		Order No.		<u> </u> C	Code postal	
N° de référence de l'ex Special agreement betv		here. / Indiquer ici toute entente spécia	ale entre l'expédite	Nº de comm ur et le transp			3047799999999999999999999999999999999999	
	moon	TAIN	WOR	KS				
No. of Pkgs. DG/MD Nbre de colis *	Description of Description des man	Goods and Special Marks chandises et marques spéclales	N.M.F.C.	Class Classe	Weight ( Subject to Poids (sous toute re	eserve)	PLEASE	CHECK ONE R UNE CASE
5	FIR ENT	insvishers			LBS.Á.B	KGS./KG	Prepaid / Port payé	
g	Batterio	280		-			Collect / Port dù	
9	Large 0	as cylinder	-				THIS SHIPMENT	R CHECKED - WILL GO COLLECT SE N'EST COCHÉE -
3	ROLD of	as cylinder					L'ENVOI SEI Third Party /Facturer à	RA EN PORT DU
1.	S. galy	pail					Charge to / un tiers	
- 5	215 pla	stic orom				·		.O.D. D.R.
2	Truck,	Files		+			Amount Montant	
$-\varphi$	TIVER						Fee Frais	
							C.O.D. Fee Prepai	d nboursement prépayés
TOTAL NUMBER OF	WHERE REQUI	RED BY THE TARIFF DOUANIER, CAI	RRIER MUST COI		FOLLOWING.		□ C.O.D. Fee Collect Frais de contre ren	boursement à percevoir
PIECES/PACKAGES		LE TARIF L'EXIGE, LE TRANSPORT		LIR CE QUI S			Non-Certified Custome Chèque de client non d	r Cheque OK
PIÉCES/COLIS	Dimensions de l'envoi	Pi <sup>s</sup> total	Poids total		Masse volumique		23 mm maa / 1 / 25 mm s m m	IVE SERVICE PROTECTION
	1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 - 1917 -						If to be protected from h	neat or frost.
*Note : Les		e dangerous goods as defined in the de int être identifiées par un « X » en verti					mark temperature here. Si l'envoi doit être proté indiquer la température	gé de la chaleur ou du gel,
		ANGEROUS GOODS SHIPMENTS	Phone: N° de tél. :				Fahrenheit	Celsius
INCLURE UN Nº DE TI MARCHANDISES DAN	ÉLÉPHONE D'URGENCE (24 H) A NGEREUSES	VEC TOUS LES ENVOIS DE	in deter.					IED VALUE DÉCLARÉE
of contents of packages un	nknown) marked, consigned and destine	ignor mentioned herein, the property herein o d as indicated below, which the Carrier agree	es to carry and to deli	iver to the Consi	gnee at the said destination,	if on its 🚦	\$	
mutually agreed, as to eacl	h carrier of all or any of goods over all o	ir carrier on the route to said destination, sub r any portion of the route to destination, and i m conditions of carriage, whether printed or	as to each party at ar	ny time interester	d in all or any of the goods, t	that every 📗	Maximum liability of \$2. declared valuation state	00 per pound unless
hire highway carriers licens the consignor and accepte	sed under the Motor Vehicle Transportat	on Act (Canada), the Truck Transportation A	ct (Canada), and sim	lar provincial sta	itutes, which are hereby agr	eed by		le de 2 \$ par livre à moins
du contenu des colis incon	nus), marquées, contresignées et destin	tionné aux présentes, les marchandises déc ées, tel que cl-après mentionné, que le trans	sporteur consent à tra	insporter et à live	er au DEMODOUE OU		AR Consign	or Driver eur Conducteur
taux et à la classification er	n vigueur à la date de l'expédition. Il est	st autorisé à desservir, sinon à faire transpor mutuellement convenu, pour ce qui est de cl portion du trajet jusqu'à destination, et pour c	haque transporteur tra	ansportant les	FREIGHT (	COUNTE	D BY / CHARGEME	NT COMPTÉ PAR
intéressée par ladite expéd ou écrites, y compris les co	tition, que tout service à effectuer en ver onditions applicables au transport de ma	tu de la présente sera sournis à toutes les co rchandises par des transporteurs routiers en	onditions identiques d nbauchés agréés con	le transport impri formément à la l	nées Consignor pi sur		ver: Pallets said to contain aducteur : Les palettes de	n evraient contenir
les véhicules à moteur (Ca l'expéditeur pour lui-même		) et les règlements provinciaux similaires, les	squelles sont accepté	ies par la presen	Driver:		ver: Pallets containing iducteur : Les palettes co	
					Conducteur: Pièces en vra		aucieur : Les pareiles cu	nnennem.
		· · · · ·	$\sim$			PMENT PIC	CKUP UL ENVOI	
N.B. CONDITIONS C N.B. LES CONDITION	ONTAINED, OR DEEMED TO NS CONTENUES OU RÉPUTÉ	BE CONTAINED, HEREIN ARE HI ES ÊTRE CONTENUES DANS D	EREBY ACCEP	TED. ONT ACCEP	TÉES PAR LA PRÉS	ENTE.	Send	17/14
Consignor / Expéditeur	an barran an a	Carrier Driver's	Signature / Signatu	ure du conducte	eur du transporteur	*****	Date	
Per/Par	UNCRATED MERCHANDISE AT OWN	Handling Unit / I	Unité manutentionn					remorque de ramassage
4	LA MARCHANDISE QUI N'EST PAS E AUX RISQUES ET PÉRILS DU PROP	N CAISSE EST	OR FOR SPECIFIC	TIME, MUST B	ANSPORTATION OF THE ( E ENDORSED ON THIS BI RANSPORT DES MARCH/	LL OF LADI	NG AND SIGNED BY THE I	
ORIGINAL	(This bill of lading is to be signed by the (Ce connaissement doit être signé par l'	Shipper and Carrier) expéditeur et le transporteur)	CONDITIONS QUE	LES MODALIT	HANSPORT DES MARCHA ÉS D'EXPÉDITION HABITU EMENT ET SIGNÉE PAR L	<b>IELLES OU</b>	POUR UN MOMENT PART	

						25/24	
Vame of Carrier: Nom du transport	eur: KPI /	16142Yoko	in Inc	<u>`</u>		inder of the second	AFFIX BAR CODE HERE CODE À BARRES ICI
F Date Som	26/19	Bill of Lading/Connaissement	รางการ เราะรังการสาราชสุด (มหรือ สาราชสาราชสาราช (มหรือ (มหรือ (มหรือ (มหรือ (มหรือ (มหรือ (มหรือ (มหรือ (มหรือ		Original		Non Negotiable/Non négociable
R Name of Consig Nom de l'expédi	nor Amec				Telephone No. N° de téléphone		
Address Adresse				ch	ris, jeff	Frey	@amec, com
	ารการการการการการการการการการการการการกา	Prov.			Postal Code Code postal	/	
Name of Consig Nom du destinat Attention A l'attention de Address		Enviro Servi	îco <i>.]16[2</i> ]	21/06	Tel/phone No. Nºde teléphone	86	7 5367361
A Adresse 1 City Ville W 1	4TSON 2 AL	LASKA Michu Le Prov. VT.	say 1	150	Postal Code Code postal	A	100
voice Charges To: (T acturer à un tiers	hird Party) Name Nom						
ddress dresse		City Ville		Prov.			Postal Code Code postal
hipper Ref. No. ° de référence de l'ex				Order No. Nº de com			
secial agreement bet		ise here. / Indiquer ict toute entente spécia ういてんいい(	ile entre l'expédite W OR K		porteur.		
o. of Pkgs. DG/MD	D Description	of Goods and Special Marks harchandises et margues spéciales	N.M.F.C.	Class	Weight ( Subject to Poids (sous toute ré	Corr.)	PLEASE CHECK ONE
Λ	+ + +	la chainnaca et marques shaciares		014356	LBS.A.B	KGS./KG	
ζ	Segime	nt pond lin	0.2				Collect / Port dû
2	heaters	Units + suppor	Provide and a second se				IF NEITHER CHECKED - THIS SHIPMENT WILL GO COLLECT
9	steel p	ylon's				ių idolenos ir en santa santa s	SI AUCUNE CASE N'EST COCHÉE - L'ENVOI SERA EN PORT DÚ
	oil or	iom		anton 113 managemente data participation antara			Charge to / un tiers
501	Used	011					C.O.D. C.R.
		<b>יפי וא עריין אין אין אין אין אין אין אין אין אין </b>	******				Amount Montant
							Fee Frais
							C.O.D. Fee Prepaid     Frais de contre remboursement prépayés     C.O.D. Fee Collect
TAL NUMBER OF	WHERE REQ LA	UIRED BY THE TARIFF DOUANIER, CAR OÙ LE TARIF L'EXIGE, LE TRANSPORTE	RIER MUST COM	I IPLETE THE JR CE QUI S	FOLLOWING. UIT.		Frais de contre remboursement à perceve Non-Certified Oustomer Cherue
MBRE TOTAL DE ECES/COLIS	Dimensions of Shipment Dimensions de l'envoi	Total Cubic Feet Pi <sup>3</sup> total	Total Weight Poids total		Dimensional Weight Masse volumique		Chèque de client non certifié OK
							SERVICE DE PROTECTION
*Note : Le		hate dangerous goods as defined in the dep ivent être identifiées par un « X » en vertu					If to be protected from heat or frost, mark temperature here. Si l'envoi doit être protégé de la chaleur ou du indiquer la température
CLURE UN Nº DE T	ÉLÉPHONE D'URGENCE (24 H	L DANGÉROUS GOODS SHIPMENTS ) AVEC TOUS LES ENVOIS DE	Phone: Nº de tél. :				Fahrenheit Celsius DECLARED VALUE
ARCHANDISES DAN		Insignor mentioned herein, the property herein de	nearly in one service	anad order o	ment on notod (contents and	omdition	VALEUR DECLAREE
contents of packages ur in authorized route or ot itually agreed, as to eac rvice to be performed he e highway carriers licent a consignor and accepte	htnown) marked, consigned and dest herwise to cause to be carried by and h carrier of all or any of goods over a required shall be subject to all the un sed under the Motor Vehicle Transpo d for itself and its assigns.	ined as indicated below, which the Carrier agrees ther carrier on the route to said destination, subju il or any portion of the route to destination, and as form conditions of carriage, whether printed or w tattion Act (Canada), the Truck Transportation Act	s to carry and to delive ect to the rates and of s to each party at an initten, including conc t (Canada), and simi	ver to the Consi lassification in y time intereste litions applicable lar provincial st	gnee at the said destination, sflect on the date of shipmer d in all or any of the goods, t e to all transportation of good atutes, which are hereby agri	If on its it. It is hat every is by for-	\$ Maximum liability of \$2.00 per pound unless declared valuation states otherwise. Responsabilité maximale de 2 \$ par livre à moi que la valeur déclarée soit différente.
contenu des colis incon stinataire à ladite destina x et à la classification er	nus), marquées, contresignées et de ation, si elle se trouve sur la route qu' n vigueur à la date de l'expédition. Il «	nentionné aux présentes, les marchandises décri stinées, tel que ci-après mentionné, que le transp il est autorisé à desservir, sinon à faire transporte ist mutuellement convenu, pour ce qui est de cha te portion du trajet jusqu'à destination, et pour ce	porteur consent à trai er et livrer par un aut aque transporteur tra	nsporter et à liv le transporteur nsportant les	rer au ; au ; au FREIGHT (	ARGÉE P COUNTE	ED BY / CHARGEMENT COMPTÉ PAR
ressée par ladite expéd écrites, y compris les co	lition, que tout service à effectuer en inditions applicables au transport de nada), la loi sur le camionnage (Cana	vertu de la présente sera soumis à toutes les con marchandises par des transporteurs routiers emb ada) et les règlements provinciaux similaires, lesq	nditions identiques de pauchés agréés conf	transport impr prmément à la l	imées Consignor oi sur	Coi	ver: Pallets said to contain nducteur : Les palettes devraient contenir ver: Pallets containing
	9992222272672672471472444444444444444444444			0-0389-3897-999-00-00-00-00-00-00-00-00-00-00-00-00	Loose Pieces Conducteur: Pièces en vrac	Co	nducteur : Les palettes contiennent
0000000000			-			D'UN SE	CKUP UL ENVOI
LES CONDITIONS C	ONTAINED, OR DEEMED T NS CONTENUES OU RÉPU	O BE CONTAINED, HEREIN ARE HE TÉES ÉTRE CONTENUES DANS LA	PRESENTE SC	ED. INT ACCEP	PTÉES PAR LA PRÉSI	ENTE.	Sept 26/14
signor / Expéditeur	a <b>Balan na sa sa</b>	Carrier Driver's S	Signature / Signatur	e du conduct	eur du transporteur		Date
Par		Handling Unit / U	nité manutentionne	ie .			Pick-up Trailer # / N° de remorque de ramassa
	UNCRATED MERCHANDISE AT O' LA MARCHANDISE QUI N'EST PAC AUX RISQUES ET PÉRILS DU PRO	S EN CAISSE EST OPRIÉTAIRE	<b>OR FOR SPECIFIC</b>	TIME, MUST E	E ENDORSED ON THIS BIL	L OF LADI	SCRIBED HEREIN WITH OTHER THAN DUE DISPA
ORIGINAL	(This bill of lading is to be signed by t (Ce connaissement doit être signé pa	he Shipper and Carrier)	CONDITIONS QUE	LES MODALIT	RANSPORT DES MARCHA ÉS D'EXPÉDITION HABITUI IEMENT ET SIGNÉE PAR LE	ELLES OU	ÉCRITES DANS LA PRÉSENTE SELON D'AUTRES POUR UN MOMENT PARTICULIER DOIT ÊTRE S AUX PRÉSENTES.

ame of Carrier: om du transportei	. 16142	Vo ka	121	2/		formula estimate est	AFFIX BAR CODE HERE CODE À BARRES ICI
		I of Lading/Connaissement		C are man string and an and a string of a	Original		Non Negotiable/Non négociable
R Name of Consigned Nom de l'expédite	1 amer	ningen einen einen einen sich geste einen einen einen einen eine einen einen einen einen einen einen bestehen b	ini nji kantanan matera - ta 1900 contra ana di 1900	1	elephone No. 1º de téléphone		
Address	ur annec	chris.	: off	010		20,0	· ~ /2~
City Ville	Pr	OV.	) U [17		Postal Code	ec, (	om
Ville Name of Consigne	De MILLO	and C	anica l	for parasessessessessessessesses	Code postal	r C	67-5367361
Nom du destinatai	re Vorthun E	novo ser	VICE JI	6/721	Pletikéghone/	nc 8	61-536 1361
A l'attention de	1 151	$\overline{a}$	11.	)		2 .	1 - 1
Adresse	Q 630	alaska	NU	hwa	1 Postal Code	Der	8.61
Ville W	aton Lik /1	yr i'r cymraethau yn ar yn Ar yn ar y	27/10/12/2010/06/02/12/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02/2010/02	li	Code postal	YOH	
roice Charges To: (Thi cturer à un tiers	ro rany) Name Nom						
dress Iresse	-	City Ville		Prov.			Postal Code Code postal
ipper Ref. No. de référence de l'exp	éditeur			Order No. Nº de comm	iande		
and a second	een consignor and garrier, advise here.	/ Indiquer ici toute entente/spéc	iale entre l'expéditi	and an	S of the and the local design of the second s		an ban canya mana cana da
	Jountoin	Works			and the state of t		la transfer termenet and a second
of Pkgs. DG/MD re de colis *	Description of Goods Description des marchand	s and Special Marks Ises et marques spèciales	N.M.F.C.	Class Classe	Poids (sous	bject to Corr.) toute réserve)	PLEASE CHECK ONE COCHER UNE CASE
7	I am ta in:	nent line	2.0-	-	LBS.A.B	KGS:/KG	Prepaid / Port payé
1	- Concaelle	ingit Title		+			Collect / Port dù
	- auger	un terretari de la constructiva de la constructiva de constructiva de construcción de la construcción de la const		1			IF NEITHER CHECKED - THIS SHIPMENT WILL GO COLLECT SI AUCUNE CASE N'EST COCHÉE -
				-			L'ENVOI SERA EN PORT DÛ
	n generalen en e	араар на рада арада до предна <b>на на</b> кале на					Third Party /Facturer à Charge to / un tiers
.1895-000-00-00-00-00-00-00-00-00-00-00-00-0							C.O.D.
							C.R. Amount
						L	Montant Fee
							Frais
	· · ·						Frais de contre remboursement prépayés     C.O.D. Fee Collect
TAL NUMBER OF CES/PACKAGES	WHERE REQUIRED E	Y THE TARIFF DOUANIER, CA	ARRIER MUST CC	MPLETE THE	FOLLOWING.		Frais de contre remboursement à percevo
MBRE TOTAL DE CES/COLIS	Dimensions of Shipment	Total Cubic Feet Pi <sup>3</sup> total	Total Weigh Poids total		Dimensional Wei Masse volumique	ght	Chèque de client non certifié ONL
	Dimensions de l'envoi	Pri Bulica	rous total		wasse vojumqui	\$	PROTECTIVE SERVICE SERVICE DE PROTECTION
*Note : Les	"Note: Mark with "X" to designate dans marchandises dangereuses doivent êtr						If to be protected from heat or frost, mark temperature here. Si l'envoi doit être protégé de la chaleur ou du g indiquer la température
MERGENCY 24HR. PI	HONE NO. REQUIRED ON ALL DANGI	EROUS GOODS SHIPMENTS	Phone:				Fahrenheit Celsius
CLURE UN Nº DE TÉ ARCHANDISES DANI	LÉPHONE D'URGENCE (24 H) AVEC	TOUS LES ENVOIS DE	Nº de tél. :				DECLARED VALUE VALEUR DÉCLARÉE
ceived at the point of orig	in on the date specified, from the consignor n	nentioned herein, the property herein	t described, in appare	nt good order, ei	cept as noted (conti	ents and condition	S
n authorized route or oth tually agreed, as to each vice to be performed her	nown) marked, consigned and destined as in envise to cause to be carried by another carri- carrier of all or any of goods over all or any p eunder shall be subject to all the uniform conc ad under the Motor Vehicle Transportation Act for itself and its assions.	er on the route to said destination, su ortion of the route to destination, and fittons of carriage, whether printed of	ubject to the rates and d as to each party at a r written, including co	I classification in my time interestenditions applicab	effect on the date of d in all or any of the le to all transportatio	f shipment. It is goods, that every in of goods by for-	Maximum liability of \$2.00 per pound unless declared valuation states otherwise. Responsabilité maximale de 2 \$ par livre à moi que la valeur déclarée soit différente.
çues au point d'origine à contenu des colis inconn	la date spécifiée et de l'expéditeur mentionné us), marquées, contresionées et destinées, te	l que ci-après mentionné, que le trai	nsporteur consent à tr	ansporter et à liv	Ter au DENILLER	LOADED BY	Consignor Driver
tinataire à ladite destinat x et à la classification en	ion, si elle se trouve sur la route qu'il est auto vigueur à la date de l'expédition. Il est mutuel	risé à desservir, sinon à faire transpo lement convenu, pour ce qui est de c	orter et livrer par un a chaque transporteur t	utre transporteur ransportant les	; au REMORC	UE CHARGÉE F IGHT COUNTI	AR LI Expéditeur LI Conducte
rchandises en tout ou en ressée par ladite expédit	partie, sur le trajet entier ou sur toute portion tion, que tout service à effectuer en vertu de la tiditions applicables au transport de marchand	du trajet jusqu'à destination, et pour a présente sera soumis à toutes les (	ce qui est de chaque conditions identiques	partié à tout moi de transport impi	rimées Curise	gnor Dr liteur Co	iver: Pallets said to contain inducteur : Les palettes devraient contenir
véhicules à moteur (Can péditeur pour lui-même e	ada), la loi sur le carnionnage (Canada) et les	réglements provinciaux similaires, le	esquelles sont accept	ées par la prése	nte par	-	wer Pallets containing
					Condu	Pieces Co ucteur: s en vrac	iver: Pallets containing nducteur : Les palettes contiennent
					IT SING	LE SHIPMENT P	СКИР
. CONDITIONS CO LES CONDITION	ONTAINED, OR DEEMED TO BE C S CONTENUES OU RÉPUTÉES É	ONTAINED, HEREIN ARE I TRE CONTENUES DANS	HEBEBY ACCEP	TED. SONT ACCES		ASSAGE D'UN SI PRÉSENTE.	l 1h0
			11	11			Jeft X IN
signor / Expéditeur	1999-1999 - 1999	Oarrier Drifer	s Signature / Signat	ure du conduc	eur du transportei	n J	Date
Pane a	n - Frénerie Martin and a serie and a s	Une Martine	1130363	<b>1</b> 60			Pick-up Trailer # / Nº de remorque de ramassa
/Par	UNCRATED MERCHANDISE AT LA MARCHANDISE QUI N'EST F	OWNER'S RISK	/ Unité manutention		RANSPORTATION (	OF THE GOODS DI	ESCRIBED HEREIN WITH OTHER THAN DUE DISPAT
	AUX RISQUES ET PÉRILS DU P		ANY A POSITICE WILLING	I GOVENING I		met stars many and an and an and	ING AND SIGNED BY THE PARTIES HERETO.

Permit No: 4202-23-574



## **RELOCATION PERMIT**

Issued for the Relocation of Contaminated Material Pursuant to the Environment Act and the Contaminated Sites Regulation

Permittee: 16142 Yukon Inc.

Mailing Address: Box 867, Watson Lake, YT YOA 1C0

Authorized Representative: Kerry Peters

Phone/Fax: (867) 536-7361

Email: kerrypeters@live.ca

Effective Date:Date of Director's signatureExpiry Date:December 31, 2014

Removal Location: Sa Dena Hes Mine Site (Watson Lake)

Receiving Location: Kerry Peters' LTF (16142 Yukon Inc.)

Scope of Authorization: In accordance with your application, 16142 Yukon Inc., represented by yourself, is hereby permitted to relocate soil contaminated with petroleum hydrocarbons, hereinafter referred to as contaminated material, from the removal location to the receiving location, both as specified above, as set out in the terms and conditions of this permit.

Dated this  $\underline{19^{+11}}_{-12}$  day of  $\underline{-12}_{-12}$ 2014

(Director, Environmental Programs Branch Environment Yukon

22 m 501

DEPARTMENT OF ENVIRONMENT ENVIRONMENTAL PROGRAMS Whitehorse, Yukon Certified true copy of original Date: 19. Aug. 14. Initials: S



## RELOCATION PERMIT DOCUMENTATION TRACKING FORM

All information submitted to satisfy the reporting requirements of a **Relocation Permit** must be accompanied by this form.

All information submitted to satisfy the reporting requirements of a **Special Waste Relocation Permit**, with the exception of the waste manifest described in Part 6 of the permit, must be accompanied by this form.

This form may be submitted in any of the following ways:

In person: 10 Burns Road, Whitehorse, YT

By mail: Environmental Programs, Box 2703 (V-8), Whitehorse, YT, Y1A 2C6 By fax: (867) 393-6205

By email: cspermit@qov.yk.ca

						1
Permittee:	16	14	2	1	lukon	Inc
i omnacoor j		210		0.	02	474
Permit num	ber:	70	$\mathcal{O}$	a -	2 5-	0//

	Office use only
Confirmed volume of relocated <b>soil</b> : <u>22</u> m <sup>3</sup>	Received Verified
Confirmed volume of relocated water:	
Confirmed volume of relocated snow and ice: m <sup>3</sup>	
Has all contaminated material been removed from the removal location?	
Has the excavation been backfilled?	
Documents attached (check all that apply):	
Laboratory reports for samples taken to characterize the relocated material	
Laboratory reports for confirmatory samples taken from the base and walls of the excavation	
A figure showing the locations from which all confirmatory samples were taken	
Other:	
$-1$ $\Lambda$	<u> </u>

I, <u>fan</u> <u>fers</u> (print name clearly), am the authorized representative of the permittee named above, and I certify that the information provided with this form is correct and complete to the best of my

knówledae, n

126/1

Office was and

Signature YG(5809EQ)F1 11/2011



# **RELOCATION PERMIT**

Issued for the Relocation of Contaminated Material Pursuant to the Environment Act and the Contaminated Sites Regulation

Permittee: 16142 Yukon Inc.

Mailing Address: Box 867, Watson Lake, YT Y0A 1C0

Authorized Representative: Lorena Funnell

Phone/Fax: (867) 536-7361

Email: <u>Ihfunnell@gmail.dom</u> / <u>kerrypeters@live.ca</u>

Effective Date:Date of Director's signatureExpiry Date:December 31, 2014

**Removal Location:** 

**Receiving Location:** 

Kerry Peters' LTF (16142 Yukon Inc.)

Sa Dena Hes Mine Site, UTM Zone 9V 507419mE, 6709662mN

**Scope of Authorization**: In accordance with your application, <u>16142 Yukon Inc.</u>, represented by yourself, is hereby permitted to relocate soil contaminated with petroleum hydrocarbons, hereinafter referred to as contaminated material, from the removal location to the receiving location, both as specified above, as set out in the terms and conditions of this permit.

dav of Dated this 25 2014

Care M

Director, Environmental Programs Branch Environment Yukon DEPARTMENT OF ENVIRONMENT ENVIRONMENTAL PROGRAMS Whitehorse, Yukon Certified true copy of original

6 m Colant



## RELOCATION PERMIT DOCUMENTATION TRACKING FORM

All information submitted to satisfy the reporting requirements of a <b>Relocation Permit</b> mus accompanied by this form.	t be
All information submitted to satisfy the reporting requirements of a <b>Special Waste Relocat</b> with the exception of the waste manifest described in Part 6 of the permit, must be accompanied by this form.	ion Permit,
This form may be submitted in any of the following ways: In person: 10 Burns Road, Whitehorse, YT By mail: Environmental Programs, Box 2703 <b>(V-8)</b> , Whitehorse, YT, Y1A 2C6 By fax: (867) 393-6205 By email: <u>cspermit@gov.yk.ca</u>	
Permittee: <u>16142 YuKon Inc.</u> Permit number: <u>4202 - 23 - 575</u>	Office use only
Confirmed volume of relocated <b>soil</b> :	Received Verified
Confirmed volume of relocated water:	
Confirmed volume of relocated <b>snow and ice</b> : m <sup>3</sup>	
Has all contaminated material been removed from the removal location?	
Has the excavation been backfilled?	
Documents attached (check all that apply):	
Laboratory reports for samples taken to characterize the relocated material	
Laboratory reports for confirmatory samples taken from the base and walls of the excavation	
A figure showing the locations from which all confirmatory samples were taken	
	L

I, <u>OREWA</u> FUNNELL (print name clearly), am the authorized representative of the permittee named above, and I certify that the information provided with this form is correct and complete to the best of my knowledge.

Signature

YG(5809EQ)F1 11/2011

Oct 16/2014 Date



APPENDIX K Electrical Decommissioning Photographs





### **Electrical Decommissioning (ELEC) Photographs**

ELEC Photograph 1: CIPC technician disconnecting cable from power pole.



ELEC Photograph 2: CIPC removing electrical panel from Reclaim Dam pump shack.





ELEC Photograph 3: CIPC technicians removing hardware from power poles near Jewelbox 1408 Portal.



ELEC Photograph 4: CIPC disconnecting cable from power pole near Jewelbox waste rock dump.





ELEC Photograph 5: CIPC disconnecting power cable from poles at mill site.



ELEC Photograph 6: IKC excavator working on behalf of CIPC removing power pole near main gate area.





ELEC Photograph 7: Decommissioning of above-ground transformer near North Creek Dyke.



ELEC Photograph 8: Power poles leaving site.





ELEC Photograph 9: Electrical infrastructure leaving site.



ELEC Photograph 10: One pole (with osprey nest) remains near former Reclaim Dam pump shack.



APPENDIX L Transformer PCB Testing Documentation



CASH CLIENTS - WHITEHORSE ATTN: Bob Surgenor Canadian Industrial Power and Control NA NA NA Date Received: 04-SEP-14 Report Date: 08-SEP-14 11:26 (MT) Version: FINAL

Client Phone: 250-334-7048

# **Certificate of Analysis**

Lab Work Order #: Project P.O. #: Job Reference: C of C Numbers: Legal Site Desc:

NOT SUBMITTED

10-218759

L1512597

Courtney Deverall Account Manager

[This report shall not be reproduced except in full without the written authority of the Laboratory.]

ADDRESS: 8081 Lougheed Hwy, Suite 100, Burnaby, BC V5A 1W9 Canada | Phone: +1 604 253 4188 | Fax: +1 604 253 6700 ALS CANADA LTD Part of the ALS Group A Campbell Brothers Limited Company

Environmental 🔊

www.alsglobal.com

**RIGHT SOLUTIONS** RIGHT PARTNER

ALS ENVIRONMENTAL ANALYTICAL REPORT

					Version:	FINAL
	Sample ID Description Sampled Date Sampled Time Client ID	L1512597-1 Oil 03-AUG-14 10:30 1973	L1512597-2 Oil 03-AUG-14 10:34 OIL 74	L1512597-3 Oil 03-AUG-14 10:40 1991		
Grouping	Analyte					
PRODUCT						
Polychlorinated Biphenyls	Total Polychlorinated Biphenyls (mg/kg)	<1.0	1.0	<1.0		

L1512597 CONTD.... PAGE 2 of 3 08-SEP-14 11:26 (MT) Version: FINAL

### **Reference Information**

L1512597 CONTD.... PAGE 3 of 3 08-SEP-14 11:26 (MT) Version: FINAL

#### Test Method References:

ALS Test Code	Matrix	Test Description	Method Reference**
PCB-OIL-LL-ECD-VA	Product	PCBs in Oil by GCECD	EPA - 600/4-81-045
		•	n hexane followed by one or more of the following clean-up procedures (if capillary column gas chromatography with electron capture detection
PCB-SUM-CALC-VA	Product	Total PCBs in oil	CALCULATION
			PCB aroclors 1016, 1221, 1232, 1242, 1248, 1254, 1260, 1262, and 1268. tection limit is equal to the highest of the aroclor detection limits used in the
* ALS test methods may inc	orporate modi	fications from specified reference	methods to improve performance.
The last two letters of the a	bove test cod	e(s) indicate the laboratory that p	erformed analytical analysis for that test. Refer to the list below:
Laboratory Definition Coc	le Labora	atory Location	
VA	ALS EN	VIRONMENTAL - VANCOUVER	R, BRITISH COLUMBIA, CANADA
Chain of Custody Numbers	5:		
10-218759			

#### **GLOSSARY OF REPORT TERMS**

Surrogate - A compound that is similar in behaviour to target analyte(s), but that does not occur naturally in environmental samples. For applicable tests, surrogates are added to samples prior to analysis as a check on recovery. mg/kg - milligrams per kilogram based on dry weight of sample. mg/kg wwt - milligrams per kilogram based on upid-adjusted weight of sample. mg/L - milligrams per kilogram based on lipid-adjusted weight of sample. mg/L - milligrams per litre. < - Less than. D.L. - The reported Detection Limit, also known as the Limit of Reporting (LOR). N/A - Result not available. Refer to qualifier code and definition for explanation.

Test results reported relate only to the samples as received by the laboratory. UNLESS OTHERWISE STATED, ALL SAMPLES WERE RECEIVED IN ACCEPTABLE CONDITION. Analytical results in unsigned test reports with the DRAFT watermark are subject to change, pending final QC review. Chain of Custody / Analytical Requ Canada Toll Free: 1 800 668 9

www.alsglobal.com



L1512597-COFC

Page of

**0-**218759

ALS)	Environmental

Report To	t To Report Format / Distribution					····	Servic	e Requ	lest:(Ru	ish subj	ect to a	vailabili	ity - Cor	ntact AL	S to cor	nfirm TA1	T)		
Company: Canadian Indu	itial Power	and cart	fee Standard:	Other (s	pecify):			Regula	ar (Stand	lard Turr	naround	Times -	Busine	ss Days)					
Contact: Rol Surgehor	pliper	Jam.	Select: PD		Digital	Fax		Priority(2-4 Business Days)-50% surcharge - Contact ALS to confirm TAT											
NOURSS.				Email 1: Bob Suipenol@ live com					Emergency (1-2 Business Days)-100% Surcharge - Contact ALS to confirm TAT										
1-250-218-721	6		Email 2:				Ĺ	Same I	Day or V	Veekend	l Emerge	ency - C	onlact A	LS to co	nűrm T/	AT			
Phone: 1 250 - 334 - 704										· .	/	Analy	sis Re	ques	t				
nvoice To Same as Report ? (cir	cle) Yes or No (if N	No, provide deta	ails) Client / Pr	oject Information			ļ,		).	Indica	ate Filt	ered o	or Pre	served	l, F/P	)			ł
Copy of Invoice with F	eport? (circle) Yes	or No	Job #:			.*	$\leq$			$\leq$	$ \  \  \  \  \  \  \  \  \  \  \  \  \ $	/	$\leq$	$\leq$	$\leq$		$\leq$		
Company:		· .	PO / AFE:				1			1.									
Contact:			LSD:		· · · · · · · · · · · · · · · · · · ·		[			1									
Address:											e .								lers
<sup>&gt;</sup> hone:	Fax:		Quote #:																Itair
Lab Work Order # (lab use only)		en e	ALS Contact:		Sampler:		6	-										-	Number of Containers
Sample # (T	Sample Ider his description will a		Sample Type				28										•		Numbe
4	973			03/Aug/14	10:30	•													
2 0:1 74			· · · · · · · · · · · · · · · · · · ·	03/1/44/14	10:30					· ·						. :			
2 1991	· · ·		· · · · · · · · · · · · · · · · · · ·	03/1.114	10:40			1											
			,	Un nuer II															
**************************************	· · ·																		
		• •											ļ.,						┟╍╍╶┥
			· · · · · · · · · · · · · · · · · · ·						<b>_</b>										ļ
	1			·		· · · · · · · · · · · · · · · · · · ·	·											.:	
																			· _
	•. •	ja s f	· · · · · · · · · · · · · · · · · · ·																
		· · · · · · · · · · · · · · · · · · ·																÷	
											1.1		1		÷.				Î 🗌
		····· ·								1									
Spec	ial instructions / Re	egulation with v	water or land use (CCI	ME- Freshwater A	quatic Life/BC C	SR-Commercial/A	BTie	r 1-Na	tural/	ETC)	/ Haza	Irdou	s Deta	ails	. · · ·	L4			1
JISA 450	5 5300	43	46 585	3	3/18	3									-				
		Failure to	complete all portions	of this form may	delay analysis. I	Please fill in this f	orm L	EGIBI	LY.										
В	y the use of this for	rm the user ack	knowledges and agree	s with the Terms	and Conditions	as specified on th	e bac	k pag	e of ti	ie wh	ite - re	port	сору.						
SHIPMENT RELE	ASE (client use)			IPMENT RECEPT		· · · · · · · · · · · · · · · · · · ·				SHIP			FICAT		_	e only)			
Released by:	Date:	Time:	Received by:	Date:		Temperature:		fied by	<b>y:</b>		Date	<b>:</b> :		Time	:		Yes /	rvation No ? add S	
REFER TO BACK PAGE FO	R ALS LOCATIONS A	ND SAMPLING I	NFORMATION	<u></u>		ORATORY COPY	YELI	- WO	CLIEN	IT COF	Ϋ́Υ	•				GENF	18.01	Front	<u> </u>



APPENDIX M Tank Decommissioning Photographs





### Tank Decommissioning (TANK) Photographs

TANK Photograph 1: Diesel tank from Burnick 1200 level loaded onto truck for off-site disposal.



TANK Photograph 2: KPI pumping water from containment berm around tank near ball storage area into tanker for off-site disposal.





TANK Photograph 3: Tank from near ball storage area loaded for transport for off-site disposal.



 TANK Photograph 4:
 KPI loading tank containment berm liner into truck for transport to the Northern Environmental Services facility in Watson Lake.



APPENDIX N Other Site Activities Photographs



### Other Site Activities (MISC) Photographs



MISC Photograph 1: Road maintenance activities along SDH main access road.



MISC Photograph 2: Road maintenance activities along SDH main access road.





MISC Photograph 3: Removal, dismantling and stockpiling of pipeline along lower access road to TMA.



MISC Photograph 4: Boneyard clean-up including dismantling and stockpiling of pipeline for future off-site transport.





MISC Photograph 5: Assembly of pipeline along east side of Reclaim Pond in preparation for South Pond dewatering associated with the TMA Decommissioning works.



MISC Photograph 6: Construction of landfill cell.





MISC Photograph 7: Excavator removing former siphon pipeline from exit chute of Camp Creek Diversion Channel.



MISC Photograph 8: Labourers extracting core from core racks and placing in loader bucket for haul to Jewelbox for disposal.





MISC Photograph 9: Core rack demolition operations on ridge adjacent to Exploration Camp.



MISC Photograph 10: Crushing and capping activities at landfill.





MISC Photograph 11: Surface water drainage channel constructed through landfill area.



MISC Photograph 12: Golder Associates Ltd. overseeing installation of new groundwater monitoring well at landfill.





MISC Photograph 13: Hazardous waste being loaded into container for off-site disposal at Northern Environmental Services facility in Watson Lake.



MISC Photograph 14: View of mill capping and shaping operations from former crusher pad.





MISC Photograph 15: View of mill capping and shaping operations from east of former mill.



MISC Photograph 16: North Creek Dyke – construction of riprap lined channel through dyke at former culvert locations.






MISC Photograph 17: Rolled erosion control blanket installation at reshaped mill site.




## APPENDIX O Mill Area As-built Drawings

Drawing SDH04-B-C-0001	As-built Mill Site Plan View and Section Locations
Drawing SDH04-B-C-0002	As-built Mill Site Sections A-A and B-B
Drawing SDH04-B-C-0003	As-built Mill Site Sections C-C and D-D
Drawing SDH04-B-C-0004	As-built Mill Site Section E-E



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH04\_B\_C\_MASTER\_R0.dwg - 3/26/2015 5:19 PM - McCoy, Dale



1222 1222 1220--1220 -1218 1218--1216 1216--1214 1214 1208 (m) 1212 M 1210 1208 1208 1208 1208 <sup>-1212</sup> ε 1206 1210 NOLLAN 1204 <u>/ \</u> 二 1206 日

-1204


-1202

-1200

-1198

-1196


0+180





0+080 0+100

STATION (m)



0+120

0+140

0+160

0+040

0+060

1204 -

1202 -


1200

1198-

1196

0+000


0+020



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH04\_B\_C\_MASTER\_R0.dwg - 3/28/2015 3:50 PM - McCoy, Dale



## APPENDIX P Landfill As-built Drawings



P:\GIS\PROJECTS\SDH\_TECK\_DDRP\_Yukon\CAD\DRAWINGS\SDH05\_B\_C\_0001\_R0.dwg - 3/28/2015 4:15 PM - McCoy, Dale



APPENDIX Q Groundwater Monitoring Well Decommissioning Logs





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey				
Temperature: 4°C	Amec Foster Wheeler Inspector: Gordon Shupe				
Completion Date: October 1, 2014	Contractor: IKC				

This report provides details from the monitoring well decommissioning activities at TH01-91.

### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (40.0m from top of pipe).
- 3. Created a 6 m plug using bentonite (to 34m from top of pipe). Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Excavated around the wellhead to approximately 2m below grade.
- 5. Cut well so top of well is approximately 1m below grade.
- 6. Filled well with sand to approximately 3m below top of pipe.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1 Loader bucket
Grout	1 bag; 3 handfuls of bentonite

### Plug Information:

Material	Top (m)	Bottom (m)		
Pipe Removed	0.0	2.8		
Grout	2.8	4.3		
Sand	4.3	34.0		
Bentonite	34.0	40.0		

Note 1: All measurements based off original pipe height. Note 2: Water level was 12.0m

### Borehole Log:

See attached borehole log for TH01-91.



### Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH01-91



### Photographs from TH01-91:



Photo 1: Monitoring Well TH01-91 being filled with sand after being exposed and cut down.



Photo 2: Mixing grout to cap TH01-91.

Report Prepared By: Gordon Shupe, Amec Foster Wheeler

# LOG OF BOREHOLE TH01-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

ELEVATION:	1031.21 m	
DATUM:	Geodedic	
METHOD:	01/10/2014	
DIAMETER:	150 mm	a
WATER LEVEL:	12.00 m	fo
CONTRACTOR:	IKC	W



SHEET 1 OF 1

	(m) 1031.21	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
-	1028.41	Pipe removed			
-	1026.91	Grout			
5- - - - 10-		Sand			
				Į	
- 15- -					
- - 20 -	-				
- - 25-	-				
-					
30 - - -					
- 35 - -	997.21	Bentonite plug			
- - 40 –	991.21	End of Borehole @ 40 m			
		Elevation and measurements from top of original pipe height			





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey				
Temperature: 4°C	Amec Foster Wheeler Inspector: Gordon Shupe				
Completion Date: September 30, 2014	Contractor: IKC				

This report provides details from the monitoring well decommissioning activities at TH07-91.

### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (25.8m from top of pipe).
- 3. Created an approximate 4m (to 21.3m from top of pipe) plug using bentonite. Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 3m below top of pipe.
- 5. Excavated around the wellhead to approximately 2m below grade.
- 6. Cut well so top of well is approximately 1m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1/2 Loader bucket
Grout	1/3 bag; 3 handfuls of bentonite

### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	2.0
Grout	2.0	2.75
Sand	2.75	21.3
Bentonite	21.3	25.8

Note 1: All measurements based off original pipe height. Note 2: Water level was 3.6m

### Borehole Log:

See attached borehole log for TH07-91.



### Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH07-91



### Photographs from TH07-91:



Photo 1: Adding sand to monitoring well TH07-91.



Photo 2: TH07-91 exposed prior to cutting.

Report Prepared By: Gordon Shupe, Amec Foster Wheeler

## LOG OF BOREHOLE TH07-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

NOILECATION (m) 1008.49

1006.49 1005.74

O DEPTH (m)

5

10-

15-


20-

25-

987.19

982.69

ELEVATION:	1008.49 m	
DATUM:	Geodedic	-
METHOD:	30/09/2014	
DIAMETER:	150 mm	amec
WATER LEVEL:	3.60 m	foster
CONTRACTOR:	IKC	wheel



GEOTECHNICAL BOREHOLE MONITORING WELL LOGS.GPJ AMEC HALIFAX.GDT 17/2/15





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey
Temperature: 4°C	Amec Foster Wheeler Inspector: Gordon Shupe
Completion Date: September 30, 2014	Contractor: IKC

This report provides details from the monitoring well decommissioning activities at TH13-91.

### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (23.0m from top of pipe).
- 3. Created an 8m plug using bentonite (to 15m from top of pipe). Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 3m below top of pipe.
- 5. Excavated around the wellhead to approximately 2m below grade.
- 6. Cut well so top of well is approximately 1m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1/2 Loader bucket
Grout	1/3 bag; 3 handfuls of bentonite

### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	2.0
Grout	2.0	2.75
Sand	2.75	15.0
Bentonite	15.0	23.0

Note 1: All measurements based off original pipe height. Note 2: Water level was 20.0m

### Borehole Log:

See attached borehole log for TH13-91.



Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH13-91



Photographs from TH13-91:



Photo 1: Monitoring Well TH13-91 exposed and cut down.



Photo 2: Adding grout to cap TH13-91.

Report Prepared By: Gordon Shupe, Amec Foster Wheeler

# LOG OF BOREHOLE TH13-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

ELEVATION:	993.26 m	
DATUM:	Geodedic	
METHOD:	30/09/2014	
DIAMETER:	150 mm	
WATER LEVEL:	20.00 m	
CONTRACTOR:	IKC	



SHEET 1 OF 1

o DEPTH	0993.26	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
	991.26 990.51	Pipe removed			
5	-				
10	-				
15	978.26	Bentonite plug			
	-			Ā	,
20	970.26	End of Borehole @ 23 m		<u> </u>	
		Elevation and measurements from top of original pipe height			

GEOTECHNICAL BOREHOLE MONITORING WELL LOGS.GPJ AMEC HALIFAX.GDT 17/2/15





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey	
Temperature: 0°C	Amec Foster Wheeler Inspector: Gordon Shupe	
Completion Date: October 2, 2014	Contractor: IKC	

This report provides details from the monitoring well decommissioning activities for TH14-91.

### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (14.1m from top of pipe).
- 3. Created a 3m plug using bentonite (to 11.0m from top of pipe). Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 2m below top of pipe.
- 5. Excavated around the wellhead to approximately 0.5m below grade.
- 6. Cut well so top of well is approximately 0.5m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1/3 Loader bucket
Grout	1/3 bag; 3 handfuls of bentonite

### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	1.5
Grout	1.5	2.5
Sand	2.5	11.0
Bentonite	11.0	14.1

Note 1: All measurements based off original pipe height. Note 2: Water level was 11.0m

### Borehole Log:

See attached borehole log for TH14-91.



### Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH14-91



### Photographs from TH14-91:



Photo 1: Loading sand into monitoring well TH14-91.



Photo 2: EX 200 exposing TH14-91.

Report Prepared By: Gordon Shupe, Amec Foster Wheeler

# LOG OF BOREHOLE TH14-91

PROJECT No.:	TE133102	ELEVATION:
CLIENT:	Teck Resources Ltd.	DATUM:
PROJECT NAME:	Sä Dena Hes Mine Decommissioning	METHOD:
LOCATION:	Sä Dena Hes Mine, YT	DIAMETER:
DATE DRILLED:		WATER LEVE
LOGGED BY:	G. Shupe	CONTRACTO

ELEVATION:	1101.19 m	
DATUM:	Geodedic	
METHOD:	02/10/2014	
DIAMETER:	150 mm	a
WATER LEVEL:	11.00 m	f
CONTRACTOR:	IKC	۷



O DEPTH O (m)	(m) 1101.19	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
	1099.69 1098.69	Pipe removed			
	1096.69	Sand			
5-	-				
10-	1090.19	Bentonite plug		$\nabla$	7
	-	Bentonite plug			
	1087.09	End of Borehole @ 14.1 m			
		Elevation and measurements from top of original			
		pipe height			
					<u> </u>





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor:Chris JeffreyAmec Foster Wheeler Inspector:Gordon Shupe	
Temperature: 6°C		
Completion Date: September 30, 2014	Contractor: IKC	

This report provides details from the monitoring well decommissioning activities at TH15-91.

#### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (35.0m from top of pipe).
- 3. Created a 5m (to 30m from top of pipe) plug using bentonite. Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 3m below top of pipe.
- 5. Excavated around the wellhead to approximately 2m below grade.
- 6. Cut well so top of well is approximately 1m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1/2 Loader bucket
Grout	1/3 bag; 3 handfuls of bentonite

#### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	2.5
Grout	2.5	3.25
Sand	3.25	30.0
Bentonite	30.0	35.0

Note 1: All measurements based off original pipe height. Note 2: Water level was 10.5m

#### Borehole Log:

See attached borehole log for TH15-91.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH15-91



### Photographs from TH15-91:



Photo 1: Monitoring Well TH15-91 exposed and cut down.



Photo 2: Sand installed into TH15-91.

# LOG OF BOREHOLE TH15-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

ELEVATION:	977.43 m	
DATUM:	Geodedic	
METHOD:	30/09/2014	
DIAMETER:	150 mm	
WATER LEVEL:	10.50 m	
CONTRACTOR:	IKC	



O DEPTH (m)	NOILEVATION (m) <b>977.43</b>	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
	974.93 974.18				
- - 10- -				V	
- - 15- - -					
20 - - 25					
23 - - - 30-	947.43	Bentonite plug			
- - 35 -	942.43	End of Borehole @ 35 m			
		Elevation and measurements from top of original pipe height			





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey		
Temperature: 1°C	Amec Foster Wheeler Inspector: Gordon Shupe		
Completion Date: October 3, 2014	Contractor: IKC		

This report provides details from the monitoring well decommissioning activities at TH18-91.

#### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (24.0m from top of pipe).
- 3. Created a 3m (to 21m from top of pipe) plug using bentonite. Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Excavated around the wellhead to approximately 3m below grade.
- 5. Cut well so top of well is approximately 1.5m below grade.
- 6. Filled well with sand to approximately 1m below new top of pipe.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	1 Loader bucket
Grout	1/3 bag; 3 handfuls of bentonite

#### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	2.5
Grout	2.5	3.5
Sand	3.5	21.0
Bentonite	21.0	24.0

Note 1: All measurements based off original pipe height. Note 2: Water level was 14.3m

#### Borehole Log:

See attached borehole log for TH18-91.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH18-91



### Photographs from TH18-91:



Photo 1: Monitoring Well TH18-91 exposed.



Photo 2: Sand being installed into TH18-91.

# LOG OF BOREHOLE TH18-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

ELEVATION:	1084.05 m	
DATUM:	Geodedic	
METHOD:	03/10/2014	
DIAMETER:	150 mm	
WATER LEVEL:	14.30 m	
CONTRACTOR:	IKC	



SHEET 1 OF 1

O DEPTH (m)	1084.05	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
	1 <u>081.55</u> 1080.55				
- - - 10- -	-				
- - 15- - -	-			V	7
- 20 - - - -	1063.05	Bentonite plug End of Borehole @ 24 m			
		Elevation and measurements from top of original pipe height			





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey
Temperature: 8°C	Amec Foster Wheeler Inspector: Gordon Shupe
Completion Date: September 30, 2014	Contractor: IKC

This report provides details from the monitoring well decommissioning activities at TH19-91.

### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (4.5m from top of pipe).
- 3. Excavated around the wellhead to approximately 2m below grade.
- 4. Cut well so top of well is approximately 1m below grade.
- 5. Filled volume with bentonite/cement grout mixture to the top of casing.
- 6. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	1 bag
Sand	None
Grout	1/3 bag

#### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	2.5
Bentonite/Cement Grout Mixture	2.5	4.5

Note 1: All measurements based off original pipe height.

Note 2: Water level was 3.8m

#### Borehole Log:

See attached borehole log for TH19-91.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH19-91



### Photographs from TH19-91:



Photo 1: Monitoring Well TH19-91 exposed prior to cutting down.



Photo 2: TH19-91 after surrounding area backfilled.

# LOG OF BOREHOLE TH19-91

PROJECT No.:TE133102CLIENT:Teck Resources Ltd.PROJECT NAME:Sä Dena Hes Mine DecommissioningLOCATION:Sä Dena Hes Mine, YTDATE DRILLED:G. Shupe

GEOTECHNICAL BOREHOLE MONITORING WELL LOGS.GPJ AMEC HALIFAX.GDT 17/2/15

ELEVATION:	959.85 m	
DATUM:	Geodedic	
METHOD:	30/09/2014	
DIAMETER:	150 mm	a
WATER LEVEL:	3.80 m	f
CONTRACTOR:	IKC	V



SHEET 1 OF 1

	,			, ,	· · · ·
O DEPTH (m)	666 ELEVATION 670 (m)	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
0	959.85	Pipe removed	ST	Ň	
-	957.35	Bentonite/Cement Grout Mixture		$\overline{\nabla}$	
-	955.35	End of Borehole @ 4.5 m			
		Elevation and measurements from top of original pipe height			
		pponoight			





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey	
Temperature: -5°C	Amec Foster Wheeler Inspector: Gordon Shupe	
Completion Date: October 2, 2014	Contractor: IKC	

This report provides details from the monitoring well decommissioning activities at TH20-91.

#### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (53.5m from top of pipe).
- 3. Created a 5.5m (to 48m from top of pipe) plug using bentonite. Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 3m below top of pipe.
- 5. Excavated around the wellhead to approximately 2m below grade.
- 6. Cut well so top of well is approximately 1.5m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	2 Loader buckets
Grout	1/2 bag; 3 handfuls of bentonite

#### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	1.8
Grout	1.8	2.3
Sand	2.3	48.0
Bentonite	48.0	53.5

Note 1: All measurements based off original pipe height.

Note 2: Water level was 2.3m

#### Borehole Log:

See attached borehole log for TH20-91.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH20-91



### Photographs from TH20-91:



Photo 1: Monitoring Well TH20-91 being filled with sand after being exposed and cut down.

# LOG OF BOREHOLE TH20-91

PROJECT No.:TE133102CLIENT:Teck Resources Ltd.PROJECT NAME:Sä Dena Hes Mine DecommissioningLOCATION:Sä Dena Hes Mine, YTDATE DRILLED:C. Shupe

ELEVATION:		
DATUM:	Geodedic	
METHOD:	02/10/2014	
DIAMETER:	150 mm	amec 7
WATER LEVEL:	2.30 m	foster
CONTRACTOR:	IKC	wheeler



O DEPTH (m)	ELEVATION (m)	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL
0	ш <i>с</i>	Pipe removed	STI	WA
_		Grout		Y
- 5-		Sand		
-				
-				
10-				
-				
- 15-				
-				
-				
20 -				
-				
-				
- 30 -				
- 30				
_				
35 -				
-				
- 40				
-				
-				
45 -				
-		Bentonite plug		
- 50 -		Bentonite plug		
-				
-		End of Borehole @ 53.5 m		
		Elevation and measurements from top of original pipe height		

SHEET 1 OF 1





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey
Temperature: -5°C	Amec Foster Wheeler Inspector: Gordon Shupe
Completion Date: October 2, 2014	Contractor: IKC

This report provides details from the monitoring well decommissioning activities at TH24-91.

#### Procedure:

- 1. No PVC pipe was discovered within the monitoring well.
- 2. Confirmed diameter (0.15m) and depth of well (53.0m from top of pipe).
- 3. Created a 5m (to 48m from top of pipe) plug using bentonite. Supplier suggested three bags would create an approximate 3m plug. Plug was allowed to sit overnight to improve effectiveness.
- 4. Filled well with sand to approximately 3m below top of pipe.
- 5. Excavated around the wellhead to approximately 1m below grade.
- 6. Cut well so top of well is approximately 1.0m below grade.
- 7. Filled remaining volume with bentonite-cement grout to the top of casing.
- 8. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	3 bags
Sand	2 Loader buckets
Grout	1/2 bag; 3 handfuls of bentonite

### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	1.0
Grout	1.0	2.0
Sand	2.0	48.0
Bentonite	48.0	53.0

Note 1: All measurements based off original pipe height. Note 2: Water level was 1.7m

#### Borehole Log:

See attached borehole log for TH24-91.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: TH24-91



Photographs from TH24-91:



Photo 1: Monitoring Well TH24-91 exposed.

# LOG OF BOREHOLE TH24-91

PROJECT No.:	TE133102
CLIENT:	Teck Resources Ltd.
PROJECT NAME:	Sä Dena Hes Mine Decommissioning
LOCATION:	Sä Dena Hes Mine, YT
DATE DRILLED:	
LOGGED BY:	G. Shupe

ELEVATION:		
DATUM:	Geodedic	_
METHOD:	02/10/2014	
DIAMETER:	150 mm	ame
WATER LEVEL:	1.70 m	foste
CONTRACTOR:	IKC	whee



Pipe removed Grout Sand
- 15- -
20 -
25
30
35 -
40-
45-
Bentonite plug
End of Borehole @ 53 m
Elevation and measurements from top of original pipe height





Weather Conditions: Overcast	Amec Foster Wheeler Construction Monitor: Chris Jeffrey	
Temperature: 1°C	Amec Foster Wheeler Inspector: Gordon Shupe	
Completion Date: October 3, 2014	Contractor: IKC	

This report provides details from the monitoring well decommissioning activities at GW-1B.

#### Procedure:

- 1. PVC pipe was discovered within the monitoring well.
- 2. Metal casing was removed.
- 3. Confirmed diameter (0.05m) and depth of well (1.5m below grade).
- 4. Excavated around the wellhead to approximately 2m below grade.
- 5. Created a 0.5m plug using bentonite (to 1m below grade).
- 6. Cut well so top of well is approximately 1m below grade.
- 7. Backfilled the excavated area with excavated material.

#### Materials Used:

Material	Quantity
Bentonite	3 handfulls
Sand	None
Grout	None

#### Plug Information:

Material	Top (m)	Bottom (m)
Pipe Removed	0.0	1.0
Bentonite	1.0	1.5

Note 1: All measurements based off original pipe height.

Note 2: No water was discovered.

Note 3: Sludge well was also buried in same excavation.

#### Borehole Log:

See attached borehole log for GW-1B.



## Sä Dena Hes Mine Decommissioning & Reclamation Monitoring Well Decommissioning Report: GW-1B



Photographs from GW-1B:



Photo 1: Well GW-1B filled with bentonite after being exposed and cut down.



Photo 2: Well GW-1B after covering.

# LOG OF BOREHOLE GW-1B

PROJECT No.:	TE133102	EL
CLIENT:	Teck Resources Ltd.	DA
PROJECT NAME:	Sä Dena Hes Mine Decommissioning	ME
LOCATION:	Sä Dena Hes Mine, YT	DIA
DATE DRILLED:		lw/

LOGGED BY:

ELEVATION:	
DATUM:	Geodedic
METHOD:	03/10/2014
DIAMETER:	150 mm
WATER LEVEL:	
CONTRACTOR:	IKC



	o DEPTH (m)	ELEVATION (m)	STRATIGRAPHIC DESCRIPTION	STRATA PLOT	WATER LEVEL	
	-		Pipe removed Bentonite plug End of Borehole @ 1.5 m			
			Elevation and measurements from top of original pipe height			
7/2/15						
AMEC HALIFAX.GDT 17/2/15						
EC HALIF						
ELL LOGS						
FORING W						
LE MONI						
GEOTECHNICAL BOREHOLE MONITORING WELL LOGS.GPJ						
CHNICAL						
GEOTE						