

Wolverine Project

QUARTZ MINING LICENSE QML-0006

2008 ANNUAL REPORT

Prepared by: Yukon Zinc Corporation Vancouver, British Columbia

Table of Contents

| T | able of | Contents | i |
|---|----------|---|----------|
| L | ist of T | ables | ii |
| L | ist of F | igures | ii |
| L | ist of P | ictures | ii |
| L | ist of A | ppendices | iii |
| 1 | | oduction | |
| | 1.1 | Project Update for 2008 | 3 |
| | 1.2 | 2008 Reporting Requirements | |
| 2 | Act | ivities 2008 | |
| | 2.1 | Underground | |
| | 2.2 | Sump #3 Construction | |
| | 2.3 | Land Treatment Farm Decommissioning of Cell #1 | |
| | 2.4 | Mine Area Utilities Relocation | |
| | 2.5 | Camp Infrastructure | |
| | 2.5. | 1 | |
| | 2.5. | | |
| | 2.6 | Tailings Facility Site Preparation Works | 12 |
| | 2.7 | Installation of Monitoring Infrastructure | |
| | 2.8 | Km 18 Borrow Sites | |
| 3 | Upo | dates to estimates of ore reserves and mine life, including reserve category, ton | nage and |
| | grad | de | 15 |
| 4 | Uno | derground stability incidents | 18 |
| 5 | Hur | midity cell tests undertaken for waste rock and paste backfill | 19 |
| 6 | Pro | grams undertaken for environmental monitoring and surveillance | 21 |
| | 6.1 | Construction Monitoring | |
| | 6.2 | Wildlife Monitoring | 26 |
| | 6.3 | Geochemical Characterization | 30 |
| | 6.3. | 1 Acid Base Accounting | 30 |
| | 6.3. | 2 Shake Flask Testing | 30 |
| | 6.4 | Weather Monitoring | 34 |
| | 6.4. | 1 Temperature | 34 |
| | 6.4. | 2 Precipitation | 35 |
| | 6.4. | 3 Evaporation Rates | 35 |
| | 6.5 | Piezometer Water Levels | |
| | 6.6 | Surveillance Network Monitoring. | 39 |
| | 6.6. | 1 Surface Water Quality and Acute Lethality Testing | 39 |
| | 6.6. | 2 Hydrological Assessments | 43 |
| | 6.6. | 3 Groundwater Quality | 45 |
| | 6.7 | Stream Sediment Quality | 45 |
| 7 | Pro | ject Development Schedule | 47 |
| 8 | - | lls and Accidents | |
| 9 | Acc | ess Road | |
| | 9.1 | Previous and Projected Use | |
| | 9.2 | 2008 Work and Upgrades Conducted | |
| | 9.2. | | |
| | 9.2. | 2 Km 15 Blasting and Re-alignment | 49 |

| 9.2.3 Km 19 | 49 |
|---|--------------------------------------|
| 9.3 Access Control Issues | |
| 9.4 Projected Road Construction Activities | |
| 10 Socio-Economic Assessment | |
| | |
| | |
| List of Tables | |
| Table 1-1: QML annual report information requirements and corresponding report section. | 1 |
| Table 1-2: QML, B-Licence, A-Licence Reports, and Security Payments Submitted in 2008 | |
| Table 3-1: Annual Tonnage by Operating Year for Each Component of Operating Process. | 17 |
| Table 5-1: Waste Rock, Paste Backfill, Ore and Tailings Humidity Cell Composition and | |
| Duration of Operation | |
| Table 6-1: Environmental Monitoring Report Summary | |
| Table 6-2: Frequency of Environmental Monitoring | |
| Table 6-3: Wildlife Log 2008 | |
| Table 6-4: 2008 Acid Base Accounting Results for Borrow and Excavation Sites | |
| Table 6-5: Shake Flask Testing Results for Borrow and Excavation Sites | |
| Table 6-6: Sampling Requirements for A-Licence and B-Licence | |
| Table 6-7: Frequency of Surface Water Quality Sampling Conducted in 2008 | |
| Table 6-8: Frequency of Hydrology Conducted in 2008 | |
| Table 6-9: Frequency of Groundwater Wells Sampling in 2008 | 45 |
| | |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for | |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for | |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for List of Figures | 51 |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 |
| Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 6 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation | 51 3 6 14 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 6 16 33 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 | 51 6 14 16 33 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 6 14 33 34 35 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 | 51 31 6 16 33 34 35 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 Figure 6-3: 2008 Monthly Precipitation Figure 6-4: Monthly and Annual Evaporation Estimates Figure 6-5: Potentiometric Elevations with Recorded Precipitation | 51 31 6 14 33 34 35 36 37 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 Figure 6-3: 2008 Monthly Precipitation Figure 6-4: Monthly and Annual Evaporation Estimates Figure 6-5: Potentiometric Elevations with Recorded Precipitation Figure 6-6: Piezometer Locations and Co-ordinates | 51 31 14 16 34 35 37 37 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 Figure 6-3: 2008 Monthly Precipitation Figure 6-4: Monthly and Annual Evaporation Estimates Figure 6-5: Potentiometric Elevations with Recorded Precipitation Figure 6-6: Piezometer Locations and Co-ordinates Figure 6-7: Surface Water Quality Monitoring Sites | 51 31 6 16 35 35 36 37 38 41 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 | 51 3 6 14 33 35 36 37 38 41 46 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 Figure 6-3: 2008 Monthly Precipitation Figure 6-4: Monthly and Annual Evaporation Estimates Figure 6-5: Potentiometric Elevations with Recorded Precipitation Figure 6-6: Piezometer Locations and Co-ordinates Figure 6-7: Surface Water Quality Monitoring Sites | 51 3 6 14 33 35 36 37 38 41 46 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 | 51 3 6 14 33 35 36 37 38 41 46 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 6 14 33 34 35 37 38 41 46 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project Figure 2-1: Existing Infrastructure End of 2008 Figure 2-2: Diversion Ditch A: Plan and Profile and Sections Figure 3-1: LOM Mass Balance for the Operation Figure 6-1: 2008 Geochemistry Sample Locations Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008 Figure 6-3: 2008 Monthly Precipitation Figure 6-4: Monthly and Annual Evaporation Estimates Figure 6-5: Potentiometric Elevations with Recorded Precipitation Figure 6-6: Piezometer Locations and Co-ordinates Figure 6-7: Surface Water Quality Monitoring Sites Figure 6-8: Groundwater Monitoring Well Locations Figure 7-1: Project Development and Regulatory Submission Schedule 2008-2010 List of Pictures Picture 2-1: Sump # 3 Sprung structure, facing southeast, 12/13/08. | 51 31 14 33 34 35 37 38 41 46 47 |
| List of Figures Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project | 51 3 6 14 36 37 38 41 47 |

| Picture 2-4: Cell 1 area following removal remediated material, underlying material, and re | ;- |
|---|---------|
| contouring of area, facing northeast, 09/22/08 | |
| Picture 2-5: Cell 2 after 165 m ³ removal of remediated material, facing east, 9/29/08 | |
| Picture 2-6: New location of fuel tanks and gensets, facing south, 11/12/08 | |
| Picture 2-7: Arctic construction camp situated east of the airstrip, facing south, September 2 | |
| | |
| Picture 2-8: Installation of the permanent camp underground utilities, facing east, October 2 | 2008. |
| | |
| Picture 2-9: Looking east at stripping of organic material from within the tailings facility ba | asin |
| (Nov. 2008). | |
| Picture 2-10: The completion of ditch A 0+000m to 0+200, facing southwest, 11/21/08 | 13 |
| Picture 2-11: Ditching and culvert installation, facing east, 11/27/08 | 13 |
| Picture 2-12: Km 18 South borrow site, facing south, 9/10/08. | |
| Picture 2-13: Km 18 North Borrow Site facing northeast, 11/02/08 | 15 |
| Picture 4-1: View of the rockfall area immediately after the event, 5/07/08 | 18 |
| Picture 4-2: View of the rockfall area (left side of portal) after scaling, 6/06/08 | 18 |
| Picture 4-3: Instrumentation installed, 9/21/08. | 19 |
| Picture 4-4: Rock bolt and screening completed on the left side of portal, 9/22/08 | 19 |
| Picture 4-5: Multi-plate installed, 10/16/08. | |
| Picture 4-6: Backfilling and leveling completed, 10/30/08. | 19 |
| Picture 9-1: Bunker Creek Permanent Bridge, capped road completed looking towards Rob | ert |
| Campbell Hwy, 10/15/08 | 48 |
| Picture 9-2: Before blasting, stripping and clearing, looking north, 09/26/08 | 49 |
| Picture 9-3: Final grade complete, looking north, 10/27/08 | |
| Picture 9-4: Km 19 Drill site for blast; drill in background, cleared area on the right, facing | g east, |
| 10/08/08 | 50 |
| Picture 9-5: Km 19 Drill site facing southwest, 10/15/08. | 50 |
| Picture 9-6: Km 19 Drill Site, realignment nearing completion, facing north, 10/31/08 | |
| Picture 9-7: Km 19 Drill site, realignment nearing completion, facing Wolverine mine site | , |
| 10/31/08 | 50 |

List of Appendices

(Content contained on enclosed CD)

Appendix A Environmental Monitoring Reports

Appendix B Acid Base Accounting and Shake Flask Testing Lab Reports

Appendix C Humidity Cell Update Reports (AMEC and MEA)

1 Introduction

This Annual Report has been prepared to satisfy requirements contained within Quartz Mining License QML-0006 (QML) Condition 10.5 for activities that occurred during the period of January 1st to December 31st, 2008 at the Wolverine Project.

Table 1-1 outlines the QML Annual Report information requirements and the corresponding Report section where the information is provided. Yukon Zinc Corporation (YZC) has commenced with project development and hence some QML requirements pertaining to operations cannot be reported on in this report. A Socio-Economic Assessment summary is provided in Section 10 this report, as required by the Environmental Assessment Screening Document.

Table 1-1: QML annual report information requirements and corresponding report section

| QML Section | Requirement | Report Section Where Addressed |
|----------------|--|-----------------------------------|
| 10.5 a) | A summary of mining activities at the mine. | Section 2 |
| 10.5 b) | A map showing all structures, works and installations associated with the Undertaking. | Section 2 |
| 10.5 c) | The total amount of ore and waste removed from the mine. | N/A ¹ |
| 10.5 d) | The total amount and the average head grade of ore processed through the mill. | N/A |
| 10.5 e) | The total amount and grade of all stockpiled ore. | N/A |
| 10.5 f) | The total amount and grade of concentrate produced, stockpiled, and transported from the Undertaking. | N/A |
| 10.5 g) | As-built drawings of the mine and of all structures, works and installations constructed or altered in the mine. | N/A |
| 10.5 h) | Details respecting any action taken as a result of the recommendations made by the engineer in relation to the inspection referred to in paragraph 10.1. | N/A |
| 10.5 i) | A summary of any updates to estimates of ore reserves and mine life, including reserve category, tonnage and grade. | Section 3 |
| 10.5 j) | A summary of any underground stability incidents. | Section 4 |
| 10.5 k) | A summary of paste backfill placement activities conducted and their locations in the mine. | N/A |
| 10.5 1) | A summary of humidity cell tests undertaken for waste rock and paste backfill. | Section 5 |

| 10.5 m) | A summary of quantity and related analysis of leachate collected from paste backfill. | N/A |
|---------|---|-----------|
| 10.5 n) | The total amount of tailings deposited in the tailings impoundment. | N/A |
| 10.5 o) | An evaluation of the performance of the tailings facility, including an estimate of remaining available storage capacity in the facility. | N/A |
| 10.5 p) | The data generated from the full depth sampling of the tailings. | N/A |
| 10.5 q) | A summary of any hydrogeology studies undertaken and related analysis of these data, including groundwater flow pathways as influenced by underground workings. | N/A |
| 10.5 r) | A summary and evaluation of data results from the field pilot test of the bio-pass system. | N/A |
| 10.5 s) | A summary of surface water quality monitoring, including any acute lethality testing conducted. | Section 6 |
| 10.5 t) | A summary of groundwater quality monitoring in wells downslope of the mine workings. | Section 6 |
| 10.5 u) | A summary of the programs undertaken for environmental monitoring and surveillance as outlined in the Monitoring and Surveillance Plan and the Wildlife Protection Plan, including an analysis of these data and any action taken or adaptive management strategies implemented to monitor or address any changes in environmental performance. | Section 6 |
| 10.5 v) | A summary of progressive and ongoing reclamation activities. | N/A |
| 10.5 w) | A summary of proposed development and production for the coming year. | Section 7 |
| 10.5 x) | A summary of activities related to care and maintenance of the Undertaking, including any temporary closure activities, if applicable. | N/A |
| 10.5 y) | A summary of spills and accidents that occurred as a result of the Undertaking. | Section 8 |
| 10.5 z) | A summary of the previous and projected use of the access road, including maintenance work conducted, a summary of the level of traffic, access control issues, wildlife incidents and other accidents, and upgrade or maintenance work planned for the upcoming year. | Section 9 |
| | | |

Notes: 1 - N/A = Requirement not applicable; due to project phase in the initial stages of construction in 2008 (e.g., no mine or mill operations) 2 - Monitoring and Surveillance Plan and the Wildlife Protection Plan in preparation

1.1 Project Update for 2008

Yukon Zinc Corporation's (YZC) Wolverine Project, located in the southeast Yukon (Figure 1-1), is a zinc-silver-copper-lead-gold underground mining project that will mine up to 1,700 t/d of diluted ore. Following construction over a one and one half year period, the mine will operate for approximately nine years. The reclamation and closure phase will occur over a three-year period as previously described in the *Wolverine Project Reclamation and Closure Plan V2008-02*.




Figure 1-1: Location of Yukon Zinc Corporation's Wolverine Project

On July 2, 2008, Jinduicheng Molybdenum Group Ltd and Northwest Nonferrous International Investment Company Ltd. (JXC) took sole ownership of Yukon Zinc Corporation. The new ownership intends to proceed with development and operation of the Wolverine Project. The YZC management team has expanded to increase internal capacity in engineering, construction, and project controls to execute the development and operation of the Wolverine Project over the 2009 and 2010 period in a timely and responsible manner.

1.2 2008 Reporting Requirements

As summarized in Table 1-2, various reports were submitted to Yukon Energy, Mines and Resources and the Yukon Water Board in 2008 as per the requirements of *QML-0006*, *Type A Water License QZ04-065 (A-Licence)*, and *Type B Water Licence QZ01-051 (B-Licence)*. During this phase of transition into project development, environmental monitoring was conducted as per both water licences.

Table 1-2: QML, B-Licence, A-Licence Reports, and Security Payments Submitted in 2008

| Regulatory Submissions 2008 | Date Submitted |
|---|----------------|
| Type A Water Licence (QZ04-065) | |
| RPT: Monitoring and Surveillance Monthly Report (Nov 07 to Feb 08) | 4-Apr-08 |
| NTF: Provision of coordinates for monitoring points W8, W71, W72 & W73 | 3-Apr-08 |
| RPT: Monitoring and Surveillance Monthly Report (Mar 08) | 15-Apr-08 |
| RPT: Monitoring and Surveillance Monthly Report (Apr 08) | 30-May-08 |
| RPT: Monitoring and Surveillance Monthly Report (May 08) | 24-June-08 |
| RPT: Monitoring and Surveillance Monthly Report (June 08) | 10-July-08 |
| RPT: Monitoring and Surveillance Monthly Report (July 08) | 15-Aug-08 |
| RPT: Monitoring and Surveillance Monthly Report (Aug 08) | 26-Sept-08 |
| RPT: Monitoring and Surveillance Monthly Report (Sept 08) | 27-Oct-08 |
| RPT: Monitoring and Surveillance Monthly Report (Oct 08) | 24-Nov-08 |
| RPT: Monitoring and Surveillance Monthly Report (Nov 08) | 17-Dec-08 |
| NTF: Sump #3 Design Minor Modification Construction Schedule | 17-Oct-08 |
| NTF: Minor modification to the design submitted to the Board Sump #3 | 17-Oct-08 |
| NTF: Ditch A&B Construction Schedule | 27-Oct-08 |
| NTF: Provision of coordinates for ground water wells MW07-2 & MW07-3 | 24-Nov-08 |
| NTF: Minor modification to the design submitted to the Board | 24-Nov-08 |
| (Revisions to Ditch A & B) | 24-1107-00 |
| Type B Water Licence (QZ01-051) | |
| RPT: Annual report for 2007 | 18-Jan-08 |
| RPT: Surveillance Network Program (Dec 07) | 24-Jan-08 |
| RPT: Surveillance Network Program (Jan 08) | 26-Feb-08 |
| RPT: Surveillance Network Program (Feb 08) | 20-Mar-08 |
| RPT :Surveillance Network Program (Mar 08) | 14-Apr-08 |
| RPT: Surveillance Network Program (Apr 08) | 30-May-08 |
| RPT: Surveillance Network Program (May 08) | 24-June-08 |
| RPT: Surveillance Network Program (June 08) | 10-July-08 |
| RPT: Surveillance Network Program (July 08) | 15-Aug-08 |
| RPT: Surveillance Network Program (Aug 08) | 26-Sept-08 |
| RPT: Surveillance Network Program (Sept 08) | 27-Oct-08 |
| RPT: Surveillance Network Program (Oct 08) | 24-Nov-08 |
| RPT: Surveillance Network Program (Nov 08) | 17-Dec-08 |
| Schedule 3 (Waters Act) Land Treatment Facility | 22-May-08 |
| Schedule 3 (Waters Act) Land Treatment Facility | 21-Jun-08 |
| Schedule 3 (Waters Act) Land Treatment Facility | 21-Aug-08 |
| Schedule 3 (Waters Act) Land Treatment Facility | 21-Aug-08 |
| Schedule 3 (Waters Act) Waste Rock Pad | 5-Sept-08 |
| NTF: Sump #3 Design Minor Modification Construction Schedule | 17-Oct-08 |
| Quartz Mining License (QML-0006) | |
| RPT: 2007 Annual Report | 3-Apr-08 |
| Final Plan - Quarry Permit 07/224 | 2-Feb-08 |
| PLN: Reclamation & Closure Plan V2008-02 (Final) | 19-Mar-08 |
| PLN: General Site Plan 2008-04 (Draft) | 28-Nov-08 |
| PLN: Tailings and Infrastructure Design and Construction Plan 2009-02 (Draft) | 31-Dec-08 |
| Security Payment (QML-0006)) | |
| \$409, 726 | 28-May-09 |
| \$409, 726 | 25-Aug-08 |

RPT: Report; NTF: Notification; PLN: Plan

2 Activities 2008

The focus of the 2008 included continued dewatering of the underground test mine developed in 2005, construction of infrastructure to support water storage and treatment and the future mine development, access road improvements, land treatment farm construction, mine area infrastructure/services relocation, permanent camp utilities installation and tailings facility site preparation (installation of diversion ditches and removal of organic material). Figure 2-1 details the location of major surface infrastructure as of the end of 2008 and the sections below describe the main construction activities undertaken in 2008. Environmental monitoring and reporting was conducted on a regular basis for all construction activities on the mine site; reports are provided in Appendix A.

Wolverine Project

Quartz Mining License 2008 Annual Report




Figure 2-1: Existing Infrastructure End of 2008

March 31, 2009

Yukon Zinc Corporation

2.1 Underground

Dewatering of the underground mine continued throughout 2008. In late 2008, a geotechnical assessment program, involving a 300 m core drilling program was completed resulting in finding favorable ground conditions for mine development. Further assessments will be conducted in June 2009. Shotcreting of the main ramp was conducted as needed.

2.2 Sump #3 Construction

YZC submitted a Notification of Minor Modification to the Yukon Water Board as per A Licence Part D Condition 31 and B Licence part C Section 23 on October 17, 2008. The Notification was copied to Yukon Energy, Mines and Resources to supplement information contained in *General Site Plan Version 2007-03*. The Notification outlined that a temporary structure (Sump #3) would be constructed to permit underground dewatering over the 2008-09 period to provide adequate surface capacity for settling and storage.

Sump #3 is a 2000 m³ sump, contained within a Sprung structure (Pictures 2-1 and 2-2), and is located approximately 100 m northwest of the mine portal (Figure 2-1). Site preparation activities in the area of Sump #3 commenced on September 5th, 2008. The Sprung building was erected and pipelines installed in October, excavation and lining of the sump occurred in November, and the sump was commissioned on December 20th, 2008.



Picture 2-1: Sump # 3 Sprung structure, facing southeast, 12/13/08.

Picture 2-2: Sump #3 1/8 full, facing north, 12/13/08.

A report detailing the general layout, completed construction activities, engineering details of Sump #3 and the pipeline upgrade, and quality assurance and quality control documentation was provided in Sump #3 Construction Report and Drawings (February 24, 2009).

Water pumped to this sump is either recycled as a supply source for underground drill water, or pumped to the water treatment sumps (Sump #1 and Sump #2) for treatment prior to discharge as per B Licence requirements. This underground dewatering settling sump will be decommissioned once

the tailings facility is constructed and will be replaced with a permanent freshwater pond to support mine dewatering and drill requirements during operations.

2.3 Land Treatment Farm Decommissioning of Cell #1

In 2008, the Land Treatment Farm (LTF) (Permit # 4202-24-022) consisted of two cells: Cell 1 (58 m³) and Cell 2 (361 m³), for the purpose remediating hydrocarbon contaminated soil resulting from diesel spills. Picture 2-3 shows an aerial view of the facility in the fall of 2007, just after Cell 2 construction completion and material had been moved into it from two other cells.



Picture 2-3: Aerial view of LTF in fall 2007.

On August 19th, 2008, YZC received a letter from Yukon Environment approving the removal of remediated material from Cell 1 and Cell 2. The remediated soil was relocated to the industrial area from both cells September 16th through 18th and the material was spread out and leveled for construction activities. Cell 1 was decommissioned during this time (Picture 2-4).

To maintain the integrity of the liner of Cell 2, only the upper portion of the material was removed (165 m³ of 359 m³, approximately 50%) and the remainder acts as a protective boundary layer that will allow for deposition of contaminated material by heavy equipment, as well as tilling and turning of contaminated material stored on top of the boundary layer (Picture 2-5). All future contaminated material will be moved to Cell 2 for remediation.

Details of origin and treatment of all the material stored at the land treatment facility area are provided in the Land Treatment Facility Annual Reports for 2007 (March 2008) and 2008 (March 2009).



Picture 2-4: Cell 1 area following removal remediated material, underlying material, and recontouring of area, facing northeast, 09/22/08.



Picture 2-5: Cell 2 after 165 m³ removal of remediated material, facing east, 9/29/08.

2.4 Mine Area Utilities Relocation

Mine area utilities infrastructure, including the generators, compressors, diesel fuel tanks, and associated cables, switchgear, and piping, were been moved to a new location adjacent to the mine contractor shop (Picture 2-6). From the area adjacent to the portal this work was undertaken in preparation for the commencement of underground development work in January and surface construction in April 2009.



Picture 2-6: New location of fuel tanks and gensets, facing south, 11/12/08.

2.5 Camp Infrastructure

2.5.1 Temporary Construction Camps

Two small camps have been used to support construction activities over the 2008 period. The YZC exploration camp located near Wolverine Lake has been used by YZC staff and underground mine contractor (Procon Mining and Tunneling Ltd.) staff.

A temporary construction camp owned by Arctic Construction Ltd. was installed to the northeast of the airstrip (Picture 2-7) in September 2008 and will be used throughout 2009 to support construction activities. The 50 person camp, maximized to 24 people in 2008, was self sufficient, with its own potable water well and sanitary system. YZC received an *Approval to use a sewage disposal system, Temporary road camp Permit #3337 24*, for the Arctic camp on September 24th, 2008.



Picture 2-7: Arctic construction camp situated east of the airstrip, facing south, September 2008.

Both camps will be operational until the permanent camp is operational, or until they are no longer required.

2.5.2 Permanent Camp Services Installation

The permanent camp location is situated to the east of the mill building (Figure 2-1). In 2007, the 65 m x 273 m pad was leveled by cutting and filling from the northeast embankment to the southwest slope. In fall 2008, subsurface utilities including fire water, potable water and sewage pipelines, and propane lines were installed (Picture 2-8).



Picture 2-8: Installation of the permanent camp underground utilities, facing east, October 2008.

Potable water wells (PW08-01 and PW08-02 on Figure 2-1) were installed at the end of October to provide primary water supply well to the 205-man camp. The wells are around 300 feet deep, and 6" steel casings were installed to facilitate the installation of a submerged pump. Pump tests and water quality analysis were conducted to ensure that the water flow and quality was appropriate for camp use.

The 205 person camp has been manufactured by Northern Trailer and will consist of five 41 person sleeper units, a kitchen/dining building and a recreation building arranged as separate buildings and without enclosed walkways. These modular units will be mobilized to site in January-February 2009 and the camp is anticipated to be operational in late April 2009.

2.6 Tailings Facility Site Preparation Works

The tailings facility will consist of a lined basin, the main dam, a seepage dam, spillways, seepage collection and diversion ditches, a reclaim pump barge and pipelines. YZC completed stripping of organic material from within the tailings facility footprint (Picture 2-9) by the end of 2008, and the excavation of Diversion Ditch A on December 31, 2009.

The *Tailings and Infrastructure Design and Construction Plan*, prepared as per *QML-0006* Section 13.3 requirements, was submitted and approved on February 20, 2009.



Picture 2-9: Looking east at stripping of organic material from within the tailings facility basin (Nov. 2008).

Diversion Ditch A is a permanent water management structure required to intercept runoff from the catchment northwest of the tailings impoundment. The design of Ditch A was modified to integrate changes resulting from alterations to the layout of adjacent structures such as the removal of the dense media separation stockpile and the modified alignment access road. The modification resulted in the ditch length being reduced from 900 m to approximately 600 m, and the installation of a culvert to permit an increased gradient over a shorter alignment. The construction of Diversion Ditch A was close to completion by the end of 2008 (Pictures 2-10 and 2-11), with only the rip rapping requirement to complete in 2009. Figure 2-2 provides the excavation footprint along with culvert installation details, profile drawings and stilling basin design.



Picture 2-10: The completion of ditch A 0+000m to 0+200, facing southwest, 11/21/08.

Picture 2-11: Ditching and culvert installation, facing east, 11/27/08.




Figure 2-2: Diversion Ditch A: Plan and Profile and Sections

March 31, 2009

Yukon Zinc Corporation

2.7 Installation of Monitoring Infrastructure

Two groundwater monitoring wells, GW08-13 and GW08-14, were installed upstream and downstream of tailings facility, respectively, at the locations outlined in Section 6.6.3, in late October, 2008. The 10' deep wells were required to meet the monitoring schedule outlined in *A Licence* Schedule A.

2.8 Km 18 Borrow Sites

Two borrow sites were developed between mid-September and mid-November, 2008 on the north and south side of the access road at Km 18 (Pictures 2-12 and 2-13). The borrow material was used for material in the bin walls at Bunker Creek, underground ramp material, road surfacing, and infilling of trenches for septic, grey water and camp services. Screening plants were used to separate the material into different grain sizes. Strippings and organics were separated into windrowed piles at both sites.



Picture 2-12: Km 18 South borrow site, facing south, 9/10/08.

Picture 2-13: Km 18 North Borrow Site facing northeast, 11/02/08.

3 Updates to estimates of ore reserves and mine life, including reserve category, tonnage and grade.

Ore processing has been modified in that it no longer includes dense media separation (DMS), and hence all diluted ore from the mine will be sent through the process plant. The mining rate remains the same but the milling rate has increased from 1,400 t/day (or 1,700 t/day pre DMS) to 1,700 t/d (no DMS). Although there is an average daily increase in mill throughput, the overall amount of diluted ore milled over the Life of Mine (LOM) has not increased from 2007 projections (5.15Mt) provided in the A Licence Application. The LOM mass balance for the operation (numbers in brackets represent previous projections) is provided in Figure 3-1.




Figure 3-1: LOM Mass Balance for the Operation

Mine life is projected at approximately nine years, with Year 1 production occurring for approximately half the year, and Year 9 with reduced production as well. The annual tonnage by operating year for each component of operating process is provided in Table 3-1. In a typical year, approximately 620,500 t will be mined and milled, with 136,000 t of concentrate being produced. Tailings will either be deposited underground as paste backfill or pumped to the tailings facility for eventual subaqueous disposal. Waste rock from advanced exploration stage test mine development and from ongoing stope development during operations will be encapsulated in paste backfill.

Table 3-1: Annual Tonnage by Operating Year for Each Component of Operating Process

| Year | | Diluted Ore | Milling Rate | Concentrate | Total Mill | Waste To | Tails to Paste | Tails to TF | Low Grade | Low Grade | Waste To | Waste To |
|-------------|-----|------------------------------|--------------|-------------|------------|----------|----------------|-------------|--------------|-----------|--------------|----------|
| | | | | Production | Tailings | Backfill | | | To Stockpile | To Mill | To Stockpile | Backfill |
| Exploration | 1 | | | | | | | | | | 40000 | |
| 1 (184 d) | t/y | 355640 | 387090 | 81504 | 305586 | 0 | 146101 | 159486 | 22200 | 31450 | 51338 | 0 |
| 2 | t/y | 620500 | 620500 | 136182 | 484319 | 69375 | 226408 | 257910 | 22200 | | 58275 | 0 |
| 3 | t/y | 622200 | 622200 | 136555 | 485645 | 102675 | 213426 | 272219 | 11100 | | | 36000 |
| 4 | t/y | 620500 | 620500 | 136182 | 484319 | 5550 | 252628 | 231690 | | | | 113614 |
| 5 | t/y | 620500 | 620500 | 136182 | 484319 | 0 | 254908 | 229410 | | | | |
| 6 | t/y | 620500 | 620500 | 136182 | 484319 | 0 | 254908 | 229410 | | | | |
| 7 | t/y | 622200 | 622200 | 136555 | 485645 | 0 | 255606 | 230039 | | | | |
| 8 | t/y | 620500 | 620500 | 136182 | 484319 | 0 | 254908 | 229410 | | | | |
| 9 | t/y | 448919 | 472969 | 101164 | 371805 | 0 | 184421 | 187385 | | 24050 | | |
| Total | t | 5151459 | 5206959 | 1136684 | 4070275 | 177600 | 2043315 | 2026960 | 55500 | 55500 | 149613 | 149614 |
| Volume | m³ | @1.82t/m ³ tails, | | | | | | 1113714 | | | | |

March 31, 2009 Yukon Zinc Corporation

4 Underground stability incidents

On May 7th, 2008, a rockfall of approximately 1.5 m³ occurred at the underground portal. The Chief Mine Safety Officer of the Yukon Workers Compensation Health and Safety Board (YWCHSB) inspected the portal on May 16th, 2008 and issued inspection report I.R. No. 10038, dated May 23rd, 2008.

YZC engaged Rockland Ltd. to review the event and recommend remedial measures. A geotechnical investigation was carried out and a report issued recommending short and long term measures and. YZC immediately implemented these measures, which included the installation of instrumentation and minimizing the risk of another failure from the side slopes at the portal. Instrumentation, including four bolt extensometers and seventeen tiltmeters, were installed on fifteen steel sets and two bull horn sets. Manual monitoring commenced by the end of September and automated monitoring will commence in January 2009. The portal was excavated, rock-bolted and screened and a 10 m multi-plate culvert was installed and backfilled at the end of October. Pictures 4-1 to 4-6 outline these events described above.



Picture 4-1: View of the rockfall area immediately after the event, 5/07/08.



Picture 4-2: View of the rockfall area (left side of portal) after scaling, 6/06/08.



Picture 4-3: Instrumentation installed, 9/21/08.



Picture 4-4: Rock bolt and screening completed on the left side of portal, 9/22/08.





Picture 4-5: Multi-plate installed, 10/16/08.

Picture 4-6: Backfilling and leveling completed, 10/30/08.

5 Humidity cell tests undertaken for waste rock and paste backfill.

Waste rock, paste backfill, ore, DMS, and tailings humidity cells have been operating since 2005/06. Table 5-1 summarizes the composition, the start date of operation and the weeks in operation as of December 31st, 2008. Flushing of the cells is conducted weekly, with analysis of the leachate performed at the same time. Based on analytical frequency for tailings cells "OA" and "OD" were reduced to once every 4 weeks in late September 2008, with flushing continuing weekly. Analytical frequency for all other cells will be reduced to monthly upon authorization.

Table 5-1: Waste Rock, Paste Backfill, Ore and Tailings Humidity Cell Composition and Duration of Operation

| Humidity Cell | Composition | Date Started | Operational/ Decommissioned | Weeks in operation as of 12/31/08 |
|------------------|--|-----------------|---------------------------------|-----------------------------------|
| HC1 | Rhyolite/rhyolite fragmental | 22-Dec-05 | under review ¹ | 159 |
| HC2 | Iron formation | 22-Dec-05 | under review ¹ | 159 |
| нс3 | Rhyolite/rhyolite fragmental | 22-Dec-05 | under review ¹ | 159 |
| HC4 | Rhyolite/rhyolite fragmental | 22-Dec-05 | Operating | 159 |
| HC5 | Calcite-pyrite exhalite | 22-Dec-05 | under review ¹ | 159 |
| HC6 | Calcite-pyrite exhalite | 22-Dec-05 | Operating | 159 |
| HC7 | Carbonaceous argillite | 22-Dec-05 | Operating | 159 |
| HC8 | Carbonaceous argillite | 22-Dec-05 | under review ¹ | 159 |
| НС9 | Non-carbonaceous argillite | 12-Jan-06 | under review ¹ | 156 |
| HC10 | Non-carbonaceous argillite | 12-Jan-06 | Operating | 156 |
| HC11 | Iron formation | 12-Jan-06 | under review ¹ | 156 |
| HC12 | Rhyolite/argillite | 12-Jan-06 | under review ¹ | 156 |
| HC13 | Rhyolite/argillite | 12-Jan-06 | under review ¹ | 156 |
| HC14 | Ore | 16-Feb-06 | under review ¹ | 151 |
| HC15 | Ore | 16-Feb-06 | under review ¹ | 151 |
| HC16 | Ore | 16-Feb-06 | under review ¹ | 151 |
| HC17 | DMS float | 21-Feb-06 | under review ¹ | 150 |
| HC18 | DMS float | 21-Feb-06 | under review ¹ | 150 |
| HC19 | DMS float | 21-Feb-06 | under review ¹ | 150 |
| HC20 | NP ² depleted ore | 23-May-06 | under review ¹ | 137 |
| HC21 | NP depleted ore | 23-May-06 | Continue operation for 20 weeks | 137 |
| HC22 | NP depleted ore | 23-May-06 | under review ¹ | 137 |
| T1 | Paste backfill | 23-May-06 | Continue operation for 20 weeks | 137 |
| T2 | Paste backfill | 23-May-06 | Continue operation for 20 weeks | 137 |
| LD | Tailings - Lynx zone diluted ore composite Tailings - Wolverine zone | 22-Jul-05 | Decommissioned (3-Oct-06) | 175 - Complete |
| WD | diluted ore composite Tailings - Overall ore | 22-Jul-05 | Decommissioned (3-Oct-06) | 175 - Complete |
| OA | composite Tailings - Overall diluted | 06-Jun-05 | Operational | 187 |
| OD | ore composite | 22-Jul-05 | Operational | 180 |

^{1.} Under review and awaiting authorization

^{2.} Neutralization potential

6 Programs undertaken for environmental monitoring and surveillance

YZC conducted monitoring as per the Environmental Monitoring Plan that was outlined in the *General Site Plan Version 2007-03*. Monitoring conducted throughout 2008 included:

- Construction activities
- Wildlife monitoring;
- Geochemical characterization (acid base accounting and shake flasking testing);
- Weather:
- Piezometer water levels:
- Surveillance Network Monitoring:
 - o Surface water quality;
 - o Hydrological assessments;
 - o Groundwater quality; and
 - o Stream sediment quality.

6.1 Construction Monitoring

The purpose of construction monitoring is to ensure that site activities have minimal adverse environmental effects. During construction activities in 2008, a qualified Construction Manager and Environmental Monitor were onsite to:

- Coordinate the activities of contractors and technical specialists.
- Ensure accurate layout and measurement of the work as well as quality control.
- Re-design as required to accommodate changes in conditions (i.e., soil conditions or gradeline corrections).
- Ensure contractor compliance with all regulatory, permitting and contractual conditions.
- Prepare daily reports of all construction activities, including equipment employed, areas worked, personnel involved, and possible mishaps, outcomes and remedies.
- Complete a photographic journal of all activities and weekly summary reports.
- Monitor for safety infractions and near misses, and document outcomes and corrective actions.

Environmental monitoring reports for all construction activities are were prepared by the Environmental Monitor onsite during the activity. Table 6-1 summarizes the Environmental Monitoring Reports included in Appendix A, the monitoring period and the date of the monitoring report submission. Table 6-2 summarizes the frequency of monitoring that was conducted in 2008.

Table 6-1: Environmental Monitoring Report Summary

| | | Monitorir | na | | | Monitorii | na |
|--------------------------|------------|-----------|----------------|--|-----------|-----------|----------------|
| Site | Monitoring | | Date of Report | Site | Monitorin | | Date of Report |
| | From | То | | | From | То | |
| Access Road Snow Clearin | ng | | | Drilling | | | |
| Airstrip to Km 0 | 01-Apr | 07-Apr | 07-Apr | New camp | 18-Oct | 22-Oct | 27-Oct |
| Airstrip to Km 32-29 | 01-Apr | 07-Apr | • | Groundwater/potable wells | 29-Oct | 31-Oct | 31-Oct |
| Airstrip to Km 0 | 11-Apr | 22-Apr | 22-Apr | Exploration Camp | | | |
| Bunker Creek | | <u>'</u> | · | Grey Water | 15-Sep | 22-Sep | 22-Sep |
| | 03-Sep | 22-Sep | 22-Sen | Grey Water | 23-Sep | 06-Oct | 06-Oct |
| | 23-Sep | 24-Sep | | Genset | 02-Oct | 06-Oct | 06-Oct |
| | 25-Sep | 26-Sep | | Land Treatment Facility | | | |
| | 27-Sep | 28-Sep | 28-Sep | • | 16-Sep | 20-Sep | 22-Sep |
| | 29-Sep | 30-Sep | 30-Sep | , and the second | 10 00р | 20 00p | 22 COP |
| | 01-Oct | 02-Oct | 02-Oct | r crinancia: Camp | 02-Oct | 06-Oct | 06-Oct |
| | 03-Oct | 04-Oct | 04-Oct | | 14-Oct | 20-Oct | 20-Oct |
| | 05-Oct | 06-Oct | 06-Oct | | 21-Oct | 27-Oct | 27-Oct |
| | 07-Oct | 13-Oct | 13-Oct | | 29-Oct | 03-Nov | 03-Nov |
| | 14-Oct | 20-Oct | 20-Oct | | 04-Oct | 17-Nov | 17-Nov |
| Creek Crossings | 14-000 | 20-001 | 20-000 | | 18-Nov | | |
| orean oreasings | 01 Apr | 07 /25 | 07.45 | | 09-Dec | 08-Dec | 08-Dec |
| | 01-Apr | 07-Apr | 07-Apr | Dortol Area | 09-Dec | 22-Dec | 22-Dec |
| | 11-Apr | 21-Apr | | Portal Area | 00.0 | 20.0 | 20.2 |
| | 22-Apr | 04-May | 04-May | | 08-Sep | 22-Sep | 22-Sep |
| | 06-May | 12-May | 12-May | D'accident | 06-Oct | 21-Oct | 20-Oct |
| | 12-May | 19-May | | Diesel tanks | 20-Oct | 29-Oct | 29-Oct |
| | 28-May | 28-May | 28-May | | 21-Oct | 27-Oct | 27-Oct |
| | 02-Jun | 02-Jun | 02-Jun | | 29-Oct | 03-Nov | 03-Nov |
| | 02-Nov | 02-Nov | 02-Nov | | 04-Nov | 10-Nov | 11-Nov |
| Go Creek | | | Ī | | 11-Nov | 17-Nov | 17-Nov |
| | 26-May | 28-May | 28-May | | 18-Nov | 24-Nov | 24-Nov |
| Hawkowl | | | | | 25-Nov | 01-Dec | 01-Dec |
| | 21-May | 09-Jun | 09-Jun | | 02-Dec | 22-Dec | 22-Dec |
| Km 9+500 | | | | CDS Decommission | 29-Jul | 04-Aug | 04-Aug |
| | 21-May | 09-Jun | 09-Jun | Tailings | | | |
| Km 15 | | | | | 21-Oct | 27-Oct | 27-Oct |
| | 04-Sep | 04-Sep | 04-Sep | | 01-Nov | 03-Nov | 03-Nov |
| | 18-Sep | 18-Sep | 22-Sep | | 04-Nov | 10-Nov | 10-Nov |
| | 22-Sep | 29-Sep | 29-Sep | | 11-Nov | 17-Nov | 17-Nov |
| | 30-Sep | 06-Oct | 06-Oct | | 18-Nov | 24-Nov | 24-Nov |
| | 07-Oct | 13-Oct | 13-Oct | | 25-Nov | 01-Dec | 01-Dec |
| | 13-Oct | 20-Oct | 15-Oct | | 02-Dec | 08-Dec | 08-Dec |
| | 15-Oct | 20-Oct | 20-Oct | | 08-Dec | 22-Dec | 22-Dec |
| | 21-Oct | 27-Oct | 27-Oct | Ditch A | | | |
| Km 18 Borrow Pit | | | | | 12-Nov | 17-Nov | 17-Nov |
| | 09-Sep | 22-Sep | 22-Sep | | 18-Nov | 24-Nov | 24-Nov |
| | 06-Oct | 20-Oct | 20-Oct | | 25-Nov | 01-Dec | 01-Dec |
| | 28-Oct | 02-Nov | 02-Nov | Waste Rock Pad | | | |
| | 04-Nov | 17-Nov | 17-Nov | | 20-Apr | 26-Apr | 28-Apr |
| Km 19 Blasting | | | | | 29-Apr | 05-May | 05-May |
| | 07-Oct | 20-Oct | 20-Oct | 1 | 06-May | 12-May | 12-May |
| | 21-Oct | 27-Oct | 27-Oct | | 13-May | 19-May | 19-May |
| | 31-Oct | 02-Nov | 02-Nov | | 13-Aug | 25-Aug | 19-Aug |
| Km 25 | | | | 1 | 27-Sep | 30-Sep | 29-Sep |
| | 03-Jun | 09-Jun | 09-Jun | Waste Rock Sump | • | | |
| Km 28+900 Fuel Cache | | | | | 22-Apr | 28-Apr | 28-Apr |
| | 29-Jul | 04-Aug | 04-Aug | 1 | 29-Apr | 05-May | 05-May |
| Arctic Camp | | | | 1 | 06-May | 12-May | 12-May |
| Septic | 14-Sep | 22-Sep | 22-Sep | 1 | 13-May | 19-May | 19-May |
| Potable water well | 29-Oct | 03-Nov | 29-Oct | | .5, | . 5 | .c way |
| Potable water well | 26-Nov | 08-Dec | 08-Dec | | | | |
| | 201107 | 55 D60 | 00 000 | j | | | |

Table 6-2: Frequency of Environmental Monitoring

| Labi | C U 2 | 70 I I | cque | ncy | OI L | 11 111 01 | | itai i | 110111 | 10111 | <u> </u> | | | | | | | | | | | | |
|------------------|--|---------|--|-------------------|--|-------------------|----------|--|--|--|----------------|--------|----------------|----------|----------------|------------------|--|----------|--|---------------|--|--|--|
| Site name | Diesel Tanks | PCS/PDS | Waste Rock Sump | Waste Rock Pad | LTF | Campbell Creek | Go Creek | Hawkowl Creek | Bunker Creek | Putt Creek | Pitch Creek | Sprung | Arctic Camp | W9 | Portal Work | Special Waste | Km 15 | Km 19 | New Camp Site | Water Well | Tailings facility | Access Road | Exploration Camp |
| Date | | | | | | | | | | | | | | | | | | | | | | | |
| 01-Apr | | | | | | X | X | X | X | X | X | | | | | | | | | | | X | |
| 02-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 03-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 04-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 05-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 06-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 07-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 08-Apr 09-Apr | | | | | | | | | | | | | | | | | | | | | | + | |
| 10-Apr | | | | | | | | | | | | | | | | | | | | | | + | |
| 11-Apr | | | | | | X | X | X | X | X | X | | | | | | | | | | | X | |
| 12-Apr | | | | | | | - 1 | | | | - 1 | | | | | | | | | | | | |
| 13-Apr | | | | | | | | | | | | | | | | | | | | | | † | 1 |
| 14-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 15-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 16-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 17-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 18-Apr | | | ļ | | ļ | | | ļ | ļ | ļ | | | | | | | ļ | | | | 1 | \vdash | |
| 19-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 20-Apr 21-Apr | | | | X | | - | | | | | | | | - | - | - | | - | | - | | + | + |
| 21-Apr 22-Apr | | | X | | | X | X | X | X | X | X | | | | | | | | | | | ┼ | 1 |
| 23-Apr | | | А | | | Λ | Λ | Λ | А | А | Λ | | | | | | | | | | | | |
| 24-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 25-Apr | | | | | | | | | | | | | | | | | | | | | | 1 | † |
| 26-Apr | | | | | | | | | | | | | | | | | | | | | | 1 | |
| 27-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 28-Apr | | | | | | | | | | | | | | | | | | | | | | | |
| 29-Apr | | | X | X | | | | | | | | | | | | | | | | | | | |
| 30-Apr | | | | | | | | | | | | | | | | | | | | | | ₩ | |
| 01-May 02-May | | | | | | | | | | | | | | | | | | | | | | | |
| 02-May | - | | | | | | | - | | - | | | | | | | | | | | | | |
| 04-May | | | | | | | | | | | | | | | | | | | | | | † | |
| 05-May | | | | | | | | | | | | | | | | | | | | | | † | † |
| 06-May | | | X | X | | X | X | X | X | X | X | | | | | | | | | | | 1 | |
| 07-May | | | | | | | | | | | | | | | | | | | | | | | |
| 08-May | | | | | | | | | | | | | | | | | | | | | | | |
| 09-May | | | | | | | | | | | | | | | | | | | | | | | |
| 10-May | | | | | | | | | | | | | | | | | | | | | | | |
| 11-May | | | | | | | | | | | | | | | | | | | | | | ₩ | |
| 12-May 13-May | | | X | v | | X | X | X | X | X | X | | | | | | | | | | | + | |
| 13-May 14-May | | | А | X | | | | | | | | | | | | | | | | | | \vdash | - |
| 15-May | l | | l | | | | | | | | | | | | | | | | | | | \vdash | \vdash |
| 16-May | | | | | | | | | | | | | | | | | | | | | | 1 | |
| 17-May | | | | | | | | | | | | | | | | | | | | | | | |
| 18-May | | | | | | | | | | | | | | | | | | | | | | | |
| 19-May | | | | | | | | | | | | | | | | | | | | | | | |
| 20-May | | | | | | | | | | | | | | | | | | | | | | <u> </u> | |
| 21-May | | | | | ļ | | | X | | ļ | | | | | | | ļ | | | | 1 | X | |
| 22-May | l | | 1 | | | | | | | | | | | | | | | | | | } | ₩ | ₩ |
| 23-May 24-May | - | | | | | | | | | | | | | | | | | | | | - | + | ├── |
| 24-May 25-May | - | | 1 | | <u> </u> | | | <u> </u> | <u> </u> | <u> </u> | | | | | | | <u> </u> | | | | | \vdash | |
| 26-May | 1 | | 1 | † | 1 | | X | | 1 | 1 | | | | | | | 1 | | t | | † | | 1 |
| 27-May | | | | | | | | | | | | | | | | | | | | | | † | |
| 28-May | | | | | l | X | X | X | X | X | X | | | | | | l | | | | | 1 | |
| 29-May | | | | | | | | | | | | | | | | | | | | | | | |
| 30-May | | | | | | | | | | | | | | | | | | | | | | | |
| 31-May | | | | | | | | | | | | | | | | | | | | | | | |

| | Diesel | | Waste Rock | Waste | | Campbell | | Hawkowl | Runker | | Pitch | | Arctic | | Portal | Special | | | New | Water | Tailings | Access | Exploration |
|------------------|--------|--|---------------|----------|-----|----------|------------|---------|--------|----------|-------|--------|--------|--|--|---------|-------|-------|--|-------|----------|--|--|
| Site name | Tanks | | Sump | Rock Pad | LTF | Creek | | | Creek | | Creek | Sprung | Camp | W9 | Work | Waste | Km 15 | Km 19 | Camp Site | Well | facility | Road | Camp |
| Date | | | | | | | | | | | | | | | | | | | | | | | |
| 03-Jun | | | X | X | | | | | | | | | | | | | | | | | | X | |
| 04-Jun | | X | v | v | | | | | | | | | | | | | | | | | | | |
| 05-Jun 06-Jun | | X X | X | X X | X | | X | X | X | X | X | | | | | | | | | | | | |
| 07-Jun | X | | X | X | X | | X | | | | | | | | | | | | | | | | |
| 08-Jun | | | X | X | X | | X | X | | | | | | | | | | | | | | | |
| 09-Jun | | | X | X | X | | X | | | | | | | | | | | | | | | | |
| 10-Jun | X | | X | X | X | X | X | | | | | | | | | | | | | | | | |
| 11-Jun | | | X | X | | X | X | X | | | | | | | | | | | | | | | |
| 12-Jun 13-Jun | | | X | X | | X | X | X | | | | | | | | | | | | | | | |
| 13-Jun 14-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 15-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 16-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 17-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 18-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 19-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 20-Jun | X | X | X | X | X | X | X | X | | | X | | | | | | | | | | | | |
| 21-Jun 22-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 22-Jun 23-Jun | X | X | X | X | X | X | X | X | X | X | X | | | | | | | | | | | | |
| 24-Jun | A | Α | Α | Α | Α | Α | Α | Α | А | Α | А | | | | | | | | | | | | |
| 25-Jun | | | | İ | | | | | | | | | | | i - | | | | İ | | | | |
| 26-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 27-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 28-Jun | | | | | | | | | | | | | | | | | | | | | | | |
| 29-Jun | | ļ | | <u> </u> | | | | | | | | | | <u> </u> | <u> </u> | | | | <u> </u> | | | ļ | |
| 30-Jun | | decommision | ** | ** | | ** | 77 | | | | | | | | | | | | ! | | | | |
| 01-Jul 02-Jul | | | X | X X | | X X | X X | X | X | X | X | | | | 1 | | | | | | - | - | |
| 02-Jul 03-Jul | | | X | X | | A | Λ | A | Λ | A | Λ | | | | | | | | 1 | | | | |
| 04-Jul | | | X | X | X | | | | | | | | | | | | | | | | | | |
| 05-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 06-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 07-Jul | X | | X | X | | | | | | | | | | | | | | | | | | | |
| 08-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 09-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 10-Jul 11-Jul | X | | X | X X | X | | | | | | | | | | | | | | | | | | |
| 12-Jul | | | X | X | - ^ | | | | | | | | | | | | | | | | | | |
| 13-Jul | X | | X | X | | | | | | | | | | | | | | | | | | | |
| 14-Jul | X | | X | X | | | | | | | | | | | | | | | | | | | |
| 15-Jul | | | X | X | X | | | | | | | | | | | | | | | | | | |
| 16-Jul | | | | | | | | | | | | | | | | | | | | | | | |
| 17-Jul | | | | | | | | | | | | | | | | | | | | | | - | |
| 18-Jul 19-Jul | | | | | | | | | | | | | | | | | | | | | | | |
| 20-Jul | | | | | | | | | | | | | | | | | | | | | | | |
| 21-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 22-Jul | | | X | X | | | | | | | | | | | | | | | | | | | |
| 23-Jul | X | | X | X | | | X | X | | | | | | | | | | | | | | | |
| 24-Jul | | | | | | | | | | | | | | | | | | | | | | | |
| 25-Jul | | | X | X | X | | | | | | | | | | | | | | | | | | |
| 26-Jul | X | — | X | X | X | | X | X | | | | | | <u> </u> | 1 | | | | - | | | <u> </u> | |
| 27-Jul 28-Jul | X | 1 | X | X | X | | X | X | | | | | | | 1 | 1 | 1 | | 1 | | | 1 | |
| 28-Jul 29-Jul | Λ | | | | Λ | | Λ | | | | | | | | 1 | | | | | | | X | |
| 30-Jul | X | | X | X | | | | | | | | | | | <u> </u> | l | l | | İ | | | | |
| 31-Jul | | | | | | Low fl | ow, not mo | nitored | | Low flow | | | | | | | | | | | | | |
| 01-Aug | | | | | X | | | | | | | | | | | | | | | | | | |
| 02-Aug | | | | | | | | | | | | | | | | | | | | | | | |
| 03-Aug | | . | | | X | | | | | | | | | <u> </u> | 1 | | | | | | | | |
| 04-Aug | | | | 1 | | | | | | | | | | | 1 | | | | 1 | | | - | |
| 05-Aug 06-Aug | | 1 | | 1 | | | | | | | | | | - | 1 | 1 | 1 | | 1 | | | 1 | |
| 06-Aug | | | | 1 | | | | | | | | | | | 1 | 1 | 1 | | 1 | | | 1 | |
| 08-Aug | | | | | | | | | | | | | | | | | | | | | | | |
| 09-Aug | | | | | | | | | | | | | | | <u> </u> | | | | | | | | |
| 10-Aug | | | | | | | | | | | | | | | | | | | | | | | |
| 11-Aug | | | | | | | | | | | | | | | 1 | | | | | | | | |
| 12-Aug | | — | X | X | X | | | | | | | | | <u> </u> | <u> </u> | | | | <u> </u> | | | <u> </u> | |
| 13-Aug | | | X | X | | | | | | | | | | | | 1 | 1 | | | | - | | |
| 14-Aug 15-Aug | | | X X | X X | | | | | | | | | | | 1 | | | | 1 | | - | l | |
| 15-Aug 16-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 17-Aug | | | X | X | X | | | | | | | | | | 1 | | | | 1 | | | 1 | |
| 18-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 19-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 20-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 21-Aug | | | X | X | X | | | | | | | | | | | | | | ļ | | | l | |
| 22-Aug | | . | X | X | ** | | | | | | | | | | ! | | | | ! | | ļ | ! | |
| 23-Aug | | . | X | X | X | | | | | | | | | | 1 | | | | 1 | | | | |
| 24-Aug 25-Aug | | | X | X X | X | | | | | | | | | | 1 | 1 | 1 | | 1 | | | 1 | |
| 25-Aug 26-Aug | | | X | X | Λ | | | | | | | | | | | | | | | - | | | |
| 27-Aug | | | X | X | | | | | | | | | | | <u> </u> | l | l | | İ | | | 1 | |
| 28-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 29-Aug | | | X | X | X | | | | | | | | | | | | | | | | | | |
| 30-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| 31-Aug | | | X | X | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |

| | | | Waste | | _ | | | _ | _ | | | | | | _ | | | | | _ | | | |
|--|---------------------------------------|---------|--------------|-------------------|--------|-------------------|----------|------------------|-----------------|------------|----------------|---|----------------|--------|---------------------------------------|------------------|--------|-------|---------------------------------------|-----------------------|---|--|---------------------|
| Site name Tank | sel ks l | PCS/PDS | Rock Sump | Waste Rock Pad | LTF | Campbell Creek | Go Creek | Hawkowl Creek | Bunker Creek | Putt Creek | Pitch Creek | Sprung | Arctic Camp | W9 | Portal Work | Special Waste | Km 15 | Km 19 | New Camp Site | Water Well | Tailings facility | Access Road | Exploration Camp |
| Date 03-Sep | _ | | | | | | | | Х | | | | | | | | | | | | | | |
| 04-Sep 05-Sep | | | | | | | | | Х | | | | | | | | Х | | | | | | |
| 06-Sep 07-Sep | | | | | | | | | х | | | | | | | | | | | | | | |
| 08-Sep 09-Sep | | PCS | | | | | | | X X | | | | | | Х | | | | | | | X | |
| 10-Sep 11-Sep | | | | | | | | | | | | | | | | | | | | | | | |
| 12-Sep 13-Sep | | | | | | | | | X X | | | | | | | | | | | | | | |
| 14-Sep 15-Sep | _ | | | | | | | | X | | | | X | | | | | | | | | | X |
| 16-Sep 17-Sep | | | | | Х | | | | Х | | | | | | | | | | | | | | |
| 18-Sep 19-Sep | | | | | | | | | X X | | | | | | | | Х | | | | | | |
| 20-Sep 21-Sep | | | | | | | | | X | | | | | | | | | | | | | | |
| 22-Sep | | | | | х | | | | X | | | | | | | | х | | | | | | |
| 23-Sep 24-Sep | | | X | X | | | | | XX | | | X | Х | | х | | | | | | | Х | |
| 26-Sep | Х | | X | X X | | | | | XX X | Х | X | X | | х | X X | X | X | | | | | | |
| 27-Sep 28-Sep | х | | X | X X | | | | | X | х | Х | X | Х | | X X | X | X | | | | | | |
| 29-Sep 30-Sep | | | X X | X | Х | | | | XX | | | no work | | | X | X | X | | | | | | |
| 01-Oct 02-Oct | | | X | X | | | | | XX XX | | | | | | X X | | X X | | Х | | | | X |
| 03-Oct 04-Oct | - | | X | X X | | | | | X X | | | | | х | X X | х | X X | | х | | | | |
| 05-Oct | х | | X | X X | х | | | | X X | | | х | | X X | X X | | X | | | | | Х | |
| 07-Oct 08-Oct | | | FROZEN | FROZEN | | | | | X | | | X | | | X | | X | Х | | | | | |
| 09-Oct 10-Oct | 1 | | | | | | | | X | | | X | | х | X | Х | X | | | | | | |
| 11-Oct 12-Oct | 4 | | | | | | | | Х | | | | | Ŷ | X | | Х | Х | | | | | |
| 13-Oct 14-Oct | _ | | | | | | | | Х | | | | | | | | | | Х | | | | |
| 15-Oct | | | | | | | | | Α | | | | | | | | х | | λ | | | | |
| 16-Oct 17-Oct | 1 | | | | | | | | | | | | | | | | | | | | | | |
| 18-Oct 19-Oct | | | | | | | | | | | | | | | | | | | Х | | | | |
| 20-Oct ELO 21-Oct | X |) | | | | | | | | | | Х | | | х | | Х | х | Х | х | Х | | |
| 22-Oct 2 23-Oct | Х | | | | | | | | | | | X | | | X X | | | | X X | X X | Х | | |
| 24-Oct 25-Oct | | | | | | | | | | | | X | | | X X | | Х | Х | X X | X X | X X | | |
| 26-Oct 2 | X X | | | | | | | | | | | X | | | X | | х | х | X X | X | X X | | |
| 28-Oct | х | | | | | | | | | | | X | Х | | X | | | | X X | X X | | X | |
| 30-Oct 31-Oct | | | | | | | | | | | | X | | | X | | | | X | х | 1 | | |
| | | | | | | | | | | | | | | | | | | Y | | | 1 | | |
| 01-Nov | | | | | | v | | v | v | v | Y | X | | | X X | | | Х | X X | X off site | X | | |
| 01-Nov 02-Nov 03-Nov | V | | | | FROZEN | X | | х | Х | X | Х | X X X | | | X X X | | | х | Х | X | X X | | |
| 01-Nov 02-Nov 03-Nov 04-Nov | X X | | | | FROZEN | Х | | х | х | х | X | X X X X X | | | X X X X X | | | Х | X X X X | X off site | X X X | Х | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov | Х | | | | FROZEN | X | | X | х | Х | X | X X X X X X X X X | | | x x x x x x x x | | | Х | X X X X | X off site | X X X X X | x | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov 07-Nov 08-Nov | X X | | | | FROZEN | x | | X | x | х | X | X X X X X X X X X | | | x x x x x x x x x x x x x x x x x x x | | | Х | X X X X X | X off site | X X X X X X X X X X X | х | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov 07-Nov 09-Nov 10-Nov | X X | | | | FROZEN | X | | X | X | X | X | X X X X X X X X X X X X X X X X X X X | | | X X X X X X X X X X X X X X X X X X X | | | X | X X X X | X off site off site X | x x x x x x x x x x x x x x x x x x x | X | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov 07-Nov 08-Nov 09-Nov 11-Nov 12-Nov 13-Nov | X | | | | FROZEN | X | | X | X | x | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | | | X | X X X X X | X off site | x x x x x x x x x x x x x x x x x x x | X | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov 07-Nov 08-Nov 10-Nov 11-Nov 12-Nov 13-Nov 14-Nov 15-Nov | X X | | | | FROZEN | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | x | | x x x x x x x x x x x x x x x x x x x | x | | X | X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 04-Nov 05-Nov 06-Nov 07-Nov 09-Nov 11-Nov 11-Nov 12-Nov 14-Nov 15-Nov | X X | | | | | x | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X | | x x x x x x x x x x x x x x x x x x x | x | | X | X X X X X X X X X X X | X off site off site X | x x x x x x x x x x x x x x x x x x x | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 05-Nov 06-Nov 07-Nov 08-Nov 10-Nov 11-Nov 11-Nov 11-Nov 11-Nov 11-Nov 11-Nov 11-Nov | X X X | | | | | x | | X | x | X | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | x | | X | x x x x x x x x x x x x x x x x x x x | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01.Nov 02.Nov 03.Nov 04.Nov 04.Nov 05.Nov 05.Nov 05.Nov 09.Nov 10.Nov 11.Nov 12.Nov 13.Nov 14.Nov 15.Nov 15.Nov 10.Nov 11.Nov 15 | X X X | | | | | x | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | x | | X | X X X X X X X X X X X | X off site off site X | x x x x x x x x x x x x x x x x x x x | X | |
| 01.Nov 02.Nov 03.Nov 04.Nov 05.Nov 06.Nov 06.Nov 08.Nov 09.Nov 10.Nov 11.Nov 12.Nov 14.Nov 14.Nov 15.Nov 15.Nov 16.Nov 17.Nov 18.Nov 18.Nov 18.Nov 19.Nov | X X X | | | | | x | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | x | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 0.1 Nov 0.2 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.5 No | X X X X X X X X | | | | | X | | X | x | X | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | | | X | x x x x x x x x x x x x x x x x x x x | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 0.1 Nov 0.2 Nov 0.2 Nov 0.1 Nov 0.2 Nov 0.1 Nov 0.1 Nov 0.1 Nov 0.5 No | X X X | | | | | x | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | | | x x x x x x x x x x x x x x x x x x x | X | | X | x x x x x x x x x x x x x x x x x x x | X off site off site X | x x x x x x x x x x x x x x x x x x x | X | |
| 0.1 Nov 0.2 Nov 0.3 Nov 0.3 Nov 0.3 Nov 0.4 Nov 0.5 No | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X | | x x x x x x x x x x x x x x x x x x x | | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 0.1 Nov 0.2 Nov 0.3 Nov 0.3 Nov 0.3 Nov 0.4 Nov 0.5 No | X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | x x x x x x x x x x x x x x x x x x x | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 05-Nov 05-Nov 05-Nov 06-Nov 07-Nov 06-Nov 10-Nov 11-Nov 11-Nov 11-Nov 11-Nov 12-Nov 13-Nov 14-Nov 14 | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 05-Nov 05-Nov 05-Nov 06-Nov 07-Nov 06-Nov 10-Nov 11-Nov 11-Nov 11-Nov 11-Nov 12-Nov 11-Nov 12-Nov 14-Nov 13-Nov 14-Nov 14 | X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 05-Nov 05-Nov 05-Nov 06-Nov 06-Nov 10-Nov 11-Nov 11-Nov 11-Nov 11-Nov 12-Nov 14-Nov 14 | X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 05-Nov 05-Nov 05-Nov 06-Nov 06-Nov 10-Nov 11-Nov 11-Nov 11-Nov 12-Nov 11-Nov 12-Nov 14-Nov 14 | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | x | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 05-Nov 05-Nov 05-Nov 05-Nov 06-Nov 10-Nov 11-Nov 11-Nov 11-Nov 12-Nov 11-Nov 11-Nov 12-Nov 14-Nov 14 | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | X | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | x | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 11-Nov 11 | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | x | x | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03 | X X X X X X X X X X X X X X X X X X X | | | | | X | | X | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03 | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | x | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03 | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | x | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 05-Nov 11-Nov 11- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | x | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 13-Nov 13- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 03-Nov 05-Nov 11-Nov 12-Nov 12-Nov 13-Nov 13- | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | x | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |
| 01-Nov 02-Nov 03-Nov 03-Nov 04-Nov 05-Nov 11-Nov 12-Nov 11-Nov 12-Nov 13-Nov 14-Nov 14-Nov 15-Nov 14-Nov 15-Nov 15-Nov 15-Nov 25-Nov 23-Nov 23-Nov 23-Nov 23-Nov 24-Nov 25-Nov 25-Nov 15-Nov 15 | X X X X X X X X X X X X X X X X X X X | | | | | X | | x | X | x | X | x x x x x x x x x x x x x x x x x x x | X X X X X X X | | x x x x x x x x x x x x x x x x x x x | X | | X | X X X X X X X X X X X X X X X X X X X | X off site off site X | X X X X X X X X X X X X X X X X X X X | X | |

6.2 Wildlife Monitoring

A log of wildlife observations was kept throughout 2008 (Table 6-3). The observations for November and December were misplaced and so are not included in the table.

The Wildlife Protection Plan (required as per Part 12.3 of the QML) is scheduled to be completed by Spring 2009.

Table 6-3: Wildlife Log 2008

| Date | Time | Location | Species | # of Animals | Activity |
|--------|------------|----------------|------------|-----------------|---------------------------------------|
| 09-Jan | 0:00 | K29.5 | Wolf | 1 | moving towards lower winter road |
| 10-Jan | 730 | K30.5 | Red fox | 1 | Playing in snow |
| 10-Jan | 800 | Waste rock pad | Ptarmigan | ~20 | flying |
| 15-Jan | 1400 | Portal | Red fox | 1 | Hanging around shop |
| 19-Jan | 1300 | Camp | Ptarmigan | flock | near lakeside |
| 27-Jan | 1330 | Waste rock pad | Ptarmigan | flock | Hanging around road |
| 10-Feb | 1100 | Waste rock pad | Ptarmigan | ~10 | flying |
| 11-Feb | 1200 | Procon shop | Red fox | 1 | |
| 14-Feb | 800 | Camp | Red fox | 1 | Hanging around kitchen |
| 16-Feb | 1525 | Wolverine Lake | Wolf | 1 | Walking across west to east |
| 18-Feb | 1200 | Camp | Ptarmigan | ~10 | |
| 23-Feb | 1000 | Km 6 | Lynx | 3 | On road |
| 05-Mar | 1330 | Km 6.5 | Lynx | 3 | On road |
| 07-Mar | 1700 | Km 18 | Owl | 1 | On road |
| 07-Mar | | Access road | Ptarmigan | | Clusters on road |
| 08-Mar | | Access road | Ptarmigan | | Clusters on road |
| 10-Mar | 1630 | Km 11 | Moose | 2 | Cow and calf |
| 16-Mar | 1100 | Access road | Wolf | | Lots of indicators of wolf presence |
| 17-Mar | All day | Portal | Fox | 1 | New fox (white and black markings) |
| 20-Mar | 900 | Camp | Squirrel | 1 | Squirrels are back |
| 21-Mar | 1000 | Km 8 | Moose | 1 | Browsing in willow |
| 31-Mar | 1100 | Km 6 | Lynx | 2 | on the road |
| 02-Apr | 1200 | Camp | Bald Eagle | 1 | flying |
| 07-Apr | 1015 | Camp | Bald Eagle | 1 | Soaring over |
| 08-Apr | 1700 | Km 21 | Partridge | 18 | Flock/walking around |
| 08-Apr | 1015 | Camp | Squirrel | 1 | Making noise |
| 27-Apr | | Camp | Marten | 1 | Trying to get into my tent |
| 28-Apr | | Wolverine Lake | Bald Eagle | 1 | Fishing at mouth of Little Wolverine. |

| 01-May | | | Cranes | flock | flying above |
|--------|-------------|----------------|------------------------|-------|---|
| 01-May | | | White crowned sparrows | flock | flying |
| 04-May | | | Longspurs | | |
| 04-May | Vario us | Above Lake | Sandhill cranes | Lots | Annual Migration Route |
| 05-May | | Camp | Birds | 4 | Fluttering around. |
| 06-May | 1400 | Camp | Sandhill cranes | flock | Migrating North |
| 06-May | All day | All over | Robins | Lots | Many for the last two weeks. |
| 06-May | | Beach | Sandpiper | 1 | Walking and chirping |
| 09-May | Am | Km 2 | Sandhill cranes | flock | Migrating North |
| 10-May | Pm | Over Lake | Seagulls | flock | flying over lake |
| 10-May | 1500 | Km 13 | Grizzly | 1 | Young bear hanging out by the road |
| 11-May | 900 | WRP | Grizzly | 1 | May have been same bear |
| 12-May | 1600 | Lake | Caribou | 5 | Walking around lake-3 cows and 2 calves |
| 12-May | 1600 | Lakeshore | Ducks | 3 | on the shore in front of cabin |
| 12-May | 1100 | Under Pantry | Bunny | 1 | sitting |
| 12-May | 1100 | Procon Cabin | Porcupine | 1 | chewing on cabin |
| 13-May | 1400 | Km 31.5 | Porcupine | 1 | Gnawing on new plants. |
| 14-May | 1300 | Wolverine Lake | Caribou | 3 | Swimming across lake. |
| 15-May | 700 | Km 31 | Moose | 1 | on the road |
| 15-May | 1615 | Km 30.5 | Porcupine | 1 | baby porcupine at gorge |
| 16-May | 930 | Km 22 | Spruce Hen | 1 | on the road |
| 16-May | 1430 | Km 2 | Bull Moose | 1 | on the road |
| 16-May | 1510 | Km 13 | Caribou | 5 | on the road |
| 17-May | 1400 | Km 13 | Caribou | 4 | on the road |
| 17-May | 1500 | Km 27.5 | Moose | 1 | Bull Moose |
| 19-May | 420 | Km 29 | Fox | 1 | Carrying something in it's mouth |
| 20-May | 2025 | Camp | Moose | 1 | Walking around procon cabins. |
| 22-May | 1400 | Km 30 | Caribou | 2 | on the road |
| 22-May | 1530 | Km 31.5 | Porcupine | 1 | waddling |
| 25-May | 1730 | Km 32 | Porcupine | 1 | hanging out |
| 26-May | All day | Lakes | Eagle | 2 | Flying |
| 26-May | All day | Lakes | grayling & trout | | at the confluence of lakes. |
| 26-May | 2100 | Km 31 | Black Bear | 1 | on the road |
| 27-May | 1130 | Km 24 | Moose | 1 | in the valley |

| 27-May | 1600 | w82 | Marten | 1 | stalking me |
|--------|------|--------------------|---------------|---|-----------------------------------|
| 31-May | 1305 | Km 31 | Porcupine | 1 | Side of the road. |
| 31-May | 1330 | Km 31.5 | Porcupine | 1 | gorge creek |
| 31-May | 1030 | Camp | geese | 2 | sitting on ice. |
| 01-Jun | 1320 | Km 2 | Caribou | 1 | on the side of the road. |
| 01-Jun | 2030 | Camp | Porcupine | 1 | chewing on wood. |
| 02-Jun | 800 | Km 27 | Porcupine | 1 | waddling |
| 03-Jun | 800 | Km 31 | Caribou | 1 | on the road |
| 03-Jun | 1500 | Km 31.5 | Moose | 2 | Cow and calf |
| 04-Jun | 1100 | Little Wolverine | Swan | 1 | Flying over lake. (nesting?) |
| 05-Jun | 2200 | Km 32 | Moose | 1 | Bull Moose |
| 14-Jun | 1600 | Robert Campbell | Bear | 1 | Black Bear |
| 14-Jun | 1600 | Robert Campbell | Moose | 1 | Bull Moose |
| 21-Jun | 1445 | Km 30.5 | Cow Moose | 1 | Moving across road |
| 21-Jun | 1945 | Campbell Creek | Grizzly | 1 | Moving into bushes |
| 22-Jun | 1200 | old km 3 | Grizzly | 1 | Eating in the bush |
| 22-Jun | 1930 | old km 4 | Grizzly | 1 | Grubbing |
| 24-Jun | 2000 | Km 32 | Grizzly | 1 | crossing road |
| 25-Jun | 810 | Upper Site Road | Grizzly | 1 | Walking along upper road |
| 29-Jun | 810 | Camp | Bald Eagle | 2 | Flying over lake. |
| 02-Jul | 415 | Km 30 | Cow Moose | 1 | |
| 02-Jul | 830 | Airstrip | Grizzly | 1 | Sleeping. |
| 03-Jul | 900 | Km 18.5 | Bull Moose | 1 | Standing on road. |
| 04-Jul | | Airstrip | Grizzly | 1 | Hanging out watching grader work. |
| 07-Jul | | Km 26-27 | / | | Signs of grizzly back around. |
| 16-Jul | 900 | Km 0.5 | Wolf Pups | 2 | Running on the road. |
| 16-Jul | 1900 | Far shore of lake | Cow Moose | 1 | Grazing on dwarf birch. |
| 17-Jul | 800 | Km 26 | Bull Moose | 1 | Running on the road. |
| 18-Jul | 1600 | Airstrip | Grizzly | 1 | Passing by. |
| 20-Jul | 900 | Km 3 | Wolf | | |
| 21-Jul | 1600 | Km 29 | Moose | | |
| 23-Jul | | Km 28.5 | Lynx | 1 | on the road |
| 24-Jul | 1030 | Km 4 | Wolf | 1 | Carrying a leg from a moose. |
| 24-Jul | 1000 | Km 3.5 | Wolf | 3 | Mother and two pups. |
| 24-Jul | 1700 | Airstrip | Moose | 1 | cow. |

| 24-Jul | 1155 | Km 19.5 | Caribou | 4 | On Access Road. |
|--------|------------|-------------------|------------------|-------|---------------------------------------|
| 25-Jul | 1130 | Airstrip | Grizzly | 1 | |
| 27-Jul | 1415 | Km 22 | Grizzly | 1 | on the road |
| 28-Jul | 1830 | Km 31.5 | Moose | 2 | Cow and calf grazing. |
| 28-Jul | 1300 | Km 18 | Grizzly | 1 | on the road |
| 28-Jul | 1600 | Money Drainage | | | |
| 28-Jul | 1200 | Km 21 | | | |
| 02-Aug | 955 | Airstrip | Small Bird | 1 | On Airstrip |
| 03-Aug | 1340 | Km 18 | Caribou | 1 | On Access Road. |
| 03-Aug | 1740 | Km 25 | Small Caribou | 1 | On Access Road. |
| 04-Aug | 1945 | Airstrip | Caribou | 1 | Airstrip |
| 15-Aug | 900 | Km 31.5 | Wolves | 4 | 1 female and 3 pups |
| 17-Aug | 1400 | Airstrip | Caribou | 1 | |
| 24-Aug | 1900 | Km 31 | Rabbit | 1 | Running |
| 22-Aug | 1500 | Km 31.5 | Porcupine | 1 | waddling |
| 28-Aug | 1830 | Km 31 | moose | 1 | |
| 29-Aug | 1200 | Km 31 | Moose | 3 | Cow and 2 calves |
| 29-Aug | 1100 | Km 22 | Moose | 2 | Cow and a calf |
| 30-Aug | 1020 | Km 31 | Moose | 1 | |
| 01-Sep | 1100 | Km 31 | Moose | 2 | Cow and a calf |
| 05-Sep | 1830 | cabin 7 | Bunny | 1 | Hopping |
| 05-Sep | 1100 | Km 31 | Porcupine | 1 | waddling |
| 05-Sep | 1100 | Airstrip | Caribou | 3 | Bull and 2 cows |
| 08-Sep | 1655 | Km 31 | Moose | 1 | On Access Road. |
| 09-Sep | 1000 | camp | Bull Moose | 1 | Running through the bush |
| 15-Sep | 1750 | camp | Cranes | 41 | Flying south |
| 17-Sep | 1200 | Airstrip | Porcupine | 1 | Spinning in circles. |
| 17-Sep | 300 | Airstrip | Caribou | 1 | |
| 20-Sep | 5100 | on top of portal | Grizzly | 1 | Running |
| 24-Sep | 2125 | camp | Bull Moose | 2 | Calling, splashing water by the lake. |
| 26-Sep | 1600 | Little Wolverine | Moose | 1 | Cow moose at lake shore. |
| 26-Sep | All day | above site | Cranes | 100's | Flying south |
| 01-Oct | 1830 | Km 6-7 | Lynx | 1 | Running across the road |
| 02-Oct | 1955 | camp | Bull Moose | 1 | in the way of quad |
| 03-Oct | 1100 | Km 20 | Bull Moose | 1 | On Access Road. |

| 04-Oct | 1430 | Km 31.5 | Bull Moose | 1 | On Access Road. |
|--------|------|------------------|---------------|----|--|
| 04-Oct | 1715 | Km 21-22 | Moose | 2 | |
| 06-Oct | 1145 | Down the lake | Bull Moose | 1 | walking by shore. |
| 06-Oct | 1130 | Km 12 | Wolves | 12 | crossing road towards valley |
| 06-Oct | 1500 | Little Wolverine | Moose | 1 | on far side of lake feeding, one antler. |
| 10-Oct | 1600 | side slope | Grizzly | 1 | Large boar big fat hump. |
| 18-Oct | 1045 | Km 29-30 | Caribou | 7 | Running on the road. |

6.3 Geochemical Characterization

Geochemical characterization via acid base accounting was conducted on native material to establish metal leaching potential: all material that was deemed non-acid generating material (NAG) based on criterion provided by AMEC Earth and Environmental (AMEC) (as detailed in General Site Plan (Version 2007-03)) was used in construction activities; material that was deemed potentially acid generating material (PAG) was sent for shake flask testing.

6.3.1 Acid Base Accounting

Acid base accounting was conducted to establish neutralization potential, acid generation potential and metal leaching potential of borrow sources or excavated sites. The following analyses were conducted: paste pH, total sulphur (Total S), sulphate sulphur (Sulphate), sulphide sulpher (by difference) (Sulphide) and neutralization potential (NP). The results are summarized in Table 6-4 and full lab results provided in Appendix B. Samples labeled "13+675" and "13+975" (from lab report VA08115508), representing chainage along of the road route, were deemed NAG based on the ABA results in Table 6-4 using the AMEC criterion. All other samples summarized in Table 6-4 were deemed PAG and were sent to ALS Environmental Laboratories (ALS) for shake flask testing.

6.3.2 Shake Flask Testing

If acid base accounting results offer evidence that the borrow sources are potentially acid generating, as was the case at 13 of the 15 sites sample din 2008, further testing to quantify the metal leaching potential of the material was required. Shake flask testing involved a 24 hour 3:1 deionized water to rock extraction procedure, and the resulting leachate was analyzed for pH and metals using ICP-MS. These results are presented in Table 6-5, and the full lab reports are presented in Appendix B. Leachate pH values ranged from 6.27 to 7.92 and are well within the acceptable range in pH as regulated by the MMER. Regulated metals arsenic, copper, lead, nickel and zinc were below the MMER guidelines, except in samples "TP07-6" and "TP07-8" where copper and zinc were above MMER guidelines, and in sample "TP07-7" where copper was above the MMER guideline. As such, all material excavated from the industrial complex (as shown in Figure 6-1) will only be used for construction material at the industrial complex.

Table 6-4: 2008 Acid Base Accounting Results for Borrow and Excavation Sites

| | | Nad83 coordinates | | Paste pH | Fizz Rating | NP kg CaCO3/t | AP kg CaCO3/t | NNP kg CaCO3/t | NPR - | Total S % | Sulphate S % | Sulphide S % | Acid Potential* | Notes | |
|--------------|------------|-------------------|----------|----------|----------------|------------------|------------------|-------------------|----------|--------------|-----------------|-----------------|--------------------|--|--|
| Sample ID | Lab Report | Easting | Northing | | | rock | rock | rock | | | | | | | |
| Bunker Creek | VA08115508 | 450074 | 6810207 | 7.8 | 1 | 8 | 0.3 | 8 | 25.6 | 0.01 | 0.03 | <0.01 | PAG | See Shake Flask Testing L691233 | |
| 13+675 | VA08115508 | 448083 | 6808701 | 8.8 | 2 | 23 | <0.3 | 23 | 147.2 | <0.01 | 0.01 | <0.01 | NAG | | |
| 13+975 | VA08115508 | 448017 | 6808626 | 8.4 | 1 | 12 | <0.3 | 12 | 76.8 | <0.01 | 0.01 | <0.01 | NAG | | |
| TP07-3 | VA08115508 | 439905 | 6810998 | 6.6 | 1 | 6 | 59.1 | -53 | 0.1 | 1.89 | 1.87 | 0.02 | PAG | See Shake Flask Testing L691233 | |
| TP07-6 | VA08115508 | 439545 | 6811103 | 6.5 | 1 | 3 | 2.5 | 1 | 1.2 | 0.08 | 0.01 | 0.07 | PAG | See Shake Flask Testing L691233 | |
| TP07-7 | VA08115508 | 440020 | 6810660 | 7 | 1 | 5 | 2.5 | 3 | 2 | 0.08 | <0.01 | 0.08 | PAG | See Shake Flask Testing L691233 See Shake Flask Testing L691233 | |
| TP07-8 | VA08115508 | 440030 | 6810630 | 7.7 | 1 | 5 | 7.2 | -2 | 0.7 | 0.23 | 0.26 | <0.01 | PAG | | |
| TP07-9 | VA08115508 | 439977 | 6810654 | 7.8 | 1 | 8 | 0.6 | 7 | 12.8 | 0.02 | <0.01 | 0.02 | PAG | See Shake Flask Testing L691233 | |
| TP07-11 | VA08115508 | 440152 | 6810710 | 7.7 | 1 | 7 | 1.3 | 6 | 5.6 | 0.04 | <0.01 | 0.04 | PAG | See Shake Flask Testing L691233 | |
| KM18 | VA08143497 | 446449 | 6804920 | 6.6 | 1 | 4 | 0.6 | 3 | 6.4 | 0.02 | 0.01 | 0.01 | PAG | See Shake Flask Testing L713112 | |
| BH08-1 | VA08158246 | 439880 | 6810810 | 5.4 | 1 | 4 | 0.3 | 4 | 12.8 | 0.01 | <0.01 | 0.01 | PAG | See Shake Flask Testing L713936 | |
| BH08-2 | VA08158246 | 439924 | 6810761 | 7 | 1 | 8 | 9.7 | -2 | 0.83 | 0.31 | <0.01 | 0.31 | PAG | See Shake Flask Testing L713936 | |
| BH08-5 | VA08158246 | 440106 | 6810706 | 5.2 | 1 | 1 | 7.5 | -7 | 0.13 | 0.24 | 0.05 | 0.19 | PAG | See Shake Flask Testing L713936 | |
| BH08-6 | VA08158246 | 439802 | 6811115 | 5.5 | 1 | 2 | 52.2 | -50 | 0.04 | 1.67 | 1.09 | 0.58 | PAG | See Shake Flask Testing L713936 | |
| TP08-4 | VA08158246 | 440074 | 6810680 | 5.4 | 1 | 2 | 1.3 | 1 | 1.6 | 0.04 | 0.04 | <0.01 | PAG | See Shake Flask Testing L713936 | |

Table 6-5: Shake Flask Testing Results for Borrow and Excavation Sites

| Sample ID | MMER | BUNKER CREEK | TP07-3 | TP07-6 | TP07-7 | TP07-8 | TP07-9 | TP07-11 | KM18 | BH08-1 | BH08-2 | BH08-5 | BH08-6 | BH08-4 |
|------------------------------|---------------------------------------|--------------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|-----------|
| Date Sampled | i i i i i i i i i i i i i i i i i i i | 14-Aug-08 | 14-Aug-08 | | 14-Aug-08 | | | | | | | 31-OCT-08 | | 31-OCT-08 |
| | | 117 tag 00 | 117.09 00 | 117109 00 | 117149 00 | 117149 00 | 117.49 00 | 117109 00 | 00 001 00 | 0.00.00 | 01 001 00 | 0.00.00 | 0.00.00 | 3. 33. 33 |
| ALS Sample ID | | L691233 | L691233 | L691233 | L691233 | L691233 | L691233 | L691233 | L713112 | L713936-1 | L713936-2 | L713936-3 | L713936-4 | L713936-5 |
| Leachable Anions & Nutrients | | | | | | | | | | | | | | |
| рН | 6.0-9.0 | 7.92 | 7.02 | 6.75 | 7.18 | 7.47 | 7.55 | 7.53 | 7.01 | 6.27 | 7.77 | 6.66 | 6.44 | 6.66 |
| % Moisture | | 0.41 | 0.88 | 0.85 | 0.56 | 0.44 | 0.68 | 0.94 | 0.16 | 0.21 | 0.11 | 0.33 | 0.22 | 0.33 |
| Leachable Metals | | | | | | | | | | | | | | |
| Aluminum (Al) | | 12.5 | 16.5 | 11.6 | 10.4 | 11.3 | 9.04 | 9.33 | 9.22 | 5.56 | 0.266 | 0.0086 | 0.0133 | 7.13 |
| Antimony (Sb) | | 0.00362 | 0.0011 | 0.00562 | 0.00472 | 0.0182 | 0.00343 | 0.00136 | 0.00016 | 0.00051 | 0.00312 | 0.00021 | 0.00019 | 0.00060 |
| Arsenic (As) | 0.5 | 0.0106 | < 0.010 | 0.0110 | 0.0110 | 0.0382 | 0.0273 | 0.0074 | 0.0023 | 0.0066 | 0.0017 | < 0.0010 | < 0.0010 | 0.0040 |
| Barium (Ba) | | 0.499 | 41.5 | 2.18 | 2.70 | 9.41 | 0.842 | 1.61 | 0.0761 | 0.661 | 0.201 | 0.195 | 0.432 | 1.57 |
| Beryllium (Be) | | < 0.0025 | < 0.0050 | <0.0025 | <0.0025 | < 0.0025 | < 0.0025 | <0.0025 | < 0.00050 | <0.00050 | < 0.00050 | <0.00050 | < 0.00050 | < 0.00050 |
| Bismuth (Bi) | | < 0.0025 | < 0.0050 | 0.0073 | 0.0031 | 0.0054 | < 0.0025 | <0.0025 | < 0.00050 | <0.00050 | < 0.00050 | <0.00050 | < 0.00050 | 0.00056 |
| Boron (B) | | < 0.050 | <0.10 | < 0.050 | < 0.050 | < 0.050 | < 0.050 | <0.050 | 0.012 | <0.010 | < 0.010 | 0.012 | < 0.010 | < 0.010 |
| Cadmium (Cd) | | 0.00040 | <0.00050 | 0.00749 | 0.00333 | 0.00887 | 0.00188 | 0.00043 | 0.000131 | 0.00113 | 0.000499 | 0.000860 | 0.000419 | 0.00159 |
| Calcium (Ca) | | 8.54 | 2.9 | 2.70 | 5.44 | 6.27 | 8.82 | 10.2 | 1.49 | 2.62 | 11.5 | 5.67 | 1.11 | 2.07 |
| Chromium (Cr) | | 0.0649 | 0.0392 | 0.0277 | 0.0190 | 0.0207 | 0.0329 | 0.0337 | 0.0357 | 0.0153 | 0.00078 | <0.00050 | < 0.00050 | 0.00651 |
| Cobalt (Co) | | 0.00858 | 0.0143 | 0.0102 | 0.00859 | 0.0137 | 0.0106 | 0.00972 | 0.0141 | 0.00830 | 0.00021 | 0.00056 | 0.00142 | 0.00662 |
| Copper (Cu) | 0.3 | 0.120 | 0.199 | 0.690 | 0.332 | 0.505 | 0.145 | 0.130 | 0.0592 | 0.103 | 0.0216 | 0.0119 | 0.0011 | 0.0727 |
| Iron (Fe) | | 9.26 | 9.84 | 5.27 | 6.60 | 14.1 | 8.82 | 8.29 | 6.23 | 4.82 | 0.388 | < 0.030 | < 0.030 | 4.23 |
| Lead (Pb) | 0.2 | 0.0190 | 0.0368 | 0.0933 | 0.0830 | 0.374 | 0.0457 | 0.0177 | 0.00613 | 0.0173 | 0.00225 | 0.00011 | < 0.00010 | 0.0550 |
| Lithium (Li) | | < 0.025 | <0.050 | <0.025 | < 0.025 | <0.025 | < 0.025 | <0.025 | 0.0054 | < 0.0050 | < 0.0050 | <0.0050 | < 0.0050 | 0.0053 |
| Magnesium (Mg) | | 8.48 | 5.71 | 6.56 | 5.89 | 5.30 | 7.21 | 6.14 | 5.70 | 2.41 | 1.56 | 1.07 | 0.333 | 2.13 |
| Manganese (Mn) | | 0.378 | 2.96 | 0.688 | 0.596 | 0.995 | 0.354 | 0.312 | 0.450 | 0.474 | 0.0738 | 0.206 | 0.198 | 0.378 |
| Mercury (Hg) | | | | | | | | | <0.000050 | 0.000170 | <0.000050 | <0.000050 | 0.000058 | 0.000078 |
| Molybdenum (Mo) | | 0.00755 | 0.0180 | 0.00896 | 0.0112 | 0.0203 | 0.0120 | 0.00900 | 0.00020 | 0.00124 | 0.0158 | 0.00014 | 0.00074 | 0.00160 |
| Nickel (Ni) | 0.5 | 0.0459 | 0.0612 | 0.0189 | 0.0198 | 0.0309 | 0.0275 | 0.0273 | 0.0259 | 0.0135 | 0.00107 | 0.0174 | 0.00553 | 0.0158 |
| Phosphorus (P) | | < 0.30 | < 0.30 | < 0.30 | < 0.30 | 0.34 | < 0.30 | < 0.30 | < 0.30 | < 0.30 | < 0.30 | < 0.30 | < 0.30 | < 0.30 |
| Potassium (K) | | 14.0 | 5.11 | 19.1 | 11.8 | 13.9 | 4.39 | 4.23 | 2.21 | 1.70 | 5.04 | 3.74 | 3.77 | 2.70 |
| Selenium (Se) | | < 0.0025 | <0.0050 | 0.0077 | 0.0050 | 0.0075 | 0.0029 | <0.0025 | < 0.00050 | 0.00119 | 0.00883 | 0.00862 | 0.00224 | 0.00108 |
| Silicon (Si) | | 9.42 | 11.9 | 12.9 | 11.0 | 9.90 | 8.92 | 10.5 | 17.0 | 9.61 | 2.91 | 6.87 | 4.37 | 9.78 |
| Silver (Ag) | | 0.00028 | <0.00050 | 0.00171 | 0.00094 | 0.00585 | 0.00048 | 0.00028 | <0.000050 | 0.000179 | <0.000050 | <0.000050 | <0.000050 | 0.000231 |
| Sodium (Na) | | 8.17 | 4.02 | 7.54 | 6.93 | 5.44 | 7.73 | 5.68 | 2.77 | 1.34 | 1.92 | 0.631 | 0.302 | 0.834 |
| Strontium (Sr) | | 0.0402 | 0.166 | 0.0263 | 0.0369 | 0.0734 | 0.0324 | 0.0411 | 0.00449 | 0.0218 | 0.0387 | 0.0364 | 0.0375 | 0.0166 |
| Thallium (Tl) | | <0.00050 | <0.0010 | 0.00185 | 0.00068 | 0.00073 | <0.00050 | <0.00050 | <0.00010 | <0.00010 | <0.00010 | <0.00010 | <0.00010 | 0.00010 |
| Tin (Sn) | | <0.0025 | <0.0050 | <0.0025 | <0.0025 | <0.0025 | <0.0025 | <0.0025 | <0.00050 | <0.00050 | <0.00050 | <0.00050 | <0.00050 | <0.00050 |
| Titanium (Ti) | | 0.122 | 0.331 | 0.108 | 0.149 | 0.167 | 0.276 | 0.260 | 0.548 | 0.304 | 0.015 | <0.010 | < 0.010 | 0.088 |
| Uranium (U) | | 0.00130 | 0.00198 | 0.00288 | 0.00172 | 0.00379 | 0.000896 | 0.00113 | 0.000291 | 0.000654 | 0.000819 | <0.000010 | <0.000010 | 0.00449 |
| Vanadium (V) | | 0.0476 | 0.052 | 0.0340 | 0.0319 | 0.0402 | 0.0439 | 0.0411 | 0.0223 | 0.0250 | <0.0010 | <0.0010 | <0.0010 | 0.0120 |
| Zinc (Zn) | 0.5 | < 0.050 | 0.28 | 0.827 | 0.438 | 1.03 | 0.129 | 0.059 | 0.035 | 0.106 | 0.017 | 0.021 | < 0.010 | 0.215 |

March 31, 2009 Yukon Zinc Corporation




Figure 6-1: 2008 Geochemistry Sample Locations

March 31, 2009 Yukon Zinc Corporation

6.4 Weather Monitoring

Weather is logged continuously on an hourly basis via a "HOBO Onset" weather station located near south end of the airstrip. The station was installed May 10th, 2006 and collects the following data: temperature, relative humidity, solar radiation in and out, wind speed and direction, and barometric pressure. The weather station is downloaded approximately every two months by an Environmental Technician.

6.4.1 Temperature

The mean, maximum, and minimum temperatures recorded by the weather station in 2008 are presented in Figure 6-2. The values for August are averaged from values from August 1st through 16th. There was no September or October data as the memory of the weather station was full (this was rectified October 31); hence the values presented in Figure 6-2 are from the 2007 data. The December data was averaged from December 1st through 15th.

The mean monthly temperature at the project site in 2008 was -6°C. Mean monthly temperatures are below freezing December through April and September through December, and above freezing May through August. The minimum recorded temperature in 2008 was -41°C and the maximum recorded temperature was 21°C.




Figure 6-2: Mean, Maximum and Minimum Temperatures (°C) by Month for 2008

March 31, 2009

6.4.2 Precipitation

The monthly precipitation for 2008, as recorded by the HOBO weather station, is presented in Figure 6-3. Again, the values for August are averaged from values from August 1st through 16th and the December data was averaged from December 1st through 15th. There was no September or October data as the memory of the weather station was full (this was rectified October 31); hence the values presented in Figure 6-3 are from the 2007 data. July was the wettest month with 75.4 mm of precipitation and January and December were the driest months with no recorded precipitation (precipitation falling as snow in that period).




Figure 6-3: 2008 Monthly Precipitation

6.4.3 Evaporation Rates

Evaporation figures were estimated from the 1963 Hamon equation1, and the monthly and annual values are shown in Figure 6-4. The total annual evaporation was 452 mm.

_

¹ For a derivation of the Hamon equations, see Type A Water Licence QZ04-065 Application Section 26.d)




Figure 6-4: Monthly and Annual Evaporation Estimates

6.5 Piezometer Water Levels

Piezometers installed northeast of the mine portal in two exploration boreholes monitor groundwater conditions in the mineralized zones at the anticipated depth of mining, as shown in Figure 6-6. A graph of potentiometric elevations from deep and shallow piezometer locations PZ-A and PZ-B is presented in Figure 6-5, with precipitation measurements included. Precipitation data for September and October was taken from the 2007 data, as no 2008 data is available for these months. The last download of the piezometer data occurred in November 2008; hence data is not presented past this date.

Battery failure occurred at PZ-B deep in early June, and was sent in for repair. Logging resumed in late August, however the recorded values were around 1700 m asl, hence the data presented in Figure 6-5 from August to November was extrapolated from the PZ-B shallow data. The gap in PZ-B shallow data is from battery failure.

Overall, there was an increase in the water level with spring freshet in late May and early June, with the water levels returning to approximate levels measured in early 2008 by November 2008. Values are comparable to 2007 values, with the mean water level for the four piezometers at ~1360 m asl.




Figure 6-5: Potentiometric Elevations with Recorded Precipitation




Figure 6-6: Piezometer Locations and Co-ordinates

March 31, 2009 Yukon Zinc Corporation

6.6 Surveillance Network Monitoring

In 2008, both the A and B Type Water Licences were in effect. B-Licence monitoring was conducted throughout 2008; however, A-Licence monitoring did not begin until September 2008, when use of Go Creek water for a temporary construction contractor's camp triggered the monitoring requirements.

The surface water monitoring (water quality and hydrology) described below is further detailed in the 2008 Annual Reports for both A-Licence and B-Licence (January 2008), which includes the lab reports pertaining to the water quality results for Surveillance Network Monitoring sites. Sediment monitoring and sediment results are detailed in the 2008 B-Licence Annual Report only.

6.6.1 Surface Water Quality and Acute Lethality Testing

Monitoring station locations, water quality sampling frequency, flow monitoring requirements and parameter sampling requirements for both the A and B-Licences are summarized in Table 6-6.

Table 6-6: Sampling Requirements for A-Licence and B-Licence

| B-Licence Component and Station No. | Sampling Frequency | Analytical Suite ¹ | Flow monitoring Frequency |
|--|----------------------|---|---------------------------------|
| Water Quality - W9: Wolverine Creek | Quarterly | A, B, DOC | Quarterly |
| Water Quality - W12: Go Creek above Pup Creek | Quarterly | A, B, DOC | Quarterly |
| Water Quality - W16: Go Creek near Hawkowl Creek Sediment (W9, W12, | Monthly | A, B, DOC | Monthly |
| W16) | Annually | В | n/a |
| UTMD - Underground test mine discharge | Weekly | A, B | Weekly |
| WRSS - Waste rock stockpile decant | Weekly | A, B | Weekly |
| C-PS - Clean sump decant | Weekly | A, B | Weekly |
| WTSP - Water treatment plant settling pond | Weekly | A, B | Weekly |
| AWP-SP - Aggregate wash plant settling pond | Monthly | TSS | - |
| A-Licence Component and Station No. | Sampling Frequency | Analytical Suite | Flow monitoring Frequency |
| Wolverine Creek Watershed - W82, W9, W1, L1, W21, W8 | Monthly ² | FP, LP, TSS, MA, NP, TM, DM, DOC ³ | Continuous/Monthly ⁴ |
| Go Creek Watershed - W31, W16, W15, W81, W80, W12 | Monthly ⁵ | FP, LP, TSS, CN ⁶ , MA, NP, TM, DM, DOC ⁵ | Monthly/Continuous ⁷ |

March 31, 2009

| Money Creek Watershed | Monthly | FP, LP, TSS, MA, NP, | Continuous ⁸ |
|-----------------------------|---------------------------------|---------------------------------|---|
| - W14, W22, W40 | | TM, DM | |
| Road Route – W71, W72, | Monthly | FP, LP, TSS, MA, NP, | N/A |
| W73 | | TM, DM | |
| Tailings Facility – T1, R1, | Monthly/Daily ⁹ | FP, LP, TSS, CN, MA, | Monthly/Continuous ¹¹ |
| R2 | | NP, TM, DM, DOC ¹⁰ , | |
| | | Ra226 ¹⁰ | |
| Groundwater Wells | Quarterly/Monthly ¹² | FP, LP, MA, NP, TM, | Water level – |
| | | DM^{13} | Quarterly/Monthly/Annually ¹² |
| | | | |
| Groundwater Wells | Quarterly/Monthly ¹² | | Water level – Quarterly/Monthly/Annually ¹² |

Notes

- 1. A: Physical parameters, ICP-MS dissolved metals, ammonia, nitrate; B: ICP-MS total metals; DOC Dissolved Organic Carbon; TSS: Total suspended solids
- 2. Sampling requirements for W82 and W9 are weekly when discharging into Wolverine Creek.
- 3. DOC is not required for W8 and W21.
- 4. Continuous flow monitoring is required at W82, W9 and W21, and monthly at W8.
- 5. Daily water quality sampling is required at W80 when discharging from the retention pond.
- 6. CN and DOC only required at W31 and W16.
- 7. Monthly flow monitoring is required at W31, W16, W15 and W81, and continuously at W80 and W12.
- 8. Continuous flow monitoring is only required at W22 in the Money Creek Watershed.
- 9. Monthly water quality sampling is required at T1, and daily at R1 when discharging from the retention pond.
- 10. DOC and Ra226 only required at R1
- 11. T1 Monthly water level monitoring; R1 Continuous water level and volume monitoring; R2 continuous flow monitoring when discharging from the retention pond.
- 12. Quarterly during construction, monthly during operations, quarterly during temporary closure and annually during permanent closure.
- 13. All groundwater samples are filtered to remove impurities caused by sampling, and hence will not be analyzed for total metals (TM).

A map of the surface water quality monitoring sites for is provided in . Table 6-7 summarizes the required surface water quality station sampling frequency as well as all sampling conducted in 2008.




Figure 6-7: Surface Water Quality Monitoring Sites

March 31, 2009 Yukon Zinc Corporation

Table 6-7: Frequency of Surface Water Quality Sampling Conducted in 2008

| Water Quality Station | | Sampling uency | | | | | Sam | pling Cond | ucted | | | | | |
|-----------------------------|-----------|-------------------|---------|------|-------|------|---------|------------|-------|------|-------|------|------|------|
| | B-Licence | A-Licence | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| W9 | Q | M** | X | X | X | | X | X | | X | X | | X | |
| W12 | Q | M | | | X | | | X | X | X | X | X | X | |
| W16 | M | M | | X | X | X | X | X | X | X | X | X | X | |
| UTMD | W | | XXX | XXXX | XXXXX | XXXX | XXXX | XXXXX | XXXX | XXXX | XXX | XXXX | XXX | X |
| WRSS | W | | | | | X | XXXXXX | XXX | XXXX | XXXX | XXXXX | X | | |
| C-PS | W | | | | | | XXX | | | | | | | X |
| WTSP | W | | XXXXXXX | XXXX | XXXX | XX | XXXXXXX | XXXXX | XXXXX | XXXX | XXXX | XXXX | XXXX | XXXX |
| AWP-SP | M | | | | | | | | | | | | | |
| W1 | - | M | | | X | | | | | | X | | | |
| W8 | - | M | | | | | | | | | X | | X | |
| W14 | - | M | | | X | | | | | | X | X | X | |
| W15 | - | M | | X | X | | | | | | X | | X | |
| W21 | - | M | X | X | X | | X | X | | X | X | X | X | X |
| W22 | - | M | X | X | X | | X | X | | X | X | X | X | X |
| W31 | - | M | | | | | | | | | X | X | X | X |
| W40 | - | M | | | X | | | | | | | X | X | X |
| W71 | - | M | | X | X | | | | | | X | X | X | X |
| W72 | - | M | | X | X | | | | | | X | X | X | X |
| W73 | - | M | | X | X | | | | | | X | X | X | X |
| W80 | - | M** | | | X | | | X | X | X | X | X | X | |
| W81 | - | M | | | X | | | | | | X | | X | |
| W82 | - | M** | X | X | X | | | X | X | X | X | X | X | X |
| L1 | - | M | | | | | | | | | X | | X | |
| T1 | - | M | | | | | | | | | | | | |
| R1 | - | D** | | | | | | | | | | | | |
| R2 | - | С | | | 1 1 1 | | | | | | | | | |

M=Monthly, W=Weekly, Q=Quarterly; C=Continuous flow monitoring when discharging from the Retention Pond (R1)

^{**}Sampling is daily at W80 and R1 when discharging from R1 and weekly at W82 and W9 when discharging from Wolverine Creek

Fish bioassays, analyzed via a 96 hour LC50 were taken monthly from January through November; however due to holiday lab closures, samples were not taken in December. These details are provided B-Licence Annual Report for 2008.

6.6.2 Hydrological Assessments

The hydrology conducted in 2008 is summarized in Table 6-8. To ensure consistent monitoring, water level sensors are located at W9, W12, W21, W22, W80 and 3.4 km downstream of W16 at W80 (same stream reach). Water levels are measured hourly by the sensor, and monthly stream velocity measurements are taken manually when possible, using a flow probe.

Table 6-8: Frequency of Hydrology Conducted in 2008

| Hydrology | Required Sampling gy Frequency Hydrology Conducted | | | | | Hydrology Conducted | | | | | | | | |
|-----------|--|-----------|-----|-----|-----|---------------------|-----|-------|-------|-------|-------|-----|-------|-----|
| | B-Licence | A-Licence | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| W9 | Q | C | DL | DL | | | DL | DL, H | | DL, H | DL, H | | DL, H | |
| W12 | Q | C | | | | | | DL, H | DL, H | DL, H | DL, H | DL | H, DL | |
| W16 | M | M | | | | | Н | Н | Н | Н | Н | Н | Н | |
| W8 | - | M | | | | | | | | | Н | | Н | |
| W15 | - | M | | | | | | | | | Н | | Н | |
| W21 | - | C | DL | DL | | | DL | DL | | DL, H | DL, H | DL | DL | |
| W22 | - | C | DL | DL | | | DL | DL | | DL, H | DL, H | DL | DL | |
| W31 | - | M | | | | | | | | | Н | | Н | Н |
| W80 | - | C | | | | | | DL, H | DL, H | DL, H | DL, H | | DL | |
| W81 | - | M | | | | | | | | | Н | | Н | |
| W82 | - | C | DL | DL | DL | | | DL, H | DL | DL, H | DL, H | DL | H, DL | Н |

Q=quarterly; M=Monthly; C= Continuously; DL=Water level sensor downloaded; H=Manual hydrology measurements taken

March 31, 2009 Yukon Zinc Corporation

6.6.3 Groundwater Quality

The groundwater wells sampled in 2008 are summarized in Table 6-9. Wells MW05-6 and MW06-8M were not sampled in 2008 due to contamination concerns, which were verified by Lorax Environmental Services (Lorax) in October 2008, during the installation of MW07-2 (renamed MW08-13) and MW07-3 (renamed MW08-14). Lorax identified that well MW05-6 is not contaminated, and suggested that sampling continue at this site; however, the well was not locatable in December, hence, will be sampled in 2009. Well MW06-8M was found to be isolated from the surrounding bedrock due to bentonite and cement grout contamination during installation, and therefore will be re-drilled in 2009.

Groundwater wells were not sampled in the February, May and December periods (blanks in Table 6-9) due to the water in the wells being frozen to surface levels. Well MW06-10D was not sampled in September due to issues with the in-situ deep well pump. Wells MW06-8D, MW06-10M and MW06-10D were not sampled in February or December (and May for well MW06-10D) because they are deep wells with pumps installed, and operating the pumps in below freezing temperatures could damage the pumps.

| Monitoring | Date Sampled | | | | Monitoring | | Date Sa | ampled | |
|---------------------|--------------|--------|--------|--------|---------------------|--------|---------|--------|--------|
| Well (MW) | Feb-08 | May-08 | Sep-08 | Dec-08 | Well (MW) | Feb-08 | May-08 | Sep-08 | Dec-08 |
| 05-01A | | X | X | | 05-07B | | X | X | X |
| 05-01B | X | X | X | | 06-08S ¹ | X | X | X | X |
| 05-02A | | | X | | 06-08D ¹ | | X | X | |
| 05-02B | | | X | | 06-09S | X | X | X | X |
| 05-03A ¹ | | X | X | | 06-09M | | X | X | |
| 05-03B ¹ | X | X | X | | 06-10S | X | X | X | X |
| 05-04A | | | X | | 06-10M | | | X | |
| 05-04B | | | X | | 06-10D | | | | |
| 05-05A ¹ | X | X | X | X | 06-11S ¹ | | X | X | |
| $05-05B^{1}$ | X | X | X | | 06-12S | X | X | X | X |
| 05.06 | | | | | 08-13 | | | X | |
| 05-06 | | | | | 08-14 | | | | |

Table 6-9: Frequency of Groundwater Wells Sampling in 2008

A map of the groundwater monitoring well locations is provided in Figure 6-8.

6.7 Stream Sediment Quality

Sediment sampling and analysis for total metals is required annually during summer low flows for W9, W12 and W16. Samples were taken August 24th in triplicate, and analyzed by ICP-MS.

¹Groundwater quality monitoring in wells downslope of the mine workings.




Figure 6-8: Groundwater Monitoring Well Locations

March 31, 2009 Yukon Zinc Corporation

7 Project Development Schedule

As per *General Site Plan V2008-04*, submitted to Energy Mines and Resources on November 28, 2008, the development of the surface infrastructure and the underground is estimated to take approximately one and one half years, resulting in commissioning of the plant in June 2010 and full production by late summer 2010. The schedule for development activities at the Wolverine Project is provided in Figure 7-1.

| Project Development | | | 20 | 08 | | | 20 | 09 | | 2010 | | | |
|---|--------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Milestone or Activity | Pre- 2008 | Q 1 | Q 2 | Q 3 | Q 4 | Q 1 | Q 2 | Q 3 | Q 4 | Q 1 | Q 2 | Q 3 | Q 4 |
| Access & Transportation | | | | | | | | | | | | | |
| Phase 1 Road Complete (km 0-24) | • | | | | | | | | | | | | |
| Phase 1 Road Construction (km 23-27) | | | | | | | | | | | | | |
| Phase 2 Road Construction | | | | | | | | | | | | | |
| Airstrip Improvements | | | | | | | | | | | | | |
| Surface Facilities | | | | | | | | | | | | | |
| Detailed Engineering Design | | | | | | | | | | | | | |
| Procurement of Equipment | | | | | | | | | | | | | |
| Camp Area Preparation | • | | | | | | | | | | | | |
| Camp Services and Infrastructure | | | | | | | | | | | | | |
| Drill Potable Water Wells | • | | | | | | | | | | | | |
| Potable Water Piping/Pumping/Enclosures | | | | | | | | | | | | | |
| Industrial Complex (IC) Ditches/Sumps | | | | | | | | | | | | | |
| IC Civil & Foundations | | | | | | | | | | | | | |
| IC Structural Steel & Bldgs | | | | | | | | | | | | | |
| IC Utilities | | | | | | | | | | | | | |
| Service facilities (shops & warehouse) | | | | | | | | | | | | | |
| Power Facilities | | | | | | | | | | | | | |
| Tailings Facility | | | | | | | | | | | | | |
| Construct Diversions/Drainage | | | | | | | | | | | | | |
| Site Clearing & Borrow Preparation | | | | | | | | | | | | | |
| Construct Starter Dam/Seepage Dam | | | | | | | | | | | | | |
| Install Liner & Filling Diversion/Pipelines/Barge | | | | | | | | | | | | | |
| Mining & Processing | | | | | | | | | | | | | |
| Geotechnical Drilling | | | | | | | | | | | | | |
| Mine Development | | | | | | | | | | | | | |
| Commission Plant | | | | | | | | | | | | | |
| Ramp up to full production | | | | | | | | | | | | | |

Note: blue diamond = completed activity; green diamond/bar = activity to be completed.

Figure 7-1: Project Development and Regulatory Submission Schedule 2008-2010.

March 31, 2009

8 Spills and Accidents

There were no reportable spills or accidents at the Wolverine Mine Site during 2008.

9 Access Road

9.1 Previous and Projected Use

In 2007, YZC completed the first phase of access road construction from km ~190 of the Robert Campbell Highway to the project site. The road was operational in late August 2007 and has been used to supply fuel and other supplies to support current operations throughout 2008. Prior to September 2008, use of the road was minimal, after which the rate increased to two trucks per week on average.

In 2009, with the onset of construction activities, it has been estimated that there will be an average of 100 delivery trucks per month (with the peak of those deliveries occurring between June and October) for construction purposes. Once in the operations phase, in mid 2010, the number of trucks on the road will average 26 haul trucks over a 24 period (13 full and 13 empty).

9.2 2008 Work and Upgrades Conducted

In September-October 2008, additional improvements were completed to permit the safe transportation of large equipment and the camp to site in 2009. Activities included the replacement of the temporary bridge with a permanent bridge at Bunker Creek, the removal of a bedrock outcrop at km 15, and road grade improvements near km 15 and 19. Environmental monitoring reports were completed for all construction activities on the access road and are provided in Appendix A.

9.2.1 Bunker Creek

The temporary bridge at over Bunker Creek at Km 10.5 was replaced with a permanent bridge during September and October 2008 (Picture 9-1).



Picture 9-1: Bunker Creek Permanent Bridge, capped road completed looking towards Robert Campbell Hwy, 10/15/08.

March 31,2009 Yukon Zinc Corporation

9.2.2 Km 15 Blasting and Re-alignment

During the original phase I road construction in 2007, the removal of the bedrock outcropping at KM 15+100 was not able to be removed by mechanical means.

In September 2008, road realignment commenced, starting with the drilling and blasting to the rock outcrop followed by stripping and clearing along the steep down slope side (Picture 9-2). Cutting and filling was done to bring the road to grade design from km 15 to km 15+300. Stripping and road widening was done up towards km14 from the new alignment around knob hill (Picture 9-3).

The original culvert at 15+100 was removed and replaced with a larger one as the road widened. The ditch line was increased by a 2 m depth to capture groundwater and prevent glaciation through the winter months.



Picture 9-2: Before blasting, stripping and clearing, looking north, 09/26/08



Picture 9-3: Final grade complete, looking north, 10/27/08

9.2.3 Km 19

In order to reduce the grade of the road at Km 19, the road was realigned by drilling and blasting, cutting and filling (Pictures 8-4 to 8-7).



Picture 9-4: Km 19 Drill site for blast; drill in background, cleared area on the right, facing east, 10/08/08.



Picture 9-5: Km 19 Drill site facing southwest, 10/15/08.



Picture 9-6: Km 19 Drill Site, realignment nearing completion, facing north, 10/31/08.



Picture 9-7: Km 19 Drill site, realignment nearing completion, facing Wolverine mine site, 10/31/08.

9.3 Access Control Issues

There are two Wolverine Mine Access Control Gates at km 0.1 and km 0.49, to prevent public use of the access road. In 2008, an automated system was installed at the gate at km 0.1 that enabled the gate to be opened via radio once authorized by a site supervisor.

9.4 Projected Road Construction Activities

Additional road construction activities in early 2009 will include the continued construction of the access road on the west side of the tailings facility from km 23+150 to km 27+200 (See GSP 2008-04). The site

March 31,2009 Yukon Zinc Corporation

road currently in use on the upslope (east) side of the tailings facility will be used to construct tailings facility diversion Ditch B.

Prior to the start of production in mid 2010, YZC will improve the road to a Phase 2 level for concentrate haul trucks and service vehicle use. The main improvements include decreasing side slopes, widening the road or adding pull out bays in certain locations, replacing culverts at Hawkowl Creek, and adding a granular surface.

As required by QML-0006, within 60 days of completing construction of the access road to the Transportation Association of Canada RLU 60 Single Lane Resource Road level (previously referred to as Phase 2), YZC will submit an as-built report containing engineered-stamped drawings and descriptions of any reclamation activities undertaken or to be undertaken in relation to any borrow sites used in construction of the access road.

10 Socio-Economic Assessment

The EA Screening Report requires that YZC report annually on the following:

- number of Yukoners and non-Yukoners employed at the mine; and,
- the value of goods and services procured within Ross River, Watson Lake and the Yukon as a whole (Table 10-1).

Over the course of the year, 75 Yukoners and 37 non-Yukoners were employed at the project site by YZC and the contracting companies, Courer des Bois, Procon Mining and Tunneling Ltd., Arctic Alliance (joint venture between Kaska and Arctic Construction Ltd.). The value of goods and services procured, excluding Arctic Alliance, is provided in Table 7.1. YZC is not privy to the share of Arctic Alliance's value that goes to the Kaska.

Table 10-1: Goods and services procured from Ross River, Watson Lake and the Yukon for 2008

| Location | Amount |
|-------------|-------------|
| Ross River | \$1,304,510 |
| Watson Lake | \$84,171 |
| Yukon | \$3,371,769 |

Appendix A Environmental Monitoring Reports



Wolverine Project Environmental Inspection Form

| Environmenta | I Inspection Form |
|--|--|
| Part 1 – Site Description | |
| Date and Time: April1-April 7 | Inspector(s): James Spencer |
| Site Name: Access Road Snow Clearing | Location/Co-ordinates: Access Road - Airstrip to KM 0 |
| Site Location Description: Snow from winter Grading A | ccumulated along road |
| Weather Conditions: | |
| 01-Apr-08 Clear, Sunny | 6 |
| 02-Apr-08 Clear, Sunny | 7 |
| 03-Apr-08 Clear, Sunny | 6 |
| 04-Apr-08 Clear, Sunny, windy at high elevations | 8 |
| 05-Apr-08 Clear, Sunny | 8 |
| 06-Apr-08 Clear, Sunny intermittent snow flurries | 3 |
| 07-Apr-08 | |
| Part 2 – Site Assessment | |
| up activity will be to clear culverts and assess the need | n out the ditches so they can start to drain water. Follow for cross drains and water bars. Secondary ditches olution in short term until material softens and road can be |
| | W and will not disturb any previously undisturbed ground imit any additional disturbance while accomplishing the |
| prescribed task. Critical areas are km km 18+850 to kn km16+500 – Km 10. These areas are steep ~ 6-11%. | m 23 (from as-built design not km markings on road) and |
| One key area of concern, in addition to the problem are fairly significant gully with no culvert listed on the YES a | eas outlined in2008ARoad_04_01_08_JS, is km 13+525. A as-built drawings file (ASBUILTAUGUST.DWG). |
| Assessed Risk: Low to High depending on area | |
| Photos Attached: YES | |
| Samples Taken: No | |
| Additional Information Attached: No | |
| Part 3 –Mitigation Requirements | |
| | As of April 7 th crews have cleared km 25 - km and km ed to be done around the culverts using the excavator and |
| Mitigation Condition: Good, waiting for increased meltw | ater to assess the effectiveness of the program. |
| Part 4 –Monitoring Requirements | |
| Follow-up Monitoring: Will monitor general condition an icing program as the season progresses. | d progress of the snow clearing, ditching and culvert de- |
| Monitoring Frequency: Weekly | |
| J 1 , , | |

Form: EM07-01

Reporting Requirements: Weekly



Wolverine Project Environmental Inspection Form – Photos



Km23_bank_03_29_08 - Looking Empty

Km17_banks_03_29_08 - Looking Empty



Wolverine Project Environmental Inspection Form – Photos

Project Name: Access Road Snow Clearing SHawnsWrk_km 13-Km11- Looking Loaded SHawnsWrk_km 13-Km11 - Looking Loaded

Al'sWrk_km24_04_03_08 - Looking Empty

Km17_banks_03_29_08 - Looking Empty



Wolverine Project Environmental Inspection Form

| Part 1 – Site | Part 1 – Site Description | | | | | | | |
|---------------|---|---|--|--|--|--|--|--|
| Date and Time | e: April 11 th – April 22 nd , 2008 | Inspector(s): Jennie Gjertsen | | | | | | |
| Site Name: A | ccess Road | Location/Co-ordinates: Access Road - Airstrip to KM 0 | | | | | | |
| Site Location | Description: Snow from winter Grading Ac | ccumulated along road | | | | | | |
| Weather Cond | litions: | | | | | | | |
| 11-Apr-08 | Clear | 1 | | | | | | |
| 12-Apr-08 | Snow in morning, rain in afternoon | 0 | | | | | | |
| 13-Apr-08 | Overcast with clear periods | 0 | | | | | | |
| 14-Apr-08 | Overcast | -2 | | | | | | |
| 15-Apr-08 | Overcast with sunny periods | 2 | | | | | | |
| 16-Apr-08 | Sunny with high clouds, light winds | 1 | | | | | | |
| 17-Apr-08 | Heavy snowfall overnight, snow and wind | -8 | | | | | | |
| 18-Apr-08 | Overcast | -5 | | | | | | |
| 19-Apr-08 | overcast with periods of sun | 0 | | | | | | |
| 20-Apr-08 | overcast with periods of sun | 2 | | | | | | |
| 21-Apr-08 | light snow in morning, clearing in the afternoon | 3 | | | | | | |

Part 2 - Site Assessment

Activity: Object is to push snow from the road and clean out the ditches so they can start to drain water. Follow up activity will be to clear culverts and assess the need for cross drains and water bars. Secondary ditches should be eliminated where possible but may be only solution in short term until material softens and road can be re-worked later on in the year. Work done until now, includes road ditching, ice flow break up, clearing trees at edge of road that cause a safety concern.

Site Description: The work will take place within the boundary of the ROW and will not disturb any previously undisturbed ground even if it does lie within the ROW. This will effectively limit any additional disturbance while accomplishing the prescribed task. Critical areas are km km 18+850 to km 23 (from as-built design not km markings on road) and km16+500 – Km 10. These areas are steep ~ 6-11%.

One key area of concern, in addition to the problem areas outlined in2008ARoad_04_01_08_JS, is km 13+525. A fairly significant gully with no culvert listed on the YES as-built drawings file (ASBUILTAUGUST.DWG).

Assessed Risk: Low to High depending on area

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Work will continue as prescribed.

Blocked culverts need to be cleared using steam machine, more ditching to be done around Bunker Creek, sedimentation prevention measures to be put in place once ground is more thawed.

Mitigation Condition: Good, waiting for increased meltwater to assess the effectiveness of the program, as well as implement erosion and sediment controls

Part 4 – Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress of the snow clearing, ditching and culvert deicing program as the season progresses.

Monitoring Frequency: Weekly

Reporting Requirements: Weekly

Form: EM07-01



Wolverine Project Environmental Inspection Form – Photos

Project Name: Access Road





Km10 - Falling trees 04_19_08

Km9 Ice flow clearing 04_19_08



Km9 Ice flow ditching 04_19_08



Wolverine Project Environmental Inspection Form

| Part 1 – Site Description | |
|--|--|
| Date and Time: April1-April 7 | Inspector(s): James Spencer |
| Site Name: Site Road Snow Removal | Location/Co-ordinates: Site Road km32-km29 |
| Site Location Description: Snow from winter Gradin | g Accumulated along road and at Portal |
| Weather Conditions: | |
| 01-Apr-08Clear, Sunny | 6 |
| 02-Apr-08Clear, Sunny | 7 |
| 03-Apr-08Clear, Sunny | 6 |
| 04-Apr-08Clear, Sunny, windy at high elevations | 8 |
| 05-Apr-08Clear, Sunny | 8 |
| 06-Apr-08Clear, Sunny intermittent snow flurries 07-Apr-08 | 3 |

Part 2 - Site Assessment

Activity: Remove snow and promote drainage along site road. Minimize portal runoff. Capture portal runoff in sumps.

Site Description:

The work will take place within the boundary of the road and ditch and will not impact any reclaimed, seeded or vegetated areas. This will effectively limit any additional disturbance while accomplishing the prescribed task. Pipes and electrical at Portal to be flagged for safety around PCS and PDS while snow clearing taking place.

Assessed Risk: Low to High depending on area

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 - Mitigation Requirements

Mitigation Required: Work will continue as prescribed. As of April 7th crews have cleared snow from km 29- km 32. More ditching needs to happen from km 31 to km 32 in particular to prevent secondary ditches and washouts. Avoid cross ditching if possible. Culvert at km31.5 is working. Ditch dug to capture portal runoff in to PCS. Other snow at portal removed to minimize runoff.

Mitigation Condition: Fair, waiting for increased melt water to assess the effectiveness of the program.

Part 4 – Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress of the snow clearing, ditching and monitor sump levels at the PCS and PDS.

Monitoring Frequency: Daily

Reporting Requirements: Weekly

Form: EM07-01



Wolverine Project Environmental Inspection Form – Photos

Project Name: Site Snow Clearing KM30_ditching-snowremoval_03_29_08 - Looking Km31_04_03_08- Looking Empty **Empty**

PortalSnowRemoval_08_27_08 - PDS in Background

Km31_04_03_08- Looking Empty



Wolverine Project Environmental Inspection Form

| Environitai | |
|---|--|
| Part 1 – Site Description | |
| Date and Time: September 3-22, 2008 | Inspector(s): James Spencer |
| Site Name: Bunker Creek (stn: 10+250) | Location/Co-ordinates: |
| Site Location Description: Bunker Creek at the crossing is 4.5m wide across the top with a slight overhang. The riparian area extends 5m on grade of 6% and has a large collection area for potential has been re-surveyed to appropriate a steeper cut and not the upchain side of the bridge are stored at location 10+0 approximately 15m intervals and an energy dissipater with side is at a design grade of% | either side. The downchain approach is at a design runoff. The sliver cut that was proposed on that cut slope ninimize large scale clearing of the area. Organics from 600. The new ditch will be ditchblocked at |
| Weather Conditions: Mixed fall weather, lots of rain early during development. | . See daily log. |
| Part 2 – Site Assessment | |
| Activity: Re-grade and re-align both upchain and downch Clearing: The cutslopes on both approaches were clear windrowed above the cut at 10+300 upchain. On the do Waste: A large 100mx 100m waste area was developed from the cut and blast for the approach removed approxi Geotech: layed down material over riparian approaches Silt Fence: Installed 5 short 40' smiles, 3 downchain and bridge Ditches: Need to install ditch blocks every 15 m, on the control erosion. Energy dissipator at outflow. Need to a approach. Two ditches on this side of the bridge grade a energy dissipators at the outflow. | red, Organics were stockpiled at 10+600 upchain and wnchain side organics were stockpiled at 9+ 750m. d on the downchain side at km 10+450, wasted material matelym3 of material so on both sides of the binwall locations d 2 upchain to contain the binwall excavation toe of fill at downchain approach to bridge along cut slope ditch, to dd a cross drain half way down slope on the upchain |
| Site Description: | |

Upchain: At this point the final grade from approximately 10+300 to 10+500 is established and the final approach is still being drilled and blasted and hauled for fill material at 10+500. The waste area is just about complete and has been re-contoured and will have strippings spread back over for reclamation once all waste has been deposited there. Due to the extensive cut on this side and to avoid removing excessive amounts of material the approach will have a ditch on the high and low side. The collection area is very small. A cross culvert will likely be cut in at km 10+325. Some rock lining and energy dissipaters at the ditch outlet will be armoured using angular blast rock. The cutslope immediately adjacent to Bunker Creek is large rock and non-erodible so will act as an excellent rock blanket. Slightly further upchain the material changes and the finer material may benefit from a different mulch application that is yet to be determined.

Downchain: The soils on this side of the bridge are more erodible and have intermittent permafrost zones and steeper cuts. This will mean that the ditch may be compromised and will need to be maintained and monitored for stability or the need for a change in mitigation. No cross ditches due to the proximity of the creek on the fill side. Ditch blocks and an energy dissipater at the outflow will handle the flow from 10+100 to the bridge. A culvert may

be crossed in at 10+075 just after the permafrost zone to alleviate any excess floes from outflowing into the Bunker riparian zone adjacent to the bridge crossing.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required: See above included in site description. Also will need to monitor the bridge and binwall install. A pump will be needed to pump the overflow at the binwall to vegetation using 150'+ of hose. Downchain design of cutslope ditch is critical and has been discussed between Arctic, Larry Lebedoff and Environmental Staff. Original ditch line to be maintained through th lower 100m of downchain side of Bunker (with energy dissipater at outflow) and will marry up to the new road alignment at approx 10+150m. This will provide for a buffer between the ditch outflow and the creek.

Mitigation Condition: Spill kit labeled and placed at the base of the existing temporary bridge. The hangers and trees have been removed from cutslopes. All waste material stockpiled in flat areas to minimize erosion. Silt fences and natural lay of land are holding up to rain events very well.

Part 4 – Monitoring Requirements

Follow-up Monitoring:


Monitor if heavy rain or site activity taking place. Observe more erodible cutslopes further upchain 10+300 and the sloughing that will likely occur at the cutslopes on the downchain side. Ensure ditchblocks are installed at the proper intervals.

Monitoring Frequency: Daily

Reporting Requirements: As required

Form: EM07-01






Bunker D/S dilt fence 09_05_08

Bunker empty Silt Fence 09_05_08

Yukon Zinc



Bunker approach upchain of bridge 09_07_08

Form: EM07-01


Bunker upchain waste area 09_07_08

Yukon Zinc






Bunker cut slope upchain of bridge 09_17_08





Bunker downchain cut slope clearing 09_22_08



Bunker binwall excavation downchain side 09_22 _08



Wolverine Project Environmental Inspection Form

| Part 1 – Site Description | | | | | |
|---------------------------------------|---|--|--|--|--|
| Date and Time: September 23-24, 2008 | Inspector(s): Billie Maje and Jennie Gjertsen | | | | |
| Site Name: Bunker Creek (stn: 10+250) | Location/Co-ordinates: | | | | |

Site Location Description:

Bunker Creek, at the crossing is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The downchain approach is at a design grade of 6% and has a large collection area for potential runoff. The sliver cut that was proposed on that cut slope has been re-surveyed to appropriate a steeper cut and minimize large scale clearing of the area. The new ditch will be ditchblocked at approximately 15m intervals and an energy dissipater will break up flow at the outlet of the ditch. Organics from the upchain side of the bridge are stored at location 10+600.

Weather Conditions:

23-Sep-08 Sun and cloud 8
24-Sep-08 Some light snow, mix of sun and cloud 5

Part 2 - Site Assessment

Activity: (last 2 days)

- Excavation of downchain bin wall site and upchain approach
- Bin wall area excavation encountered good river drain rock, eliminating the need to dig deeper, and also using less foreign fill than in the original design.

Clearing: The cutslopes on both approaches were cleared; organics were stockpiled at 10+600 upchain and windrowed above the cut at 10+300 upchain. On the downchain side organics were stockpiled at 9+ 750m.

Waste: A large 100mx 100m waste area was developed on the downchain side at km 10+450, wasted material from the cut and blast for the approach removed approximately_____m3 of material

Geotech: layed down material into downchain binwall excavation before drain rock installed **Silt Fence**:

- Silt fencing was removed for downchain binwall excavation, and excavation was within 2m of creek bend
- reinstallation of silt fencing before any further work continued

Ditches: Need to install ditch blocks every 15 m, on the downchain approach to bridge along cut slope ditch, to control erosion. Energy dissipator at outflow. Need to add a cross drain half way down slope on upchain approach. Ditches on upchain approach will need to be rock lined and have small energy dissipators at the outflow.

Site Description:

Upchain: The final approach is still being drilled and blasted and hauled for fill material at 10+500. The waste area is complete and has been re-contoured and will have strippings spread back over for reclamation once all waste has been deposited there. Due to the extensive cut on this side and to avoid removing excessive amounts of material the approach will have a ditch on the high and low side. The collection area is very small. A cross culvert will likely be cut in at km 10+325. Some rock lining and energy dissipaters at the ditch outlet will be armoured using angular blast rock. The cutslope immediately adjacent to Bunker Creek is large rock and non-erodible so will act as an excellent rock blanket. Slightly further upchain the material changes and the finer material may benefit from a different mulch application that is yet to be determined.

Approach is getting closer to grade, allowing for binwall area excavation to commence.

Form: EM07-01

Downchain: The soils on this side of the bridge are more erodible and have intermittent permafrost zones and steeper cuts. This will mean that the ditch may be compromised and will need to be maintained and monitored for stability or the need for a change in mitigation. No cross ditches due to the proximity of the creek on the fill side. Ditch blocks and an energy dissipater at the outflow will handle the flow from 10+100 to the bridge. A culvert may be crossed in at 10+075 just after the permafrost zone to alleviate any excess floes from outflowing into the Bunker riparian zone adjacent to the bridge crossing.

Binwall area excavation has been completed and is being filled with drain rock, followed by compaction before binwall installation. The excavated area was close to creek, but is now filled and silt fenced, reestablishing stability and preventing bank rupture.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken: None

Additional Information Attached: None

Part 3 – Mitigation Requirements

Mitigation Required: Continue monitoring the bridge and binwall install. A pump will be needed to pump the overflow at the binwall to vegetation using 150'+ of hose. Downchain design of cutslope ditch is critical and has been discussed btwn Arctic, Larry Lebedoff and Environmental Staff. Original ditch line to be maintained through the lower 100m of downchain side of Bunker (with energy dissipator at outflow) and will marry up to the new road alignment at approx 10+150m. This will provide for a buffer between the ditch outflow and the creek. Spill sock downstream of bridge install needs to be lengthened and moved into proper shaped "U".

Continue to monitor condition of silt fencing and spill sock, as well as encroachment of construction areas to creek.

Mitigation Condition: Spill kit labeled and placed at the base of the existing temporary bridge. The hangers and trees have been removed from cutslopes. All waste material stockpiled in flat areas to minimize erosion. Silt fences and natural lay of land are holding up to rain events very well.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Monitor twice daily and report every two days. Observe more erodible cutslopes further upchain 10+300 and the sloughing that will likely occur at the cutslopes on the downchain side. Ensure ditchblocks are installed at the proper intervals.

Monitoring Frequency: Twice Daily

Reporting Requirements: Every 2 days

Form: EM07-01







Bunker downchain binwall excavation 09_23_08



Bunker downchain binwall excavation 09_23_08

Bunker downchain binwall excavation 09_23_08



Bunker downchain binwall excavation 09_23_08





Bunker downstream spill sock 09_23_08



Bunker downchain binwall excavation 09_24_08

Bunker downchain binwall excavation 09_23_08



Bunker UC approach looking at binwall excavation DC 09_24_08





Bunker downchain binwall pad prep 09_24_08



Bunker downchain cutslope work 09_24_08



Bunker downchain binwall pad prep 09_24_08

Bunker upchain binwall excavation 09_24_08



| Part 1 – Site Description | |
|---------------------------------------|---|
| Date and Time: September 25-26, 2008 | Inspector(s): Billie Maje and Jennie Gjertsen |
| Site Name: Bunker Creek (stn: 10+250) | Location/Co-ordinates: |

Site Location Description:

Bunker Creek, at the crossing is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. The sliver cut that was proposed on that cut slope has been re-surveyed to appropriate a steeper cut and minimize large scale clearing of the area. The new ditch will be ditchblocked at approximately 15m intervals and an energy dissipater will break up flow at the outlet of the ditch. Organics from the up chain side of the bridge are stored at location 10+600.

Weather Conditions:

25-Sep-08 Sun and cloud, light snow in the afternoon. 6
26-Sep-08 High overcast. 5

Part 2 - Site Assessment

Activity: (last 2 days)

- Up chain bin wall ground work excavation and padding.
- Laying out the steel parts of bin wall.
- Establishing the bin wall.

Clearing: The cut slopes on both approaches were cleared; organics were stockpiled at 10+600 up chain and windrowed above the cut at 10+300 up chain. On the down chain side organics were stockpiled at 9+ 750m.

Waste: A large 100mx 100m waste area was developed on the down chain side at km 10+450, wasted material volume from the cut and blast for the approach will be calculated once the upchain and downchain approaches have been completed.

Geotech: laid down material into down chain and up chain bin wall excavation before drain rock installed **Silt Fence**:

- Silt fencing was re- installed down chain and also up chain. Silt fence improvements and changes continue to occur

Ditches: Need to install ditch blocks every 15 m, on the down chain approach to bridge along cut slope ditch, to control erosion. Energy dissipater at outflow. Need to add a cross drain half way down slope on up chain approach. Ditches on up chain approach will need to be rock lined and have small energy dissipators at the outflow.

Site Description:

Up chain: The waste area is complete and has been re-contoured and will have strippings spread back over for reclamation once all waste has been deposited there. Due to the extensive cut on this side and to avoid removing excessive amounts of material the approach will have a ditch on the high and low side. The collection area is very small. A cross culvert will likely be cut in at km 10+325. Some rock lining and energy dissipaters at the ditch outlet will be armoured using angular blast rock. The cutslope immediately adjacent to Bunker Creek is large rock and non-erodible so will act as an excellent rock blanket. Slightly further up chain the material changes and the finer material may benefit from a different mulch application that is yet to be determined.

Down chain: The soils on this side of the bridge are more erodible and have intermittent permafrost zones and steeper cuts. This will mean that the ditch may be compromised and will need to be maintained and monitored for stability or the need for a change in mitigation. No cross ditches due to the proximity of the creek on the fill side. Ditch blocks and an energy dissipater at the outflow will handle the flow from 10+100 to the bridge. A culvert may be crossed in at 10+075 just after the permafrost zone to alleviate any excess flows from outflowing into the Bunker riparian zone adjacent to the bridge crossing.

Bin wall area excavation has been completed and is being filled with drain rock, followed by compaction before bin wall installation. The excavated area was close to creek, but is now filled and silt fenced, reestablishing stability and preventing bank rupture.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required: Continue monitoring the bridge and bin wall installment. Down chain design of cutslope ditch is critical and has been discussed between Arctic, Larry Lebedoff and Environmental Staff. Original ditch line to be maintained through the lower 100m of down chain side of Bunker (with energy dissipater at outflow) and will marry up to the new road alignment at approx 10+150m. This will provide for a buffer between the ditch outflow and the creek. Spill sock downstream of bridge install needs to be lengthened and moved into proper shaped "U". Continue to monitor condition of silt fencing and spill sock, as well as encroachment of construction areas to creek.

Mitigation Condition: Good. Silt fences will be monitored closely in the event of rain, and spill sock downstream still needs to be extended and secured closer to bank.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Monitor twice daily and report every two days. Observe more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the down chain side. Ensure ditchblocks are installed at the proper intervals.

Monitoring Frequency: Twice Daily

Reporting Requirements: Every 2 days





Bunker Creek: up chain bin wall excavation 09_25_08
(facing downchain (DC))

Bunker Creek; down chain bin wall loading 09_25_08
(facing DC)



Bunker Creek: down chain bin wall layout. 09_25_08 (facing upchain (UC))



Bunker Creek: down chain bin wall establishment. 09_25_08 (facing UC)





Bunker Creek: up chain landscaping and drain rock hauling for UC bin wall. 09_25_08 (facing UC)

Bunker Creek: 09_26_08 Site over view. Ground prep work for UC bin wall. (**Note: silt fence installed later.**)



Bunker Creek: DC cut slope and re-alignment of road. 09_26_08 (facing DC)



Bunker Creek: Silt fencing re-installed. 09_26_08 (facing DC)



| Part 1 – Site Description | |
|---------------------------------------|---|
| Date and Time: September 27-28, 2008 | Inspector(s): Billie Maje and Jennie Gjertsen |
| Site Name: Bunker Creek (stn: 10+250) | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. The sliver cut that was proposed on that cut slope has been re-surveyed to appropriate a steeper cut and minimize large scale clearing of the area. Organics from the up chain side of the bridge are stored at location 10+600.

Weather Conditions:

Date Weather Conditions temperature (°C)
27-Sep-08 High Overcast 4
28-Sep-08 Sunny with clouds 4

Part 2 - Site Assessment

Activity: (last 2 days)

- Down chain bin wall loading and backfilling with screened material from Km18 borrow source
- Start of up chain bin wall layout and installation
- Compaction being done with 1000lb plate tamper out side the bin walls, and a jumping jack tamper for inside the bin walls
- Clearing and cutting of downchain approach to grade

Clearing and Waste: On the down chain side organics and other waste from the approach to the bridge are being hauled and stockpiled at 9+ 750m. Up chain approach has not been worked on during this reporting period.

Geotech: To be laid over backfilling around the bin walls, before the riprap is installed

Silt Fence: - Silt fence improvements and changes continue to occur

Ditches: To be addressed once approaches are complete. Will need to install ditch blocks every 15 m, on the down chain approach to bridge along cut slope ditch, to control erosion. Energy dissipater at outflow. Need to add a cross drain half way down slope on up chain approach. Ditches on up chain approach will need to be rock lined and have small energy dissipators at the outflow.

Site Description:

Up chain: The waste area is complete and has been re-contoured and will have strippings spread back over for reclamation once all waste has been deposited there. Due to the extensive cut on this side and to avoid removing excessive amounts of material the approach will have a ditch on the high and low side. The collection area is very small. A cross culvert will likely be cut in at km 10+325. Some rock lining and energy dissipaters at the ditch outlet will be armoured using angular blast rock. The cutslope immediately adjacent to Bunker Creek is large rock and non-erodible so will act as an excellent rock blanket. Slightly further up chain the material changes and the finer material may benefit from a different mulch application that is yet to be determined.

Down chain: The soils on this side of the bridge are more erodible and have intermittent permafrost zones and steeper cuts. This will mean that the ditch may be compromised and will need to be maintained and monitored for stability or the need for a change in mitigation. No cross ditches due to the proximity of the creek on the fill side. Ditch blocks and an energy dissipater at the outflow will handle the flow from 10+100 to the bridge. A culvert may be crossed in at 10+075 just after the permafrost zone to alleviate any excess flows from outflowing into the Bunker riparian zone adjacent to the bridge crossing. The new ditch will be ditchblocked at approximately 15m intervals and an energy dissipater will break up flow at the outlet of the ditch.

Assessed Risk: Medium

Photos Attached: 12 photos, Bunker_09_27_08, Bunker_09_28_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 – Mitigation Requirements

Mitigation Required:

- Down chain design of cutslope ditch is critical and has been discussed between Arctic, Larry Lebedoff and Environmental Staff. Original ditch line to be maintained through the lower 100m of down chain side of Bunker (with energy dissipater at outflow) and will marry up to the new road alignment at approx 10+150m. This will provide for a buffer between the ditch outflow and the creek.
- Once bin wall backfill is complete, fines need to be covered with geotextile and armoured with rip rap

Mitigation Condition: Good. Silt fencing in place, and is continually being maintained. Spill sock downstream of bridge install has been lengthened and moved into proper shaped "U".

Part 4 – Monitoring Requirements

Follow-up Monitoring:

- Continue monitoring the bridge and bin wall installment.
- Continue to monitor condition of silt fencing, as well as encroachment of construction areas to creek.
- Continue to monitor that fuels are not stored within 30m of creek
- Monitor more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the down chain side. Ensure ditchblocks are installed at the proper intervals, once road is to grade

Monitoring Frequency: Twice Daily

Reporting Requirements: Every 2 days







09_27_08 Bunker Bridge binwall installation (facing downchain (DC))

09_27_08 Up chain bin wall layout (facing DC)

09_27_08 Down chain bin wall loading (facing DC)



09_27_08 Down chain bin wall installation (facing downstream)





09_27_08 Down chain bin wall loading with material from K18 borrow source

09_27_08 Up chain bin wall layout (facing downstream)



09_27_08 Up chain bin wall layout, and down chain install (facing DC)



09_28_08 K10 waste pile







09_28_08 Load and haul of waste material from down chain approach to bridge (facing upchain (UC))

09_28_08 Load and haul of waste material from down chain approach to bridge (facing UC)



09_28_08 Down chain bin wall backfill and compaction in foreground, down chain approach work in background (facing DC)



09_28_08 Down chain bin wall backfill and compaction in foreground, down chain approach work in background (facing DC)



| Part 1 – Site Description | |
|--------------------------------------|--|
| Date and Time: September 29-30, 2008 | Inspector(s): Billie Maje, Melissa Kirby and Jennie Gjertsen |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. The sliver cut that was proposed on that cut slope has been re-surveyed to appropriate a steeper cut and minimize large scale clearing of the area. Organics from the up chain side of the bridge are stored at location 10+600.

Weather Conditions:

| | | Average daily |
|-----------|-----------------------------------|------------------|
| Date | Weather Conditions | temperature (°C) |
| 29-Sep-08 | Overcast | 0 |
| 30-Sep-08 | Fog in morning clearing to clouds | 8 |

Part 2 – Site Assessment

Activity: (last 2 days)

- Down chain bin wall loading and backfilling with screened material from Km18 borrow source
- Up chain bin wall installation and some loading
- Compaction being done with 1000lb plate tamper out side the bin walls, and a jumping jack tamper for inside the bin walls
- Clearing and cutting of down chain approach
- Some cutting of up chain approach

Clearing and Waste: On the down chain side organics and other waste from the approach to the bridge are being hauled and stockpiled at 9+ 750m.

Waste from up chain approach being stockpiled beside approach until more material is removed

Geotech: To be laid over backfilling around the bin walls, before the riprap is installed

Silt Fence: Silt fence improvements and changes continue to occur

Ditches: To be addressed once approaches are complete. Will need to install ditch blocks every 15 m, on the down chain approach to bridge along cut slope ditch, to control erosion. Energy dissipater at outflow. Need to add a cross drain half way down slope on up chain approach. Ditches on up chain approach will need to be rock lined and have small energy dissipaters at the outflow.

Site Description:

Up chain: The waste area is complete and has been re-contoured and will have strippings spread back over for reclamation once all waste has been deposited there. Due to the extensive cut on this side and to avoid removing excessive amounts of material the approach will have a ditch on the high and low side. The collection area is very small. A cross culvert will likely be cut in at km 10+325. Some rock lining and energy dissipaters at the ditch outlet will be armoured using angular blast rock. The cut-slope immediately adjacent to Bunker Creek is large rock and non-erodible so will act as an excellent rock blanket. Slightly further up chain the material changes and the finer material may benefit from a different mulch application that is yet to be determined.

Down chain: The soils on this side of the bridge are more erodible and have intermittent permafrost zones and steeper cuts. This will mean that the ditch may be compromised and will need to be maintained and monitored for stability or the need for a change in mitigation. No cross ditches due to the proximity of the creek on the fill side. Ditch blocks and an energy dissipater at the outflow will handle the flow from 10+100 to the bridge. A culvert may be crossed in at 10+075 just after the permafrost zone to alleviate any excess flows from outflowing into the Bunker riparian zone adjacent to the bridge crossing. The new ditch will be ditchblocked at approximately 15m intervals and an energy dissipater will break up flow at the outlet of the ditch.

Assessed Risk: Medium

Photos Attached: 12 photos, Bunker_09_29_08, Bunker_09_30_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required:

- Down chain design of cutslope ditch is critical and has been discussed between Arctic, Larry Lebedoff and Environmental Staff. Original ditch line to be maintained through the lower 100m of down chain side of Bunker (with energy dissipater at outflow) and will marry up to the new road alignment at approx 10+150m. This will provide for a buffer between the ditch outflow and the creek.
- Once bin wall backfill is complete, fines need to be covered with geotextile and armoured with rip rap

Mitigation Condition: Good. Silt fencing in place, and is continually being maintained.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

- Continue monitoring the bridge and bin wall installment.
- Continue to monitor condition of silt fencing, as well as encroachment of construction areas to creek.
- Continue to monitor that fuels are not stored within 30m of creek
- Monitor more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the down chain side. Ensure ditchblocks are installed at the proper intervals, once road is to grade

Monitoring Frequency: Twice Daily

Reporting Requirements: Every 2 days







09_29_08 Bunker Bridge binwall installation and backfilling (facing up chain (UC))

09_29_08 Down chain bin wall height



09_29_08 Up chain bin wall layout and construction (facing downstream)



09_29_08 Down chain bin wall installation, backfilling and loading (facing downchain (DC))





09_29_08 Silt fencing in place at down chain bin wall compaction nearest to creek

09_29_08 Down chain cutting and realignment for approach (facing DC)



09_29_08 Down chain bin wall backfill (facing DC)



09_30_08 Loading and backfilling of down chain bin wall (facing downstream)







09_30_08 Loader and excavator working on road realignment and approach

09_30_08 Silt fencing near creek (facing downstream)



09_30_08 Loading and backfilling of down chain bin wall (facing UC)



09_30_08 Loading and backfilling of bin walls (facing UC)



| Part 1 – Site Description | |
|----------------------------------|---|
| Date and Time: October 1-2, 2008 | Inspector(s): Melissa Kirby and Jennie Gjertsen |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. Organics from the up chain side of the bridge are stored at location 10+600.

Up-chain = (UC); down-chain (DC)

Weather Conditions:

| | | Average daily |
|-----------|-----------------------------------|------------------|
| Date | Weather Conditions | temperature (°C) |
| 29-Sep-08 | Overcast | 0 |
| 30-Sep-08 | Fog in morning clearing to clouds | 7 |
| 1-Oct-08 | Cloudy | 7 |
| 2-Oct-08 | Some clouds | 10 |

Part 2 - Site Assessment

Activity: (last 2 days)

- DC and up-chain UC bins walls loaded, backfilled, compacted, wrapped with geotech and rip rapped.
- Clearing and cutting of DC approach continued

Silt Fence: Silt fence improvements and changes continue to occur

Ditches: To be addressed once approaches are complete.

Site Description:

Good. Dry working conditions have enabled work to continue rapidly without any sediment issues.

Assessed Risk: Low

Photos Attached: 6 photos, Bunker_10_01_08, Bunker_10_02_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 – Mitigation Requirements

Mitigation Required: None.

Mitigation Condition: Good. Silt fencing in place, and is continually being maintained.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

- Ensuring that enough rip rap has been placed around the bin walls
- Ensure that site is prepped for permanent bridge installment and temporary bridge removal.
- Continue to monitor condition of silt fencing, as well as encroachment of construction areas to creek.

| Monitoring Frequency: Twice Daily | |
|--------------------------------------|--|
| Reporting Requirements: Every 2 days | |







10_01_08 Facing DC, completed bin wall loading, backfilling continues, cutting and grading approach continues.

10_01_08 Facing UC, UC bin wall loading and backfilling, packing around bin wall.



10_01_08 Facing UC



10_02_08 Facing DC, bin walls complete, geotech wrapped around backfilling followed by rip rap placement.







10_02_08 Facing UC, geotech and rip rap placement, sediment fencing in place.

10_02_08 Facing DC, sediment fencing in place, no sediment in creek.



| Part 1 – Site Description | |
|-----------------------------------|---|
| Date and Time: October 7-13, 2008 | Inspector(s): James Spencer |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. Organics from the up chain side of the bridge are stored at location 10+600.

Up-chain = (UC); down-chain (DC)

Weather Conditions:

| Date | Weather Conditions | Average daily temperature (°C) |
|-----------|--|--------------------------------|
| 07-Oct-08 | High Overcast | -7 |
| 08-Oct-08 | Cool, sunny most of day, light flurries in morning | -8 |
| 09-Oct-08 | overcast most of day | -6 |
| 10-Oct-08 | Cool and windy | -7 |
| 11-Oct-08 | Overcast and fog snow | -4 |
| 12-Oct-08 | mixed sun and cloud | 0 |
| 13-Oct-08 | Light flurries, sun, cloud very mixed | -4 |

Part 2 - Site Assessment

Activity:

Permanent Bridge

Oct 7-10

- -Start on armouring the outflow of the u/s DC ditch will have energy dissipater followed by an armoured outflow to the creek edge
- -Ditchblocks being placed at 15m intervals in u/s DC ditch. Complete rip-rap armouring of binwalls
- -organics spread over old borrow pit at km 10+100and 9+900
- -organics spread over waste area at km 9+900

Oct 11-13

- -The dissipater is complete on DC, u/s bank along with rocklined and geotextiled outflow, the ditch is ditchblocked every 15m
- -armouring complete on the DC, d/s bank
- -armouring, dichblocks and outflow complete on UC, u/s bank
- -armouring and ditch outflow complete on UC, d/s bank. Also cross drain completed

Temporary Bridge: organic layer re-established for reseeding.

Silt Fence: Silt fence monitoring and repairing when required.

Site Description:

Site is completed as of Oct 13th. Just need reseeding and monitoring for bridge movement and sloughing

Assessed Risk: Low

Photos Attached: 12 photos, Bunker_10_07_08, Bunker_10_13_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 – Mitigation Requirements

Mitigation Required: .

- Re-seeding to early next week by Billie Maje

Mitigation Condition: Good.

Part 4 - Monitoring Requirements

Follow-up Monitoring:

- Monitor condition of silt fencing
- Monitor more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the DC.
- Monitor ditch water quality during rains and freshet
- -Monitor sloughing

Monitoring Frequency: Weekly

Reporting Requirements: As required





10_08_08 Facing UC, preparing ditch grade and energy dissipater on u/s DC side of bridge



10_08_08 Facing DC, cross-drain for culvert and ditchblock on UC side of bridge



10_08_08 Facing DC,aerial view showing the cross drain location to the right of the ambulance



10_08_08 Facing DC, location of removed temporary bridge contoured and organics replaced. Pile of rip rap at location of energy dissipater





10_09_08 Facing DC, finishing the armouring and energy dissipater and prepping for the outflow path of the ditch to creek



10_11_08 Facing DC, Ditch blocks and start of rock lined ditch on u/s DC side



10_11_08 Facing UC, rocklined outflow to Bunker Creek after energy dissipater.



 10_11_08 Facing DC, aerial view of project area.



10_13_08 Facing UC, finishing the armouring and rock lined outflow on UC d/s side



10_13_08 Facing UC, armouring on UC u/s bank completed rock lined ditch



10_13_08 Facing d/s on UC side, Culvert outflow for cross drainage complete



10_11_08 facing UC, Reclaimed borrow pit and shaped waste pile and organic stockpile on UC side



| Part 1 – Site Description | |
|------------------------------------|---|
| Date and Time: October 14-20, 2008 | Inspector(s): James Spencer |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. Organics from the up chain side of the bridge are stored at location 10+600.

Up-chain = (UC); down-chain (DC)

Weather Conditions:

| Date | Weather Conditions | Average daily temperature (°C) |
|-----------|--|--------------------------------|
| 14-Oct-08 | Sunny most of day | -5 |
| 15-Oct-08 | Clear in the morning, clouds roll in afternoon | -2 |
| 16-Oct-08 | Light snow in morning, clearing in the afternoon | -1 |
| 17-Oct-08 | Snowing lightly all day slippery roads | -2 |
| 18-Oct-08 | Snowed morning, clearing in the afternoon | -4 |
| 19-Oct-08 | Snowing lightly most of day windy | -7 |
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 |

Part 2 - Site Assessment

Activity:

Permanent Bridge

Oct 14-17

- armouring, dichblocks and outflow to be completed on UC, u/s bank
- capping and grading the road surface both UC and DC of bridge
- pulling back organics over waste area at UC waste site

Temporary Bridge: organic layer re-established for seeding.

Silt Fence: monitor in Spring

Site Description:

Site is 100% completed as of Oct 17th as capping road took two days. Seeding and monitoring for bridge movement and sloughing still needs to be monitored.

Assessed Risk: Low

Photos Attached: 5 photos, Bunker_10_15_08 Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 – Mitigation Requirements

Mitigation Required: .

- Seeding delayed until week of Oct 20th

Mitigation Condition: Good.

Part 4 - Monitoring Requirements

Follow-up Monitoring:

Next Spring

- Monitor condition of silt fencing in spring
- Monitor more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the DC.
- Monitor ditch water quality during rains and freshet
- Monitor sloughing

Monitoring Frequency: As required

Reporting Requirements: As required





10_15_08 Facing UC, Bridge approach capped

10_15_08 Facing UC, old borrow site at km 10+100





10_15_08 Facing UC, Road capping and completed landscaping and pulling over of organics at UC waste site



| Part 1 – Site Description | |
|----------------------------------|---|
| Date and Time: October 3-4, 2008 | Inspector(s): Melissa Kirby and Jennie Gjertsen |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. Organics from the up chain side of the bridge are stored at location 10+600.

Up-chain = (UC); down-chain (DC)

Weather Conditions:

| | | Average daily |
|-----------|---------------------------------------|------------------|
| Date | Weather Conditions | temperature (°C) |
| 29-Sep-08 | Overcast | 0 |
| 30-Sep-08 | Fog in morning clearing to clouds | 7 |
| 1-Oct-08 | Cloudy | 7 |
| 2-Oct-08 | Some clouds | 10 |
| 3-Oct-08 | Heavy rain overnight, Sun with clouds | 5 |
| 4-Oct-08 | Fog in morning clearing to sun | 5 |

Part 2 - Site Assessment

Activity: (last 2 days)

- Permanent bridge installment onto bin walls, with 4 x 12" boards used to support bridge at bin walls.
- Rip rap placement continued
- Clearing and cutting of (DC) approach

Silt Fence: Silt fence improvements and changes continue to occur

Ditches: To be addressed once approaches are complete.

Site Description: Two bridges now in place, permanent bridge stable and usable. DC and UC approaches still continue to be re-sloped, re-contoured and ditched. Areas adjacent to bridges will need to be cleaned up and recontoured, once temporary bridge is removed. Silt fencing in place and in tact.

Assessed Risk: Low

Photos Attached: 12 photos, Bunker_10_03_08, Bunker_10_04_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required:

- Continue to monitor condition of silt fencing, as well as encroachment of construction areas to creek.
- Ensure that sediment is cleaned from temporary bridge and adjacent abutments prior to bridge removal.
- Consider using geotech either under bridge or stretched across creek if sediment is of concern for removal.

Mitigation Condition: Good. Silt fencing in place, and is continually being maintained.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

- Monitor temporary bridge sediment pull back and removal prior to bridge removal.
- Continue to monitor condition of silt fencing, as well as encroachment of construction areas to creek.

Monitoring Frequency: Twice Daily


Reporting Requirements: Every 2 days







10_03_08 Facing downstream (DS), bridge installation,





10_03_08 Facing (DS), lifting bridge off of low bed and onto bin wall below.

10_03_08 Facing (DS), bridge installation, bridge now in place.



10_03_08 Facing DS, sliding boards under bridge for extra support.








10_04_08 Facing US, rip rap in place, added boards for support, silt fencing in tact.

10_04_08 Facing DC, bridge installation complete.







10_04_08 Facing DC, temporary bridge to be removed.



| Part 1 – Site Description | | |
|----------------------------------|---|--|
| Date and Time: October 5-6, 2008 | Inspector(s): Melissa Kirby and Jennie Gjertsen | |
| Site Name: Bunker Creek | Location/Co-ordinates: Access Road 10+250 | |

Site Location Description:

Bunker Creek, at the bridge crossing, is 4.5m wide across the top of the bank. The stream banks are soft moss-covered with a slight overhang. The riparian area extends 5m on either side. The down chain approach is at a design grade of 6% and has a large collection area for potential runoff. Organics from the up chain side of the bridge are stored at location 10+600.

Up-chain = (UC); down-chain (DC)

Weather Conditions:

| | | Average daily |
|-----------|---------------------------------------|------------------|
| Date | Weather Conditions | temperature (°C) |
| 29-Sep-08 | Overcast | 0 |
| 30-Sep-08 | Fog in morning clearing to clouds | 7 |
| 1-Oct-08 | Cloudy | 7 |
| 2-Oct-08 | Some clouds | 10 |
| 3-Oct-08 | Heavy rain overnight, Sun with clouds | 5 |
| 4-Oct-08 | Fog in morning clearing to sun | 5 |
| 5-Oct-08 | Cloudy with some snow | 0 |
| 6-Oct-08 | Sunny with some clouds | 0 |

Part 2 - Site Assessment

Activity: (last 2 days)

Permanent Bridge

- -Re contouring and shaping of road and banks UC of bridge as well as ditching
- -Rip rap placement around backfill on both bin walls

Temporary Bridge: Area prepped for bridge removal including hand cleaning of bridge of debris and sediment pull back from abutments. Bridge removed to UC side and abutments removed.

Silt Fence: Silt fence monitoring and repairing when required.

Site Description:

Permanent bridge in place and in use. Temporary bridge has been removed to the laydown area at 10+500. Rip rap continues. Site clean-up continues. UC and down-chain (DC) approaches are being contoured, sloped and ditched.

Assessed Risk: Low

Photos Attached: 12 photos, Bunker_10_05_08, Bunker_10_06_08. Additional photos for the reporting period can be found in the Environmental monitoring photos folder for access road creeks.

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required:

- DC, US area needs to be filled and sloped. Rip rap to be continued from bin wall around base of slope. Ditching

to continue on left hand side of road down along tree line (approx.).

- Silt fence to be continued where abutments from temporary bridge have been removed on both sides of creek.
- Ditches to be addressed once approaches are complete. Will need to install ditch blocks every 15 m, on the DC approach to bridge along cut slope ditch, to control erosion. Energy dissipater at outflow. Need to add a cross drain half way down slope on UC approach. Ditches on UC approach will need to be rock lined and have small energy dissipaters at the outflow.

Mitigation Condition: Good.

Part 4 – Monitoring Requirements

Follow-up Monitoring:

- Monitor the clean up of both removed and installed bridge areas.
- Monitor condition and augmentation of silt fencing, as well as encroachment of construction areas to creek.
- Monitor more erodible cutslopes further up chain 10+300 and the sloughing that will likely occur at the cutslopes on the DC.
- Ensure ditchblocks are installed at the proper intervals, once road is to grade.

Monitoring Frequency: Once daily.

Reporting Requirements: Every 2 days.







10_05_08 Facing UC, re-contouring and ditching road UC from bridge.

10_05_08 Facing DS, clean up to take place.



10_05_08 Facing DC, temporary bridge cleaned of debris, both backs with sediment pulled back from abutments and area prepped for bridge removal.



10_05_08 Facing UC, road re-contoured and re-sloped. Cross drain needs to be installed from slope through bank.

Yukon Zinc





10_06_08 Facing upstream (US), temporary bridge pulled out towards UC, no sediment from bridge or banks reached creek.

10_06_08 Facing US, pulling log abutments back from creek.



10_06_08 Facing DC, pulling abutments apart. Area needs to be filled, sloped. Rip rap to be continued from bin wall around base of slope. Ditching to continue on left hand side of road down along tree line (approx.). Silt fence to be continued where abutments have been removed.



10_06_08 Facing DC, clean up of temporary bridge area continues, and permanent bridge in use.



| Part 1 – Site | e Description | | |
|-------------------------------|--|---------------------------------|---|
| Date and Time: April1-April 7 | | Inspector(s): James Spencer | |
| Site Name: V | Wolverine Creeks | Location/Co-ordinates: Km32-Km0 | |
| Site Location | Description: Background snapshot of ke | ey drainages along the road | |
| Weather Cor | nditions: | | |
| 01-Apr-08 | Clear, Sunny | | 6 |
| 02-Apr-08 | Clear, Sunny | | 7 |
| 03-Apr-08 | Clear, Sunny, | | 6 |
| 04-Apr-08 | Clear, Sunny, windy at high elevations, in | ntermittent flurries | 8 |
| 05-Apr-08 | Clear, Sunny | | 8 |
| 06-Apr-08 | Clear, Sunny intermittent snow flurries | | 3 |
| 07-Apr-08 | | | |
| Part 2 - Site | e Assessment | | |

Activity: Monitor Creek conditions during spring melt

Site Description:

Snow covered Creeks. All Creeks Bunker, Hawkowl and Campbell are confirmed to be running. Go Creek, Pitch Creek and Putt are unconfirmed.

Assessed Risk: N/A
Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Bunker Creek Ice surface from overflow is very close to the base of the bridge

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress of the melt as the season progresses

Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.













PitchCreek_04_04_08- Looking US

PitchCreek_04_04_08- Looking DS





PuttCreek_04_04_08 - Looking US


PuttCreek_04_04_08 - Looking DS



Wolverine Project Environmental Inspection Form – Photos









Km17_banks_03_29_08 - Looking Empty Al'sWrk_km24_04_03_08 - Looking Empty

Wolverine Project Environmental Inspection Form – Photos

Project Name: Access Road Snow Clearing









| Part 1 – Site I | Description | |
|--|---|---------------------------------|
| Date and Time: April 11 th - April 21 st , 2008 | | Inspector(s): Jennie Gjertsen |
| Site Name: Wolverine Creeks | | Location/Co-ordinates: Km32-Km0 |
| Site Location Description: Background snapshot of key drainages along the road | | drainages along the road |
| Weather Cond | litions: | |
| 11-Apr-08 | Clear | 1 |
| 12-Apr-08 | Snow in morning, rain in afternoon | 0 |
| 13-Apr-08 | Overcast with clear periods | 0 |
| 14-Apr-08 | Overcast | -2 |
| 15-Apr-08 | Overcast with sunny periods | 2 |
| 16-Apr-08 | Sunny with high clouds, light winds | 1 |
| 17-Apr-08 | Heavy snowfall overnight, snow and wind | -8 |
| 18-Apr-08 | Overcast | -5 |
| 19-Apr-08 | overcast with periods of sun | 0 |
| 20-Apr-08 | overcast with periods of sun | 2 |
| 21-Apr-08 | light snow in morning, clearing in the afternoo | n 3 |

Part 2 - Site Assessment

Activity: Monitor Creek conditions during spring melt

Site Description:

Snow covered Creeks. All Creeks Bunker, Hawkowl and Campbell are confirmed to be running. Go Creek, Pitch Creek and Putt are unconfirmed. Pitch and Putt creeks were sampled in March baseline water sampling, Go Creek appeared to be dry.

Assessed Risk: N/A
Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Bunker Creek Ice surface from overflow is very close to the base of the bridge

Mitigation Condition: N/A


Part 4 – Monitoring Requirements


Follow-up Monitoring: Will monitor general condition and progress of the melt as the season progresses

Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.









| Project Name: Site Creeks Photos | |
|----------------------------------|--|





BunkerCreek_04_19_08- Looking DS-under bridge

BunkerCreek_04_19_08- Looking US



BunkerCreek_04_19_08- Looking DS



| Project Name: Site Creeks Photos | |
|-----------------------------------|--|
| Froject Name. Site Creeks Friotos | |





Environmental Inspection Form – Photos

| Project Name: Site Creeks Photos | |
|-----------------------------------|----------------------------------|
| Tioper Name. One officers I notes | |
| Km30.5Campbell_04_19_08 - US end | Km30.5Campbell_04_19_08 - DS end |
| | |



| Part 1 - Site | e Description | | |
|--|--------------------------------------|---------------------------------|--|
| Date and Time: April 22 nd – May 5 ^t , 2008 | | Inspector(s): James Spencer | |
| Site Name: Wolverine Creeks | | Location/Co-ordinates: Km32-Km0 | |
| Site Location Description: Background snapshot of key drainages along the road | | | |
| Weather Conditions: | | | |
| 22-Apr-08 | Sunny and cool | -5 | |
| 23-Apr-08 | Sunny still cool | -1 | |
| 24-Apr-08 | Sunny,light overcast in afternoon | 2 | |
| 25-Apr-08 | Sunny and mild | 4 | |
| 26-Apr-08 | Breezy warming | 6 | |
| 27-Apr-08 | Warming but overcast | 7 | |
| 28-Apr-08 | Warm and sunnymelting | 12 | |
| 29-Apr-08 | Raining in morning snow and overcast | 2 | |
| 30-Apr-08 | Overcast and flurries | 0 | |
| 01-May-08 | Overcast | 0 | |
| 02-May-08 | Overcast rain and light snow | 5 | |
| 03-May-08 | Snowing | 0 | |
| 04-May-08 | Sunny cool in morning | 5 | |
| 05-May-08 | Sunny all day | 12 | |

Part 2 – Site Assessment

Activity: Monitor Creek conditions during spring melt

Site Description:

Snow covered Creeks. Due to poor road conditions only monitored Go Creek, Campbell Creek and Hawkowl Creek.

Assessed Risk: N/A

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Hawkowl Culverts to be installed, Campbell Creek crossditch to be opened, Go Creek lower access road to be decommisioned

Mitigation Condition: N/A

Part 4 - Monitoring Requirements


Follow-up Monitoring: Will monitor general condition and progress of the melt as the season progresses

Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.









| Project Name: Site Creeks Photos | |
|----------------------------------|--|





| Environmental inspection i orini | | | |
|--|---|---------------------------------|--|
| Part 1 – Site Description | | | |
| Date and Time: May 6 th – May 12 th , 2008 | | Inspector(s): J.G | |
| Site Name: Wolverine Creeks | | Location/Co-ordinates: Km32-Km0 | |
| Site Location De | escription: Background snapshot of key | drainages along the road | |
| Weather Conditi | ions: | | |
| 6-May-08 | Sunny with some cloud in afternoon | 8 | |
| 7-May-08 | Cloudy | 6 | |
| 8-May-08 | Sunny with clouds, light winds | 8 | |
| 9-May-08 | Sunny with some cloud | 8 | |
| 10-May-08 | Overcast | 8 | |
| 11-May-08 | Sunny | 10 | |
| 12-May-08 | Sunny in morning, overcast in afternoon | 8 | |
| Part 2 – Site Assessment | | | |
| Activity: Monitor | Activity: Monitor Creek conditions during spring melt | | |
| | | | |
| Site Description: | | | |
| Snow and ice melt increasing at all sites, all creeks running | | | |
| • | | | |
| | | | |

Assessed Risk: N/A

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Hawkowl Culverts to be installed, Go Creek lower access road to be decommisioned

Mitigation Condition: N/A


Part 4 – Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress of the melt as the season progresses


Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.













| Part 1 – Site Description | | |
|--|--|---------------------------------|
| Date and Time: | May 12 th – May 19 th , 2008 | Inspector(s): J.G |
| Site Name: Wolverine Creeks | | Location/Co-ordinates: Km32-Km0 |
| Site Location Description: Background snapshot of key drainages along the road | | |
| Weather Condit | ions: | |
| 13-May-08 | Overcast | 7 |
| 14-May-08 | Overcast, some light snow in afternoon | 6 |
| 15-May-08 | Cloudy | 6 |
| 16-May-08 | Sunny in morning, cloudy in afternoon | 8 |
| 17-May-08 | Cloudy with rain in the afternoon | 4 |
| 18-May-08 | Wet snow, then rain | 1 |
| 19-May-08 | Snow, rain, sleet, hail, freezing rain, sun in | late afternoon 2 |

Part 2 - Site Assessment

Activity: Monitor Creek conditions during spring melt

Site Description:

Snow and ice melt increasing at all sites, all creeks running, increase in flows observed.

Culverts at Campbell Creek steamed open May 15th, 2008

Assessed Risk: N/A

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Hawkowl Culverts to be installed, Go Creek lower access road to be decommisioned

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress of the melt as the season progresses

Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.





| Hawkowl Creek – 05/17/08 looking US | Hawkowl Creek - 05/17/08 looking DS |
|-------------------------------------|-------------------------------------|
| | |



Project Name: Site Creeks Photos





Bunker Creek - 05/17/08 looking US

Bunker Creek – 05/17/08 looking DS





| Project Name: Site Creeks Photos | |
|----------------------------------|--|





| nspector(s): James Spencer, Mary McDougall |
|--|
| ocation/Co-ordinates: Km32-Km0 |
| |

Site Location Description: Key drainages along the road and areas of concern during freshet

Weather Conditions:

Part 2 - Site Assessment

Activity: Monitor Creek conditions during spring melt

Site Description:

Flows are high at all creeks and along the access road. Water has started to cross the access road where ditching is not adequate and/or culverts are not installed

Assessed Risk: N/A
Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 - Mitigation Requirements

Mitigation Required: Ditching and armouring of banks to be improved; culverts to be installed as neccessary

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Will monitor general condition and progress as the season progresses

Monitoring Frequency: Weekly

Reporting Requirements: Weekly, individual reports will be issued for problem areas.





Project Name: Site Creeks Photos and areas of concern – All photos taken May 28, 2008





Putt Creek downslope ditch (re-seeded May 25th)

Km 9 sloughing; facing south-west





Km 9 sloughing; facing east, downslope

Bunker Creek under the bridge; facing downstream







Road crossing at km 16.5

Node of Cooling at Kill Tolo

Road crossing at km 16.6



Hawkowl Creek – 24" culvert at left of photo; ditch plug just beyond culvert



Hawkowl Creek – 24" culvert with ditch plug



Hawkowl Creek – main stream following 36" overflow culvert installation and cobbling of stream



Hawkowl Creek - main channel downstream



Hawkowl Creek - 24" culvert downstream



Hawkowl Creek - main channel downstream







| Date and Time: June 2, 2008 | Inspector(s): James Spencer, |
|-----------------------------|------------------------------|

Site Name: Wolverine Creeks/Problem Areas Location/Co-ordinates: Km32-Km0

Site Location Description: Key drainages along the road and areas of concern during freshet

Weather Conditions:

Part 1 - Site Description

02-Jun-

08 Overcast in morning, clear breaks in afternoon

14

Part 2 - Site Assessment

Activity: Monitor Creek/Road conditions during spring melt

Site Description:

Flows are subsiding and modest at all creeks and problem areas. No major areas of concern except km 9 stress fractures and sloughing.

Assessed Risk: N/A

Photos Attached: YES

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Ditching and armouring of banks to be improved; culverts and pipe to be installed as necessary, soft sections removed and repacked, Wear surface needed. Grading and ditch maintenance. Seeding and rip rap.

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: None needed specifically unless change in condition noted. Inspect the re-vegetation of Pitch/Putt .

Monitoring Frequency: Change in Condition

Reporting Requirements: Change in Conditiony, individual reports will be issued for problem areas.



Project Name: Site Creeks Photos and areas of concern - All photos taken June 02, 2008 Pitch Creek upstream Pitch Creek downstream **Putt Creek upstream Putt Creek downstream**





Bunker Creek looking d/s



Km12 looking empty (notice no flow from km 12.5 culvert install)




Km 12.5 – Culvert with ditch block (to mitigate km 12)



Km 14 – Gathering/sorting material for km 9 repair









| Date and Time: November 2, | 2008 | Inspector(s): Mary McDougall |
|----------------------------|------|------------------------------|

Site Name: Creeks along site & access road Location/Co-ordinates: Km32-Km0

Site Location Description: Key drainages along the road

Weather Conditions:

DateWeather ConditionsTemperature02-Nov-08Snowing all day, windy at portal-4

Part 2 - Site Assessment

Part 1 – Site Description

Activity: Monitor Creek/Road conditions for background purposes

Site Description:

Winter has begun, and this monitoring was performed to get an idea of flows prior to winter freeze up.

Temperatures have been mild (~ -5 C), and extreme cold temperatures are expected to begin within the month.

Assessed Risk: N/A

Photos Attached: Yes

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A


Part 4 – Monitoring Requirements


Follow-up Monitoring: next monitoring during spring freshet

Monitoring Frequency: none

Reporting Requirements: none







Project Name: Site Creeks Photos – All photos taken November 02, 2008





Pitch creek - upstream

Pitch creek - downstream



| Part 1 – Site Description | |
|-----------------------------------|---|
| Date and Time: May 26-May 28 2008 | Inspector(s): James Spencer |
| Site Name: Go Creek | Location/Co-ordinates: Lower Airport, Access Road crossing at Go Creek (old crossing) |

Site Location Description: Stream 2-3m wide. Good stream bed material. Pit run with little rip rap. Straight section of stream, some braiding d/s. Willows dominate vegetation. North side bank 1:5 to 1 and southside badly scoured and undercut. Gravelly sand with cobble just being eaten away.

Weather Conditions:

| 24-May-08Sunny | 24-May-08 |
|-------------------------------------|-----------|
| 25-May-08Sunny | 25-May-08 |
| 26-May-08Sunny | 26-May-08 |
| 27-May-08Sunny, windy at summit | 27-May-08 |
| 28-May-08Overcast in morning cooler | 28-May-08 |

Part 2 - Site Assessment

Activity: Pull 3 x 36" culverts from lower airport access road.

Site Description: 3 x 36" culverts at Go Creek are not handling the spring flows and susceptible to an unpredictable washout or flooding of the airstrip. Headwall of culvert being scoured. Fairly straight section of stream, some braiding downstream during high flows. Banks on outside edge of flow below culverts experiencing bad scouring. Road Top is too narrow for traffic.

Culverts pulled and mound of cobble (approx. 3m³ placed on outside edge of the bank to prevent excessive scouring).

Assessed Risk: Med

Photos Attached:

Samples Taken: No

Additional Information Attached: No

Part 3 - Mitigation Requirements

Mitigation Required: When high flows subside additional cobble or riprap required on sensitve outside curve of stream bank just d/s of the culvert.

Mitigation Condition: Fair – Inspect scouring area


Part 4 – Monitoring Requirements

Follow-up Monitoring: Inspect scouring area

Monitoring Frequency: As conditions change

Reporting Requirements: No







| Part 1 – Site Description | | |
|---|--|--|
| Date and Time: May 27 – June 03, 2008 | Inspector(s): James Spencer | |
| Site Name: Hawkowl Creek | Location/Co-ordinates: Access Road crossing at Hawkowl Creek ~ km 23.3 | |
| Site Location Description: The stream bed is fairly bony, large cobble, and suggests fast flows. Willows dominate the riparian shrubs. Road is quite narrow at this location due to short culvert installed during 2007 Access Road construction. | | |
| Weather Conditions: | | |
| 20-May-08Coolish in evening 10 | | |
| 21-May-08Warming sunny 12 | | |
| Zi may oovalling sailiy | 12 | |
| 22-May-08Sunny | 16 | |
| , , , | · - | |
| 22-May-08Sunny | 16 | |
| 22-May-08Sunny 23-May-08Sunny | 16 17 | |

Part 2 - Site Assessment

Activity:

Culvert Installation, armouring and creek alignment.

Site Description:

A 48" culvert has been installed. Need a 24" culvert to intercept ditch water and a 36" overflow. May 26th realized that the stream flow needed aligning with the 48" culvert to prevent damage to the headwall. Also need to armour headwall and add an overflow culvert (flows too high to install at creek bed depth). High Flows continue and appeared to Peak on May 27th/28th. Culvert aligned with streambed and discharge end kept close to grade of outfall 36" overflow and a 24" to intercept ditch water. Major headwall armouring and diversion of flow to align majority of flow with the 48" culvert rather than with the 36" culvert.

Assessed Risk: Med

Photos Attached:

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: All ESC practices that could reasonably be incorporated were put in place. Work performed in dry by plugging upstream side while work in progress minimize erosion. Need to seed this area. Some more rip rap on the discharge end. Mark culverts for winter and install heat trace?

Mitigation Condition: Fair.

Part 4 - Monitoring Requirements

Follow-up Monitoring: None Specifically required


Monitoring Frequency: Change in Condition

Reporting Requirements: Change in Condition









to 48" culvert. Looking u/s

Photo 6 - 05/27/08 - Placing Cobble to align stream to 48" culvert complete, headwall protected. Looking u/s



Photo 7 - 05/28/08 - 36" overflow installed, and flows peaking, some armouring added looking u/s



Photo 8 - 05/28/08 - 36" overflow installed, and flows peaking, some armouring added looking d/s



| Part 1 – Site Description | |
|--------------------------------|---|
| Date and Time: May 21 – June 9 | Inspector(s): James Spencer |
| Site Name: stn 9+500 | Location/Co-ordinates: Slope above lake |

Site Location Description:

A steep slope with a natural grade of 1.5:1. With standing timber and willows, shrubs. Road was cut minimally and lots of fill that extends downslope 15m+ to where it settles on existing ground. Intermittent permafrost zone. Old Fred Magnum Lake at toe of slope which drains in to and joins Bunker Creek.

Weather Conditions: Mixed, very dry spring and average melt, no excessive flows.

Part 2 – Site Assessment

Activity: The result of cutting a road through steep permafrost ground with lots of fill and minimal cut. No bench for the material to stabilize steep bank and fill slope.

Site Description: The fill slope is through intermittent permafrost and dry gravelly soils at a grade of between 1.25:1 and 1.06:1. Well beyond a prescribed1.5:1 slope that will hold. The area has experienced a sloughing of a slab of fill material Approx. 20' wide that slid off the shoulder of the road and slid approx 15 m downslope. This area shows stress cracking near the fracture. The fill slope has the same issues with steepness and in addition has exposed permafrost but appears to be holding.

Work done on June 3, 2007 to repair the sloughed section. An entire 20' section of the road was removed. A bench was cut in to existing ground at a 90 degree angle to the natural repose of the slope. This bench was stabilized with angular Rip-Rap (5' + diam.) The base layer was driven in to the bench and then built up. Material (pulled out from the road) was re-packed in sequential lifts. The angle of the fill slope in this location was reduced slightly and the tighter packing of material should help stabilize this section.

Assessed Risk: High

Photos Attached: Yes

Samples Taken: None

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required:

Cut Slope:

Permafrost areas need to be left alone as much as possible and left as steep or vertical cuts allowing the moss and organic mat to cover the slope as the frost melts and under cuts the bank.

Fill Slope:

This area has been pushed downslope due to the large fills required here. May need additional ESC practices to stabilize area if problems persist. Phase 2 may have to involve a realignment and engineered stabilization, Gabions, Shotcrete etc. to prevent washouts and manage the haul truck weights.

Mitigation Condition: Fair

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Monitor condition of Banks and look for stress fractures. Look for signs of movement. Trees angled loose rocks etc.

Monitoring Frequency: As conditions Change.

Reporting Requirements: As required



Site: 9+500





6_21_08 Fill Slope Sloughing, looking Loaded




06_06_08 Compacted and repaired section looking empty

06_21_08 Fill slope Sloughing, looking Empty



06_06_08 Compacted and repaired section looking er







06_06_08 Toe of repaired section, notice large rip-rap repaired section where bench was cut.



| Part 1 – Site Description | |
|-----------------------------------|-----------------------------|
| Date and Time: September 04, 2008 | Inspector(s): James Spencer |
| Site Name: km15+100 (km15+100) | Location/Co-ordinates: |

Site Location Description: Along the steep approach just downchain of knob hill. Steep erodible slope.

Weather Conditions:

4-Sep-08Fog in morning followed by cloud in afternoon

13

Part 2 - Site Assessment

Activity: None at present. When punched road through in fall of 2007 the culvert was put in hurriedly, knowing that road would be re-aligned

Site Description: Culvert outflow is eroding the lower shoulder of the road and causing tension cracks and making the outside shoulder unsafe for traffic due to under cutting. Problem will persist without installing slope drains on these steep sections of road.

Assessed Risk: High

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Area has been marked with caution tape...when new alignment is complete here all culverts on this steep section of road **MUST HAVE SLOPE DRAINS**.

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor integrity of shoulder and any changes in condition

Monitoring Frequency: Weekly

Reporting Requirements: As required







| Part 1 – Site Description | |
|-----------------------------------|---|
| Date and Time: September 18, 2008 | Inspector(s): Jennie Jgertsen/Billie Maje |
| Site Name: Knob Hill (km15+200) | Location/Co-ordinates: |

Site Location Description: Outcrop 50mx50m with very thin organic layer and stunted spruce trees.

Weather Conditions: Sunny and warm. 12

Part 2 - Site Assessment

Activity: Strip and stockpile organics—very thin layer difficult to strip properly. Drill to drill down to new road grade and blast. Slopes here will be re-graded to 10%.

Site Description: Steep area blasting and excavating will need to be done carefully to avoid material travelling downslope. Road dropped down below the knob and fill used downchain to bring grade up. Cut slope will be reclaimed before road is dropped to avoid access issues later on.

Assessed Risk: Med

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Reclaim cutslope from old alignment.

Mitigation Condition: N/A


Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability and encroachment of fill in to steep valley.

Monitoring Frequency: Daily

Reporting Requirements: As required







| Part 1 – Site Description | |
|---|---|
| Date and Time: September 22 nd – 29 th , 2008 | Inspector(s): Jennie Gjertsen and Billie Maje |
| Site Name: Knob Hill (km15+200) | Location/Co-ordinates: |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase I road was laid to the upslope side of the rock outcrop, while the final design is for the road to be below the rock outcropping.

Weather Conditions:

| Date | | avg. daily temp | |
|-----------|--|-----------------|--|
| 23-Sep-08 | Sun and cloud | 8 | |
| 24-Sep-08 | Some light snow, mix of sun and cloud | 5 | |
| 25-Sep-08 | Foggy in the morning, heavy snow around noon, clearing | 4 | |
| 26-Sep-08 | High overcast with periods of sun. | 8 | |
| 27-Sep-08 | High overcast | 4 | |
| 28-Sep-08 | Sunny with clouds | 4 | |
| 29-Sep-08 | Overcast | 0 | |

Part 2 - Site Assessment

Activity:

- -Road construction in the area started with drilling and blasting to the rock outcrop, in the week previous to this report. This was continued and then followed with stripping/clearing along the steep down slope side.
- -Main cross road culvert was blocked to remove surface water from location of work and redirected down chain to the following culvert.
- Water flow under Phase I road was discovered once clearing continued, increased ditching upslope to the existing road was done to minimize flow, followed by installation of a rock drain.
- Road construction, including; cutting, filling, blasting and drilling, to continue.

Site Description:

Most of surface flows are being diverted to down chain culvert, however some water is still travelling under the existing road. Before the rock drain was installed, water running through work area was picking up sediment before travelling into heavy vegetation; it is now running clear. Silt fencing was installed where the water runs into vegetation. Water running down upslope ditch remains clear.

Assessed Risk: Low

Photos Attached: Km 15_09_26_08 to Km15_09_29_08

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Ditch upslope to try and intercept more water. Mitigation to occur while existing road is being removed to use for fill on new alignment, which can cause conditions to change.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability and encroachment of fill in to steep valley. Monitor for groundwater flow during decommissioning of current road alignment.

Monitoring Frequency: 2-3 times a week

Reporting Requirements: Weekly while work to site is occurring or conditions change.







09_26_08 Before stripping and clearing (facing down chain (DC))

09_27_08 Before Stripping and clearing (Facing DC)



09_27_08 Upslope ditching not done, water draining underground (facing DC)



09_27_08 Upslope ditching not done, water draining underground (facing DC)







09_27_08 Culvert blocked, clearing and stripping in works (Facing upchain (UC))

09_27_08 Down slope cut, water coming under road into work area and picking up sediment



09_27_08 Down slope cut, Trough cut to minimize sediment loading (Facing UC)



09_28_08 Water running under road before upslope ditch improvements








09_28_08 Deeper ditching upslope to intercept surface flow (facing UC)

09_28_08 Equipment not in water crossing area until rock drain installation (facing UC)







09_29_08 Continued work to rock drain (facing UC)



| Part 1 – Site Description | |
|--|---|
| Date and Time: Sept. 30 th - October 6 th , 2008 | Inspector(s): Jennie Gjertsen and Melissa Kirby |
| Site Name: Knob Hill (km15+200) | Location/Co-ordinates: |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase I road was laid to the upslope side of the rock outcrop, while the final design is for the road to be below the rock outcropping.

Weather Conditions:

| Date | | avg. daily temp |
|-----------|---------------------------------------|-----------------|
| 30-Sep-08 | Fog in morning clearing to clouds | 7 |
| 01-Oct-08 | Cloudy | 7 |
| 02-Oct-08 | Some clouds | 10 |
| 03-Oct-08 | Heavy rain overnight, Sun with clouds | 5 |
| 04-Oct-08 | Fog in morning clearing to sun | 5 |
| 05-Oct-08 | Cloudy with some snow | 0 |
| 06-Oct-08 | Sunny with some clouds | 0 |

Part 2 - Site Assessment

Activity:

Continued road construction

- drilling and blasting to the rock outcrop
- cutting and filling of road to grade
- decommissioning of original upslope access road

Site Description:

Some surface flow continues to travel under the road, but is being well maintained by the initial rock drain.

Increased ditching on the upslope side on October 1st, as well as the removal of the road bed on the preexisting road caused a heavy sediment pulse which cleared noticeably in the subsequent days. The down chain (DC) end of the work area had a low lying area with some standing water, and some groundwater flow. It is unclear as to what measures were taken to ensure road stability before filling, and needs to be followed up with Arctic construction, before the next monitoring report is issued.

Assessed Risk: Low

Photos Attached: Km 15_10_01_08 to Km15_10_05_08

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Ditching upslope to try and intercept more water. Mitigation to occur while existing road is being removed to use for fill on new alignment, which can cause conditions to change.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability and encroachment of fill in to steep valley. Monitor for groundwater flow during decommissioning of current road alignment.

Monitoring Frequency: 2-3 times a week

Reporting Requirements: Weekly while work to site is occurring or conditions change.







10_01_08 Sediment pulse from ditching (facing up chain (UC))

10_01_08 Wetted area showing standing water and flow under road surface (Facing DC)



10_01_08 Wetted area showing standing water (facing DC)



10_01_08 Realigning of road (facing DC)







10_01_08 Up chain view of road alignment

10_02_08 Water running clearer after ditching the previous day (facing UC)



10_02_08 Water running clearer after ditching the previous day (Facing DC)



10_05_08 Up chain approach showing lower road alignment then the pre-existing road on the top left (facing DC)



| Part 1 – Site Description | | |
|----------------------------------|-----------------------------|--|
| Date and Time: October7-13, 2008 | Inspector(s): James Spencer | |
| Site Name: Knob Hill (km15+200) | Location/Co-ordinates: | |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase 1 road was laid to the upslope side of the rock outcrop, while the final design is for the road to be below the rock outcropping.

Weather Conditions:

| Date | | avg. daily temp | |
|-----------|--|-----------------|--|
| 07-Oct-08 | High Overcast | -7 | |
| 08-Oct-08 | Cool, sunny most of day, light flurries in morning | -8 | |
| 09-Oct-08 | overcast most of day | -6 | |
| 10-Oct-08 | Cool and windy | -7 | |
| 11-Oct-08 | Overcast and fog snow | -4 | |
| 12-Oct-08 | mixed sun and cloud | 0 | |
| 13-Oct-08 | Light flurries, sun, cloud very mixed | -4 | |

Part 2 - Site Assessment

Activity:

Continued road construction

- drilling and blasting the rock outcrop
- cutting and filling of road to grade from km 15 to km 15+300, also slashing and then stripping and widening road up towards km14 from the new alignment around knob hill
- sump dug in at km 15 +200 to decrease sediment flow
- Km 15+ 100 original culvert removed was extended and road widened, silt fence installed to minimize sediment flow

Site Description:

Last blast occurred at km 15 on October 13th

km 14 there is some slashing going on for widening, they will now strip and pad that before widening.

Grade of road around new alignment nearly complete

Still straightening at km 14, km 15 +100 to km15+350, some filling and cutting to complete

Assessed Risk: Low

Photos Attached:8 Km 15_07_08_08 to Km15_10_13_08

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Some scaling of loose rock required, ensure cut and fill slopes can be reclaimed if possible-difficult now due to freezing conditions...may have to wait until spring. Can only stockpile.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability and encroachment of fill in to steep valley. Monitor for suspended sediment in ditch flow along cutslope. Ensure km 15+100 culvert is free and clear of obstruction

Monitoring Frequency: 2-3 times a week

Reporting Requirements: Weekly while work to site is occurring or conditions change.





10_08_08 Up chain approach showing lower road alignment then the pre-existing road on the top left (facing DC)

10_08_08 Alignment of lower road (Facing UC)



10_09_08 On new alignment lower road after recent blast (facing DC)



10_09_08 Blast rock on fill slope. (facing DC)







10_11_08 Looking DC at km15 blast rig new alignment

10_11_08 Looking DC at cutslope ditch heavy siltation from earthworks no immediate d/s effects after culvert crossing after pool in background



10_13_08 Facing UC @ km 15+200 looking at cutslope ditchpool was dredged out to improve settlement before culvert inlet



10_11_08 Facing fill slope @ km 15+300 road widening originally bucking then decided to strip whole area



| Part 1 – Site Description | |
|-----------------------------------|-----------------------------|
| Date and Time: October13-20, 2008 | Inspector(s): James Spencer |
| Site Name: Knob Hill (km15+300) | Location/Co-ordinates: |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase 1 road was laid to the upslope side of the rock outcrop, while the final design is for the road to be below the rock outcropping.

Weather Conditions:

| Date | | avg. daily temp | |
|-----------|--|-----------------|--|
| 07-Oct-08 | High Overcast | -7 | |
| 08-Oct-08 | Cool, sunny most of day, light flurries in morning | -8 | |
| 09-Oct-08 | overcast most of day | -6 | |
| 10-Oct-08 | Cool and windy | -7 | |
| 11-Oct-08 | Overcast and fog snow | -4 | |
| 12-Oct-08 | mixed sun and cloud | 0 | |
| 13-Oct-08 | Light flurries, sun, cloud very mixed | -4 | |

Part 2 - Site Assessment

Activity:

Continued road construction

- drilling and blasting the rock outcrop
- cutting and filling of road to grade from km 15 to km 15+300, also slashing and then stripping and widening road from km15+100 to km 14+200 from the new alignment around knob hill
- sump dug in at km 15 +100 to decrease sediment flow
- Km 15+ 200 original culvert removed and flow diverted downstream towards culvert at km15+100, silt fence installed to minimize sediment flow

Site Description:

Last blast occurred at km 15 +300 on October 13th

km 14+200 to 15+100 there is some slashing going on for widening, they will now strip and pad that before widening.

Grade of road around new alignment nearly complete

Still straightening at km 14+200, km 15 +100 to km15+350, some filling and cutting to complete

Assessed Risk: Low

Photos Attached:8 Km 15_07_08_08 to Km15_10_13_08

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Some scaling of loose rock required, ensure cut and fill slopes can be reclaimed if possible-difficult now due to freezing conditions...may have to wait until spring. Can only stockpile.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability and encroachment of fill in to steep valley. Monitor for

suspended sediment in ditch flow along cutslope. Ensure km 15+100 culvert is free and clear of obstruction

Monitoring Frequency: 2-3 times a week

Reporting Requirements: Weekly while work to site is occurring or conditions change.







10_08_08 Up chain approach km15+300 showing lower road alignment then the pre-existing road on the top left (facing DC)

10_08_08 Alignment of lower road at km15+200(Facing UC)



10_09_08 On new alignment lower road after recent blast (facing DC)



10_09_08 Blast rock on fill slope. (facing DC)







10_11_08 Looking DC at km15+300 blast rig new alignment

10_11_08 Looking DC at km 15cutslope ditch heavy siltation from earthworks no immediate d/s effects after culvert crossing after pool in background



10_13_08 Facing UC @ km 15looking at cutslope ditchpool was dredged out to improve settlement before culvert inlet



10_11_08 Facing fill slope @ km 15+000 road widening originally bucking then decided to strip whole area



| Part 1 – Site Description | |
|-----------------------------------|-----------------------------|
| Date and Time: October15-20, 2008 | Inspector(s): James Spencer |
| Site Name: Knob Hill (km15+300) | Location/Co-ordinates: |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase 1 road was laid to the upslope side of the rock outcrop, while the final design is for the road to be below the rock outcropping.

Weather Conditions:

| Date | Condition | avg. daily temp |
|-----------|--|-----------------|
| 14-Oct-08 | Sunny most of day | -5 |
| 15-Oct-08 | Clear in the morning, clouds roll in afternoon | -2 |
| 16-Oct-08 | Light snow in morning, clearing in the afternoon | -1 |
| 17-Oct-08 | Snowing lightly all day slippery roads | -2 |
| 18-Oct-08 | Snowed morning, clearing in the afternoon | -4 |
| 19-Oct-08 | Snowing lightly most of day windy | -7 |
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 |

Part 2 - Site Assessment

Activity:

Oct 14-18

- cutting and filling of road to grade from km 15 to km 15+300
- Concerns with groundwater or subsurface flow from the creek that used to run across the road through a
 culvert at km 15+100 is now running along the high side of the road and along a ditch line set back from
 the road. Problem is water is seeping through the bank and showing glaciation that could pose a winter
 maintenance issue.
- The routing requires stripping back a 20m swath approximately 75 m long. This will allow the high ditch to be excavated another 2m, and get the slope angles graded, in an attempt to intercept the water seeping through the bank here
- In the meantime a diversion was created on the high bank to allow for "dry" work
- Scaling complete

Oct 15-20

- cutting and filling of road to grade from km 15 to km 15+300
- cut down the ditch line 2m to capture groundwater and prevent glaciation
- diversion to be routed back to the excavated ditch line
- km 15+300 grades complete.

Site Description:

Site complete diversion to be routed back to the excavated ditch.

Assessed Risk: Low

Photos Attached:8 Km15_10_15_08 to Km15_10_20_08

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Ensure cut and fill slopes can be reclaimed in the spring.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability, monitor ditch flow in spring.

Monitoring Frequency: As required

Reporting Requirements: As required





10_15_08 Looking UC at km15 widening of the road

10_15_08 Looking DC at km 15+300 final scaling and loose rock clean-up



10_17_08 Facing UC km 15+100 looking at the diversion for excavating the high ditch further downslope, but still offset from the road.



10_17_08 Facing fill slope km 15+100 20m stripping swath above glaciation seep through the bank below excavator





10_19_08 Looking DC at km15+100 cutting down the permanent ditch to capture groundwater seepage

10_19_08 Looking DC at km 15+200 Organics windrowed above the diversion



10_19_08 Facing UC km 15+100 looking at the roadside ditch which will not carry any water. Useable ditch runs behind (upslope) of rock outcrop on horizon



10_19_08 Facing DC at km 15+300 final grade 98% done



| Part 1 – Site Description | • |
|---|---|
| Date and Time: October 21-27 th , 2008 | Inspector(s): Billie Maje and Melissa Kirby |
| Site Name: Knob Hill (km15+300) | Location/Co-ordinates: |

Site Location Description: Rock outcropping just past km 15, 50mx50m with very thin organic layer and stunted spruce trees. Steep slopes drain ground and surface water, including Bogey Creek, down towards valley bottom where the creek flows into Old Fred Megun lake. Original phase 1 road was laid to the upslope side of the rock outcrop, while the final road is below the rock outcropping.

Weather Conditions:

| Date | | avg. daily temp |
|-----------|---|-----------------|
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km/hr) | -16 |
| 27-Oct-08 | Broken cloud and sun | -5 |

Part 2 - Site Assessment

Activity:

Oct 21-27

- Continued grading of road surface
- Diversion of creek rerouted to the excavated ditch

Site Description:

Site has been completed until spring maintenance schedule

Assessed Risk: Low

Photos Attached: 8 creek@15_10_21_08 and K15_10_27_08

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Ensure cut and fill slopes can be reclaimed in the spring.

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for material stability, monitor ditch flow in spring.

Monitoring Frequency: As required Reporting Requirements: As required







10_21_08 Looking downchain (DC) towards highway at re-diverted ditch

10_21_08 Looking upchain (UC) towards mine site at new ditching and re-diverted flow



10_21_08 Facing UC at rediverted ditch water



10_27_08 Facing DC at ditching

Yukon Zinc






10_27_08 Looking DC final road slope



10_27_08 Facing UC at ditch flow

10_27_08 looking UC at original road laid last year



10_27_08 Facing DC: final grade complete



| Part 1 – Site Description | | |
|---|---|--|
| Date and Time: September 9-22, 2008 | Inspector(s): James Spencer/Billie Maje | |
| Site Name: km 18 Borrow Pit (stn: 18) Location/Co-ordinates: | | |
| | | |

Site Location Description: At the plateau of the road in the saddle of two peaks. Large flat expanse. Mostly all willows. Very wet area with lots of subsurface flow at bedrock ~ 1 -2m below surface. Good mixture of material. Thin organic layer.

Weather Conditions:

Mixed fall weather, lots of rain early during development of pit. See daily log.

Part 2 – Site Assessment

Activity: Strip and stockpile organics—very thin layer difficult to strip properly. Screen plant set- up and will stockpile fines, 3"-1", 6"-3" and 6"+. Want to run plant until freeze up

Site Description: Site is being developed approximately 75m x 150m. Using the top 6' of material. Stockpiles of material being used for binwalls, road surfacing, septic, greywater, and camp services. Water entering the site will flood in spring therefore a channel was cut to tie in to the road ditch. No water courses nearby, large swampy areas predominate that recharge GW or subsurface flow. No major surface flows.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 - Mitigation Requirements

Mitigation Required: Mark project claim boundaries.

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor for separation of strippings and subsoil into windrows for ease of reclamation. Ensure that work boundaries are maintained within project claims.

Monitoring Frequency: Monthly

Reporting Requirements: As required







Km 18 screening 09_10_08



Km 18 borrow pit 09_20_08



Km 18 Stockpiles_09_20_08

Km 18 Stockpiles_09_22_08



| Part 1 – Site Description | | | |
|--|---|-----------------------------|--|
| Date and Time: October 6-20, 2008 | | Inspector(s): James Spencer | |
| Site Name: km 18 Borrow Pit (stn:18) Location/Co-ordinates: | | Location/Co-ordinates: | |
| Site Location Description: At the plateau of the road in the saddle of two peaks. Large flat expanse. Mostly all willows. North side : Very wet area with lots of subsurface flow at bedrock ~ 1 -2m below surface. Good mixture of material. Thin organic layer. South Side : Much drier conditions and finer soils | | | |
| Weather Cond | itions: | | |
| 06-Oct-08 | Sunny with some clouds | 0 | |
| | Oct-08 High Overcast -7 | | |
| 08-Oct-08 | 08-Oct-08 Cool, sunny most of day, light flurries in morning -8 | | |
| 09-Oct-08 | 9-Oct-08 overcast most of day, flurries -6 | | |
| 10-Oct-08 | 8 Cool and windy -7 | | |
| 11-Oct-08 | 08 Overcast and fog snow -4 | | |
| 12-Oct-08 | 08 mixed sun and cloud 0 | | |
| 13-Oct-08 | -Oct-08 Light flurries, sun, cloud very mixed -4 | | |
| 14-Oct-08 | 14-Oct-08 Sunny most of day -5 | | |
| 15-Oct-08 | | | |
| 16-Oct-08 | • | | |
| 17-Oct-08 | | | |
| 18-Oct-08 | | | |
| 19-Oct-08 | 19-Oct-08 Snowing lightly most of day windy -7 | | |
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 | |
| Part 2 – Site Assessment | | | |

Activity:

Oct 6-Oct 11 - Still working material on the north side of the road, fair amount of groundwater

Oct 12 -18 - Move over to the south side of the road. Much finer material and good sand for buried services. No groundwater encountered

Oct 19 - Plant shut down for Winter

Site Description: On both sides of road at km 18. Size of borrows and stockpiles to be determined. Work has been kept with in project claims and stripping performed adequately.

Assessed Risk: Low

Photos Attached: 4 photos 10_11_08 to 10_19_08

Samples Taken:

Additional Information Attached:

Part 3 - Mitigation Requirements

Mitigation Required: Reclaim when complete

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: <u>Spring</u>: Monitor for separation of strippings and subsoil into windrows for ease of reclamation. Ensure that work boundaries are maintained within project claims.

Monitoring Frequency: As required Reporting Requirements: As required





10_11_08 Looking North at screen set-up on North side of road



10_11_08 Looking South at clearing on south side of road for move of screening plant



10_15_08 Looking South at screening plant set-up on south side of road



10_19_08 Looking South at screening plant set-up on south side of road shutting down.



| Part 1 – Site Description | | |
|---|------------------------------|--|
| Date and Time: October 28 – Nov 2, 2008 | Inspector(s): Mary McDougall | |
| Site Name: km 18 Borrow Pit | Location/Co-ordinates: | |

Site Location Description: At the plateau of the road in the saddle of two peaks. Large flat expanse. Mostly all willows. **North side**: Very wet area with lots of subsurface flow at bedrock ~ 1 -2m below surface. Good mixture of material. Thin organic layer. **South Side**: Much drier conditions and finer soils

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 28-Oct-08 | Sunny in am, clouding over throughout the day, snowing in evening | -8 |
| 29-Oct-08 | -08 Sunny in am, clouding over throughout the day -4 | |
| 30-Oct-08 | light snow all day, warm | -5 |
| 31-Oct-08 | Cold, overcast, windy | -15 |
| 01-Nov-08 | Broken overcast, no wind | -4 |
| 02-Nov-08 | Snowing all day, windy at portal | -4 |

Part 2 - Site Assessment

Activity: Screening complete – load and hauling with two haul trucks from Coates Transportation to area north of the portal at old fuel cache area for use as road bed material during the winter 2009 ramp development program.

Site Description: On both sides of road at km 18.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Reclaim when complete

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Spring

Monitor for separation of strippings and subsoil into windrows for ease of reclamation. Ensure that work boundaries are maintained within project claims.

Monitoring Frequency: As required

Reporting Requirements: As required





11-02-08 Northside borrow, facing N



11-02-08 Northside borrow, facing NE



| Part 1 – Site Description | |
|--------------------------------------|----------------------------|
| Date and Time: November 4-17, 2008 | Inspector(s):James Spencer |
| Site Name: km 18 Borrow Pit (stn:18) | Location/Co-ordinates: |

Site Location Description: At the plateau of the road in the saddle of two peaks. Large flat expanse. Mostly all willows. **North side**: Very wet area with lots of subsurface flow at bedrock ~ 1 -2m below surface. Good mixture of material. Thin organic layer. **South Side**: Much drier conditions and finer soils

Weather Conditions:

04-Nov-08 Broken in morning overcast by late afternoon 05-Nov-08 Overcast, foggy and light wind from the south

06-Nov-08 Overcast, foggy in morning, clearing in afternoon

07-Nov-08 Moderate snow most of day

08-Nov-08 Sunny in morning, starting to cloud over in afternoon

09-Nov-08 Sunny all day

10-Nov-08 Sunny in morning, clouds in afternoon light snow

11-Nov-08 High overcast, light snow in the afternoon

12-Nov-08 Cool morning, windy afternoon

13-Nov-08 High overcast with some breaks

14-Nov-08 Clear sky with wind

Part 2 - Site Assessment

Activity: Screening complete – Nov 4-14:load and hauling with two haul trucks from Coates Transportation to area north of the portal at old fuel cache area for use as road bed material and to the new camp site for buried services bedding material. Coates finished Nov 12-14

Site Description: On both sides of road at km 18.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Reclaim when complete

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Spring

Monitor for separation of strippings and subsoil into windrows for ease of reclamation. Ensure that work boundaries are maintained within project claims.

Monitoring Frequency: As required

Reporting Requirements: As required







| Environmental | Inspection Form | |
|--|--|--|
| Part 1 – Site Description | | |
| Date and Time: October 7-20, 2008 | Inspector(s): James Spencer | |
| Site Name: km 19 Blast Site | Location/Co-ordinates: | |
| Site Location Description: At the crest of the road UC of layer. Mixed bedrock and till material. Likely some subs | the plateau. Windswept, willows and lichen. Thin organic | |
| | urface flow along the bedrock. | |
| Weather Conditions: | 0 | |
| 06-Oct-08 Sunny with some clouds | 0 | |
| 07-Oct-08 High Overcast | -7 • | |
| 08-Oct-08 Cool, sunny most of day, light flurries in morning | | |
| 09-Oct-08 overcast most of day | -6 -7 | |
| 10-Oct-08 Cool and windy | | |
| 11-Oct-08 Overcast and fog snow 12-Oct-08 mixed sun and cloud | -4 0 | |
| | 0 | |
| 13-Oct-08 Light flurries, sun, cloud very mixed | -4 - | |
| 14-Oct-08 Sunny most of day | -5 | |
| 15-Oct-08 Clear in the morning, clouds roll in afternoon | -2 | |
| 16-Oct-08 Light snow in morning, clearing in the afternoon | -1 | |
| 17-Oct-08 Snowing lightly all day slippery roads | -2 | |
| 18-Oct-08 Snowed morning, clearing in the afternoon | -4 | |
| 19-Oct-08 Snowing lightly most of day windy | -7 -7 | |
| 20-Oct-08 Clear most of day mix sun and flurries | -7 | |
| Part 2 – Site Assessment | | |
| Activity: Drill and blast, clearing and grubbing for drilling | and for cut and fill to lower grade at km 19. | |
| Site Description: Site is being developed for blast and cu | t and fill | |
| Assessed Risk: Low | | |
| Photos Attached: 7 photos 10_08_08 to 10_19_08 | | |
| Samples Taken: | | |
| Additional Information Attached: | | |
| Part 3 –Mitigation Requirements | | |
| Mitigation Required: Shape shoulders and develop ditcl | h work for water control | |
| Mitigation Condition: N/A | | |
| Part 4 – Monitoring Requirements | | |
| Follow-up Monitoring: Inspect for water seams that are u | ncovered from blasting activities | |
| Monitoring Frequency: Every 2 days | | |
| Reporting Requirements: Weekly | | |
| 1 J - 1 | | |







10_08_08 Drill site for blast, drill in background, cleared area on the right(Facing UC)

10_08_08 drill site for blast (Facing DC)





10_15_08 Facing UC looking from crest

10_15_08 Facing UC looking from crest at Drill rig







10_17_08 Facing UC looking at crest and drill rig

10_17_08 Facing UC cleared area for blast stockpile below crest





| Environmental Inspection Form | | |
|-------------------------------|--|---|
| Part 1 – Site | Description | |
| Date and Time | e: October 21-27, 2008 | Inspector(s): Billie Maje and Melissa Kirby |
| Site Name: km 19 Blast Site | | Location/Co-ordinates: |
| | Description: At the crest of the road UC opedrock and till material. Likely some sub | of the plateau. Windswept, willows and lichen. Thin organic surface flow along the bedrock. |
| Weather Cond | ditions: | |
| Date | Weather Conditions | Avg. daily temp. |
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km | n/hr) -16 |
| 27-Oct-08 | Broken cloud and sun | -5 |
| Part 2 – Site | Assessment | |
| Activity: Drill a | and blast, clearing and grubbing for drilling | and for cut and fill to lower grade at km 19. |
| Site Description | on: Site is being developed for blast and c | ut and fill |
| Assessed Ris | k: Low | |
| Photos Attach | ed: (4) K19_10_21_08 and K19_10_27_0 | 08 |
| Samples Take | en: | |
| Additional Info | ormation Attached: | |
| Part 3 –Mitiga | ation Requirements | |
| | quired: Shape shoulders and develop dite | ch work for water control |
| 3 | , | |

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor over winter months for glaciation, and ensure ditching is in place for the spring

Monitoring Frequency: Every 2 days, as final work is completed and then weekly over winter months

Reporting Requirements: Weekly as work is completed and then as changes occurs







10_21_08 Facing upchain towards mine site at at blasting and drill area

10_21_08 drill site for blast



10_27_08 Facing upchain towards mine site at final road grading



10_27_08 Facing downchain towards highway at final road grading



Wolverine Project

| Environmental Inspection Form | | |
|---|---|--|
| Part 1 – Site Description | · | |
| Date and Time: October 31 - November 2, 2008 | 8 Inspector(s): Mary McDougall | |
| Site Name: km 19 Blast Site | Location/Co-ordinates: | |
| Site Location Description: At the crest of the rollayer. Mixed bedrock and till material. Likely se | oad UC of the plateau. Windswept, willows and lichen. Thin organic ome subsurface flow along the bedrock. | |
| Weather Conditions: Date Weather Conditions | Temperature | |
| 31-Oct-08 Cold, overcast, windy | -15 | |
| 01-Nov-08 Broken overcast, no wind | -4 | |
| 02-Nov-08 Snowing all day, windy at portal | -4 | |
| Part 2 – Site Assessment | | |
| Activity: All works are complete at km 19 – a deroute. | etour sign was placed at the old road to send traffic along the new | |
| Site Description: Activities complete | | |
| Assessed Risk: Low | | |
| Photos Attached: Yes | | |
| Samples Taken: | | |
| Additional Information Attached: | | |
| Part 3 –Mitigation Requirements | | |
| Mitigation Required: None | | |
| Mitigation Condition: N/A | | |
| Part 4 –Monitoring Requirements | | |
| Follow-up Monitoring: Monitor over winter mont | ths for glaciation, and ensure ditching is in place for the spring | |
| Monitoring Frequency: Monitoring complete un | til spring | |

Reporting Requirements: none







10-31-08 Detour nearing completion (facing d/c)

10-31-08 Detour nearing completion (facing u/c)



11-02-08 Completed road works – facing u/c



| Part 1 – Site Description | |
|--|---|
| Date and Time: Jun 3 – June 9 , 2008 | Inspector(s): James Spencer/Jennie Gjertsen |
| Site Name: Km 25 | Location/Co-ordinates: Km 25 Soft Section |
| Site Location Description: This area sits in a shallow valley with a very small creek in the valley floor. The road material is wet and the material saturated. Organics and debris piled near shoulders. No ditch present. No drainage. | |
| Weather Conditions: | |
| 03-Jun-08Sunny breaks in afternoon, mild | 16 |
| 04-Jun-08Cool cloudy, windy in afternoon | 14 |
| 05-Jun-08Mixed sun and cloud | 15 |
| 06-Jun-08Mixed sun and cloud | 16 |
| 07-Jun-08Mixed sun and cloud | 13 |
| 08-Jun-08Cloud with some short periods of rain and snow | 6 |
| 09-Jun-08 Cloudy, clearing in afternoon to sun with clouds | 6 |

Part 2 - Site Assessment

Activity:

Road re-working, remove and reinstall a 40m section of road using geotextile and snow fence to reduce hydraulic pumping of fines and resulting depressions and soft conditions.

Site Description:

Road dug out starting at the south end. Lots of organics and woody debris in road base and shoulder. This section was particularly poor. Removed organic material piled on west side of road and allowed area to drain. Snow and puddles in the road base and in shoulder. Create drainage in ditch. New material hauled in approx. 15 loads from borrow pit below WRP. This was placed over geotextile. Wet saturated material removed road and stockpiled to dry. Any dry material was put back in the road base. Lifted and compacted. Slight straightening of road allowed for.

Assessed Risk: Low

Photos Attached:

Samples Taken: No

Additional Information Attached: No

Part 3 – Mitigation Requirements

Mitigation Required: Will need to rework some of the wetter stockpiled material after it has a chance to dry out.

Mitigation Condition: Good

Part 4 – Monitoring Requirements

Follow-up Monitoring: None Specifically required, check stability of road surface

Monitoring Frequency: Change in Condition

Reporting Requirements:



Project Name: Km 25



06/06/08 - Facing SE – clearing area to straighten road



06/06/08 Layer of organics under initial road



06/07/08 - Facing SE - Filling over snow fence and geotextile



06/07/08 - Facing SE



Environmental Inspection Form – Photos

Project Name: Km 25



06/08/08 – Facing SE – moving dry material onto road

06/08/08 - Facing SE - 2nd layer of fill



06/08/08 –Facing NW 2nd layer of geotextile and fill



| Part 1 – Site Description | |
|--|--------------------|
| Date and Time: July 29- Aug 4th, 2008 | Inspector(s): J.S. |
| Site Name: Fuel Cache Location/Co-ordinates: Just before km 29 heading no on east side road | |
| Site Location Description: A low point of ground that drains through the upper bank and on to the pad during the | |

Site Location Description: A low point of ground that drains through the upper bank and on to the pad during the melt. Also discovered a small spring at the southeast corner of the pad. Total affected area 125m2. Wolverine Creek around 250m downstream through groundwater movement or through organic matter.

Weather Conditions:

| 29-Jul-08 | Showers and clouds | 8 |
|-----------|--|----|
| 30-Jul-08 | Overcast and cool | 13 |
| 31-Jul-08 | Overcast | 14 |
| 01-Aug-08 | Overcast, rain at night | 15 |
| 02-Aug-08 | Overcast in morning, sunny afternoon | 18 |
| 03-Aug-08 | Sunny in morning, mixed cumulus clouds, windy in afternoon | 20 |
| 04-Aug-08 | Sunny, few cumulus clouds | 20 |

Part 2 - Site Assessment

Activity:

Sample #8 received as satisfactory from Steve Colp. Verbal notification to fill in site. Shaped graded and pulled organics over area for rehabilation.

Site Description:

Site has been reclaimed.

Assessed Risk: Low

Photos Attached: Fuel Cache

Samples Taken: none.

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required:

Seeding of area to follow

Mitigation Condition: G

Part 4 – Monitoring Requirements

Follow-up Monitoring: When seeding takes place

Monitoring Frequency: None

Reporting Requirements: QMLU-0006, QZ01-051



Site Name: Fuel Cache



Photo 1 08/04/08 Reclaimed fuel cache area looking NE



Photo 2 07/15/07 Reclaimed fuel cache area looking SE



| Part 1 – Site Description | | |
|--------------------------------------|---|--|
| Date and Time: September 14-22, 2008 | Inspector(s): James Spencer/Billie Maje | |
| Site Name: Arctic Septic (stn: 25) | Location/Co-ordinates: | |

Site Location Description:

Arctic Camp is located at km 25 of the Access road on the West side of the road. The soils in the area of the septic location have a thick organic layer of peat. 1m in depth. Subsurface soils show a colluvial layer with large rounded pit-run and a large clay component at the excavation depth

Weather Conditions:

| Date | Weather description | Avg. Daytime Temp. (°C) |
|-----------|--|-------------------------|
| 11-Jun-07 | Cloudy with sunny periods | 15 |
| 12-Jun-07 | Cloudy in morning, sunny and hot in the afternoon, rain in the evening | 18 |
| 13-Jun-07 | Sunny and warm in morning, cloudy in afternoon, rain in the evening | 14 |
| 14-Jun-07 | Cloudy with some sun, showers in the afternoon, clearing in the evening. | 14 |
| 15-Jun-07 | | 17 |
| 16-Jun-07 | | 16 |
| 17-Jun-07 | | 15 |
| 18-Jun-07 | Rain heavy at times, mixed sun and cloud | 14 |
| 19-Jun-07 | Cloudy with Sunny periods | 15 |
| 20-Jun-07 | Windy from south, mostly sunny | 18 |
| 21-Jun-07 | Hazy, smoke clouds, sun and haze, no rain | 20 |
| 22-Jun-07 | Hot and Sunny, rain storms through day | 21 |

Part 2 - Site Assessment

Activity: Install 3 stage septic system, excavate field and install piping and clean 3"-1" drain rock.

Clearing: Organics were stripped and stockpiled in a windrow north of the excavation

Install: 320 hoe and 270 Hitachi excavate and place drain rock

backfill: Will be backfilled pending approval from Yukon Health and Social Services

Site Description:

Septic system including holding tank and septic tank followed by an absorption bed – installed by Arctic Construction for use with the temporary construction camp owned by Arctic Construction in use downchain of the airstrip.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken: N/A

Additional Information Attached:

Part 3 - Mitigation Requirements

Mitigation Required: N/A
Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: N/A Monitoring Frequency: N/A

Reporting Requirements: N/A







Arctic Septic looking at field location 09_03_08

Trench between primary and secondary tanks 09_05_08



Old primary (yellow), new primary to secondary (cream tanks) and field in background 09_19_08



| Part 1 – Site Description | |
|--|------------------------------|
| Date and Time: October 29 – November 3, 2008 | Inspector(s): Mary McDougall |
| Site Name: Arctic Camp Potable Well Location | Location/Co-ordinates: |

Site Location Description:

Arctic Camp is located at km 25 of the Access road on the West side of the road.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 29-Oct-08 | Sunny in am, clouding over throughout the day | -4 |
| 30-Oct-08 | light snow all day, warm (relatively!) | -5 |
| 31-Oct-08 | Cold, overcast, windy | -15 |
| 01-Nov-08 | Broken overcast, no wind | -4 |
| 02-Nov-08 | Snowing all day, windy at portal | -4 |
| 03-Nov-08 | Broken overcast, light wind | -5 |

Part 2 – Site Assessment

Activity:

Arctic had originally dug a test pit on the East side of the road and were planning on installing a surface well for potable water consumption at the camp. A decision was made (since a drilling crew was on-site) to drill a subsurface well on the camp pad itself, in between the main camp and the Arctic office building. However, the drill crew mobilized off-site October 31, to return November 3, and drilling commenced Nov. 3 in the am, with a pump test being initiated in the afternoon.

Site Description:

Mary OK'd the location on October 29th, and the well was drilled November 3rd.

Assessed Risk: Low Photos Attached: Yes

Samples Taken: Yes – drinking water kit after pump test

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: none
Mitigation Condition: none

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitoring during installation

Water consumption/flows are to be recorded and reported in the A-Licence monthly report

Monitoring Frequency:

Reporting Requirements: A-licence QZ04-065





10-29-08 Trailer is in location of planned potable well (facing W) main camp on right, Arctic office on left



11-03-08 Drilling of the potable water well – facing W



| Part 1 – Site Description | |
|--|-------------------------------|
| Date and Time: November 26 th – December 8 th , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: Arctic Camp Potable Well Location | Location/Co-ordinates: |

Site Location Description:

Arctic Camp is located at km 25 of the Access road on the West side of the road. Test pits were dug in September on the East side of the road to determine a suitable well location. The area chosen is a well saturated plain that collects surface water from the hills upslope and drains into the tailings basin where it is diverted into the Go Creek drainage by "Ditch A". The vegetation of the well location is a thick organic matting of mosses and occasional low brushes.

Weather Conditions:

Typical early winter conditions, including snowfall accumulation of 1-2ft and negative temperatures between ~ -5C and -30C.

Part 2 - Site Assessment

Activity:

- development of the well site started November 26th
- a 30ft culvert was installed
- area was backfilled with 3-6in screened rock surrounding the installed cribbing
- culvert was cut down to fit, and a trench below the frost line was dug across the road to the camp
- buried water line was installed and a pump was installed
- water treatment was set up but is not operational as it is missing some parts required to commission the well

Site Description:

Work to be completed once parts arrive on site for the water treatment system. Insulating the well opening at surface is also still required once the manpower is available to complete. Likely will not commission the water system until January 2009.

Assessed Risk: Low

Photos Attached: Yes (8)

Samples Taken: No

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: none
Mitigation Condition: none

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitoring during installation

Water consumption/flows are to be recorded and reported in the A-Licence monthly report

Monitoring Frequency:

Reporting Requirements: A-licence QZ04-065



Site Name: Arctic Potable Water



11/2708 Equipment preparing trench for crossing of water lines. Culvert ready for install (facing SE)



11/2708 Excavated Surface well location



11/2708 Trenching across access road (facing E)



11/2708 Excavated surface well location and trenching towards camp (facing W)



Site Name: Arctic Potable Water





12/01/08 Backfilled trench for waterlines (facing E)

12/01/08 30ft culvert installed, before trimming. Can see pump and piping electrical and heat trace (facing E)



12/07/08 Well cribbing remaining at surface after back fill (facing E)



12/07/08 Pump control/electrical shack at Arctic camp



| Part 1 – Site Description | | |
|--|--|--|
| Date: Drill site A Oct 18-Oct 22, 2008 Drill site B Oct 23-Oct 27, 2008 | Inspector(s): Billie Maje and Jennie Gjertsen | |
| Site Name: New camp water drill site A and B | Location/Co-ordinates: Drill Site A: 0440498 6810587 (PW08-1) Drill Site B: 0440366 6810689 (PW08-2) | |

Site Location Description:

Drill site A is located on an old drill road near new camp site, across from waste rock pad, high on a hill.

There are no water bodies nearby. Drill site B is located right above the new camp pad in the N.E corner.

Weather Conditions: winter conditions:

- -Cooler temperatures during the two weeks of drilling
- windy, overcast and snowy below 0° C conditions.

Part 2 - Site Assessment

Activity: Drilling for potable water well for new camp site.

The drilling started on October 18 at drill site A

Any water being found is pumped down the hill into a natural sump. See photo #4

The drilling started October 23 at drill site B

Site Description: Located on an old drill road., minimal disturbance from activity

Assessed Risk: Low Photos Attached: 8

Samples Taken: yes, PW08-1 (drill site A) sampled October 26th

Additional Information Attached: None

Part 3 - Mitigation Requirements

Mitigation Required: No mitigation required at drill site A or B

Mitigation Condition: Good at site A and good at site B

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor volume of water being pumped into natural sump, ensure that site is clean before

demobilization

Monitoring Frequency: As required for water sampling and development of site B well

Reporting Requirements: Weekly, as work progresses



Site Name: Drill site A for New camp



Photo 1: 10/22/08 Drill site facing U/C looking toward new camp site.



Photo 2: 10/22/08 Drill site A.



Photo 3: 10/22/08 End of pipe looking towards new campsite.



Photo 4: 10/22/08 Natural sump. Looking at new camp road.



Site Name: Drill site B for New camp



Photo 5: 10/23/08 Drill site B located above new camp pad. Road up to drill site located on the right side of photo.



Photo 6: 10/23/08 Drill site B looking at drill hole and end of pipe.



Photo 7: 10/23/08 Overview of drill location.



Photo 8: 10/23/08 Natural sump. Looking away from camp pad.



| Part 1 – Site Description | |
|--|------------------------------|
| Date and Time: October 29-31, 2008 | Inspector(s): Mary McDougall |
| Site Name: Potable wells and groundwater well drilling | Location/Co-ordinates: |

Site Location Description:

Two potable wells (PW08-1 & PW08-2) were installed to provide water for the 205 man camp, and two groundwater wells (GW08-13 & GW08-14) were installed to meet upstream and downstream tailings facility monitoring requirements.

Weather Conditions:

| Date | Weather Conditions | Temperature | |
|-----------|---|-------------|--|
| 29-Oct-08 | Sunny in am, clouding over throughout the day | -4 | |
| 30-Oct-08 | Light snow all day | -5 | |
| 31-Oct-08 | Cold, overcast, windy | -15 | |

Part 2 - Site Assessment

Activity:

All four wells were drilled by Double "D" Drilling. The potable wells were pump tested to estimate flows, and sampled for water quality. The groundwater well installation was supervised by Lorax Environmental and developed by Mary.

Site Description:

The potable well PW08-2 was drilled right on the upper camp pad where the PWTP and raw water storage tank will be located – this will be the primary water supply well to the camp.

Assessed Risk: Low Photos Attached: Yes

Samples Taken: No

Additional Information Attached:

Part 3 - Mitigation Requirements

Mitigation Required: none Mitigation Condition: none

Part 4 – Monitoring Requirements

Follow-up Monitoring:


Water consumption/flows are to be recorded and reported in the A-Licence monthly report

Monitoring Frequency:

Reporting Requirements: A-licence QZ04-065

Yukon Zinc





10_28_08 MW08-13 drilling (facing W)




10_28_08 MW08-13 drilling (facing S)



10-29-08 PW08-1 (under brown tent) (facing E)

10-29-08 PW08-2 on upper camp pad (facing N)





| Part 1 – Site Description | | |
|--------------------------------------|---|--|
| Date and Time: September 15-22, 2008 | Inspector(s): James Spencer/Billie Maje | |
| Site Name: Camp Grey Water (stn: 32) | Location/Co-ordinates: | |

Site Location Description: Behind the kitchen and YZC dry area is already disturbed from previous grubbing.

Mostly grasses. Some Spruce trees and willows will be removed for the kitchen grey water field

Weather Conditions:

Mixed fall weather, lots of rain early during development. See daily log.

Part 2 - Site Assessment

Activity: Excavate two new greywater fields. Approximately 5m x 5m x 2.5m.

Site Description: The Grey Water Field from the kitchen showed surface flow and the grey water field for the drys has backed up into the ladies shower. Two 36' culverts 8' tall on end will be installed and surrounded by clean drain rock to promote filtration and drainage in each new grey water excavation pit. Excavated down to solid clay layer. Stratas closer to the surface from 6' to surface show gravelly content, which should act as the conduit for percolation.

New pits were backfilled after installation and organics placed back on the completed fields. Waste material from the excavation was used to pad the camp parking lot and camp access roads.

Old fields were left as is.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken:

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Monitor for back-ups and surface flow.

Mitigation Condition: Excellent

Part 4 - Monitoring Requirements

Follow-up Monitoring:

Monitor if system backs-up or saturation is observed from field

Monitoring Frequency: Monthly

Reporting Requirements: As required







| Part 1 – Site Description | | |
|--|---|--|
| Date and Time: September 23 rd – October 6 th 2008 | Inspector(s): Billie Maje and Jennie Gjertsen | |
| Site Name: Camp Grey Water | Location/Co-ordinates: Wolverine Lake Camp | |
| | 0437295, 6812597 | |

Site Location Description: Within the Wolverine lake camp disturbance, the north side of the kitchen and Yukon zinc dry area. Vegetation in the area is mostly grasses that have established after previous disturbance, some willows and several spruce trees. Area slopes slightly toward lakefront.

Weather Conditions:

Fall conditions. There have been few rainfall events with very little snowfall and no accumulation. Temperatures ranging between -7 and 15 degrees C.

Part 2 - Site Assessment

Activity: Excavation of two new grey water fields. Approximately 5m x 5m x 2.5m. Also relaying and insulation of drain pipes from the kitchen and both of the drys.

Site Description: The grey water field from the kitchen showed surface flow and the grey water field for the drys has backed up into the women's shower. Two 36' culverts 8' tall on end have been installed and surrounded by clean drain rock to promote filtration and drainage in each new grey water excavation pit. The pits were excavated down to solid clay layer. Stratas closer to the surface from 6' to surface show gravelly content, which should act as the conduit for percolation.

New pits were backfilled after installation and organics placed back on the completed fields. Waste material from the excavation was used to pad the camp parking lot and camp access roads.

Pits have had material placed on top and contoured so that they are no longer a depression that will collect rain and surface water

The only work that remains is heat tracing the insulated lines.

Old fields were left as is.

Assessed Risk: Low

Photos Attached: Campgreywater. Additional photos in the environmental monitoring folder, under site surface.

Samples Taken: none

Additional Information Attached: YZC_Exploration Camp Water System_09_30_08, a document sent to Todd Pinkess at Yukon health and social services detailing the water system in camp.

Part 3 - Mitigation Requirements

Mitigation Required: Monitor for back-ups and surface flow.

Mitigation Condition: Excellent

Part 4 – Monitoring Requirements

Follow-up Monitoring:

Monitor if system backs-up or saturation is observed from field

Monitoring Frequency: Monthly

Reporting Requirements: Change in condition







09_26_08 backfilled "Dry" field



09_26_08 backfilled "kitchen" field

09_27_08 Insulating and heat tracing discharge lines



| Part 1 – Site Description | | |
|---|---------------------------------------|--|
| Date and Time: October 2 nd - 6 th , 2008 | Inspector(s): Jennie Gjertsen | |
| Site Name: Genset Excavation | Location/Co-ordinates: Wolverine Camp | |

Site Location Description:

Location of generators used to power the Wolverine Lake Exploration Camp. Situated on south end of the exploration camp. Approximately 50m from lake edge. Pre-disturbed area bordered with heavy organics and overlaying area of known permafrost. Area has possible hydrocarbon contamination due to generator operation and maintenance for several years (mid 1990s).

Weather Conditions:

| Weather conditions | avg. daily temp. |
|---------------------------------------|--|
| Some clouds | 10 |
| Heavy rain overnight, Sun with clouds | 5 |
| Fog in morning clearing to sun | 5 |
| Cloudy with some snow | 0 |
| Sunny with some clouds | 0 |
| | Weather conditions Some clouds Heavy rain overnight, Sun with clouds Fog in morning clearing to sun Cloudy with some snow Sunny with some clouds |

Part 2 - Site Assessment

Activity:

- Old generator was removed to so that a new one could be installed and contained within a Seacan
- Area was to be padded and levelled for seacan installation, once this work started some of the surrounding organics needed to be excavated to provide a stable surface area. The depth of the organics ranged from surface to 1m
- Excavated material was moved to the land treatment farm, as is was potentially contaminated
- Geo-textile was laid in the excavated area to cover the permafrost that was discovered and then excavation was filled with material from the Km 18 borrow source

Site Description: Work to area is completed and pad has been sloped so that water does not pool

Assessed Risk: Low

Photos Attached: Genset_10_02_08 and genset_10_03_08 (4 photos)

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: none Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for signs of permafrost melt effects and direction of water runoff during heavy rainfall. LTF monitoring to be done on excavated material.

Monitoring Frequency: Heavy rainfall periods and during spring melt

Reporting Requirements: none unless site conditions change



Site Name: Genset excavation



10/02/08 Location with possible contamination due to genset removal. Before excavation (facing NW)



10/03/08 Excavation of overburden (facing SE)



10/03/08 Geotextile over permafrost that was found (facing SE)



10/03/08 Filling of excavated area (facing SE)



| Part 1 – Site Description | |
|---------------------------------------|---|
| Date and Time: September 16 - 22 2008 | Inspector(s): James Spencer |
| Site Name: LTF Cell1 | Location/Co-ordinates: Near Wolverine Airstrip; 6809380.62 N, 441400.9 E |

Site Location Description: Land Treatment Farm (LTF) Cell 1 is located on the north east site of the airstrip within a colluvial deposit located on an elevated bench. Cell 1 was constructed in 2005 by excavating a depression in the elevated bench, then it was lined with geotextile fabric and enviroliner.

| Weather Conditions: | | | |
|---------------------|--|--------------------------------|--|
| Date | Weather Conditions | Average daily temperature (°C) | |
| 16-Sep-08 | 08 Light rain in the morning, cooling in afternoon 6 | | |
| 17-Sep-08 | 17-Sep-08 High overcast, breaking clouds and light rain 6 | | |
| 18-Sep-08 | -Sep-08 Sunny with some clouds 10 | | |
| 19-Sep-08 | High overcast | 7 | |
| 20-Sep-08 | Light rain in the morning, sunny with some clouds in afternoon | 9 | |
| 21-Sep-08 | Sunny with some cloud | 8 | |
| 22-Sep-08 | Sunny with some cloud | 7 | |
| | | | |

Part 2 - Site Assessment

Activity:

LTF Cell 1 contains 58 m³ of material from a 2005 diesel spill.

Two main activities have been completed: removal of 58 m³ bioremediated soil from within the cell, and decommissioning of the containment cell. Removal of the soil involved removal of the protective tarp, excavation with a backhoe/excavator and trucking of the soil to the portal area. Decommissioning of the cell involved removal of the liner, deposition of the liner to temporary storage area for plastics (located near the airstrip), and removal of the underlying soil to re-contour the area to the adjacent topography.

Site Description: Upon completion of site decommissioning the area is flat, and resembles surrounding topography. The remaining material will be used for borrow.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken: No. No visible sign or smell of hydrocarbon contamination below the liner.

Additional Information Attached: August 19th Yukon Environment approval letter for removal of the remediated material

Part 3 - Mitigation Requirements

Mitigation Required: None during soil removal and decommissioning of the cell. Area will be reclaimed once borrow activities from the surrounding colluvial material are complete.

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: None

Monitoring Frequency: N/A

Reporting Requirements: Report during reclamation activities

Yukon Zinc





08/19/07 Cell 1 (blue tarp) prior to soil removal; tarped areas above and below of Cell 1 are the soil storage areas for soil that was moved to Cell 2 in September 2007.

09/15/08 Excavation of underlying material



09/22/08 Cell 1 area following removal of cell material and underlying material.



| Part 1 – Site Description | | |
|---|---|--|
| Date and Time: October 2 nd - 6 th , 2008 | Inspector(s): Jennie Gjertsen | |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road | |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The lwetted area does not feed directly into any streams.

Weather Conditions:

| Date | | Weather conditions | avg. daily temp. |
|------|-----------|---------------------------------------|------------------|
| | 02-Oct-08 | Some clouds | 10 |
| | 03-Oct-08 | Heavy rain overnight, Sun with clouds | 5 |
| | 04-Oct-08 | Fog in morning clearing to sun | 5 |
| | 05-Oct-08 | Cloudy with some snow | 0 |
| | 06-Oct-08 | Sunny with some clouds | 0 |

Part 2 - Site Assessment

Activity:

- Start of preparation of pad for installation of buried services
- Expansion to SE corner of pad
- Surveying of buried services

Site Description:

New camp pad is in good condition, and ready for site works.

Assessed Risk: Low

Photos Attached: Camp_pad_10_05_08 (3)

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Weekly

Reporting Requirements: Weekly as construction progresses.







| Part 1 – Site Description | | |
|--------------------------------------|---|--|
| Date and Time: October 14 - 20, 2008 | Inspector(s): James Spencer | |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road | |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The wetted area does not feed directly into any streams.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|--|------------------|
| 14-Oct-08 | Sunny most of day | -5 |
| 15-Oct-08 | Clear in the morning, clouds roll in afternoon | -2 |
| 16-Oct-08 | Light snow in morning, clearing in the afternoon | -1 |
| 17-Oct-08 | Snowing lightly all day slippery roads | -2 |
| 18-Oct-08 | Snowed morning, clearing in the afternoon | -4 |
| 19-Oct-08 | Snowing lightly most of day windy | -7 |
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 |

Part 2 - Site Assessment

Activity: No activity previous week...some hauling of materials a bit of Dozer work.

Oct 14-20

- Start to strip and clear upper pad for the Fire Water, WTP 9
- Haul material for buried services, sand and crush
- Excavate 2 trenches for buried services along east edge and North edge of pad
- Pipe installed along east edge and compacted and backfilled
- Drillers looking for water at SE corner of pad start on the 18th, find some water on 19th

Site Description:

On hold from the 17-21 for buried services until new gravel trucks arrive. Upper pad still being prepped and compacted for Fire Water Tank.

Assessed Risk: Low

Photos Attached: 8 photos Camp_pad_10_12_08 to 10_18_08

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Weekly

Reporting Requirements: Weekly as construction progresses.

Yukon Zinc





10_12_08 Looking North along Camp Pad some materials for services at end of pad

10_15_08 Looking North showing road to upper camp pad



10_15_08 Facing North looking at eastern buried service trench



10_15_08 Looking North road to upper camp pad

Yukon Zinc



10_15_08 Looking North along upper pad with strippings windrowed towards eastern slope

10_15_08 Looking North from water drill site down to lower camp pad



10_17_08 Compacting upper camp pad



10_17_08 Looking North from water drill site down to lower camp pad excavator backfilling services



| Part 1 – Site Description | |
|---|---|
| Date and Time: October 21st – 27th , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The wetted area does not feed directly into any streams.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km/hr) | -16 |

Part 2 - Site Assessment

Activity:

Oct 21-27

- Continue to level upper pad for the fire water and water treatment plant
- Haul sand and crush material for buried services
- Continue excavation and install of buried services
- Drilling for potable water continues (see EM report for drill sites)

Site Description:

Lower and upper pad work continues

Assessed Risk: negligible

Photos Attached: 8 photos newcamp_10_22_08 to 10_27_08

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Weekly

Reporting Requirements: Weekly as construction progresses.







10_23_08 Stockpiling fill material for excavations (facing southwest)

10_25_08 Excavated trenches (facing west)





10_25_08 Southern trench (facing southwest)

10_26_08 Southern trench







10_27_08 Facing southwest

10_27_08 Facing west



10_27_08 Northern trench, facing west

10_27_08 Facing south



| Part 1 – Site Description | |
|---|---|
| Date and Time: October 29 th – November 3 rd , 2008 | Inspector(s): Mary McDougall |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The wetted area does not feed directly into any streams.

Weather Conditions:

| | | Temperature |
|-----------|---|-------------|
| Date | Weather Conditions | (°C) |
| 29-Oct-08 | Sunny in am, clouding over throughout the day | -4 |
| 30-Oct-08 | light snow all day, warm (relatively!) | -5 |
| 31-Oct-08 | Cold, overcast, windy | -15 |
| 01-Nov-08 | Broken overcast, no wind | -4 |
| 02-Nov-08 | Snowing all day, windy at portal | -4 |
| 03-Nov-08 | Broken overcast, light wind | -5 |

Part 2 - Site Assessment

Activity:

- Drill potable water wells (see separate monitoring report)
- Continue excavation and install of buried services

Site Description:

Lower pad work continues

Assessed Risk: minimal

Photos Attached: Yes

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A


Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Bi-weekly


Reporting Requirements: Weekly as construction progresses.





reasons







| Part 1 – Site Description | |
|--|---|
| Date and Time: Nov 4 – Nov 17, 2008 | Inspector(s): James Spencer |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road |
| Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. | |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The wetted area does not feed directly into any streams.

Weather Conditions:

| 04-Nov-08 | Broken in morning overcast by late afternoon | -8 |
|-----------|---|-----|
| 05-Nov-08 | Overcast, foggy and light wind from the south | -12 |
| 06-Nov-08 | Overcast, foggy in morning, clearing in afternoon | -8 |
| 07-Nov-08 | Moderate snow most of day | -12 |
| 08-Nov-08 | Sunny in morning, starting to cloud over in afternoon | -10 |
| 09-Nov-08 | Sunny all day | -10 |
| 10-Nov-08 | Sunny in morning, clouds in afternoon light snow | -14 |
| 11-Nov-08 | High overcast, light snow in the afternoon | -12 |
| 12-Nov-08 | Cool morning, windy afternoon | -14 |
| 13-Nov-08 | High overcast with some breaks | -13 |
| 14-Nov-08 | Clear sky with wind | -14 |
| 15-Nov-08 | Snowing all morning, clearing in afternoon | -7 |
| 16-Nov-08 | Clear and sunny | -13 |
| 17-Nov-08 | Clear and sunny | -18 |
| | | |

Part 2 - Site Assessment

Activity:

- Drillers complete and running the Step Test Drawdown to check recharge of wells
- Continue excavation and install of buried services
- Blasting on Nov 17 to get through bedrock for final west trench
- Thrust blocks will be poured Nov 19th

Site Description:

Lower pad work continues

Assessed Risk: minimal

Photos Attached: Yes

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Bi-monthly

Reporting Requirements: Weekly as construction progresses.





11-05-08 North side of permanent camp buried services installation (facing NW)



11-05-08 Center of permanent camp buried services installation (facing W)



11-05-08 South side of permanent camp buried services installation (facing SW)



11-05-08 Upper camp pad at permanent camp drillers performing the step down recharge test (facing S)





11-07-08 Forming of the thrust blocks for the buried services



11-13-08 South side of permanent camp buried services installation (facing SW)



11-13-08 South side trench of permanent camp buried services installation (facing SW)



11-15-08 Excavation and blasting of the west side underground utility corridor – facing SW



| Part 1 – Site Description | |
|---|---|
| Date and Time: November 18 th -December 8 th 2008 | Inspector(s): J.S., B.M. and J.G. |
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road |

Site Location Description: Large cleared area where work is undergoing to construct new 205 person camp. The west side of the Pad lies above a wetted area, whereas the back east side runs up a steep slope. The wetted area does not feed directly into any streams.

Weather Conditions:

Typical early winter weather conditions persist. Snowfall accumulation varies between 1-3ft. Heavy drifting occurs at the site due to high winds exposure. Temperatures ranged from -5C to -30C.

Part 2 - Site Assessment

Activity:

- Continue excavation and install of buried services
- Propane tank and lines installed, all buried services were surveyed
- Backfill began and is nearing completion
- Thrust blocks were poured Nov 22nd
- No blasting occurred during the reporting period
- Pressure tested lines and repaired valves Dec 4-6th
- Trench dug for waste management piping
- Expansion to southwest corner of the pad

Site Description:

Lower pad work continues

Assessed Risk: minimal

Photos Attached: 12

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Watch down slope for signs of erosion and slumping, as well as high sedimentation during rain events. Continue to document progress for as-built reporting.

Monitoring Frequency: Weekly as construction progresses

Reporting Requirements: Bi monthly







11-22-08 Filling thrust blocks with cement

11-22-08 Filling thrust blocks with cement





11-29-08 Trenching and expansion of southwest corner of pad (facing NE)

12-02-08 Raises in trench (facing W)





12-02-Propane tank installed in background, trenching in foreground



12-02-08 pipe laying in trenches



12-02-08 Water line raises



12-02-08 Pipe laying in trenches





Nugero Control of the

12-06-08 Backfilling around raises (facing W)

12-06- Backfilling around raises (facing NW)



12-06-08 Backfilling (facing SW)



12-07-08 trenching for water treatment plant discharge – facing NE



| Date and Time: December 9 - December 22, 2008 | Inspector(s): J.S. |
|---|---|
| Site Name: New Camp | Location/Co-ordinates: K27+200 of access road |
| Site Location Description: Large cleared area where the west side of the Pad lies above a wetted area, who wetted area does not feed directly into any streams. | work is undergoing to construct new 205 person camp. nereas the back east side runs up a steep slope. The |
| Weather Conditions: | |
| Weather Conditions: 10-Dec-08 High over cast 11-Dec-08 Sunny with some clouds 12-Dec-08 Sunny and clear skies | -12 -11 -15 |
| 13-Dec-08 Sunny and clear skies 14-Dec-08 Sunny and clear skies | -31 -26 |
| 15-Dec-08 Sunny and clear skies | -20 |
| 16-Dec-08 Overcast with high winds | -21 |
| 17-Dec-08 Clear and sunny | -25 |
| 18-Dec-08 Clear and sunny | -35 |
| 19-Dec-08 Clear and sunny | -33 |
| 20-Dec-08 Clear and sunny | -30 |
| | |
| Part 2 – Site Assessment | |
| Activity: - Backfilling of buried services and levelling of p | ad |
| Activity: | ad |
| Activity: - Backfilling of buried services and levelling of p | |
| Activity: - Backfilling of buried services and levelling of p Site Description: | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none Additional Information Attached: none | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none Additional Information Attached: none Part 3 –Mitigation Requirements Mitigation Required: none | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none Additional Information Attached: none Part 3 -Mitigation Requirements | |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none Additional Information Attached: none Part 3 –Mitigation Requirements Mitigation Required: none Mitigation Condition: N/A | r hook-up |
| Activity: - Backfilling of buried services and levelling of p Site Description: Lower pad work complete, stand- ups visible for traile Assessed Risk: minimal Photos Attached: Samples Taken: none Additional Information Attached: none Part 3 –Mitigation Requirements Mitigation Required: none Mitigation Condition: N/A Part 4 –Monitoring Requirements | r hook-up s for as-built reporting. |





12-14-08 Final grading of new camp pad buried services



| Part 1 – Site Description | |
|-------------------------------------|---|
| Date and Time: September 8-22, 2008 | Inspector(s): James Spencer/Billie Maje |
| Site Name: New Portal Pad | Location/Co-ordinates: |

Site Location Description: upchain of the portal a material balance was performed by YES to accommodate a 49mx24m building and to excavate a 45mx21m 2000m3 pond. The pad encompasses 120m x 60 m and will also be used as a laydown area.

Weather Conditions: Variable weather in September lots of rain. Shutdown earthworks at pad for two days during middle of the month.

Part 2 – Site Assessment

Activity: Make a competent pad with a lift of 2m above original ground to avoid the water table while digging the 3m deep 2000m3 pond. Also need a stable platform with good compaction to anchor the Sprung building. Portal area to be re-designed to accommodate the earthworks.

Site Description: **Background-**The two old portal ponds were decommissioned: The PDS on August 4th and the PCS on September 8th. Old liner was hauled to the WRP and buried in the Waste Rock. A new temporary sump approx 100m3 was installed at the portal on September 9th to accept any runoff from the portal pad. This structure will be pumped out as required until the collection ditches are built in the spring.

Pad Construction- Stripping of the pad area started on September 8th and organics were stockpiled at the crest of the hill above the cut and windrowed upchain of the pad. Some waste material was hauled, from the pad to the old diesel drum fuel site at km 29, as it was unsuitable for pad development. This was wasted at the. The area has been re-contoured but still needs strippings pulled over. Most of the fill was provided from the hill adjacent to the portal. Additional loads were hauled from the old LTF Cell 1 and Cell 2 (Total Approx 250m3). The pad was compacted in lifts using the compacter.

Silt Fence: Two lengths of 60' of silt fence were installed at the toe of the slope to protect Wolverine Creek from sediment loading during rains and runoff.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken: No

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Strippings to be pulled back over the waste area and the cut slope. Remove sediment build up behind silt fence when required.

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

| Follow-up Monitoring: Inspect silt fence |
|--|
| Monitoring Frequency: Daily |
| Reporting Requirements: As required |







PortalPad_09_07_08 Moving Helicopter Pad



PortalPad_09_09_08 Temporary Sump

PortalPad_09_09_08 Strippings stored upchain of the Pad



PortalPad_09_09_08 Decommisioning PCS preparing to pump water to WRP before liner removal

Yukon Zinc





PortalPad_09_15_08 Pad build up looking upchain

PortalPad_09_10_08 Silt Fence at toe of pad



PortalPad_09_17_08 Compacting the Portal Pad

PortalPad_09_21_08 Working on final grades for Portal Pad



| Part 1 – Site Description | |
|--|---|
| Date and Time: October 6-21, 2008 | Inspector(s): James Spencer |
| Site Name: Portal Area | Location/Co-ordinates: |
| Cita Lagation Descriptions, Doutel Area being required | Crades for now Corums Chrusture and temperature |

Site Location Description: Portal Area being re-worked. Grades for new Sprung Structure and temporary sump. Moving of services and multi-plate install require earthworks. Pipeline to run along route from Sump #3 at upper portal to lower portal. Route shown attached

portar to lower portar. Route shown attached

| Weather Conditions: | | |
|---------------------|--|----|
| 06-Oct-08 | Sunny with some clouds | 0 |
| 07-Oct-08 | High Overcast | -7 |
| 08-Oct-08 | Cool, sunny most of day, light flurries in morning | -8 |
| 09-Oct-08 | overcast most of day | -6 |
| 10-Oct-08 | Cool and windy | -7 |
| 11-Oct-08 | Overcast and fog snow | -4 |
| 12-Oct-08 | mixed sun and cloud | 0 |
| 13-Oct-08 | Light flurries, sun, cloud very mixed | -4 |
| 14-Oct-08 | Sunny most of day | -5 |
| 15-Oct-08 | Clear in the morning, clouds roll in afternoon | -2 |
| 16-Oct-08 | Light snow in morning, clearing in the afternoon | -1 |
| 17-Oct-08 | Snowing lightly all day slippery roads | -2 |
| 18-Oct-08 | Snowed morning, clearing in the afternoon | -4 |
| 19-Oct-08 | Snowing lightly most of day windy | -7 |
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 |

Part 2 - Site Assessment

Activity: Build a temporary sump after all the grading is complete at the sump # 3 level of upper portal. This temporary sump will collect any pad runoff. Portal Pipeline routed and some earthworks to provide a stable platform to lay the pipe. Trenches dug for the pipeline at lower portal. Sprung structure to go up on new pad.

Site Description:

Temporary Sump:

A 7mx 12m x 1.5m sump built Oct 9th to replace old temporary portal sump. Fenced in for safety and wildlife barrier. This will mitigate any run-off in the spring before the collection ditches are built.

Sprung Construction: The Sawmill Creek crew arrived and commenced laying out their materials and arches October 19 on site to prepare for crane delivery and sprung rep to arrive

Pipeline: Oct 18th put in culvert at lower portal to accept the new pipe, Oct 18th cut access for pipe to run along toe of portal pad and then up to berm outside Procon's shop and down to lower portal.

Assessed Risk: Medium

Photos Attached: Yes

Samples Taken: No

Additional Information Attached: PDF of Pipeline Attached

Part 3 - Mitigation Requirements

Mitigation Required: Grades to be finalized on surface and collection ditches to be cut in the spring

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Inspect for sediment flow to Wolverine Creek ensure containment of run-off on upper portal pad

Monitoring Frequency: Daily

Reporting Requirements: As required





10_21_08 View of Sprung set-up layout by Sawmill Creek



10_21_08 View of Temporary Sump with fencing around




10_15_08 Trench at lower portal to accept the new pipeline



10_18_08 Facing North, bench built at toe of portal pad to accept the new pipeline



| CORPORATION | |
|--|--|
| | |
| | |
| 10_18_08 Looking South,Saddle for pipeline on berm outside Procon's shop | |
| outside Procon's shop | |
| | |





| Part 1 – Site Description | |
|--|------------------------------|
| Date and Time: October 20-29, 2008 | Inspector(s): Mary McDougall |
| Site Name: Portal Pad – Diesel Tank Relocation | Location/Co-ordinates: |

Site Location Description: The diesel tanks at the portal are being relocated, and the area will be used as a dynamic stockpile for underground material during the mining activities over winter of 2009.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 20-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km/hr) | -16 |
| 27-Oct-08 | Broken cloud and sun | -5 |
| 28-Oct-08 | Sunny in am, clouding over throughout the day, snowing in evening | -8 |
| 29-Oct-08 | Sunny in am, clouding over throughout the day | -4 |

Part 2 – Site Assessment

Activity: Tanks were moved sometime between October 20 and 27 and the area is not yet levelled.

The area will be fully remediated (i.e. all contaminated soil removed) prior to mill site construction in Spring 2009.

Site Description:

- There is no risk at this site over the winter.
- Remediation and extraction of contaminated material is to occur in the spring.

Assessed Risk: Low

Photos Attached: Yes

Samples Taken: No

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: none

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Contaminated material removal in Spring 2009

Monitoring Frequency: none

Reporting Requirements: none







10-29-08 Old diesel tank location prior to leveling (facing WNW)

10-29-08 Old diesel tank location prior to leveling (facing E)



10-29-08 New diesel tank location (facing W)



| Part 1 – Site Description | | |
|------------------------------------|-------------------------------|--|
| Date and Time: October 21-27, 2008 | Inspector(s): Jennie Gjertsen | |
| Site Name: Portal Area | Location/Co-ordinates: | |

Site Location Description:

The portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks and the lower portal area (containing the 2 sprung buildings for water treatment and the Coverall).

Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself. A temporary sump is in place to collect any pad run off to prevent sedimentation and contamination into the creek.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km/hr) | -16 |
| 27-Oct-08 | Broken cloud and sun | -5 |

Part 2 - Site Assessment

Activity:

Portal Entrance: Backfilling and compaction being completed around the installed multi-plate

Portal Services: Electrical, air, heating lines continued to be relocated to prepare for mill excavation. Second

diesel tank relocated October the 27th, (see diesel tank environmental monitoring report). **Sprung Construction:** Erection of sprung is ongoing, Sawmill Creek and Sprung rep on site

Pipeline: Sandale "joiner" on site, pipeline install is ongoing

Site Description: Work is ongoing, relocation of services and backfilling of multi-plate near completion

Assessed Risk: none
Photos Attached: Yes

Samples Taken: No

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Inspect for sediment flow to Wolverine Creek ensure containment of run-off on upper portal pad

Monitoring Frequency: Daily

Reporting Requirements: As required







10_22_08 View of Sprung set-up layout by Sawmill Creek (facing west)

10_23_08 Propane tank mobilized to site





10_24_08 Sprung set up (facing North)

10_24_08 Sprung set up (facing North)







10_28_08 Lower portal pipeline welding



10_28_08 Sprung set up (facing north)

10_28_08 Lower portal pipeline layout



10_28_08 Sprung set up (facing north)



| Part 1 – Site Description | |
|--|------------------------------|
| Date and Time: October 28 – November 3, 2008 | Inspector(s): Mary McDougall |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks and the lower portal area (containing the 2 sprung buildings for water treatment and the Coverall).

Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself. A temporary sump is in place to collect any pad run off to prevent sedimentation and contamination into the creek.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 28-Oct-08 | Sunny in am, clouding over throughout the day, snowing in evening | -8 |
| 29-Oct-08 | Sunny in am, clouding over throughout the day | -4 |
| 30-Oct-08 | light snow all day, warm (relatively!) | -5 |
| 31-Oct-08 | Cold, overcast, windy | -15 |
| 01-Nov-08 | Broken overcast, no wind | -4 |
| 02-Nov-08 | Snowing all day, windy at portal | -4 |
| 03-Nov-08 | Broken overcast, light wind | -5 |

Part 2 - Site Assessment

Activity:

Portal Entrance: Multi-plate installation complete

Sprung Construction: Erection of sprung is ongoing, Sawmill Creek and Sprung rep on site; construction of the

2000 m³ pond began Nov. 3

Superior Propane: Superior is installing a tank and pipeline to feed propane to the radiant heaters which will be

installed in the Sprung structure, over the pond.

Pipeline: Sandale technician is on site to weld the 40ft lengths of pipe – insulation of the joints is conducted by

YZC.

Site Description: Work is ongoing

Assessed Risk: none

Photos Attached: Yes

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor only for progress – no environmental risk is apparent

Monitoring Frequency: Daily

Reporting Requirements: Weekly








10-29-08 Installation of the side panels – facing SE

Installation of the side panels in 10-29-08 background, digging of the propane pipeline trench in foreground (with hoe) facing NNW







11-02-08 Installation of the back panels – facing SE





11-03-08 Beginning of the excavation of the $2000 \text{ m}^3 \text{ sump}$

10-28-08 Pipeline in trench at lower portal – facing W



 $10\text{-}31\text{-}08 \quad \text{Pipeline installation at upper portal} - \text{facing } S$



11-03-08 Pipeline installation at upper portal – facing N



| Part 1 – Site Description | |
|---|-----------------------------|
| Date and Time: November 4 – November 10, 2008 | Inspector(s): James Spencer |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks and the lower portal area (containing the 2 sprung buildings for water treatment and the Coverall).

Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself. A temporary sump is in place to collect any pad run off to prevent sedimentation and contamination into the creek.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 04-Nov-08 | Broken in morning overcast by late afternoon | -8 |
| 05-Nov-08 | Overcast, foggy and light wind from the south | -12 |
| 06-Nov-08 | Overcast, foggy in morning, clearing in afternoon | -8 |
| 07-Nov-08 | Moderate snow most of day | -12 |
| 08-Nov-08 | Sunny in morning, starting to cloud over in afternoon | -10 |
| 09-Nov-08 | Sunny all day | -10 |
| 10-Nov-08 | Sunny in morning, clouds in afternoon light snow | -14 |

Part 2 - Site Assessment

Activity:

Portal Services: Gensets, moved Nov 4-8, ongoing electrical at Gensets by Procon.

Sprung Construction: Main arches and fabric are up, Nov 4-5: North flat end installed, Nov 5-8: Pond

excavation, Nov 8-10: South flat end is up and door is hung clean -up for one day

Superior Propane: Superior is in Nov 5th and starts hanging cables for heaters, Nov 7-10: Start hanging cable

and heaters 12 of 18 hung and piped to main feed

Pipeline: Nov 4-5: Jordan and Jean welding labourers iinsulation and shrink wrap the pipe, Nov 6-8: Finish fusing from portal to the Sprung, insulation and shrink wrap on hold until Nov 18th when shrink wrap should arrive. Nov 8: Jordan helps with header..... need to complete header heat trace and insulation and raft and pump install. Want to have pond commissioned December 9th.

IEC: Nov 8 - 10: IEC strarts pulling cable from main gensets to lower portal and new sprung, heat trace feeds pulled, switch over power to new Genset location down to lower portal and to portal services, Distribution shack located at the new sprung, transformer installed 75 kVA at lower portal 30 kva at upper. Pump starters located. Run cable to Procon c-can, Genset work at exploration camp, panels up in new shed

Site Description: Work is ongoing

Assessed Risk: none

Photos Attached: Yes

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor only for progress – no environmental risk is apparent

Monitoring Frequency: Daily

Reporting Requirements: Weekly





11-05-08 View of Elbow insulation kits and heat shrink, adjustments for kits required

11-07-08 6" HDPE being run behind the new Sprungfacing S



11-05-08 Flat end install North end – facing N




11-05-08 Pond excavation starts – facing E





11-07-08 Excavation of the 2000 m³ sump – facing NW

11-08-08 Propane tank and vaporizer and pipeline to left – facing S



11-08-08 Superior hanging the first heater $\,-$ facing N



11-09-08 Work on the South flat end , pond is dug , ramp left in for Superior access– facing N



| Part 1 – Site Description | |
|--|-----------------------------|
| Date and Time: November 11 – November 17, 2008 | Inspector(s): James Spencer |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The upper portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks as well as the new Settlement Pond #3. The lower portal area (containing the 2 sprung buildings for water treatment and the Coverall). T

Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|--|-------------|
| 11-Nov-08 | High overcast, light snow in the afternoon | -12 |
| 12-Nov-08 | Cool morning, windy afternoon | -14 |
| 13-Nov-08 | High overcast with some breaks | -13 |
| 14-Nov-08 | Clear sky with wind | -14 |
| 15-Nov-08 | Snowing all morning, clearing in afternoon | -7 |
| 16-Nov-08 | Clear and sunny | -20 |

Part 2 - Site Assessment

Activity:

Portal Services: Ongoing electrical at Gensets by Procon.

Sprung Construction: Nov 11th Sprung crew is out, Nov.12-13th: John Salo pulls ramp and haul material. Nov 14

-17: Pond ready for lining and backfill, liner heating up and geotech staged in sprung

Temporary Sump: Nov 14: Decommission temporary sump, pull liner and fencing and backfill with material from

settlement pond #3

Superior Propane: Nov 11: Superior hanging heaters connecting lines Nov.12-13th: Superior on hold for ramp

pull, Nov 14 -16: complete hanging units and fire up all 18 heaters. Len out on Nov 17

Pipeline: On hold until materials arrive Nov 18th – heat shrink; and Nov 22 – header parts and reducers

IEC: Nov 11-17: IEC installing the panels in the distribution shack, contactors for the thermostats, pump starters,

connecting the heaters 95% complete, lights installed, finished work

Site Description: Work is ongoing

Assessed Risk: none

Photos Attached: Yes

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor only for progress – no environmental risk is apparent

Monitoring Frequency: Daily

Reporting Requirements: Weekly





11-12-08 View of new Sprung installing door, temporary settlement pond in foreground with fencing (facing N)



11-12-08 6" HDPE and electrical run protective barricades at lower portal area (facing NW)



11-12-08 New location of fuel tanks and Gensets (facing S)



11-12-08 New location of fuel tanks and Gensets (facing W)





11-13-08 Pulling ramp and working on entrance for man-lift access—facing N



11-14-08 Backfilling the temporary sump – facing N



11-15-08 Sprung completed, lining of pond and internal piping to finish – facing S



11-14-08 Excavation of the 2000 m³ sump pulling the ramp - facing E



| Part 1 – Site Description | |
|---|---|
| Date and Time: November 18 th -24 th , 2008 | Inspector(s): Jennie Gjertsen and Billie Maje |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The upper portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks as well as the new Settlement Pond #3. The lower portal area (containing the 2 sprung buildings for water treatment and the Coverall). The Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|---|-------------|
| 18-Nov-08 | Sunny with some cloudy periods | -17 |
| 19-Nov-08 | High overcast with strong winds | -25 |
| 20-Nov-08 | High over cast with some breaks, strong winds | -18 |
| 21-Nov-08 | Windy with heavy fog | -15 |
| 22-Nov-08 | Clear | -12 |
| 23-Nov-08 | Overcast with some snow showers | -8 |
| 24-Nov-08 | Cloudy with breaks | -5 |

Part 2 - Site Assessment

Activity:

Portal Services: Ongoing electrical at Gensets by Procon.

Sprung Construction:

- Lined sump with geotextile (Nov 20th)
- Lined sump with enviroliner (Nov 23rd)
- Shed built and put over propane vapourizer
- Lock trench back fill to be completed

Pipeline: Insulation to be completed next week and the piping inside the building the following week

Site Description: Work is ongoing

Assessed Risk: none

Photos Attached: Yes (6)

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor only for progress – no environmental risk is apparent

Monitoring Frequency: Daily

Reporting Requirements: Weekly







11-23-08 Geotextile lined sump

11-23-08 Lock trenching geotextile before liner install





11-23-08 Rolling out Enviroliner

11-23-08 Enviroliner install







11-23-08 Enviroliner install

11-23-08 Finished liner install, still requires backfilling of lock trench





11-23-08 Propane vaporizer shed

11-23-08 Vapourizer shed install



| Part 1 – Site Description | |
|---|-------------------------------|
| Date and Time: November 25 th -December 1 st , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The upper portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks as well as the new Settlement Pond #3. The lower portal area (containing the 2 sprung buildings for water treatment and the Coverall). The Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself.

Weather Conditions:

| Date | Weather Conditions | Temperature |
|-----------|--------------------|-------------|
| 25-Nov-08 | Cloudy | -5 |
| 26-Nov-08 | Clear | -8 |
| 27-Nov-08 | Clear | -7 |
| 28-Nov-08 | overcast | -4 |
| 29-Nov-08 | overcast | -4 |
| 30-Nov-08 | light snow | -5 |
| 1-Dec-08 | heavy snow | -12 |

Part 2 - Site Assessment

Activity:

Portal Services:

- Electrical for services has been completed

Sprung Construction:

- Lock trench back fill has been completed
- Hole in liner was found, patch kit has been ordered

Pipeline:

- Insulation and piping inside the building to be completed this week

Site Description: Work is ongoing

Assessed Risk: none

Photos Attached: Yes (6)

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Collection ditches to be installed in the spring

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor only for progress – no environmental risk is apparent

Monitoring Frequency: Daily

Reporting Requirements: Weekly








11-26-08 Geotextile lined sump, incomplete locktrench

11-26-08 Geotextile lined sump, incomplete locktrench







12-01-08 Filled in lock trench



| Part 1 – Site Description | |
|---|-----------------------------|
| Date and Time: December 2 - December 22, 2008 | Inspector(s): James Spencer |
| Site Name: Portal Area | Location/Co-ordinates: |

Site Location Description:

The upper portal area contains the main entrance to the mine, the Procon shop and offices, the mine services (generators), diesel and gasoline tanks as well as the new Settlement Pond #3 (CPS). The lower portal area (containing the 2 sprung buildings for water treatment and the Coverall). The Portal area is located in the Wolverine Creek drainage, and is located up slope of the creek itself.

Weather Conditions:

| 19-Dec-08 Clear and sunny -33 20-Dec-08 Clear and sunny -30 | 03-Dec-08 04-Dec-08 05-Dec-08 06-Dec-08 07-Dec-08 08-Dec-08 10-Dec-08 11-Dec-08 12-Dec-08 14-Dec-08 15-Dec-08 16-Dec-08 17-Dec-08 18-Dec-08 | | |
|---|--|--|--|
|---|--|--|--|

Part 2 - Site Assessment

Activity:

Complete the connections from HDPE pipe to steel at the Pond #3 and lower portal

Dec 3-8: Procure materials, build stand and install and strap down header, penetrate pipe through east and north wall of Sprung, run pipe along inside of Sprung, weld short pieces to make connections to the HDPE pipe, started to install pipe at portal adit for Drill water return and UG discharge. Hole in liner repaired with 20:1 repair kit

Dec 10 - 16: Finish connecting pipes at the portal adit, heat trace and remove old insulation from existing pipe, splice in the heat trace, insulate and poly this line, weld pipe and elbow fitting. Make straight in connection at the lower portal to tie in new HDPE line, insulate and run new heat trace circuit, New heat trace circuit added to upper portal. Build bumpers for the raft and weld shackle and protect with 1" drillers hose. Launch Raft and attach header to raft. Build hoses and install ladder and silt curtain

Dec 17 - 22: Work on the access walkway to the header for ferric access to the injector pump assembly. Get tie down ropes away from perimeter path of pond #3. Now for reporting requirements referred to as Collection Portal Sump (PCS)

Site Description: Work is 99% finished: need to install additional ladder, fire extinguisher and life ring....on order.

Assessed Risk: none

Photos Attached: Yes (6)

Samples Taken: No

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Excavate liner edge at the south end of the pond and raise the berm at the South end to increase holding capacity. Low spot is preventing maximum usage of space.

Mitigation Condition: N/A

Part 4 – Monitoring Requirements

Follow-up Monitoring: Usual network monitoring for water treatment

Monitoring Frequency: As required Reporting Requirements: As required





12-05-08 Header Install and pipe penetration on East side of building



12-05-08 HDPE to Steel line connection outside Sprung for UG discharge and Mine Water Return




12-07-08 Header Install with Ferric Injection Splice



12-07-08 Liner puncture repair at Southwest corner of pond using 20:1 3M repair kit





12-08-08 Repair curing for 2 days at 20 deg. C



12-13-08 HDPE to Steel tie in at Lower Portal u/s of pump shack (facing NE)



12-13-08 Looking at Pond # 3 structure facing SE



12-13-08 Pond #3 1/8 full with drill contacted water, milky suspended sediment (facing N)





12-13-08 Steel to HDPE connections at Portal adit above the multiplate (facing E)



12-13-08 Steel to HDPE connections at Portal adit adjacent to the multiplate (facing SW)



12-13-08 HDPE to Steel connection at Lower Portal (facing NE)



12-14-08 Raft Modifications using tubular steel and rubber drill hose





12-15-08 08 Raft Modifications using tubular steel and rubber drill hose



12-20-08 Header install with hoses attached and ferric injector installed



12-20-08 Header install with hoses attached and ferric injector installed




| Part 1 – Site Description | |
|--|--------------------------------|
| | |
| Date and Time: July 29– August 4th, 2008 Inspector(s): J.S. | |
| Site Name: Coverall Dirty Sump (CDS) Location/Co-ordinates: lower layer | down area |
| Site Location Description: A settling pond built within a pre-existing coverall at the lower lay | ydown area Flat low |
| Weather Conditions: 29-Jul-08 Showers and clouds 30-Jul-08 Overcast and cool 31-Jul-08 Overcast 01-Aug-08 Overcast, rain at night 02-Aug-08 Overcast in morning, sunny afternoon 03-Aug-08 Sunny in morning, mixed cumulus clouds , windy in afternoon 04-Aug-08 Sunny, few cumulus clouds | -4 0 5 -2 -3 -1 |
| Part 2 – Site Assessment | |
| Activity: Fill in Sump to make room for storage Site Description: Sump was built below water table and collecting groundwater. Not suitable | le for water treatment |
| so must build up the grade and place material (approx 800m3) to level and surface the co | |
| Assessed Risk: low | |
| Photos Attached: Yes | |
| Samples Taken: No | |
| Additional Information Attached: | |
| Part 3 –Mitigation Requirements | |
| Mitigation Required: No | |
| Mitigation Condition: | |
| Part 4 –Monitoring Requirements | |
| Follow-up Monitoring: Check that ground does not saturate | |
| Monitoring Frequency: None required, Complete | |

Form: EM07-01

Reporting Requirements: B-Licence







| Part 1 – Site Description | |
|--|------------------------|
| Date and Time: October 21 st – 27 ^h , 2008 Inspector(s): Jennie Gjertsen/Melissa Kirby | |
| Site Name: Tailings Facility | Location/Co-ordinates: |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 2km of site scheduled for disturbance of some kind, with the pond itself being ~400m. Area is currently uncleared, and vegetation includes a thick mat or sphagnum and other mosses, willow bushes and some sparse pines. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 21-Oct-08 | Clear most of day mix sun and flurries | -7 |
| 22-Oct-08 | High over cast and very windy. | -8 |
| 23-Oct-08 | Overcast, windy and snowy all day | -5 |
| 24-Oct-08 | Overcast, windy and snowy all day | -4 |
| 25-Oct-08 | Overcast and strong winds | -14 |
| 26-Oct-08 | Heavy snow and very strong winds (25-30km/hr) | -16 |
| 27-Oct-08 | Broken cloud and sun | -5 |

Part 2 - Site Assessment

Activity:

- Central ditching and finger ditching started October the 21st to drain the water from the area over the course of the winter (completed Oct 24th)
- A culvert was installed in the road at the south end to allow for drainage (Oct 22nd)
- A sediment control sump was dug at the south end, on the south side of the culvert (Oct 23rd)
- Work scheduled to start on Ditch A on October 28, 2008
- Work to commence on groundwater monitoring wells in the upcoming week

Site Description:

- Finger ditching and central ditching is complete. Ditching ranges from .5m-1.5m in depth
- Sediment control sump has been excavated
- No visible sediment is entering Go Creek, however water draining from fingers remains high in organic sediment
- Sediment control sump is glaciating as freezing temperatures continue, but seems to be effectively removing heavy sediment load

Assessed Risk: Low

Photos Attached: Tailings (11)

Samples Taken: none, however W16 (downstream of drainage) water quality samples were taken October 27th

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A diverts the majority of water source, may want to make adjustments to the sediment control sump or install silt fencing once flow has subsided.

Mitigation Condition: fair, some sediment loading in water continues as work is completed

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring well installation.

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





10/23/08 South end central drainage (facing North from lower road)




10/23/08 Sediment control pool at south end of tailings area (facing south)



10/23/08 Sediment control pool at south end of tailings area (facing North downstream of pool)







Site Name: Tailings





10/24/08 Finger ditching

10/24/08 Ditching (facing east)



10/25/08 Upstream end of southern culvert (facing north)



10/25/08 Downstream end of southern culvert (facing south)



| Part 1 – Site Description | | |
|---|------------------------|--|
| Date and Time: November 1-3, 2008 Inspector(s): Jennie Gjertsen/Melissa Kirby | | |
| Site Name: Tailings Facility | Location/Co-ordinates: | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 2km of site scheduled for disturbance of some kind, with the pond itself being ~400m. Area is currently uncleared, and vegetation includes a thick mat or sphagnum and other mosses, willow bushes and some sparse pines. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather Conditions | Temperature (°C) |
|-----------|----------------------------------|------------------|
| 01-Nov-08 | Broken overcast, no wind | -4 |
| 02-Nov-08 | Snowing all day, windy at portal | -4 |
| 03-Nov-08 | Broken overcast, light wind | -5 |

Part 2 - Site Assessment

Activity:

- Re-design of Ditch A had the construction crew on hold for the last week
- Mobilization of culverts to Ditch A began November 1
- Stripping of Ditch A (0+400 0+475) and tailings facility began November 2 and 3
- Ditch A stripping was complete on Nov. 3 and put on hold until further design drawings are received

Site Description:

- Finger ditching and central ditching is complete. Ditching ranges from .5m-1.5m in depth
- Sediment control sump has been excavated
- No visible sediment is entering Go Creek, however water draining from fingers remains high in organic sediment
- Sediment control sump is glaciating as freezing temperatures continue, but seems to be effectively removing heavy sediment load

Assessed Risk: Low

Photos Attached: Tailings

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A diverts the majority of water source, may want to make adjustments to the sediment control sump or install silt fencing once flow has subsided

Mitigation Condition: fair

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly).

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





11-01-08 Mobilization of culverts to lower extent of Ditch A - facing N



11-02-08 Stripping of Ditch A from 0+400-0+475- facing N



11-02-08 Stripping of Ditch A from 0+400-0+475-6 facing N



11-03-08 Stripping complete on Ditch A from 0+400 – 0+475 – facing NW





11-03-08 Stripping complete on Ditch A from 0+400 – 0+475 – facing SW



11-02-08 Stripping of tailings facility, upstream side – facing NW



11-02-08 Stripping of tailings facility, upstream side – facing N



11-03-08 Stripping of tailings facility - facing W



| Part 1 – Site Description | | |
|------------------------------------|-----------------------------|--|
| Date and Time: November 4-10, 2008 | Inspector(s): James Spencer | |
| Site Name: Tailings Facility | Location/Co-ordinates: | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Area is vegetation includes a thick mat or sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 04-Nov-08 | Broken in morning overcast by late afternoon | -8 |
| 05-Nov-08 | Overcast, foggy and light wind from the south | -12 |
| 06-Nov-08 | Overcast, foggy in morning, clearing in afternoon | -8 |
| 07-Nov-08 | Moderate snow most of day | -12 |
| 08-Nov-08 | Sunny in morning, starting to cloud over in afternoon | -10 |
| 09-Nov-08 | Sunny all day | -10 |
| 10-Nov-08 | Sunny in morning, clouds in afternoon light snow | -14 |

Part 2 - Site Assessment

Activity:

- Re-design of Ditch A finally received on Nov 8, and staked out
- Organics windrowed along length of tailings valley bottom to be hauled
- Stripping of tailings organics Nov 4-9, Start hauling organics Nov 8 to south strippings location (30000m³ in total will be sited here)
- Logging of tree stand on North-east bank Nov 8-9, approx 40 trees > 8" dbh (diameter at breast height)
- Organic Stockpile identified for Northern half of strippings (approx. 15000m³ to be sited)

Site Description:

- Sediment control sump has been monitored daily and minimal sediment loading has been observed
- The stockpiles so far have very little woody debris but need to ensure it is crushed, lying flat and not an impediment to wildlife or the natural contours of the land
- Logged trees to be piled to prevent rotting

Assessed Risk: Low

Photos Attached: Tailings

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A diverts the majority of water source, may want to make adjustments to the sediment control sump or install silt fencing once flow has subsided Also will need to monitor the strippings piles for sediment control and may need to re-contour and seed in the spring. Contact RRDC re: tree harvesting.

Mitigation Condition: fair

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly).

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





11/07/08 Road access towards north end of tailings, 850 hoe casting strippings (facing N)



11/07/08 Stripping west side of Tailings, building windrows for hauling (facing NW)




11/07/08 Windrowed stippings at valley bottom for hauling to organic stockpiles



11/07/08 Sediment control pool at south end of tailings area, water beneath ice running clear (facing south)







| Part 1 – Site Description | | |
|--|------------------------|--|
| Date and Time: November 11-17 , 2008 Inspector(s): James Spencer | | |
| Site Name: Tailings Facility | Location/Co-ordinates: | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetated area includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|--|------------------|
| 11-Nov-08 | High overcast, light snow in the afternoon | -12 |
| 12-Nov-08 | Cool morning, windy afternoon | -14 |
| 13-Nov-08 | High overcast with some breaks | -13 |
| 14-Nov-08 | Clear sky with wind | -14 |
| 15-Nov-08 | Snowing all morning, clearing in afternoon | -7 |
| 16-Nov-08 | Clear and sunny | -20 |
| | | |

Part 2 - Site Assessment

Activity:

- Organics windrowed along length of tailings valley bottom to be hauled
- Stripping of tailings organics Nov 11-17, continue hauling to south strippings location (30000m³ in total will be sited here)
- Hauling of strippings to Northern stockpile location
- Organic Stockpile for Northern half of strippings flagged and expanded Nov 16 (approx. 15000m³ to be sited)

Site Description:

- Sediment control sump has been monitored daily and minimal sediment loading has been observed
- The stockpiles so far have very little woody debris but need to ensure it is crushed, lying flat and not an impediment to wildlife or the natural contours of the land
- Logged trees to be piled to prevent rotting
- Ensure that limits for the Northern Stockpile are adhered to as proximity to Go Creek is a concern

Assessed Risk: Low

Photos Attached: 9 photos

Samples Taken: none

Additional Information Attached: none.

Part 3 - Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A diverts the majority of water source, may want to make adjustments to the sediment control sump or install silt fencing once flow has subsided Also will need to monitor the strippings piles for sediment control and may need to re-contour and seed in the spring. Contact RRDC re: tree harvesting.

Mitigation Condition: fair

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly). Also monitor Ditch A when water is diverted to this structure

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues







11/15/08 Windrowed stippings at valley bottom for hauling to organic stockpiles, 850 Hoe in background starting on Ditch A (facing NE)



11/16/08 Sediment control pool at south end of tailings area (facing SW)





11/16/08 Strippings being hauled from West bank of Tailings to Northern Stockpile (facing SE)



11/16/08 Northern organic stockpile to hold approx 15000m3. Dozer working the pile for dumping (facing SE)



11/16/08 Ditch A in background strippings being loaded in foreground (facing NE)



11/16/08 Southern Stockpile area (facing SW)





11/16/08 Overall layout of Tailings, Ditch A work to far right, Northern Stockpile hauling in center background with Northern Stockpile hauling in foreground to the left. Notice windrows of strippings (facing SE)



| Part 1 – Site Description | | |
|--|---|--|
| Date and Time: November 18 th - 24 th , 2008 | Inspector(s): Jennie Gjertsen and Billie Maje | |
| Site Name: Tailings Facility | Location/Co-ordinates: | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetated area includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 18-Nov-08 | Sunny with some cloudy periods | -17 |
| 19-Nov-08 | High overcast with strong winds | -25 |
| 20-Nov-08 | High over cast with some breaks, strong winds | -18 |
| 21-Nov-08 | Windy with heavy fog | -15 |
| 22-Nov-08 | Clear | -12 |
| 23-Nov-08 | Overcast with some snow showers | -8 |
| 24-Nov-08 | Cloudy with breaks | -5 |

Part 2 - Site Assessment

Activity:

- Load and haul of strippings to southern stockpile
- Southern stockpile was surveyed to determine size and insert on area maps

Site Description:

- Sediment control sump shows minimal sediment loading
- 50% complete tailings stripping

Assessed Risk: Low

Photos Attached: 4 photos

Samples Taken: none

Additional Information Attached: none.

Part 3 - Mitigation Requirements

Mitigation Required:

- Ensure stockpiles are crushed, lying flat and not an impediment to wildlife or the natural contours of the land
- Logged trees to be piled to prevent rotting
- Ensure that limits for the Northern Stockpile are adhered to, due to proximity to Go Creek
- Determine further mitigation once Ditch A diverts the majority of the water source
- Monitor stripping piles for sediment control and determine need to re-contour and seed in the spring.

Mitigation Condition: good

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly). Monitor Ditch A once water is diverted.

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





11/21/08 Hoe piling organics for hauling (facing South)



11/21/08 South strippings stockpile (facing SW)



11/22/08 Loading of rock trucks for organics haul (facing West)



11/22/08 Left side of picture showing loading, haul road along right hand side (facing SE)



| Part 1 – Site Description | | |
|--|------------------------|--|
| Date and Time: November 25 th – December 1 st , 2008 Inspector(s): Jennie Gjertsen | | |
| Site Name: Tailings Facility | Location/Co-ordinates: | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetated area includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|--------------------|------------------|
| 25-Nov-08 | Cloudy | -5 |
| 26-Nov-08 | Clear | -8 |
| 27-Nov-08 | Clear | -7 |
| 28-Nov-08 | Overcast | -4 |
| 29-Nov-08 | Overcast | -4 |
| 30-Nov-08 | light snow | -5 |
| 1-Dec-08 | heavy snow | -12 |

Part 2 - Site Assessment

Activity:

- Load and haul of strippings to southern and northern stockpile
- Northern stockpile extended along toe of slope and a third site was proposed
- Tailings access road was started (stripping and clearing) at North end of tailings to allow for construction access from the Arctic camp to Ditch A
- Tailings access road was started at the southern end (stripping and clearing)

Site Description:

- 75% complete tailings stripping

Assessed Risk: Low

Photos Attached: 8 photos

Samples Taken: none

Additional Information Attached: none.

Part 3 - Mitigation Requirements

Mitigation Required:

- Ensure stockpiles are crushed, lying flat and not an impediment to wildlife or the natural contours of the land, logged trees to be piled to prevent rotting
- Ensure that limits for the Northern Stockpile are adhered to, due to proximity to Go Creek
- Determine further mitigation once Ditch A diverts the majority of the water source
- Monitor stripping piles for sediment control and determine need to re-contour and seed in the spring.

Mitigation Condition: good

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly). Monitor Ditch A once water is diverted.

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





11/27/08 Flagging showing alignment of access road into the tailings from south (facing SE)



11/27/08 North strippings stockpile (facing S)



11/29/08 Loading of rock trucks for organics haul (facing NW)



11/29/08 Northern Ditch A access road from Arctic Camp (facing S)





11/29/08 Stripping of southern tailings access road (facing SE)



11/30/08 Culverts where proposed 3rd stockpile location if needed (facing S)



12/01/08 Northern access road to ditch A (facing NE)



12/01/08 Loading and hauling of organics to Northern stockpile (facing SW)





| Part 1 – Site Description | |
|--|-------------------------------|
| Date and Time: December 2 nd –December 8 th , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: Tailings Facility | Location/Co-ordinates: |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetated area includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|----------|--|------------------|
| 2-Dec-08 | Clear, windy | -15 |
| 3-Dec-08 | Clear, windy, snow at night | -20 |
| 4-Dec-08 | Heavy snow | -13 |
| 5-Dec-08 | Light, high overcast | -5 |
| 6-Dec-08 | High cloud in the morning, heavy snow in the afternoon | -4 |
| 7-Dec-08 | Heavy snow all day | -8 |
| 8-Dec-08 | Light snow, then clearing | -15 |

Part 2 - Site Assessment

Activity:

- Load and haul of strippings to northern organic stockpile (N1)
- A third stockpile (N2) was flagged just north of the original northern stockpile, and load and haul continued to that location
- Tailings access road was started at the southern end (stripping and clearing) to allow access to the seepage dam location (23+000 to 23+800)

Site Description:

- 85% complete tailings stripping

Assessed Risk: Low

Photos Attached: 7 photos

Samples Taken: none

Additional Information Attached: none.

Part 3 - Mitigation Requirements

Mitigation Required:

- Ensure stockpiles are crushed, lying flat and not an impediment to wildlife or the natural contours of the land, logged trees to be piled to prevent rotting
- Ensure that limits for the Northern Stockpiles are adhered to, due to proximity to Go Creek
- Determine further mitigation once Ditch A diverts the majority of the water source
- Monitor stripping piles for sediment control and determine need to re-contour and seed in the spring
- No more work is to be done to the access roads into the tailings until the YES plans are approved

Mitigation Condition: good

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly). Monitor Ditch A once water is diverted.

Monitoring Frequency: Daily during periods of work on site

Reporting Requirements: Weekly while construction/development continues





12/02/08 Load and haul for organics haul to north stockpile (facing NW)



12/02/08 Construction access road to Ditch A (facing S)




12/02/08 Clearing for southern access road 23+000-23+800 (facing NW)



12/02/08 Stockpile N1 (facing S)







| Part 1 – Site Description | |
|--|-------------------------------|
| Date and Time: December 8 –December 22, 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: Tailings Facility | Location/Co-ordinates: |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetated area includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A.

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|----------------------------------|------------------|
| 09-Dec-08 | Stormy, snowing major wind chill | -25 |
| 10-Dec-08 | High over cast | -12 |
| 11-Dec-08 | Sunny with some clouds | -11 |
| 12-Dec-08 | Sunny and clear skies | -15 |
| 13-Dec-08 | Sunny and clear skies | -31 |
| 14-Dec-08 | Sunny and clear skies | -26 |
| 15-Dec-08 | Sunny and clear skies | -20 |
| 16-Dec-08 | Overcast with high winds | -21 |
| 17-Dec-08 | Clear and sunny | -25 |
| 18-Dec-08 | Clear and sunny | -35 |
| 19-Dec-08 | Clear and sunny | -33 |
| 20-Dec-08 | Clear and sunny | -30 |

Part 2 - Site Assessment

Activity:

Dec 8-22

- Load and haul of strippings to northern organic stockpile
- Pushed out northern stockpile area towards area C at the North west corner of the tailings area just south of the airstrip (Dec 4), pushed out slightly farther on Dec 11 area not required
- Added more rip rap to sediment stilling basin at end of Ditch A as per Matthew Jenner's request
- New Alignment of Access road, previously referred to as Tailings Access Road put on hold until final design for road alignment around tailings area
- Strippings haulage finished Dec 16, De-mobilize
- Trees for Ross River Denna ready for pick-up

Site Description:

- 98% complete tailings stripping. Some small areas to hit in spring

Assessed Risk: Low Photos Attached: Yes

Samples Taken: none

Additional Information Attached: Sketch of extension.

Part 3 - Mitigation Requirements

Mitigation Required:

- Determine further mitigation once Ditch A diverts the majority of the water source
- Monitor stripping piles for sediment control and determine need to re-contour and seed in the spring

Mitigation Condition: good

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into the wetland area and into Go Creek, monitor groundwater monitoring wells as per A-Licence (quarterly). Monitor Ditch A in spring.

Monitoring Frequency: Daily when work re-commences in New year

Reporting Requirements: Weekly when construction/development commences





12/14/08 Load and haul for organics haul from basin to stockpile area C (Facing W).



12/14/08 Looking at Organics extension from Access road re-alignment. (Facing ESE)



12/14/08 Looking at Organic Stockpile area C (Facing W).



12/15/08 Tailings Basin completely stripped (Facing N)





12/15/08 End of Northern Stockpile Limit at location C, extended Dec 11, 2008. Slopes will be rounded slightly and sloped back. (Facing N)



| Part 1 – Site Description | | |
|-------------------------------------|---|--|
| Date and Time: November 12-17, 2008 | Inspector(s): Billie Maje/James Spencer | |
| Site Name: Ditch A | Location/Co-ordinates: N 6808908 | |
| | E 442178 | |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetation includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A. Ditch A runs in a NE to SW direction and will capture runoff from contacting the tailings facility

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|--|------------------|
| 12-Nov-08 | Cool, clear morning, windy afternoon | -14 |
| 13-Nov-08 | High overcast with some breaks | -13 |
| 14-Nov-08 | Clear sky with high winds | -14 |
| 15-Nov-08 | Snowing all day, clearing in the afternoon | -13 |
| 16-Nov-08 | Sunny all day | -14 |
| 17-Nov-08 | Clear with some cloud | -22 |
| 18-Nov-08 | | - |

Part 2 – Site Assessment

Activity:

- Re-design of Ditch A received on Nov 8, and staked out
- 850 Hoe has been excavating and shaping the ditch 0+000m to 0+225m
- The D9 CAT has been moving dirt for the larger cuts to get down to grade
- All material stockpiled to be used for Dam construction
- Strippings removed and stockpiled at the Northern Stockpile location

Site Description:

Ditch A runs from 0+000m to 0+500m and will be an open ditch from 0+000m to 0+225m @ a - 0.5% grade. From 0+225m to 0+500m the ditch will be culverted using an 800mm CSP running at -8.2%. The final 50 m running into the creek will grade break to -0.45% and a stilling basin built to minimize sedimentation of Go Creek

Assessed Risk: Low

Photos Attached: 8

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A is complete and diverts the majority of water source, will need to monitor closely as work daylights at Go Creek and stilling basin is built.

Mitigation Condition: fair

Part 4 - Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into Go Creek,

Monitoring Frequency: Daily during the construction of Ditches A and B

Reporting Requirements: Weekly while construction/development continues



Site Name: Ditch A



11/15/08 The start of ditch A 0+000m. The main water course still runs down the center line of the Tailings. (facing NE)



11/15/08 Rough grading of ditch A at 0+125m (facing SW)



11/15/08 Rough grading of ditch A at 0+150m (facing SW)



11/16/08 View of Ditch A work up to 0+200m, large piles stockpiled for dam material (facing W)







11/16/08 850 Hoe working on fine ditch work at 0+050m (facing NE)



11/17/08 Ditch A rough grading up to 0+225m (facing W)



| Part 1 – Site Description | |
|---|---|
| Date and Time: November 18 th -24 th , 2008 | Inspector(s): Billie Maje/Jennie Gjertsen |
| Site Name: Ditch A | Location/Co-ordinates: N 6808908 E 442178 |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetation includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A. Ditch A runs in a NE to SW direction and will capture runoff from contacting the tailings facility

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|---|------------------|
| 18-Nov-08 | Sunny with some cloudy periods | -17 |
| 19-Nov-08 | High overcast with strong winds | -25 |
| 20-Nov-08 | High over cast with some breaks, strong winds | -18 |
| 21-Nov-08 | Windy with heavy fog | -15 |
| 22-Nov-08 | Clear | -12 |
| 23-Nov-08 | Overcast with some snow showers | -8 |
| 24-Nov-08 | Cloudy with breaks | -5 |

Part 2 - Site Assessment

Activity:

- Ditch A complete from 0+000m to 0+200m (Nov 21st)
- Stilling basin for SW end started and completed (Nov 22nd and 23rd). An area of 25m by 25m for the stilling basin was cleared with organics moved to northern stockpile. Ground was levelled and geotextile was placed. 3-6 inch cobble was placed on top of the geotextile and surrounding the area in a berm. Larger rip rap was used to build up the perimeter and dispersed throughout.
- Culvert sections on site (Nov 23rd)
- Ditching for culvert install at stilling basin end commences (Nov 24th)
- Access road from Arctic camp to Ditch A for culvert install commenced (Nov 23rd)

Site Description:

- Ditch A runs from 0+000m to 0+500m and will be an open ditch from 0+000m to 0+225m @ a - 0.5% grade. From 0+225m to 0+500m the ditch is to be culverted using an 800mm CSP running at -8.2%. The final 50 m running into the creek will grade break to -0.45% and a stilling basin built to reduce water flow speed and prevent erosion of soils into Go Creek

Assessed Risk: Low Photos Attached: 8

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A is complete and diverts the majority of water source, will need to monitor closely as water flow starts going through ditch A towards Go Creek.

Mitigation Condition: Good

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into Go Creek

Monitoring Frequency: Daily during the construction

Reporting Requirements: Weekly while construction/development continues



Site Name: Ditch A



11/21/08 The completion of ditch A 0+000m to 0+200. The main water course still runs down the center line of the Tailings. (facing SW)



11/22/08 Initial clearing of stilling basin at the SW end of Ditch A. (facing SW)



11/23/08 3-6 inch cobble overlaying geotextile for stilling basin. (facing N)



11/23/08 3-6 inch cobble overlaying geotextile for stilling basin. (facing N)



Site Name: Ditch A



11/23/08 Stakes on bank indicating where culvert will enter the stilling basin (facing E)



11/24/08 Start of ditching for culvert install at SW end of Ditch A (facing W)



11/24/08 Completed stilling basin (facing N)



11/24/08 Start of ditch A access road from Arctic camp approx. 200m (Facing S)



| Part 1 – Site Description | |
|---|---|
| Date and Time: November 25 th -December 1 st , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: Ditch A | Location/Co-ordinates: N 6808908 E 442178 |

Site Location Description:

Large valley that will be the site of the future tailings facility. The entire tailings area covers approximately 30 hectares of site scheduled for disturbance, with the pond itself being 25 hectares. Vegetation includes a thick mat of sphagnum and other mosses, willow bushes and some stands of Spruce and Balsam. An ephemeral creek runs through the low-lying area and is scheduled to be diverted from the area and into Go Creek with the completion of ditch A. Ditch A runs in a NE to SW direction and will capture runoff from contacting the tailings facility

Weather Conditions:

| Date | Weather conditions | avg. daily temp. |
|-----------|--------------------|------------------|
| 25-Nov-08 | Cloudy | -5 |
| 26-Nov-08 | Clear | -8 |
| 27-Nov-08 | Clear | -7 |
| 28-Nov-08 | Overcast | -4 |
| 29-Nov-08 | Overcast | -4 |
| 30-Nov-08 | light snow | -5 |
| 1-Dec-08 | heavy snow | -12 |

Part 2 - Site Assessment

Activity:

Completion of culvert ditching and install (November 30th)

Site Description:

- Ditch A runs from 0+000m to 0+500m and is an open ditch from 0+000m to 0+225m at a 0.5% grade. From 0+225m to 0+500m the ditch is now culverted using an 800mm CSP running at -8.2%. The final 50 m is at -0.45% and a stilling basin has been built to reduce water flow speed and prevent erosion of soils into Go Creek
- Ditch will not be complete until more work has been done to the stilling basin and wildlife protection measures have been put in place at the openings of the culvert

Assessed Risk: Low

Photos Attached: 8

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Further mitigation to be determined once Ditch A is complete and diverts the majority of water source, will need to monitor closely as water flow starts going through ditch A towards Go Creek.

Mitigation Condition: Good

Part 4 – Monitoring Requirements

Follow-up Monitoring: Monitor for sediment drainage into Go Creek

Monitoring Frequency: Daily during the construction

Reporting Requirements: Weekly while construction/development continues



Site Name: Ditch A






11/27/08 Ditching and culvert installation (facing E)

11/27/08 Ditching and culvert installation (facing E)



11/2708 Completed stilling basin with culvert opening (Facing SW)



12/01/08 NE culvert opening (upslope end) from open ditch (Facing E)



| Part 1 – Site Description | | |
|---------------------------------|--|--|
| Date and Time: April 22-28,2008 | Inspector(s): J.S. | |
| Site Name: WRP | Location/Co-ordinates: Water at north end of pad | |

Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/clay dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Liner and clay lined sides and bottom.

Weather Conditions: Still 2-3' snow but surface melt starting at lower elevations.

Part 2 - Site Assessment

Activity: Monitoring started as we built the earthen Dam to separate ore impacted water from unimpacted run-off

Site Description: Surface melt continues. Levels rising in pond. About 1m freeboard at the WRP on 26th

Assessed Risk: Med
Photos Attached: WRP

Samples Taken: Yes, Sampled on April 28th

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Pump out water to water truck and to ponds for treatment if test results show water is contaminated. If water meets discharge requirements then we will discharge to the vegetation over the western edge of the WRP.

Mitigation Condition: F

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Environmental Inspection Form – Photos



Environmental Inspection Form – Photos

| 04/24/08 WRP berm building 04/28/08 WRP berm complete separating Impacted and non = impacted water | Site Name: WRP | |
|--|----------------------------|--|
| | | |
| impacted and non – impacted water | 04/24/08 WRP berm building | 04/28/08 WRP berm complete separating Impacted and non – impacted water |



| Part 1 – Site Description | • |
|--------------------------------------|--|
| Date and Time: April 29- May 5, 2008 | Inspector(s): J.S. |
| Site Name: WRP | Location/Co-ordinates: Water at north end of pad |

Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/clay dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Liner and clay lined sides and bottom.

Weather Conditions: Still 2' snow in areas, down to earth where disturbed

Part 2 - Site Assessment

Activity: Monitoring started as we built the earthen Dam to separate ore impacted water from unimpacted run-off

Site Description: Surface melt continues. Levels rising in pond. About 0.75m freeboard at the WRP on May 5th

Assessed Risk: Low Photos Attached: WRP

Samples Taken: Yes, Sampled on May 5th from north end of berm (WRSS1b) to assess if water is contaminated

Additional Information Attached: Results from April 28 (WRSS) show TSS and Se over

limits Shortcut to L624317.lnk

Part 3 – Mitigation Requirements

Mitigation Required: Monitor levels....if critical will pump out water from WRSS to water truck and to PDS for treatment. For WRSS-1b If water meets discharge requirements then we will discharge to the vegetation over the western edge of the WRP if not we will truck to PDS for treatment.

Mitigation Condition: F


Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Environmental Inspection Form – Photos





| Part 1 – Site Description | |
|---|--|
| Date and Time: May 6 th – May 12th, 2008 | Inspector(s): J.G. |
| Site Name: WRP | Location/Co-ordinates: Water at north end of pad |

Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/clay dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Liner and clay lined sides and bottom.

Weather Conditions:

| 6-May-08 | Sunny with some cloud in afternoon | 8 |
|-----------|---|----|
| 7-May-08 | Cloudy | 6 |
| 8-May-08 | Sunny with clouds, light winds | 8 |
| 9-May-08 | Sunny with some cloud | 8 |
| 10-May-08 | Overcast | 8 |
| 11-May-08 | Sunny | 10 |
| 12-May-08 | Sunny in morning, overcast in afternoon | 8 |

Part 2 – Site Assessment

Activity:

Monitoring of water levels and earthen berm stability

Results received from lab show that the TSS is over discharge limits on both sides of the berm, and WRSS 1 water is contaminated with Se.

Site Description:

Surface melt continues. Levels rising in pond. Approx 0.5m freeboard at the WRP berm on May 12th, fractures have appeared in berm, showing potential saturation and instability.

Assessed Risk: High
Photos Attached: WRP

THOIOS Attached. WITH

Samples Taken: none

Additional Information Attached: none

Part 3 - Mitigation Requirements

Mitigation Required: Monitor water level, and berm stability. Contact government regarding discharge of high TSS values, and pumping WRSS 1b water into vegetation. Move WRSS 1 water to PDS for settling and treatment.

Mitigation Condition: F

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Wolverine Project

Environmental Inspection Form – Photos

| Site Name: WRP | |
|----------------|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |



| Part 1 – Site | Description | |
|---|---|--|
| Date and Tim | e: May 13 th – May 19 th , 2008 | Inspector(s): J.G. |
| Site Name: V | VRP | Location/Co-ordinates: Water at north end of pad |
| Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/cl dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Liner and clay lined sides and bottom. | | |
| Weather Cond | ditions: | |
| 13-May-08 | Overcast | 7 |
| 14-May-08 | Overcast, some light snow in afternoon | 6 |
| 15-May-08 | Cloudy | 6 |
| 16-May-08 | Sunny in morning, cloudy in afternoon | 8 |

4

Part 2 - Site Assessment

18-May-08 Wet snow, then rain

Activity:

- Monitoring of water levels and earthen berm stability

17-May-08 Cloudy with rain in the afternoon

- May 16th memo to EMR regarding waste water discharge
- May 18th Pumped out WRSS 1B 1800-2000 (~72m3), into vegetation

19-May-08 Snow, rain, sleet, hail, freezing rain, sun in late afternoon

- May 19th - Pumped out WRSS 1B 1030-2000 (~280m3), 5 water truck loads from WRSS 1(dirty) to PDS, sampled WRSS 1

Site Description:

Water levels were threatening collapse of berm and overflow onto access road at northern end of pad. WRSS1B water was pumped into vegetation up on western bank of pad.

Assessed Risk: Med

Photos Attached: WRP

Samples Taken: WRSS 1

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Continue to monitor water level, and berm stability. Continue pumping WRSS 1b water into vegetation. Continue to move WRSS 1 water to PDS for settling and treatment.

Mitigation Condition: F


Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Environmental Inspection Form – Photos





| Part 1 – Site Description | |
|---|--|
| Date and Time: Aug 13 th – Aug 25 th , 2008 | Inspector(s): J.G. |
| Site Name: WRP | Location/Co-ordinates: Water at north end of pad |

Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/clay dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Liner and clay lined sides and bottom.

Weather Conditions:

| 13-Aug-08 | Cloudy | 13 | |
|-----------|--|----|--|
| 14-Aug-08 | Rain overnight, cloudy | 13 | |
| 15-Aug-08 | Sunny with clouds | 15 | |
| 16-Aug-08 | frost in the morning, warming with rain in the evening | 13 | |
| 17-Aug-08 | warm and humid, showers in the afternoon | 12 | |
| 18-Aug-08 | Cloudy | 12 | |
| 19-Aug-08 | Cloudy with sunny periods | 12 | |
| 20-Aug-08 | Cloudy, with some showers | 9 | |
| 21-Aug-08 | Cloudy | 8 | |
| 22-Aug-08 | Cloudy with some showers | 12 | |
| 23-Aug-08 | Sunny with clouds | 15 | |
| 24-Aug-08 | Heavy rain | 12 | |
| 25-Aug-08 | Cloudy with showers | 9 | |

Part 2 - Site Assessment

Activity: Removing water and lining exposed geotech and liner with a clay layer for protection

Site Description:

Phase II was almost completed with the exception of one exposed corner on a steep section

Assessed Risk: Low

Photos Attached: WRP

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Clay lining needs to be completed, and water levels must be kept to a minimum before commencing work.

Mitigation Condition: F

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Environmental Inspection Form – Photos





| Part 1 – Site Description | |
|---|---|
| Date and Time: September 27 th – 30 th , 2008 | Inspector(s): Jennie Gjertsen |
| Site Name: WRP | Location/Co-ordinates: Upchain of Km 27, Waste Rock Pad |

Site Location Description: Approximately 250m3 area built out of the WRP and bermed with a large earthen/clay dyke to contain water. Used as contingency for water storage. Ore and waste rock piled ~100' high and very steep (1.3:1) to south end. Entire pad area is lined with enviroliner and clay.

Weather Conditions:

| Date | Weather Conditions | avg. temp (c) |
|-----------|-----------------------------------|---------------|
| 27-Sep-08 | High overcast | 4 |
| 28-Sep-08 | Sunny with clouds | 4 |
| 29-Sep-08 | Overcast | 0 |
| 30-Sep-08 | Fog in morning clearing to clouds | 8 |

Part 2 - Site Assessment

Activity:

Completion of clay lining of Phase II

- material loaded and hauled from the west (or back) side of the waste rock pad
- Used Arctic's D8 to spread material, and then packed with packer

Repairs to Phase I

Material put on portion of slope that had sloughed down liner

No additional water was removed from the pad before clay lining

Site Description:

Clay lining complete on both Phase I &II

Clay berm remains separating both phases, and may be moved closer to toe of the waste rock pile before winter drill program commences.

Assessed Risk: Low

Photos Attached: WRP

Samples Taken: none

Additional Information Attached: none

Part 3 – Mitigation Requirements

Mitigation Required: Water that was removed to the waste rock sump needs to be taken to the water treatment sumps for mixing and discharge

Mitigation Condition: G

Part 4 - Monitoring Requirements

Follow-up Monitoring: Watch for slumping of earthen dyke and watch water levels

Monitoring Frequency: during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051

Wolverine Project

Environmental Inspection Form – Photos



944

09/29/08 Completed Phase II lining (Facing NW)


942

09/29/08

Completed Phase II lining(Facing SE)

Wolverine Project

Environmental Inspection Form – Photos





| Part 1 – Site Description | |
|---------------------------------|---|
| Date and Time: April 22-28,2008 | Inspector(s): J.S. |
| Site Name: WRS | Location/Co-ordinates: Water at southwest corner of pad |

Site Location Description: Approximately 221m3 lined sump. Designed to collect contaminated storage from waste rock pile. All water there drains through to the WRS Ore and waste rock piled ~100' high and steep (1.5:1) at north end of sump. Sits in Go Creek drainage.

Weather Conditions: Still 2-3' snow but surface melt starting at lower elevations.

Part 2 - Site Assessment

Activity: Monitoring started as we monitor the surface melt and ground melt through spring run-off.

Site Description: Surface melt starting to show wetting in sump around 1m freeboard, levels rising ~2" day

Assessed Risk: Med

Photos Attached: WRS

Samples Taken: No

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Pump out water to Water truck and to WIS/WDS if levels threaten to overflow. Will not treat in-situ

Mitigation Condition: F


Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051







| Part 1 – Site Description | |
|-------------------------------------|---|
| Date and Time: April 29-May 05,2008 | Inspector(s): J.S. |
| Site Name: WRS | Location/Co-ordinates: Water at southwest corner of pad |

Site Location Description: Approximately 221m3 lined sump. Designed to collect contaminated storage from waste rock pile. All water there drains through to the WRS Ore and waste rock piled ~100' high and steep (1.5:1) at north end of sump. Sits in Go Creek drainage.

Weather Conditions: Still 2'+ snow in areas, some earth in cleared area

Part 2 - Site Assessment

Activity: Monitoring started as we monitor the surface melt and ground melt through spring run-off. Took one load of 17m3 to the WIS on May 4th, 2008.

Site Description: Surface melt starting distinct outline of water rising ~2"/day

Assessed Risk: Med
Photos Attached: WRS

Samples Taken: Yes on May 5th

Additional Information Attached:

Part 3 – Mitigation Requirements

Mitigation Required: Pump out water to Water truck and to PDS if levels threaten to overflow. Will not treat in-situ

Mitigation Condition: F

Part 4 – Monitoring Requirements

Follow-up Monitoring: Watch water levels

Monitoring Frequency: Daily, during rain events or when mitigation applied

Reporting Requirements: QMLU-0006, QZ01-051







05/02/08 WRS looking West



| Environmental Inspection Form | | | |
|--|--|--|--|
| Part 1 – Site Description | | | |
| Date and Time: May 6 th – 12 th , 2008 | Inspector(s): J.G. | | |
| Site Name: WRS | Location/Co-ordinates: Water at southwest corner of pad | | |
| Site Location Description: Approximately 221m3 lined waste rock pile. All water there drains through to the Wat north end of sump. Sits in Go Creek drainage. | sump. Designed to collect contaminated storage from VRS. Ore and waste rock piled ~100' high and steep (1.5:1) | | |
| Weather Conditions: 6-May-08 Sunny with some cloud in afternoon 7-May-08 Cloudy 8-May-08 Sunny with clouds, light winds 9-May-08 Sunny with some cloud 10-May-08 Overcast 11-May-08 Sunny 12-May-08 Sunny in morning, overcast in afternoon | 8 6 8 8 8 10 8 | | |
| Part 2 – Site Assessment Activity: Ongoing site monitoring, 34m3 (two loads with | | | |
| Site Description: Rising water threatens to overflow the Assessed Risk: Med | berm once increased showmen occurs | | |
| Photos Attached: WRS | | | |
| Samples Taken: Yes on May 12 th | | | |
| Additional Information Attached: none | | | |
| Part 3 –Mitigation Requirements | | | |
| Mitigation Required: Pump out water to Water truck an | nd to PDS if levels threaten to overflow. Will not treat in-situ | | |
| Mitigation Condition: F | | | |
| Part 4 –Monitoring Requirements | | | |
| Follow-up Monitoring: Watch water levels | | | |
| Monitoring Frequency: Daily, during rain events or whe | n mitigation applied | | |
| Reporting Requirements: QMLU-0006, QZ01-051 | | | |
| | | | |
| | | | |



| Site Name: WRS | |
|----------------|--|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |



| Environmental Inspection Form | | | |
|---|---|---|--|
| Part 1 – Site D | Description | - | |
| Date and Time | : May 13 th – 19 th , 2008 | Inspector(s): J.G. | |
| Site Name: WRS | | Location/Co-ordinates: Water at southwest corner of pad | |
| waste rock pile | | ump. Designed to collect contaminated storage from RS. Ore and waste rock piled ~100' high and steep (1.5:1) | |
| Weather Cond 13-May-08 14-May-08 15-May-08 16-May-08 17-May-08 | • | 7 6 6 8 4 1 1 te afternoon | |
| Site Descriptio from sides of the Assessed Risk | er truck loads from WRS to PDS (102m3), n: Rising water threatens to overflow the bestockpile, however water level will cont :: Med | on May 16 th . Derm once increased snowmelt occurs. Snow has melted inue to increase as water contained in within the melts | |
| Photos Attache Samples Take | ed: WRS n: Yes on May 19 th | | |
| Additional Info | rmation Attached: none | | |
| Part 3 –Mitiga | tion Requirements | | |
| Mitigation Req | uired: Pump out water to Water truck and | I to PDS if levels threaten to overflow. Will not treat in-situ | |
| Mitigation Con | dition: F | | |
| Part 4 –Monite | oring Requirements | | |
| Follow-up Mon | itoring: Watch water levels | | |
| Monitoring Fre | quency: Daily, during rain events or when | mitigation applied | |
| Reporting Req | uirements: QMLU-0006, QZ01-051 | | |



Site Name: WRS



05/15/08 WRS looking South

Appendix B Acid Base Accounting and Shake Flask Testing Lab Reports



ALS Canada Ltd.

EXCELLENCE IN ANALYTICAL CHEMISTRY XOEOLU NIA

3: YUKON ZINC CORPORATION VANCOUVER BC V6C 2B3 701-475 HOWE ST

Finalized Date: 29-SEP-2008 Account: MPO Page: 1

VA08115508 CERTIFICATE

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

SAMPLE PREPARATION

Received Sample Weight

DESCRIPTION

ALS CODE

WEI-21


Project: Wolverine

P.O. No.:

This report is for 9 Rock samples submitted to our lab in Vancouver, BC, Canada on 15-AUG-2008.

The following have access to data associated with this certificate: MARY MCDOUGALL PAMELA LADYMAN

YUKON ZINC CORPORATION ATTN: PAMELA LADYMAN VANCOUVER BC V6C 2B3 701-475 HOWE ST ٦ ا



INSTRUMENT

LECO

LECO

LECO

Signature:

This is the Final Report and supersedes any preliminary report with this certificate number. Results apply to samples as submitted. All pages of this report have been checked and approved for release.

Colin Ramshaw, Vancouver Laboratory Manager



EXCELLENCE IN ANALYTICAL CHEMISTRY
ALS Canada Ltd.

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

DI YUKON ZINC CORPORATION 701-475 HOWE ST VANCOUVER BC V6C 2B3

Total # Pages: 2 (A) Finalized Date: 29-SEP-2008

Page: 2 - A

Account: MPO

Project: Wolverine

| \ \f | w % <u>0</u> | ος γος 10.00 0.00 0.00 0.00 0.00 0.00 0.00 0. |
|---|---|--|
| κ'n | 0.01 | 1 |
| 8 % 0.01 0.01 | l | 0.01 0.03 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.08 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0.01 <0 |
| OA-VOLO8 Ratio (N Unity 0.01 | | 25.60 147.20 76.80 0.10 |
| OA-ELEO7 PH Ot Unity 0.1 | | 8.8 8.8 8.0 8.0 8.0 8.0 |
| OA-VOLOS NP tCaCO3/1000t | | 8 23 12 6 6 8 |
| OA-VOLO8 FIZZ RAT It Unity | | - 01 |
| OA-VOLO8 OA-VOL08 MPA NNP tCaCO3/1000t tCaCO3/10001 | | 8 23 23 1 23 4 4 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 |
| | | 0.3 60.3 69.1 2.5 |
| WEI-21 Recyd Wt. kg 0.02 | | 0.50 0.78 0.50 0.76 0.48 |
| Method Analyte Units LOR | | |
| Sample Description | *************************************** | Bunker Creek 13+675 13+975 TP07-3 TP07-6 |



XOEOCO NIA

O: YUKON ZINC CORPORATION

VANCOUVER BC V6C 2B3

701-475 HOWE ST

EXCELLENCE IN ANALYTICAL CHEMISTRY

Account: MPO

Finalized Date: 22-NOV-2008

Page: 1

ALS Canada Ltd.

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

VA08143497 CERTIFICATE

SAMPLE PREPARATION

Project: Wolverine

P.O. No.:

This report is for 1 Rock sample submitted to our lab in Vancouver, BC, Canada on 8-OCT-2008.

The following have access to data associated with this certificate:

PAMELA LADYMAN

MARY MCDOUGALL

INSTRUMENT

ANALYTICAL PROCEDURES

Sample login - Rcd w/o BarCode

Fine crushing - 70% <2mm Split sample - riffle splitter

> CRU-31 LOG-22

PUL-31 SPL-21

WEI-21

Pulverize split to 85% <75 um

Received Sample Weight

DESCRIPTION

ALS CODE

LECO

Sulfate Sulfur-carbonate leach

DESCRIPTION

ALS CODE

Sulfate Suffur (HCI leachable) Basic Acid Base Accounting

S-GRA06a OA-VOL08

S-GRA06

LECO

LECO

Sulfide Sulfur (calculated)


Total Sulphur (Leco)

Paste pH

OA-ELE07

S-IR08

S-CAL06



YUKON ZINC CORPORATION ATTN: PAMELA LADYMAN **VANCOUVER BC V6C 2B3** 701-475 HOWE ST <u>ن</u>

Signature:

Colin Ramshaw, Vancouver Laboratory Manager

This is the Final Report and supersedes any preliminary report with this certificate number. Results apply to samples as submitted. All pages of this report have been checked and approved for release.



ALN CHOHOX

EXCELLENCE IN ANALYTICAL CHEMISTRY
ALS Canada Ltd.

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

DI YUKON ZINC CORPORATION 701-475 HOWE ST VANCOUVER BC V6C 2B3

Total # Pages: 2 (A) Finalized Date: 22-NOV-2008

Page: 2 - A

Account: MPO

Project: Wolverine

CERTIFICATE OF ANALYSIS VA08143497

| _ | | |
|---|---------------------------------------|------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | S-GRA06a S % 0.01 | |
| | 250 0.0 | 10.0 |
| | ιή | |
| | 8 _ | 4- |
| | S-CALO6 S % 0.01 | 0.0 |
| | S | |
| | 90 | |
| | S-GRAD6 S % 0.01 | 0.0 |
| | ιή | |
| | m | |
| l | S-IR08 S % 0.01 | 0.02 |
| İ | , v | |
| 1 | 8 7 | |
| J | OA-VOL08 Ratio (N Unity 0.01 | 6.40 |
| | 9 8 3 | |
| | | |
| | OA-ELE07 PH Unity 0.1 | 9.9 |
| | 8 | |
| | | |
| | VOL0 NP D3/10 | 4 |
| | 0A-VOL08 NP tCaCO3/1000t 1 | |
| | | |
| | OA-VOLOB FIZZ RAT Unity | - |
| | 0A-1 5122 U | |
| | | |
| | VOL06 4NP 33/100 | m |
| | OA-VOL08 NNP CaCO3/100C | |
| | ±- | |
| | OA-VOLOB MPA SaCO3/1000 | 9.0 |
| | OA-V aCo: □ | ° |
| | | |
| | WEI-21 Recvd Wt. kg 0.02 | 4 |
| | WEI-21 Recvd W kg 0.02 | 5.74 |
| | | |
| | Method Analyte Units LOR | |
| | Anz Un | |
| | | |
| | tioi | |
| | fi Gri | |
| | Des | |
| | Sample Description | ω_ |
| | E | 8 WH |
| | Ö | |



EXCELLENCE IN ANALYTICAL CHEMISTRY ALN Chean ALS Canada Ltd.

"o: YUKON ZINC CORPORATION VANCOUVER BC V6C 2B3 701-475 HOWE ST

Finalized Daw: 27-NOV-2008 Account: MPO Page: 1

CERTIFICATE VA08158246

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

Project: Wolverine

P.O. No.

This report is for 5 Soil samples submitted to our lab in Vancouver, BC, Canada on 5-NOV-2008.

The following have access to data associated with this certificate: PAMELA LADYMAN | MARY MCDOUGALL |

| RECEIVED TO | DEC 0 12008 | 3 13 14 |
|-------------|-------------|---------|
| 100 | 1916 | |

YUKON ZINC CORPORATION ATTN: PAMELA LADYMAN VANCOUVER BC V6C 2B3 701-475 HOWE ST jo.

| | SAMPLE PREPARATION |
|----------|--------------------------------|
| ALS CODE | DESCRIPTION |
| WEI-21 | Received Sample Weight |
| SCR-41 | Screen to -180um and save both |
| LOG-22 | Sample login - Rcd w/o BarCode |

| | ANALYTICAL PROCEDURES | |
|----------|--------------------------------|------|
| ALS CODE | DESCRIPTION | |
| S-GRA06a | Sulfate Sulfur (HCI leachable) | |
| OA-VOL08 | Basic Acid Base Accounting | |
| S-IR08 | Total Sulphur (Le∞) | LECO |
| OA-ELE07 | Paste pH | |
| S-CAL06 | Sulfide Sulfur (calculated) | LECO |
| S-GRA06 | Sulfate Sulfur-carbonate leach | LECO |

Signature:

Colin Ramshaw, Vancouver Laboratory Manager

This is the Final Report and supersedes any preliminary report with this certificate number. Results apply to samples as submitted. All pages of this report have been checked and approved for release.



ALS CHOROS

EXCELLENCE IN ANALYTICAL CHEMISTRY
ALS Canada Ltd.

212 Brooksbank Avenue North Vancouver BC V7J 2C1 Phone: 604 984 0221 Fax: 604 984 0218 www.alschemex.com

o: YUKON ZINC CORPORATION 701-475 HOWE ST VANCOUVER BC V6C 2B3

Tota. # Pages: 2 (A) Finalized Date: 27-NOV-2008 Account: MPO

Page: 2 - A

Project: Wolverine

| | | | | | | | | | | CERTIF | ICATE (| CERTIFICATE OF ANALYSIS | VA08158246 | |
|--|-----------------------------------|-----------------------------------|----------------------------------|-----------------------------|-------------------------------|--------------------------------|---------------------------------|---------------------------------------|--------------------------------------|---------------------------------------|------------------------------|--------------------------------------|------------|---|
| Sample Description | Method Analyte Units LOR | WEI-21 Recvd Wf. kg 0.02 | 0A-VOL08 | | OA-VOLOB FIZZ RAT Unity | OA-VOLO8 NP tCaCO3/1000t | OA-ELE07 pH Unity 0.1 | OA-VOLOB Ratio (N Unity 0.01 | S-IR08 S % 0.01 | S-GRA06 S % 0.01 | S-CAL06 S % | S-GRA06a S % 0.01 | | 1 |
| BH08-1 BH08-2 BH08-5 BH08-6 TP08-4 | | 2.18 2.28 2.28 1.54 | 0.3 9.7 7.5 52.2 1.3 | 4 -2 -7 -50 -50 | | 4 % ~ 0 0 | 5.4 7.0 5.2 5.5 5.5 | 12.80 0.83 0.13 0.04 1.60 | 0.01 0.31 0.24 1.67 0.04 | 60.01 0.05 0.05 1.09 0.04 | 0.01 0.31 0.19 0.58 | 0.02 0.01 0.02 0.35 0.01 | | T |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |





Environmental Division

Certificate of Analysis

YUKON ZINC CORPORATION

ATTN: PAMELA LADYMAN

701 - 475 HOWE STREET

VANCOUVER BC V6C 2B3

Reported On: 21-OCT-08 06:04 PM

Revision: 1

Lab Work Order #: L691233 Date Received: 03-OCT-08

Project P.O. #: Job Reference: Legal Site Desc: **CofC Numbers:**

Other Information:

Comments:

Please note that samples formed a precipitate upon acidification.

Some of the metals detection limits were increased due to high levels of metals in these samples.

ADDITIONAL 17-OCT-08 14:37

Please note that this report has been revised. PH data has been added to the report and no other data has been changed.

LINDSAY JONES Account Manager

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL WITHOUT THE WRITTEN AUTHORITY OF THE LABORATORY. ALL SAMPLES WILL BE DISPOSED OF AFTER 30 DAYS FOLLOWING ANALYSIS. PLEASE CONTACT THE LAB IF YOU REQUIRE ADDITIONAL SAMPLE STORAGE TIME.

ALS LABORATORY GROUP ANALYTICAL REPORT

| | Sample ID Description Sampled Date Sampled Time Client ID | L691233-1 BUNKER | L691233-2 TP07-3 | L691233-3 TP07-6 | L691233-4 TP07-7 | L691233-5 TP07-8 |
|------------------------------|---|---------------------|---------------------|---------------------|---------------------|---------------------|
| Grouping | Analyte | CREEK | | | | |
| SOIL | | | | | | |
| Physical Tests | % Moisture (%) | 0.41 | 0.88 | 0.85 | 0.56 | 0.44 |
| Leachable Anions & Nutrients | pH (pH) | 7.92 | 7.02 | 6.75 | 7.18 | 7.47 |
| Leachable Metals | Aluminum (Al)-Leachable (mg/L) | 12.5 | 16.5 | 11.6 | 10.4 | 11.3 |
| | Antimony (Sb)-Leachable (mg/L) | 0.00362 | 0.0011 | 0.00562 | 0.00472 | 0.0182 |
| | Arsenic (As)-Leachable (mg/L) | 0.0106 | <0.010 | 0.0110 | 0.0110 | 0.0382 |
| | Barium (Ba)-Leachable (mg/L) | 0.499 | 41.5 | 2.18 | 2.70 | 9.41 |
| | Beryllium (Be)-Leachable (mg/L) | <0.0025 | <0.0050 | <0.0025 | <0.0025 | <0.0025 |
| | Bismuth (Bi)-Leachable (mg/L) | <0.0025 | <0.0050 | 0.0073 | 0.0031 | 0.0054 |
| | Boron (B)-Leachable (mg/L) | < 0.050 | <0.10 | <0.050 | <0.050 | <0.050 |
| | Cadmium (Cd)-Leachable (mg/L) | 0.00040 | <0.00050 | 0.00749 | 0.00333 | 0.00887 |
| | Calcium (Ca)-Leachable (mg/L) | 8.54 | 2.9 | 2.70 | 5.44 | 6.27 |
| | Chromium (Cr)-Leachable (mg/L) | 0.0649 | 0.0392 | 0.0277 | 0.0190 | 0.0207 |
| | Cobalt (Co)-Leachable (mg/L) | 0.00858 | 0.0143 | 0.0102 | 0.00859 | 0.0137 |
| | Copper (Cu)-Leachable (mg/L) | 0.120 | 0.199 | 0.690 | 0.332 | 0.505 |
| | Iron (Fe)-Leachable (mg/L) | 9.26 | 9.84 | 5.27 | 6.60 | 14.1 |
| | Lead (Pb)-Leachable (mg/L) | 0.0190 | 0.0368 | 0.0933 | 0.0830 | 0.374 |
| | Lithium (Li)-Leachable (mg/L) | <0.025 | <0.050 | <0.025 | <0.025 | <0.025 |
| | Magnesium (Mg)-Leachable (mg/L) | 8.48 | 5.71 | 6.56 | 5.89 | 5.30 |
| | Manganese (Mn)-Leachable (mg/L) | 0.378 | 2.96 | 0.688 | 0.596 | 0.995 |
| | Molybdenum (Mo)-Leachable (mg/L) | 0.00755 | 0.0180 | 0.00896 | 0.0112 | 0.0203 |
| | Nickel (Ni)-Leachable (mg/L) | 0.0459 | 0.0612 | 0.0189 | 0.0198 | 0.0309 |
| | Phosphorus (P)-Leachable (mg/L) | < 0.30 | <0.30 | <0.30 | <0.30 | 0.34 |
| | Potassium (K)-Leachable (mg/L) | 14.0 | 5.11 | 19.1 | 11.8 | 13.9 |
| | Selenium (Se)-Leachable (mg/L) | <0.0025 | <0.0050 | 0.0077 | 0.0050 | 0.0075 |
| | Silicon (Si)-Leachable (mg/L) | 9.42 | 11.9 | 12.9 | 11.0 | 9.90 |
| | Silver (Ag)-Leachable (mg/L) | 0.00028 | <0.00050 | 0.00171 | 0.00094 | 0.00585 |
| | Sodium (Na)-Leachable (mg/L) | 8.17 | 4.02 | 7.54 | 6.93 | 5.44 |
| | Strontium (Sr)-Leachable (mg/L) | 0.0402 | 0.166 | 0.0263 | 0.0369 | 0.0734 |
| | Thallium (TI)-Leachable (mg/L) | <0.00050 | <0.0010 | 0.00185 | 0.00068 | 0.00073 |
| | Tin (Sn)-Leachable (mg/L) | <0.0025 | <0.0050 | <0.0025 | <0.0025 | <0.0025 |
| | Titanium (Ti)-Leachable (mg/L) | 0.122 | 0.331 | 0.108 | 0.149 | 0.167 |
| | Uranium (U)-Leachable (mg/L) | 0.00130 | 0.00198 | 0.00288 | 0.00172 | 0.00379 |
| | Vanadium (V)-Leachable (mg/L) | 0.0476 | 0.052 | 0.0340 | 0.0319 | 0.0402 |
| | Zinc (Zn)-Leachable (mg/L) | <0.050 | 0.28 | 0.827 | 0.438 | 1.03 |
| | | | | | | |

ALS LABORATORY GROUP ANALYTICAL REPORT

| | Sample ID Description Sampled Date Sampled Time Client ID | L691233-6 TP07-9 | L691233-7 TP07-11 | | |
|---------------------------------|---|---------------------|----------------------|--|---|
| Grouping | Analyte | | | | |
| SOIL | | | | | |
| Physical Tests | % Moisture (%) | 0.68 | 0.94 | | |
| Leachable Anions & Nutrients | pH (pH) | 7.55 | 7.53 | | |
| Leachable Metals | Aluminum (Al)-Leachable (mg/L) | 9.04 | 9.33 | | |
| | Antimony (Sb)-Leachable (mg/L) | 0.00343 | 0.00136 | | |
| | Arsenic (As)-Leachable (mg/L) | 0.0273 | 0.0074 | | |
| | Barium (Ba)-Leachable (mg/L) | 0.842 | 1.61 | | |
| | Beryllium (Be)-Leachable (mg/L) | <0.0025 | <0.0025 | | |
| | Bismuth (Bi)-Leachable (mg/L) | <0.0025 | <0.0025 | | |
| | Boron (B)-Leachable (mg/L) | <0.050 | <0.050 | | |
| | Cadmium (Cd)-Leachable (mg/L) | 0.00188 | 0.00043 | | |
| | Calcium (Ca)-Leachable (mg/L) | 8.82 | 10.2 | | |
| | Chromium (Cr)-Leachable (mg/L) | 0.0329 | 0.0337 | | |
| | Cobalt (Co)-Leachable (mg/L) | 0.0106 | 0.00972 | | |
| | Copper (Cu)-Leachable (mg/L) | 0.145 | 0.130 | | |
| | Iron (Fe)-Leachable (mg/L) | 8.82 | 8.29 | | |
| | Lead (Pb)-Leachable (mg/L) | 0.0457 | 0.0177 | | |
| | Lithium (Li)-Leachable (mg/L) | <0.025 | <0.025 | | |
| | Magnesium (Mg)-Leachable (mg/L) | 7.21 | 6.14 | | |
| | Manganese (Mn)-Leachable (mg/L) | 0.354 | 0.312 | | |
| | Molybdenum (Mo)-Leachable (mg/L) | 0.0120 | 0.00900 | | |
| | Nickel (Ni)-Leachable (mg/L) | 0.0275 | 0.0273 | | |
| | Phosphorus (P)-Leachable (mg/L) | <0.30 | <0.30 | | |
| | Potassium (K)-Leachable (mg/L) | 4.39 | 4.23 | | |
| | Selenium (Se)-Leachable (mg/L) | 0.0029 | <0.0025 | | |
| | Silicon (Si)-Leachable (mg/L) | 8.92 | 10.5 | | |
| | Silver (Ag)-Leachable (mg/L) | 0.00048 | 0.00028 | | |
| | Sodium (Na)-Leachable (mg/L) | 7.73 | 5.68 | | |
| | Strontium (Sr)-Leachable (mg/L) | 0.0324 | 0.0411 | | |
| | Thallium (TI)-Leachable (mg/L) | < 0.00050 | <0.00050 | | |
| | Tin (Sn)-Leachable (mg/L) | <0.0025 | <0.0025 | | |
| | Titanium (Ti)-Leachable (mg/L) | 0.276 | 0.260 | | |
| | Uranium (U)-Leachable (mg/L) | 0.000896 | 0.00113 | | |
| | Vanadium (V)-Leachable (mg/L) | 0.0439 | 0.0411 | | |
| | Zinc (Zn)-Leachable (mg/L) | 0.129 | 0.059 | | |
| | | - | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | 1 |

L691233 CONTD.... PAGE 4 of 4 21-OCT-08 18:02

Reference Information

Additional Comments for Sample Listed:

| Samplenum | Matrix | Report Remarks | Sample Comments |
|----------------------|--------------|------------------|---------------------------------------|
| Methods Listed (if a | applicable): | | |
| ALS Test Code | Matrix | Test Description | Analytical Method Reference(Based On) |
| | | | |

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using inductively coupled plasma - optical emission spectrophotometry (EPA Method 6010B).

MET-SHKFLSK-MS-VA

MET-SHKFLSK-ICP-VA

Soil

Soil

Metals by ICPMS (SHAKEFLASK)

Metals by ICPOES (SHAKEFLASK)

BC MINISTRY OF ENERGY AND MINES

BC MINISTRY OF ENERGY AND MINES

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using inductively coupled plasma - mass spectrophotometry (EPA Method 6020A).

MOISTURE-VA

Soil

Moisture content

ASTM METHOD D2794-00

This analysis is carried out gravimetrically by drying the sample at 105 C for a minimum of six hours.

MOISTURE-VA

Soil

ASTM METHOD D2794-00

This analysis is carried out gravimetrically by drying the sample at 105 C for a minimum of six hours.

PH-SHKFLSK-MAN-VA

Soil

pH by Manual Meter (SHAKEFLASK)

BC MINISTRY OF ENERGY AND MINES

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using procedures adapted from APHA Method 4500-H "pH Value". The pH is determined in the laboratory using a pH electrode.

** Laboratory Methods employed follow in-house procedures, which are generally based on nationally or internationally accepted methodologies.

The last two letters of the above ALS Test Code column indicate the laboratory that performed analytical analysis for that test. Refer to the list below:

| Laboratory Definition Code | Laboratory Location | Laboratory Definition Code | Laboratory Location |
|----------------------------|---|----------------------------|---------------------|
| VA | ALS LABORATORY GROUP - VANCOUVER, BC, CANADA | | |

GLOSSARY OF REPORT TERMS

Surr - A surrogate is an organic compound that is similar to the target analyte(s) in chemical composition and behavior but not normally detected in environmental samples. Prior to sample processing, samples are fortified with one or more surrogate compounds.

The reported surrogate recovery value provides a measure of method efficiency.

mg/kg (units) - unit of concentration based on mass, parts per million

mg/L (units) - unit of concentration based on volume, parts per million

N/A - Result not available. Refer to qualifier code and definition for explanation

Test results reported relate only to the samples as received by the laboratory. UNLESS OTHERWISE STATED, ALL SAMPLES WERE RECEIVED IN ACCEPTABLE CONDITION.

Although test results are generated under strict QA/QC protocols, any unsigned test reports, faxes, or emails are considered preliminary.

ALS Laboratory Group has an extensive QA/QC program where all analytical data reported is analyzed using approved referenced procedures followed by checks and reviews by senior managers and quality assurance personnel. However, since the results are obtained from chemical measurements and thus cannot be guaranteed, ALS Laboratory Group assumes no liability for the use or interpretation of the results.

ALS Environmental

ANALYTICAL CHEMISTRY & TESTING SERVICES

www.alsenviro.con

SEND REPORT TO:



Calgary AB, Bay 7, 1313 - 44th Avenue NE, T2E 6L5, Tel: 403-291-9897 Toll Free: 1-800-668-9878 Fax: 403-291-0298 Saskatoon SK, 819 - 58th Street East, S7K 6X5, Tel: 306-668-8370 Toll Free: 1-800-667-7645 Fax: 306-668-8383 Vancouver BC, 1988 Triumph Street, V5L 1K5, Tel: 604-253-4188 Toll Free: 1-800-665-0243 Fax: 604-253-6700 Grand Prairie AB, 9505 - 111 Street, T8V 5W1, Tel: 780-539-5196 Toll Free: 1-800-668-9878 Fax: 780-513-2191 Edmonton AB, 9936 - 67th Avenue, T6E 0P5, Tel: 780-413-5227 Toll Free: 1-800-668-9878 Fax: 780-437-2311 Fort St. John BC, Box 256, 9831 - 98A Avenue, V1J 6W7, Tel: 250-261-5517 Fax: 250-261-5587 Fort McMurray AB, Bay 1, 245 Macdonald Cr, T9H 4B5, Tel: 780-791-1524 Fax: 780-791-1586 **CHAIN OF CUSTODY FORM**

Р

PAGE

NOTES (sample specific comments, due dates, etc.) None <u>8</u> DATE: TIME: DATE: TIME Cooling Method? Icepacks RECEIVED BY: RECEIVED BY: ပ Sample Temperature: 09/30/08 Frozen? Yes TIME DATE TIME DATE: ¥ FOR LAB USE ONLY ANALYSIS REQUESTED: RELINQUISHED BY: RELINQUISHED BY: Cooler Seal Intact? Mary McDougall Yes No Shake Flask+ICPMS/OES Finish × × × × (surcharge may apply) sediment/soil sediment/soil sediment/soil sediment/soil sediment/soil sediment/soil ATTN: Pamela Ladyman MATRIX Email results to: pamelaladyman@yukonzinc.com, mmcdougall@yukonzinc.com POSTAL CODE: V6C2B3 ☐ DIFFERENT FROM REPORT (provide details below) SAMPLER: QUOTE NO: DATE / TIME COLLECTED OTHER TIME SPECIFY DATE: ALS CONTACT: Andre Langlais YYYY-MM-DD ☐ EMAIL - ADDRESS: FAX: 604-682-5404 PROV: BC O RUSH SAMPLE IDENTIFICATION SAME AS REPORT ☐ HARDCOPY ✓ HARDCOPY ROUTINE Ā Yukon Zinc Coporation 701-475 Howe st. 604-682-5474 **Bunker Creek** Vancouver TP07-11 **TURN AROUND REQUIRED:** TP07-3 FP07-6 TP07-8 TP07-7 TP07-9 PROJECT NAME AND NO.: SPECIAL INSTRUCTIONS: SEND INVOICE TO: INVOICE FORMAT: REPORT FORMAT: #OM COMPANY ADDRESS: PO NO.: CIT

FOR LAB USE ONLY

FORM 0040A - Revision





Environmental Division

Certificate of Analysis

YUKON ZINC CORPORATION

ATTN: PAMELA LADYMAN

701 - 475 HOWE STREET

VANCOUVER BC V6C 2B3

Reported On: 10-DEC-08 04:39 PM

Date Received: 28-NOV-08

Lab Work Order #: L713112

Project P.O. #:

Job Reference:

WOLVERINE - 1614

Legal Site Desc: CofC Numbers:

Other Information:

Comments:

Andri bl

Andre Langlais Account Manager

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL WITHOUT THE WRITTEN AUTHORITY OF THE LABORATORY. ALL SAMPLES WILL BE DISPOSED OF AFTER 30 DAYS FOLLOWING ANALYSIS. PLEASE CONTACT THE LAB IF YOU REQUIRE ADDITIONAL SAMPLE STORAGE TIME.

Phone: +1 604 253 4188 Fax: +1 604 253 6700 www.alsglobal.com

A Campbell Brothers Limited Company

ALS LABORATORY GROUP ANALYTICAL REPORT 10-DEC-08 16:33

| | Sample ID Description Sampled Date | L713112-1 06-OCT-08 | | |
|-------------------------------|--|------------------------|--|--|
| | Sampled Time Client ID | KM18 | | |
| Grouping | Analyte | | | |
| SOIL | ., | | | |
| Physical Tests | % Moisture (%) | 0.16 | | |
| Leachable Anions | pH (pH) | 7.01 | | |
| & Nutrients Leachable Metals | Aluminum (Al)-Leachable (mg/L) | 9.22 | | |
| | Antimony (Sb)-Leachable (mg/L) | 0.00016 | | |
| | Arsenic (As)-Leachable (mg/L) | 0.0023 | | |
| | Barium (Ba)-Leachable (mg/L) | 0.0761 | | |
| | Beryllium (Be)-Leachable (mg/L) | <0.00050 | | |
| | Bismuth (Bi)-Leachable (mg/L) | <0.00050 | | |
| | Boron (B)-Leachable (mg/L) | 0.012 | | |
| | Cadmium (Cd)-Leachable (mg/L) | 0.000131 | | |
| | Calcium (Ca)-Leachable (mg/L) | 1.49 | | |
| | Chromium (Cr)-Leachable (mg/L) | 0.0357 | | |
| | Cobalt (Co)-Leachable (mg/L) | 0.0141 | | |
| | Copper (Cu)-Leachable (mg/L) | 0.0592 | | |
| | Iron (Fe)-Leachable (mg/L) | 6.23 | | |
| | Lead (Pb)-Leachable (mg/L) | 0.00613 | | |
| | Lithium (Li)-Leachable (mg/L) | 0.0054 | | |
| | Magnesium (Mg)-Leachable (mg/L) | 5.70 | | |
| | Manganese (Mn)-Leachable (mg/L) | 0.450 | | |
| | Mercury (Hg)-Leachable (mg/L) | <0.000050 | | |
| | Molybdenum (Mo)-Leachable (mg/L) | 0.00020 | | |
| | Nickel (Ni)-Leachable (mg/L) | 0.0259 | | |
| | Phosphorus (P)-Leachable (mg/L) | <0.30 | | |
| | Potassium (K)-Leachable (mg/L) | 2.21 | | |
| | Selenium (Se)-Leachable (mg/L) | <0.00050 | | |
| | Silicon (Si)-Leachable (mg/L) | 17.0 | | |
| | Silver (Ag)-Leachable (mg/L) | <0.000050 | | |
| | Sodium (Na)-Leachable (mg/L) | 2.77 | | |
| | Strontium (Sr)-Leachable (mg/L) | 0.00449 | | |
| | Thallium (TI)-Leachable (mg/L) | <0.00010 | | |
| | Tin (Sn)-Leachable (mg/L) | <0.00050 | | |
| | Titanium (Ti)-Leachable (mg/L) | 0.548 | | |

ALS LABORATORY GROUP ANALYTICAL REPORT

| | Sample ID Description Sampled Date | L713112-1 06-OCT-08 | | |
|------------------|--|------------------------|--|--|
| | Sampled Time Client ID | KM18 | | |
| Grouping | Analyte | | | |
| SOIL | | | | |
| Leachable Metals | Uranium (U)-Leachable (mg/L) | 0.000291 | | |
| | Vanadium (V)-Leachable (mg/L) | 0.0223 | | |
| | Zinc (Zn)-Leachable (mg/L) | 0.035 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

L713112 CONTD.... PAGE 4 of 5 10-DEC-08 16:33

Reference Information

| | Matrix | Report Remarks | Sample Comments |
|---|--|--|---|
| Methods Listed (if | applicable): | | |
| ALS Test Code | Matrix | Test Description | Analytical Method Reference(Based On) |
| IG-SHKFLSK-CVA | FS-VA Soil | Mercury by CVAFS (SHAKEFLASK) | BC MINISTRY OF ENERGY AND MINES |
| Acid Rock Drainage extracted at a 3:1 I | at Minesites in Biguid to solids rat | ritish Columbia" BC Ministry of Energy and Mi | ecommended Methods for the Prediction of Metal Leaching and nes, (Dr. William A. Price, 1997). In summary, the sample is extract is then allowed to settle and subsequently filtered through e spectrophotometry (EPA Method 245.7). |
| MET-SHKFLSK-ICP | -VA Soil | Metals by ICPOES (SHAKEFLASK) | BC MINISTRY OF ENERGY AND MINES |
| Acid Rock Drainage extracted at a 3:1 I | at Minesites in Biquid to solids rat | ritish Columbia" BC Ministry of Energy and Mi io for 24 hours using deionized water . The | ecommended Methods for the Prediction of Metal Leaching and nes, (Dr. William A. Price, 1997). In summary, the sample is extract is then allowed to settle and subsequently filtered through tical emission spectrophotometry (EPA Method 6010B). |
| MET-SHKFLSK-MS | -VA Soil | Metals by ICPMS (SHAKEFLASK) | BC MINISTRY OF ENERGY AND MINES |
| Acid Rock Drainage | at Minesites in Biquid to solids rat | ritish Columbia" BC Ministry of Energy and Mi io for 24 hours using deionized water . The | ecommended Methods for the Prediction of Metal Leaching and nes, (Dr. William A. Price, 1997). In summary, the sample is extract is then allowed to settle and subsequently filtered through |
| | nbrane filter and a | nalysed using inductively coupled plasma - ma | ass spectrophotometry (EPA Method 6020A). |
| a 0.45 micron men | nbrane filter and a | nalysed using inductively coupled plasma - ma Moisture content | |
| a 0.45 micron men MOISTURE-VA | Soil | | ASTM METHOD D2794-00 |
| a 0.45 micron men MOISTURE-VA This analysis is carr | Soil | Moisture content | ASTM METHOD D2794-00 |
| MOISTURE-VA This analysis is carr | Soil ied out gravimetri Soil | Moisture content | ASTM METHOD D2794-00 ASTM METHOD D2794-00 ASTM METHOD D2794-00 |
| MOISTURE-VA This analysis is carr | Soil ied out gravimetri Soil ied out gravimetri | Moisture content cally by drying the sample at 105 C for a minim | ASTM METHOD D2794-00 ASTM METHOD D2794-00 ASTM METHOD D2794-00 |

** Laboratory Methods employed follow in-house procedures, which are generally based on nationally or internationally accepted methodologies.

The last two letters of the above ALS Test Code column indicate the laboratory that performed analytical analysis for that test. Refer to the list below:

| Laboratory Definition Code | Laboratory Location | Laboratory Definition Code | Laboratory Location |
|----------------------------|---|----------------------------|---------------------|
| VA | ALS LABORATORY GROUP - VANCOUVER, BC, CANADA | | |

Reference Information

Methods Listed (if applicable):

ALS Test Code Matrix Test Description Analytical Method Reference(Based On)

GLOSSARY OF REPORT TERMS

Surr - A surrogate is an organic compound that is similar to the target analyte(s) in chemical composition and behavior but not normally detected in environmental samples. Prior to sample processing, samples are fortified with one or more surrogate compounds.

The reported surrogate recovery value provides a measure of method efficiency.

mg/kg (units) - unit of concentration based on mass, parts per million

mg/L (units) - unit of concentration based on volume, parts per million

N/A - Result not available. Refer to qualifier code and definition for explanation

Test results reported relate only to the samples as received by the laboratory. UNLESS OTHERWISE STATED, ALL SAMPLES WERE RECEIVED IN ACCEPTABLE CONDITION.

Although test results are generated under strict QA/QC protocols, any unsigned test reports, faxes, or emails are considered preliminary.

ALS Laboratory Group has an extensive QA/QC program where all analytical data reported is analyzed using approved referenced procedures followed by checks and reviews by senior managers and quality assurance personnel. However, since the results are obtained from chemical measurements and thus cannot be guaranteed, ALS Laboratory Group assumes no liability for the use or interpretation of the results.

C713112

AURORA LABORATORY SERVICES LTD.
212 Brooksbank Avenue, North Vancouver BC, Canada V7J 2C1
Phone: 604-984 0221 Fax: 604-984 0218 Website: www.alschemex.com



ALS Chemex

| Analysis Request Form Date: Nov 26", 2008 |
|--|
| ALSE |
| VA08167732-MPO Number of Samples: 1 (ALS Workorder Number) |
| Shake Flask Test |
| KM18 |
| |
| Project # Wolverine and contact person: Mary McDougall |
| Coarse reject Country of Origin: Canada |
| N/a Any heat treatment: None |
| No _X Yes |
| tificate of Analysis / Invoice to: |
|] 1 |
| |
| |
| 1000 28/08 12-00. 18°C. |
| |

Revision 01.01 February 9, 2004 Page 1 of 1





Environmental Division

Certificate of Analysis

YUKON ZINC CORPORATION

ATTN: PAMELA LADYMAN

701 - 475 HOWE STREET

VANCOUVER BC V6C 2B3

Reported On: 17-DEC-08 04:12 PM

Date Received: 02-DEC-08

Lab Work Order #: L713936

Project P.O. #:

Job Reference:

WOLVERINE - 1614

Legal Site Desc: CofC Numbers:

Other Information:

Comments:

Andri bl

Andre Langlais Account Manager

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL WITHOUT THE WRITTEN AUTHORITY OF THE LABORATORY. ALL SAMPLES WILL BE DISPOSED OF AFTER 30 DAYS FOLLOWING ANALYSIS. PLEASE CONTACT THE LAB IF YOU REQUIRE ADDITIONAL SAMPLE STORAGE TIME.

Phone: +1 604 253 4188 Fax: +1 604 253 6700 www.alsglobal.com

A Campbell Brothers Limited Company

ALS LABORATORY GROUP ANALYTICAL REPORT

| | Sample ID | L713936-1 | L713936-2 | L713936-3 | L713936-4 | L713936-5 |
|------------------------------|----------------------------------|-----------|-----------|-----------|-----------|-----------|
| | Description Sampled Date | 31-OCT-08 | 31-OCT-08 | 31-OCT-08 | 31-OCT-08 | 31-OCT-08 |
| | Sampled Time Client ID | BH08-1 | BH08-2 | BH08-5 | BH08-6 | BH08-4 |
| | | | | | | |
| Grouping | Analyte | | | | | |
| SOIL | | | | | | |
| Physical Tests | % Moisture (%) | 0.21 | 0.11 | 0.33 | 0.22 | 0.33 |
| Leachable Anions & Nutrients | pH (pH) | 6.27 | 7.77 | 6.66 | 6.44 | 6.66 |
| Leachable Metals | Aluminum (Al)-Leachable (mg/L) | 5.56 | 0.266 | 0.0086 | 0.0133 | 7.13 |
| | Antimony (Sb)-Leachable (mg/L) | 0.00051 | 0.00312 | 0.00021 | 0.00019 | 0.00060 |
| | Arsenic (As)-Leachable (mg/L) | 0.0066 | 0.0017 | <0.0010 | <0.0010 | 0.0040 |
| | Barium (Ba)-Leachable (mg/L) | 0.661 | 0.201 | 0.195 | 0.432 | 1.57 |
| | Beryllium (Be)-Leachable (mg/L) | <0.00050 | <0.00050 | <0.00050 | <0.00050 | <0.00050 |
| | Bismuth (Bi)-Leachable (mg/L) | <0.00050 | <0.00050 | <0.00050 | <0.00050 | 0.00056 |
| | Boron (B)-Leachable (mg/L) | <0.010 | <0.010 | 0.012 | <0.010 | <0.010 |
| | Cadmium (Cd)-Leachable (mg/L) | 0.00113 | 0.000499 | 0.000860 | 0.000419 | 0.00159 |
| | Calcium (Ca)-Leachable (mg/L) | 2.62 | 11.5 | 5.67 | 1.11 | 2.07 |
| | Chromium (Cr)-Leachable (mg/L) | 0.0153 | 0.00078 | <0.00050 | <0.00050 | 0.00651 |
| | Cobalt (Co)-Leachable (mg/L) | 0.00830 | 0.00021 | 0.00056 | 0.00142 | 0.00662 |
| | Copper (Cu)-Leachable (mg/L) | 0.103 | 0.0216 | 0.0119 | 0.0011 | 0.0727 |
| | Iron (Fe)-Leachable (mg/L) | 4.82 | 0.388 | <0.030 | <0.030 | 4.23 |
| | Lead (Pb)-Leachable (mg/L) | 0.0173 | 0.00225 | 0.00011 | <0.00010 | 0.0550 |
| | Lithium (Li)-Leachable (mg/L) | < 0.0050 | <0.0050 | <0.0050 | <0.0050 | 0.0053 |
| | Magnesium (Mg)-Leachable (mg/L) | 2.41 | 1.56 | 1.07 | 0.333 | 2.13 |
| | Manganese (Mn)-Leachable (mg/L) | 0.474 | 0.0738 | 0.206 | 0.198 | 0.378 |
| | Mercury (Hg)-Leachable (mg/L) | 0.000170 | <0.000050 | <0.000050 | 0.000058 | 0.000078 |
| | Molybdenum (Mo)-Leachable (mg/L) | 0.00124 | 0.0158 | 0.00014 | 0.00074 | 0.00160 |
| | Nickel (Ni)-Leachable (mg/L) | 0.0135 | 0.00107 | 0.0174 | 0.00553 | 0.0158 |
| | Phosphorus (P)-Leachable (mg/L) | < 0.30 | <0.30 | <0.30 | <0.30 | <0.30 |
| | Potassium (K)-Leachable (mg/L) | 1.70 | 5.04 | 3.74 | 3.77 | 2.70 |
| | Selenium (Se)-Leachable (mg/L) | 0.00119 | 0.00883 | 0.00862 | 0.00224 | 0.00108 |
| | Silicon (Si)-Leachable (mg/L) | 9.61 | 2.91 | 6.87 | 4.37 | 9.78 |
| | Silver (Ag)-Leachable (mg/L) | 0.000179 | <0.000050 | <0.000050 | <0.000050 | 0.000231 |
| | Sodium (Na)-Leachable (mg/L) | 1.34 | 1.92 | 0.631 | 0.302 | 0.834 |
| | Strontium (Sr)-Leachable (mg/L) | 0.0218 | 0.0387 | 0.0364 | 0.0375 | 0.0166 |
| | Thallium (TI)-Leachable (mg/L) | <0.00010 | <0.00010 | <0.00010 | <0.00010 | 0.00010 |
| | Tin (Sn)-Leachable (mg/L) | <0.00050 | <0.00050 | <0.00050 | <0.00050 | <0.00050 |
| | Titanium (Ti)-Leachable (mg/L) | 0.304 | 0.015 | <0.010 | <0.010 | 0.088 |
| | Uranium (U)-Leachable (mg/L) | 0.000654 | 0.000819 | <0.000010 | <0.000010 | 0.00449 |
| | Vanadium (V)-Leachable (mg/L) | 0.0250 | <0.0010 | <0.0010 | <0.0010 | 0.0120 |
| | Zinc (Zn)-Leachable (mg/L) | 0.106 | 0.017 | 0.021 | <0.010 | 0.215 |
| | | | | | | |
| | | | | | | |
| | | | | | | |

L713936 CONTD.... PAGE 3 of 4 17-DEC-08 16:06

Reference Information

Additional Comments for Sample Listed:

| | • | | | |
|------------------------|------------|-------------------------------|---------------------------------------|---|
| Samplenum | Matrix | Report Remarks | Sample Comments | |
| Methods Listed (if app | olicable): | | | |
| ALS Test Code | Matrix | Test Description | Analytical Method Reference(Based On) | _ |
| HG-SHKFLSK-CVAFS-V | /A Soil | Mercury by CVAFS (SHAKEFLASK) | BC MINISTRY OF ENERGY AND MINES | _ |

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using cold vapour atomic fluorescence spectrophotometry (EPA Method 245.7).

MET-SHKFLSK-ICP-VA Soil Metals by ICPOES (SHAKEFLASK)

BC MINISTRY OF ENERGY AND MINES

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using inductively coupled plasma - optical emission spectrophotometry (EPA Method 6010B).

MET-SHKFLSK-MS-VA Soil

Metals by ICPMS (SHAKEFLASK)

BC MINISTRY OF ENERGY AND MINES

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using inductively coupled plasma - mass spectrophotometry (EPA Method 6020A).

MOISTURE-VA

Soil

Moisture content

ASTM METHOD D2794-00

This analysis is carried out gravimetrically by drying the sample at 105 C for a minimum of six hours.

MOISTURE-VA Soil

ASTM METHOD D2794-00

This analysis is carried out gravimetrically by drying the sample at 105 C for a minimum of six hours.

PH-SHKFLSK-MAN-VA S

Soil

pH by Manual Meter (SHAKEFLASK)

BC MINISTRY OF ENERGY AND MINES

This analysis is based upon the extraction procedure outlined in "Guidelines and Recommended Methods for the Prediction of Metal Leaching and Acid Rock Drainage at Minesites in British Columbia" BC Ministry of Energy and Mines, (Dr. William A. Price, 1997). In summary, the sample is extracted at a 3:1 liquid to solids ratio for 24 hours using deionized water. The extract is then allowed to settle and subsequently filtered through a 0.45 micron membrane filter and analysed using procedures adapted from APHA Method 4500-H "pH Value". The pH is determined in the laboratory using a pH electrode.

** Laboratory Methods employed follow in-house procedures, which are generally based on nationally or internationally accepted methodologies.

The last two letters of the above ALS Test Code column indicate the laboratory that performed analytical analysis for that test. Refer to the list below:

| Laboratory Definition Code | Laboratory Location | Laboratory Definition Code | Laboratory Location |
|----------------------------|---|----------------------------|---------------------|
| VA | ALS LABORATORY GROUP - VANCOUVER, BC, CANADA | | |

Reference Information

Methods Listed (if applicable):

ALS Test Code Test Description Analytical Method Reference(Based On) Matrix

GLOSSARY OF REPORT TERMS

Surr - A surrogate is an organic compound that is similar to the target analyte(s) in chemical composition and behavior but not normally detected in enviromental samples. Prior to sample processing, samples are fortified with one or more surrogate compounds.

The reported surrogate recovery value provides a measure of method efficiency.

mg/kg (units) - unit of concentration based on mass, parts per million

mg/L (units) - unit of concentration based on volume, parts per million

N/A - Result not available. Refer to qualifier code and definition for explanation

Test results reported relate only to the samples as received by the laboratory. UNLESS OTHERWISE STATED, ALL SAMPLES WERE RECEIVED IN ACCEPTABLE CONDITION.

Although test results are generated under strict QA/QC protocols, any unsigned test reports, faxes, or emails are considered preliminary.

ALS Laboratory Group has an extensive QA/QC program where all analytical data reported is analyzed using approved referenced procedures followed by checks and reviews by senior managers and quality assurance personnel. However, since the results are obtained from chemical measurements and thus cannot be guaranteed, ALS Laboratory Group assumes no liability for the use or interpretation of the results.

ANALYTICAL CHEMISTRY & TESTING SERVICES ALS Environmental

www.alsenviro.com

SEND REPORT TO:

L713936

Edmonton AB, 9936 - 67th Avenue, T6E 0P5, Tel: 780-413-5227 Toll Free: 1-800-668-9878 Fax: 780-437-2311 Caigary AB, Bay 7, 1313 - 44th Avenue NE, TZE 6L5, Tel: 403-291-9897 Toll Free: 1-800-668-9878 Fax: 403-291-0298 Saskatoon SK, 819 - 58th Street East, S7K 6X5, Tel: 306-668-8370 Toll Free: 1-800-667-7645 Fax: 306-668-8383 Vancouver BC, 1988 Tumon Street V5L 1K5, Te 804-253-4188 To Free 1800-665-0243 Fax 804-253-4700 Fort St. John BC, Box 256, 9831 - 98A Avenue, V1J 6W7, Tel: 250-261-5517 Fax: 250-261-5587 Grand Prairie AB, 9505 - 111 Street, T8V 5W1, Tel: 780-539-5196 Toll Free: 1-800-668-9878 Fax: 780-513-2191 Fort McMurray AB, Bay 1, 245 Macdonald Cr, T9H 4B5, Tel: 780-791-1524 Fax: 780-791-1586 CHAIN OF CUSTODY FORM

PAGE

유

| COMPANY: | Yukon Zinc Corporation | orporation | | | ATTN: | | ANAL | ANALYSIS REQUESTED: | ESTED: | | | | |
|------------------------|--|--|-------------------|-----------------------------|--|--|-------|---------------------|---------|-------------------------|--------------------------|--|--------------------------|
| ADDRESS: | 701-475 Howe st | e st | | | | | | | | - | _ | | |
| CITY: | Vancouver | | PROV: BC | | POSTAL CODE: V6C 2B3 | V6C 2B3 | h | | _ | | | | |
| LET: | 604-682-5475 | | FAX: 604-682-5404 | 2-5404 | SAMPLER: | | finis | _ | | _ | 2 | | |
| PROJECT NAME AND NO .: | | Wolverine - 1614 | | | QUOTE NO: | | DES | | | | | | |
| PO NO.: | | | ALS CONTACT: | ALS CONTACT: Andre Langlais | | | MS/ | | | | | 233 | |
| BEDORT FORMAT | AT. | ✓ HARDCOPY | / I EMA | EMAIL - ADDRESS: | pamelaladyman | pamelaladyman@yukonzinc.com | +ICP | | | | 12. | A Sec | |
| | | FAX | √ EXCEL | √ PDF | OTHER: | | lask | | | | 120 | 57 | |
| #OW | 2 | SAMPI E IDENTIFICATION | - 1 | DATE / TIME COLLECTED | COLLECTED | MATRIX | ake I | | | | | N | NOTES (sample specific |
| | | | | TYYY-MM-DD | TIME | *************************************** | Sha | | 201 | | 100 | 89 | nments, due dates, etc.) |
| | BH08-1 | | | 2008-10-31 | | sediment/soil | × | | | | September 1 | TO STATE OF THE PARTY OF THE PA | |
| | BH08-2 | | | 2008-10-31 | | sediment/soil | × | | | | | | |
| | BH08-5 | | | 2008-10-31 | | sediment/soil | × | | | | | | |
| | BH08-6 | | | 2008-10-31 | | sediment/soil | × | | | | | | |
| | TP08-4 | | 100 | 2008-10-31 | W. N. Commission of the Commis | sediment/soil | × | 100 | | | | | |
| | | | | | | | | | | | | | |
| LY | | | | | | | | | | | | | |
| E OI | Soll Vision | THE PARTY OF THE P | | | | | 90 | | | | | | |
| 3 US | 2. St. 18. 18. 18. 18. 18. 18. 18. 18. 18. 18 | | | | | | | | | | | | |
| R LA | | | | | 1 | 10 10 10 10 10 10 10 10 10 10 10 10 10 1 | | | | 1 | | | |
| FO | 10 NOVE 10 NOV | | | | THE STATE OF THE PARTY OF THE P | | | | | | | | |
| | | | | | | | | | | | | | |
| | | 100 | 81 | 100 | Control of the Contro | | 57 | 7 | | | 2000 | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | 1.0 | 3 | |
| TURN AROUND | BEOLIBED. | | O RUSH | SPECIFY DATE: | | (surcharge may apply) | - | RELINQUIS | HED 8Y: | DATE: | 11/28/08 | RECEIVED BY: | DATE: COLLAD |
| 27.00 | And Control | | | | | | | Mary McDougail | ougail | TIME: | 11:30 | | TIME: 1013 |
| SEND INVOICE TO: | ġ | SAME AS REPORT | | RENT FROM REPO | ☐ DIFFERENT FROM REPORT (provide details below) | s below) | | RELINQUISHED BY: | HED 8Y: | DATE: | 1 | RECEIVED BY: | DATE: |
| INVOICE FORMAT: | | ✓ HARDCOPY | ☐ POF | Fax | | | | | | TIME: | | | TIME: |
| SPECIAL INSTRUCTIONS: | JCTIONS: | | | | | | | FOR LAB | | 1 | Ž | | |
| | | | | | | | | Cooler Seal | No NA | Sample Terri Frozen? | Sample Temperature: 10°C | Cooling Method? | thod? |
| | | | | | | | | | | | | | |

Appendix C Humidity Cell Update Reports (AMEC and MEA)



August 28, 2008

Yukon Zinc Corporation 701-475 Howe St. Vancouver BC V6C 2B3

Dear Pamela Ladyman

Re: Wolverine Project Humidity Cell Update

Introduction

This letter report summarizes the most recent data from the Wolverine humidity cell testing program. Release rates from the humidity cells were last reported in November 2007. Yukon Zinc Corporation (YZC) has requested that the data be updated and interpreted to determine if any significant changes in the cell release rates have occurred, and to provide recommendations for the future operation of the cells.

Twenty-four humidity cells are currently in operation; eight were initiated in December 2005, five in January 2006, six in February 2006, and five in May 2006. Samples of Wolverine mine rock, ore, NP-depleted ore, Dense Media Separation (DMS) float, and backfill have been tested as part of the program. Descriptions of each humidity cell including static test results and test duration are summarized in Tables 1 and 2.

Release rates for all cells were calculated based on the measured concentrations and volumes of leachates produced weekly by each cell. Long term rates were determined for steady-state conditions that exclude the initial 20 weeks of data to account for the flushing of stored oxidation products in the samples that may have accumulated prior to testing. Results for pH, and calculated loadings for sulphate, alkalinity, acidity and regulated metals, plus (Ca+Mg)/SO₄ molar ratios for each material type are discussed in the following sections.

Results

Mine Rock

Thirteen humidity cells contain samples of each of the six main rock types in the Wolverine deposit. Descriptions are summarized in Tables 1 and 2. Results are presented in Figures 1 to 16 and discussed in the following sections.

Нα

The majority of mine rock samples have reported circum-neutral to alkaline pH values that have been stable since approximately week 40 (Figure 1), with the exception of one rhyolite sample



(HC3) which has had pH values below 6 since week 20. Since the last report, pH values in this cell have decreased to approximately 2.

Alkalinity and Acidity

Alkalinity release rates from mine rock samples showed little variability throughout testing, ranging from between 4 and 40 mg/kg/wk for the various rock types with one exception (Figure 2): the low-pH rhyolite cell (HC3) reported decreasing alkalinity release rates for the first 20 weeks of testing to a low of 0.5 mg/kg/wk. Alkalinity was not detected after this time in this cell.

Acidity release rates from mine rock samples generally varied from an initial 20 week decrease at the start of testing to lows of 0.3 mg/kg/wk, followed by a 20 week increase in release rates to a high of approximately 7 mg/kg/wk. Between weeks 40 and 110, acidity release rates fluctuated between 0.6 mg/kg/wk and 6 mg/kg/wk for the various rock types. After week 110, acidity release rates appear to have decreased to between approximately 0.9 mg/kg/wk and 1.7 mg/kg/wk (Figure 3).

Sulphate

Sulphate release rates for mine rock cells have consistently remained below approximately 50 mg/kg/wk since week 20, with the exception of the low-pH rhyolite sample HC3, which reported sulphate loads between 100 and 200 mg/kg/wk between weeks 20 and 95. After week 100 when pH in this cell dropped to below 2.8, sulphate loads in this cell increased to over 1,000 mg/kg/wk (Figure 4).

Metals

Mine rock samples generally reported release rates below 0.1 mg/kg/wk for AI, Zn, and Fe, and rates below 0.001 mg/kg/wk for Cu, As, Cd, Ni, Pb, Mo, and Se. Selenium loadings were an order of magnitude higher (approximately 0.01 mg/kg/wk) in two rhyolite cells (HC3 and 4) and one magnetite IF cell (HC2). Selenium release rates in these cells showed a general decrease throughout testing (Figures 5 to 15).

Rhyolite sample HC3 reported release rates that were consistently approximately two orders of magnitude higher than those in other mine rock cells for the following metals: Al, Cu, Ni, Zn, Cd, Pb, and Fe. Release rates for the majority of metals decreased up to week 93 following an initial increase before week 40. Silver concentrations before week 93 were generally below detection, with sporadic detectable concentrations. After week 93, cell HC3 reported increased metal loads that corresponded to a decrease in pH to below 3.

Molar Ratios

Molar ratios of (Ca+Mg)/SO₄ have remained above 1 for the duration of testing for the mine rock samples, with the exception of the low-pH rhyolite sample (HC3), which has reported molar (Ca+Mg)/SO₄ ratios of less than 1 between weeks 10 and 40, and less than 0.1 since that time (Figure 16).

<u>Ore</u>

Three humidity cells contain ore samples from the Wolverine (HC14), Hump (HC15) and Lynx (HC16) mineralized zones within the deposit. Results are presented in Figures 17 to 37 and discussed below.



рΗ

Ore samples reported pH values that are generally circum-neutral to slightly alkaline, with one sample reporting acidic pH values of 4.9 and 4.3 in weeks 31 and 89 (Figure 17). Since approximately week 50, pH values were stable, ranging from 6.8 to 7.6.

Alkalinity and Acidity

Alkalinity release rates for the ore samples have been generally constant throughout testing, ranging between 3 and 20 mg/kg/wk (Figure 18). Alkalinity release rates since week 102 have ranged from between 5 and 16 mg/kg/wk.

Acidity release rates showed a generally increasing trend during the first 30 weeks of testing (Figure 19). Since that time, release rates were constant to slightly decreasing, ranging from 1 to 13 mg/kg/wk in the last few weeks of testing.

Sulphate

Sulphate release rates decreased throughout testing from initial highs between 180 and 350 mg/kg/wk to between 38 and 51 mg/kg/wk at the end of the current test period (Figure 20). Sulphate release rates have remained generally below 100 mg/kg/wk since week 40.

Metals

Release rates for metals are shown in Figures 21 to 31. During the test period, release rates for Ag, Al, and Fe generally varied over one order of magnitude within each cell. Al and Fe remained below 0.1 mg/kg/wk. Ag remained below 0.001 mg/kg/wk. Cd, Pb, and Zn release rates all increased in the first 40 weeks, followed by a 50 week period of constant to slightly decreased rates. Arsenic release rates decreased throughout testing to less than 0.01 mg/kg/wk in all three cells. Molybdenum release rates also decreased in all three cells to rates of approximately 0.001 mg/kg/wk (HC15) and 0.0005 mg/kg/wk (HC14 and HC16). Copper release rates increased from week 20 lows of less than 0.001 mg/kg/wk in all cells to current rates between 0.002 mg/kg/wk (HC14 and HC15) and 0.01 mg/kg/wk (HC16). Release rates for the majority of metals stabilized in the last ten weeks of testing (excluding As, Mo, and Cu, which continue to fluctuate slightly). Se and Ni also had release rates that decreased throughout testing to stable rates in the last few weeks.

Molar Ratios

Molar ratios of (Ca+Mg)/SO₄ ratios fluctuated between 0.7 to 2 mg/kg/wk for the duration of kinetic testing. Ratios in the last several weeks appear to have stabilized in each cell with ratios between 0.8 and 1.4 mg/kg/wk (Figure 32).

NP-Depleted Ore

NP-depleted ore samples consisted of one sample from each of the three Wolverine ore zones that had approximately 85% of their NP artificially removed before humidity cell testing. Results are discussed below, and presented in Figures 33 to 48.

рΗ

Two of the three NP-depleted ore cells (HC20 and HC22) reported pH values less than 6 since the third week of testing (Figure 33), and values less than 5 since approximately week 10. After



week 30, cell HC20 reported generally constant pH values between 3.7 and 4.0. Cell HC22 reported pH values that decreased slightly from values of approximately 5 in week 30 to 4.3 in week 75, after which time pH decreased to approximately 3.3 to 3.5. Cell HC21 reported neutral pH values that gradually decreased from approximately 7.9 to 7.1 since week 30.

Alkalinity and Acidity

Alkalinity has been detected for between 7 and 100 weeks in the NP-depleted ore cells (Figure 34). Fluctuations in alkalinity release rates within each cell generally spanned an order of magnitude. In cell HC21, alkalinity release rates since week 82 generally remained between 3 and 5 mg/kg/wk, with one week reporting a release rate of 11 mg/kg/wk. In cell HC22, alkalinity values decreased over the first 13 weeks to generally stable rates of approximately 0.4 mg/kg/wk.

Acidity was monitored in all three cells (Figure 35). All three cells reported short term initial increases in acidity. Cell HC21 reported consistently decreasing rates after week 6 to values of approximately 7 mg/kg/wk. Acidity continued to increase in the other two cells to maximum rates of approximately 300 mg/kg/wk by week 60. Release rates then decreased to more stable release rates between 60 and 90 mg/kg/wk for cell HC20. Acidity has generally increased from 4 to 10 mg/kg/wk since week 82 in cell HC21.

Sulphate

Sulphate release rates in NP-depleted cells have also generally decreased throughout testing after an initial 6 week increase to values between 400 and 700 mg/kg/wk (Figure 36). The most recent release rates for the cells appear to have generally stabilized, ranging from 47 to 232 mg/kg/wk.

Metals

The majority of metal release rates from the two weakly acidic cells (HC20 and HC22) were generally at least one to two orders of magnitude higher than release rates from cell HC21 (Figures 37 to 47). Exceptions to this include release rates for alkaline metals Mo and Se, which were higher in cell HC21. Metal release rates in the weakly acidic cells reported initial increases over the first few weeks, followed by steady to slightly decreasing release rates for the remainder of the testing period. Metals release rates from the neutral pH cell (HC21) generally decreased throughout testing, excluding Al, Mo, Se, Pb, and Fe which were generally constant. Release rates for Cu increased after week 20 in the neutral pH cell HC21. Nickel, Zn, and Cd release rates increased after week 80, which appear to correspond to an increase in sulphate and acidity release. Cadmium and Se release rates were highest in cell HC20, which reported pH values of less than 4.

Molar Ratios

Molar ratios of (Ca+Mg)/SO₄ ratios have consistently fluctuated between 0.7 to 1.1 mg/kg/wk in neutral pH cell HC21 since week 29. The other two cells reported ratios that have decreased steadily from initial highs of 1 at the start of testing to current values of less than 0.1 mg/kg/wk, where ratios appear to have stabilized (Figure 48).



DMS Float

Three humidity cells contain DMS float rock, which consists of processed reject material from the dense media separation (DMS) stage of the ore processing. The material consists of the low density, non-sulphide bearing fraction of the ore. Results are presented in Figures 49 to 64 and discussed below.

рΗ

With an exception between weeks 23 and 35 where pH values decreased to approximately 6, pH values from DMS cells were generally circum-neutral to slightly alkaline throughout testing, ranging from 6.6 to 7.6 with an approximate average of 7.2 for all three cells for the last 38 weeks (Figure 49).

Alkalinity and Acidity

Alkalinity release rates in the DMS cells were also generally steady following a slight decrease during the first 13 weeks. Steady release rates were between 4 and 8 mg/kg/wk after the week 73 (Figure 50).

Acidity values decreased from initial highs near 10 mg/kg/wk in the first week of testing to values of 0.5 mg/kg/wk by the week 9. Since that time, acidity release rates varied between 0.3 and 5 mg/kg/wk in all three cells. In the last twelve weeks, fluctuations were less pronounced, with release rates between 1 and 2 mg/kg/wk (Figure 51).

Sulphate

Sulphate release rates decreased in DMS cells from over 100 mg/kg/wk at the start of testing to lows of approximately 10 mg/kg/wk by week 40. Sulphate loads were relatively constant for each cell, generally ranging from between 10 and 30 mg/kg/wk since that time. After week 100, release rates in cell HC18 decreased to lows of approximately 8 mg/kg/wk (Figure 52).

Metals

DMS cells had metals release rates that generally fluctuated within an order of magnitude for each cell (Figures 53 to 63). In general, release rates for As, Cd, Cu, Ni, Pb, Se, and Zn were characterized by an initial decrease, followed by a slight increase and ending with steady release rates after 80 weeks. Ag and Fe leachate concentrations were generally at or below the detection limits, with sporadic values above the detection limit. Silver and Fe concentrations were below the detection limit, with sporadic occurrences where concentrations were above the detection limit. Based on these values, release rates of 0.00002 mg/kg/wk for Ag and 0.005 mg/kg/wk for Fe were estimated.

Aluminium loads tended to fluctuate between 0.0004 and 0.1 mg/kg/wk with an average of 0.0045 mg/kg/wk and no distinct trend.

Arsenic loads were generally constant and averaged approximately 0.001 mg/kg/wk. Molybdenum loads increased slightly to week 58, and decreased since that time to ranges between 0.0006 and 0.003 mg/kg/wk. Between week 100 and 114, Mo values in two cells increased to values of 0.001 and 0.007 mg/kg/wk; in the last 4 weeks, these rates have decreased to between 0.001 and 0.004 mg/kg/wk.



Release rates for Cu, Zn, Cd, Ni, Pb, and Se decreased from the start of testing to approximately week 70, after which time release rates increased slightly and stabilized, or slightly decreased after week 80.

Molar Ratios

All DMS cells reported molar (Ca+Mg)/SO₄ ratios that were higher than 1, generally remaining between 1 and 2 for the duration of testing (Figure 64).

Paste Backfill

Two humidity cells contain samples of paste backfill. Results are presented in Figures 65 to 80 and discussed below.

рΗ

Paste backfill cells initially reported acidic pH values of less than 4 in the first three weeks of testing. With the exception of a low pH value (3.2) in week 6 for one sample, pH values increased to alkaline values by week 30, where they have remained between pH 7.5 and 8 for the duration of testing in both cells. The initial low pH values may have been due either to the presence of accumulated oxidation products, or the presence of thiosalts that were flushed from the samples (Figure 65). A single outlier (pH 6.5) was observed in cell T1 at week 67.

Alkalinity and Acidity

Similar to the pattern observed for pH, alkalinity release rates increased in the first few weeks of testing from lows of less than 1 mg/kg/wk to steady state release rates after week 60 of approximately 19 mg/kg/wk for T1 and 18 mg/kg/wk for T2. Alkalinity release rates in T1 were between 20 and 30 mg/kg/wk in the last 5 weeks (Figure 66).

Acidity release rates decreased from initial values of 40 and 80 mg/kg/wk to steady state release rates that have averaged approximately 3 mg/kg/wk since week 9 (Figure 67).

Sulphate

Paste backfill cells reported sulphate release rates that decreased steadily in the first 80 weeks from approximately 1000 mg/kg/wk to 300 mg/kg/wk. After week 80, sulphate release rates dropped rapidly to current rates of 44 and 72 mg/kg/wk (Figure 68).

Metals

Metal release rates from the paste backfill cells decreased from the start of testing to steady rates by week 50. Exceptions to this include Cd, Zn and Ni, which reported initial increases that ceased after week 40 and began a pattern of decrease that accelerated after week 80 to less than 0.0002 mg/kg/wk for Cd and Ni, and 0.002 for Zn (Figures 69 to 79).

Molar Ratios

Paste backfill cells reported molar (Ca+Mg)/SO₄ ratios that were consistent at approximately 1 since week 10 (Figure 80). (Ca+Mg)/SO₄ ratios increased to approximately 1.3 in the last 27 weeks of testing, corresponding to the observed decrease in sulphate release rates.



Comparison of Metal Release Rates

Rates were calculated for the period ending June 2008 and compared to rates calculated for the period ending November 2007, as reported previously. These results are presented in Table 3 and are summarized by rock or material type. The relative percent difference (RPD) between rates reported in November 2007 and the current period are also presented in this table.

Generally, the observed metal release rates for the cells have decreased. Sizeable decreases were noted in the backfill tailings cells, apparently related to the large decrease in the sulphate loading rate (rate of sulphide oxidation) from these samples.

Exceptions to this pattern of decreasing loads include notable increases (>20%) to the average release rate for a few metals. This includes sulphate, aluminum, arsenic, iron and silver loading rates for the Rhyolite/Rhyolite Fragmental rock type. However, these increases appear to be related solely to the increased metal loads in acidic cell HC3. Iron and aluminum load increases in the NP-depleted cells appear to be due to decreases in the pH of two of the three cells below 3.5 and 4.0 respectively. Increases in the average nickel and zinc (plus cadmium and copper) release rates in the DMS float cells appears to be due to a slight increase in sulphate loading (sulphide oxidation) in the cells at approximately week 70; this trend appears to be decreasing with time.

Estimates of Sulphide and NP Exhaustion

Estimates of sulphide and NP exhaustion are utilized to assist in the assessment of whether or not a particular rock type or mine waste may generate net acidity in the future. Net acid generation is assumed to begin once the available NP in a sample is exhausted. Results from humidity cell testing are used to determine the depletion rates and exhaustion times. Generally, extrapolation of these laboratory results to the real world cannot be done directly; laboratory testing tends to overestimate the rates of sulphide exhaustion and NP depletion compared to the underground mine environment. However, the results can be used to get a general sense of the possible duration and relative time differential of sulphide and NP exhaustion.

Estimates of sulphide and NP exhaustion were calculated for all 24 humidity cells. The sulphide exhaustion estimates were based on the calculated sulphide depletion rates (based on the measured and predicted loss of sulphate for each sample) and the total amount of sulphide initially measured in each sample.

Estimates of NP exhaustion were based on the calculated calcium plus magnesium depletion rates (based on the measured and predicted loss of calcium and magnesium, and assuming that all NP consists of calcium and magnesium carbonates) and the initial amount of NP measured in each sample. NP depletion calculations accounted for unavailable-NP, where available. Results of the sulphide and NP exhaustion calculations are summarized below:



Estimates of NP and Sulphide Exhaustion

| Cell | Sample ID | Rock Type | 1 | Years to Depletion |
|------|-----------------------|--|------|-----------------------|
| | | | NP | Sulphide |
| HC1 | Siliceous Siltstone-2 | Rhyolite | 27.7 | 110 |
| HC2 | EXMT | Magnetite iron formations and Silica-pyrite exhalite | 68.2 | 258 |
| HC3 | Footwall Rhyolite-2 | Rhyolite and Rhyolite | 1.0 | 4.5 |
| HC4 | Footwall Rhyolite-3 | Fragmental | 8.57 | 96.9 |
| HC5 | EXCP-2 | Calaita purita avhalita | 90.0 | 118 |
| HC6 | EXCP-3 | Calcite-pyrite exhalite | 83.5 | 44.1 |
| HC7 | Argillite-2 | Carbanagagua argillitas | 14.2 | 45.3 |
| HC8 | Argillite-4 | Carbonaceous argillites | 21.1 | 91.9 |
| HC9 | A083503 | Argillita | 7.8 | 37.1 |
| HC10 | A083529 | Argillite | 7.4 | 46.1 |
| HC11 | A083504 | Magnetite iron formations and Silica-pyrite exhalite | 34.6 | 48.9 |
| HC12 | A083505 | Interbedded | 10.2 | 49.5 |
| HC13 | A083511 | rhyolite/argillites | 27.3 | 28.5 |
| HC14 | Wolverine Feed Ore | | 18.5 | 185 |
| HC15 | Hump Feed Ore | Ore | 32.8 | 147 |
| HC16 | Lynx Feed Ore | | 21.5 | 200 |
| HC17 | Wolverine Float | Dance Media Congretion | 65.2 | 26.4 |
| HC18 | Hump Float | Dense Media Separation (DMS) | 213 | 68.5 |
| HC19 | Lynx Float | (DIVIO) | 106 | 57.6 |
| HC20 | Wolverine Ore | | 2.2 | 56.7 |
| HC21 | Hump Ore | NP-Depleted Ore | 0.8 | 88.4 |
| HC22 | Lynx Ore | | 2.1 | 68.8 |
| T1 | Backfill Tailings | Tailings Backfill | 3.6 | 24.8 |
| T2 | Backfill Tailings | r ailings Dackill | 4.1 | 8.2 |

The majority of the humidity cells were calculated to exhaust their NP prior to the exhaustion of their sulphide content. With the exception of the acidic-pH cell HC3, wall rock and ore humidity cell samples report NP exhaustion periods on the order of a decade to several decades. NP-depleted ore samples (HC 17, 18 and 19) have NP exhaustion periods of approximately one to two years whereas the cemented tailings cells (T1, T2) have a NP exhaustion period of approximately 4 years.

Discussion

Leachates from twelve of the thirteen mine rock humidity cells have reported circum-neutral to alkaline pH values throughout testing. One cell (HC3) began producing acidic leachates after approximately 20 weeks of operation. Leachates from this cell maintained a pH of approximately 2.8 until week 90 when the pH again decreased, possibly due to the onset of Fe²⁺



oxidation in the cell material. This rhyolite sample was selected due to its uncharacteristic low NP qualities and was expected to produce acidity shortly after the start of testing. Sulphate release rates have remained generally constant in the mine rock cells with the exception of acidic cell HC3. As well, metal release rates were generally constant to slightly decreasing throughout testing for the majority of mine rock cells, with the exception of cell HC3. Metal release rates generally increased in this cell in response to decreases in the cell pH. Ratios of (Ca+Mg)/SO₄ suggest that the neutralization rate exceeds the acid generation rate in all samples with the exception of cell HC3.

An initial decline in ore sample leachate pH values until week 40 was followed by an increase to stable circum-neutral to alkaline pH conditions in all three cells. This may be a result of the decreasing sulphide oxidation rates in the samples. The majority of metal release rates have generally followed a decreasing trend that follows the pattern of sulphate release. The exception is copper where loads have increased steadily through testing. Increases in initial (pre-week 40) metal loads for Cd, Zn and Pb correspond closely to initial decreases in pH in all three cells. Ratios of (Ca+Mg)/SO₄ for the cells suggest that carbonates are being dissolved in response to the production of acidity in the cells.

The NP-depleted ore cells were established to assess the leachate characteristics of ore materials which had been prematurely depleted of their acid neutralizing minerals. Two of the three samples (HC20 and HC22) reported acidic leachate pH values which decreased to relatively constant values of pH 3.5 to 4 for the duration of testing. The third cell (HC21) reported alkaline pH values that have been constant since week 30. Sulphate loads have decreased in all cells throughout testing. Metal release rates were generally lower in the alkaline pH cell by one to two orders of magnitude than the two acidic cells. Patterns of metal release suggest that the rate of release is influenced strongly by the leachate pH and rate of sulphide oxidation. In general, metal release rates have been relatively constant to decreasing after leachate pH values stabilized around week 30. Molar (Ca+Mg)/SO₄ ratios were well below 1 for the acidic cells and approximately 1 in the neutral cell, suggesting that calcium- and magnesium-bearing neutralizing minerals are still available in cell HC21 for acid neutralization. This could represent the presence of remnant calcium/magnesium carbonates, or the dissolution of a non-carbonate Ca+Mg-bearing neutralizing mineral.

DMS float cells have reported circum-neutral pH values throughout testing. Sulphate loading rates decreased steadily until approximately week 70 when an abrupt increase in the rates was observed for cells HC17 and HC18. Metal release rates for Cu, Zn, Cd and Ni increased notably in these same cells following the sulphate increase, with no significant change in pH. Rates for these cells generally decreased afterwards, suggesting that disintegration/dissolution of a sulphide mineral grain (or grains) may have occurred with the resulting acidity immediately neutralized by the surrounding materials. Molar (Ca+Mg)/SO₄ ratios have remained between 1 and 2 for the duration of testing, suggesting that carbonate minerals are dissolving in reaction to the release of acidity from sulphide oxidation.

Paste backfill cells have reported constant alkaline pH values since approximately week 25. Initial low pH values were likely due to the presence of thiosalts, or accumulated oxidation products due to the long (several months) storage time of the samples prior to their testing. Sulphate release rates declined steadily in the paste backfill cells until week 70 when the rate of



decline began to increase. This significant decrease in sulphide oxidation suggests that the reactive sulphides present in cells could be nearly exhausted. Alternatively, physical processes such as self-sealing of the mineral grains by cement could be reducing the ability of oxygen to permeate the samples.

Calculated NP and sulphide exhaustion periods suggest that most of the mine rock and mine waste materials will deplete their NP supply prior to the depletion of available sulphides. This suggests that these materials could generate net acidity in the future. However, the majority of the mine rock samples and all the ore samples have NP depletion periods on the order of decades, suggesting that these rocks will not generate acid before the mine is flooded at closure. Results for the backfill tailings samples suggest that these materials could generate acidity, under laboratory conditions, after a period of approximately 4 years. However, it is likely that within the conditions of the proposed underground mine the period until NP depletion will be considerably longer. This will likely be a result of the lower temperatures in the mine and the bulk deposition of the backfill into the stopes which will reduce the infiltration of water and oxygen into the mass of the cemented tailings compared to that found in the laboratory humidity cells.

Recommendations

Based on these results, AMEC recommends the termination of 21 of the 24 cells and the continued operation of three cells. The terminated cells should be shut down using the standard MEND shut down procedure and the results from that shut down reported as a final report on those cells. Specifically, the following recommendations are made:

- 1. Operation of the thirteen mine rock cells (HC1 to HC13) should be terminated, as metal release rates have stabilized, or have continued to decrease.
- 2. The three ore cells (HC14 to HC16) should be terminated, as pH has been constant and metals and sulphate loads have decreased.
- 3. Two of the three NP-depleted ore cells (HC20 and HC22) should be shut down. Two of these cells have gone acid and have decreasing to steady metal release rates under acidic conditions. Neutral pH cell HC21 should continue operation for another 20 weeks and the results reviewed at that time.
- 4. DMS float cells HC17, HC18 and HC19 should be shut down. pH values have remained circum-neutral to alkaline throughout testing. Metals release rates have been constant throughout testing.
- 5. Paste backfill cells (T1 and T2) should be continued for another 20 weeks to observe the notable decreases in sulphate and metals loads. The results should be reviewed at that time.



Summary of Recommended Actions

| Cell | Description | Recommended Action |
|------|-----------------------|--------------------|
| HC1 | Siliceous Siltstone-2 | Terminate |
| HC2 | EXMT | Terminate |
| HC3 | Footwall Rhyolite-2 | Terminate |
| HC4 | Footwall Rhyolite-3 | Terminate |
| HC5 | EXCP-2 | Terminate |
| HC6 | EXCP-3 | Terminate |
| HC7 | Argillite-2 | Terminate |
| HC8 | Argillite-4 | Terminate |
| HC9 | A083503 | Terminate |
| HC10 | A083529 | Terminate |
| HC11 | A083504 | Terminate |
| HC12 | A083505 | Terminate |
| HC13 | A083511 | Terminate |
| HC14 | Wolverine Feed Ore | Terminate |
| HC15 | Hump Feed Ore | Terminate |
| HC16 | Lynx Feed Ore | Terminate |
| HC17 | Wolverine Float | Terminate |
| HC18 | Hump Float | Terminate |
| HC19 | Lynx Float | Terminate |
| HC20 | Wolverine Ore | Terminate |
| HC21 | Hump Ore | Continue Operation |
| HC22 | Lynx Ore | Terminate |
| T1 | Backfill Tailings | Continue Operation |
| T2 | Backfill Tailings | Continue Operation |



Closure

The findings and recommendations presented in this letter are based on laboratory analyses and information provided by the Client. If conditions are encountered that appear to be different from those shown and described in this report, or if the assumptions stated herein are not in keeping with the proposed project, this office should be notified in order that the recommendations can be reviewed and adjusted, if necessary. Field conditions, by their nature, can be highly variable across a site. A contingency should always be included in any project to allow for the possibility of condition variations, which may result in modification of the design and construction procedures. This report was prepared exclusively for Yukon Zinc Corporation and their agents, for the proposed project as described in the report. The data and recommendations provided herein should not be used for any other purpose, or by any other parties, without review and advice from qualified personnel. The findings and recommendations of this report were prepared in accordance with generally accepted professional scientific principles and practice. No other warranty, expressed or implied, is given.

We trust this meets your needs at this time. Should you have any questions, please do not hesitate to contact the undersigned.

Jennifer Kavalench, B.Sc. Environmental Geoscientist

lavalen s

Steve Sibbick, M.Sc., P.Geo. Senior Associate Geochemist Senior Review

Table 1: Static Test Summary for Humidity Cell Samples

| | | | AP | NP | CaNP | NPR | Cd | Cu | Pb | Se | Zn |
|----------------|--------------------------------------|--|------------|---------------------------|------|------|-------------|--------------|--------------|------------|--------|
| Cell | Description | | kç | g CaCO ₃ /tonn | е | - | ppm | ppm | ppm | ppm | ppm |
| | A 38% (O) | Median | 34.3 | 28 | 26 | 0.80 | 0.23 | 69.2 | 15.9 | 2.4 | 132 |
| | Argillites (n=6) | 90 th Percentile | 82.5 | 92 | 81 | 0.75 | 0.33 | 79.2 | 24.0 | 4.9 | 211 |
| HC9 | A083503 | | 16.6 | 15 | 20 | 0.91 | 0.15 | 69.2 | 16.1 | 1.2 | 132 |
| HC10 | A083529 | | 29.7 | 22 | 25 | 0.74 | 0.34 | 62.5 | 29.2 | 2.4 | 192 |
| | Carbonaceous argillites (n=10) | Median | 39.4 | 27 | 26 | 0.69 | 0.25 | 58.9 | 19.7 | 2.7 | 107 |
| | Carbonaceous arguilles (II=10) | 90 th Percentile | 58.2 | 38 | 44 | 0.45 | 2.33 | 71.5 | 41.1 | 5.3 | 421 |
| HC7 | Argillite-2 | | 37.5 | 18 | 11 | 0.48 | 2.55 | 54.8 | 19.7 | 6.0 | 855 |
| HC8 | Argillite-4 | | 52.8 | 32 | 33 | 0.61 | 0.35 | 44.2 | 34.9 | 2.7 | 40 |
| | Calcite-pyrite exhalite (n=9) | Median | 138 | 345 | 157 | 2.49 | 0.29 | 45.5 | 184 | 3.4 | 165 |
| | Calcile-pyrite extraine (n=9) | 90 th Percentile | 203 | 524 | 304 | 1.50 | 19.7 | 75.9 | 479 | 4.4 | 4221 |
| HC5 | EXCP-2 | | 138 | 227 | 227 | 1.64 | 0.73 | 75.4 | 256 | 2.8 | 239 |
| HC6 | EXCP-3 | | 139 | 350 | 373 | 2.52 | 0.09 | 55.1 | 139 | 2.3 | 31 |
| | Magnetite iron formations and | Median | 57.8 | 80 | 77 | 1.38 | 0.125 | 44.9 | 6.55 | 1.5 | 96 |
| | Silica-pyrite exhalite (n=7) | 90 th Percentile | 97.0 | 106 | 106 | 0.47 | 26.0 | 69.4 | 176 | 8.8 | 1786 |
| HC11 | A083504 | | 55.9 | 89 | 107 | 1.59 | 0.04 | 70.4 | 18.8 | 4.3 | 106 |
| HC2 | EXMT | | 100 | 99 | 77 | 0.99 | 37.1 | 29.0 | 334 | 13 | 3390 |
| | Interbedded rhyolite/argillites | Median | 28.4 | 48 | 52 | 1.69 | 0.07 | 68.0 | 11.2 | 2.1 | 103 |
| | (n=5) | 90 th Percentile | 52.4 | 130.6 | 71 | 0.72 | 0.192 | 76.0 | 40.8 | 3.8 | 157 |
| HC12 | A083505 | | 28.4 | 21 | 39 | 0.74 | 0.08 | 67.9 | 10.4 | 2.3 | 159 |
| HC13 | A083511 | | 29.7 | 67 | 52 | 2.26 | 0.24 | 68.1 | 11.9 | 4.4 | 153 |
| | Rhyolite and Rhyolite Fragmental | Median | 20.8 | 33 | 39 | 1.72 | 0.19 | 62.5 | 7.5 | 1.4 | 66 |
| | (n=16) | 90 th Percentile | 121 | 68 | 76 | 5.33 | 2.05 | 630 | 58.1 | 43 | 254 |
| HC1 | Siliceous Siltstone-2 | | 18.8 | 22 | 20 | 1.17 | 0.32 | 75.2 | 8.20 | 1.9 | 128 |
| HC3 | Footwall Rhyolite-2 | | 238 | 7.0 | 4.5 | 0.03 | 1.68 | 166 | 63.4 | 40 | 202 |
| HC4 | Footwall Rhyolite-3 | | 113 | 19 | 16 | 0.17 | 2.52 | 939 | 34.0 | 44 | 289 |
| | amples | | | | | | | | | | |
| HC14 | Wolverine Feed Ore | | 523 | 58 | 57 | 0.11 | >500 | 6090 | 6560 | 760 | >10000 |
| HC15 | Hump Feed Ore | | 413 | 113 | 114 | 0.27 | 308 | 6430 | 3760 | 540 | >10000 |
| HC16 | Lynx Feed Ore | | 900 | 100 | 102 | 0.11 | >500 | 9670 | 6480 | >1000 | >10000 |
| | loat Samples | | | | | | | | | | |
| HC17 | Wolverine Float | | 28.1 | 84 | 86 | 3.00 | 13.8 | 567.8 | 140.8 | 37.2 | 1248 |
| HC18 | Hump Float | | 55.3 | 241 | 248 | 4.36 | 15.3 | 158 | 130.1 | 26.5 | 1229 |
| HC19 | Lynx Float | | 50.6 | 121 | 133 | 2.39 | 16.4 | 754.5 | 198.5 | 39.6 | 1577 |
| | pleted Ore Samples | | 500 | 7.40 | | 0.04 | 500 | 0000 | 0500 | 700 | 40000 |
| HC 20 HC 21 | Wolverine Ore Hump Ore | | 523 413 | 7.42 15.6 | | 0.01 | >500 308 | 6090 6430 | 6560 3760 | 760 540 | >10000 |
| HC 21 | • | | 900 | 18.2 | | 0.04 | >500 | 9670 | 6480 | >1000 | >10000 |
| Backfil | Lynx Ore | | 900 | 18.∠ | | 0.02 | >500 | 9670 | 0480 | >1000 | >10000 |
| T1 | Backfill Tailings | | 608 | 131 | 98 | 0.22 | 73.2 | 3130 | 3030 | 830 | 7320 |
| T2 | Backfill Tailings Backfill Tailings | 1 | 586 | 131 | 105 | 0.22 | 76.3 | 3370 | 2990 | 830 | 7850 |
| ΙZ | Backilli Fallings | | 500 | 131 | 100 | 0.22 | 10.3 | 3310 | 2550 | 030 | 7000 |

Table 2: Waste Rock, Ore, Dense Media Separation (DMS) and Backfill Humidity Cell Descriptions



| | | | | | | | | | | | 011 | ICC |
|----------|-------------------------------|-------------|--------|-------------|--|-----------|--------------------------------------|-------------------------|-----------|----------|---------------|----------|
| | | | Method | Dry Wt. of | Column Packing | Column | Total Volume of Initial Flushings | Flushing Rate/Weekly | | Sampling | | Duration |
| Cell No. | Sample ID | Sample Type | | Sample (kg) | Other Materials Used | Material | (mL) | Input* (mL) | Temp (°C) | | Start-up date | (weeks) |
| 1 | Siliceous Siltstone-2 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 2 | EXMT | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 3 | Footwall Rhyolite-2 | wasterock | MEND | 1.00 | PVC perforated disk & | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 4 | Footwall Rhyolite-3 | wasterock | MEND | 1.00 | PVC perforated disk & | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 5 | Excp-2 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 6 | Excp-3 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 7 | Argillite-2 | wasterock | MEND | 0.90 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 8 | Argillite-4 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 22-Dec-05 | 127 |
| 9 | A083503 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 12-Jan-06 | 124 |
| 10 | A083529 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 12-Jan-06 | 124 |
| 11 | A083504 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 12-Jan-06 | 124 |
| 12 | A083505 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 12-Jan-06 | 124 |
| 13 | A083511 | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 12-Jan-06 | 124 |
| 14 | Wolverine Feed Ore | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 16-Feb-06 | 119 |
| 15 | Hump Feed Ore | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 16-Feb-06 | 119 |
| 16 | Lynx Feed Ore | wasterock | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 16-Feb-06 | 119 |
| 17 | Wolverine Float | DMS | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 23-Feb-06 | 119 |
| 18 | Hump Float | DMS | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 23-Feb-06 | 119 |
| 19 | Lynx Float | DMS | MEND | 1.00 | PVC perforated disk & nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 23-Feb-06 | 119 |
| 20 | Wolverine Feed Ore NP Removed | wasterock | MEND | 0.585 | PVC perforated disk & nylon mesh | Plexiglas | 440 | 295 | 20-22 °C | Weekly | 23-May-06 | 105 |
| 21 | Hump Feed Ore NP Removed | wasterock | MEND | 0.541 | PVC perforated disk & nylon mesh | Plexiglas | 410 | 270 | 20-22 °C | Weekly | 23-May-06 | 105 |
| 22 | Lynx Feed Ore NP Removed | wasterock | MEND | 0.519 | PVC perforated disk & nylon mesh | Plexiglas | 390 | 260 | 20-22 °C | Weekly | 23-May-06 | 105 |
| T1 | Backfill A | backfill | MEND | 1.00 | PVC perforated disk & nylon mesh PVC perforated disk & | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 23-May-06 | 105 |
| T2 | Backfill B | backfill | MEND | 1.00 | nylon mesh | Plexiglas | 750 | 500 | 20-22 °C | Weekly | 23-May-06 | 105 |

Mine Rock Release Rates (mg/m²/wk)*




| Reported: November 2007 | | Release Rates | (mg/m²/wk) | | | | | | | | | | |
|------------------------------|--------------|---------------|------------|----------|----------|----------|---------|----------|---------|----------|---------|----------|---------|
| Material Type | Rock Type | Sulphate | Al | As | Cd | Cu | Fe | Pb | Мо | Ni | Se | Ag | Zn |
| Non-Carbonaceous Argillites | 1 | 0.38 | 0.00075 | 0.000011 | 0.000001 | 0.000022 | 0.00021 | 0.000004 | 0.00003 | 0.000008 | 0.00003 | 0.000001 | 0.00006 |
| Carbonaceous Argillites | 2 | 1.61 | 0.00225 | 0.000018 | 0.000014 | 0.000060 | 0.00086 | 0.000015 | 0.00003 | 0.000100 | 0.00015 | 0.000003 | 0.00208 |
| Calcite-Pyrite Exhalite | 3 | 4.57 | 0.00128 | 0.000012 | 0.000002 | 0.000050 | 0.00072 | 0.000014 | 0.00002 | 0.000013 | 0.00008 | 0.000003 | 0.00015 |
| Iron Formation | 4 | 0.82 | 0.00130 | 0.000026 | 0.000010 | 0.000030 | 0.00042 | 0.000017 | 0.00004 | 0.000013 | 0.00047 | 0.000002 | 0.00026 |
| Rhyolite/Argillite | 5 | 0.69 | 0.00073 | 0.000011 | 0.000001 | 0.000020 | 0.00029 | 0.000007 | 0.00009 | 0.000008 | 0.00005 | 0.000001 | 0.00007 |
| Rhyolite/Rhyolite Fragmental | 6 | 7.30 | 0.36155 | 0.000066 | 0.000313 | 0.014907 | 0.62341 | 0.005628 | 0.00001 | 0.000504 | 0.00097 | 0.000003 | 0.03153 |
| NP Depleted Ore | | 35.5 | 0.10473 | 0.006289 | 0.059309 | 0.368860 | 0.15551 | 0.002281 | 0.00002 | 0.012421 | 0.10434 | 0.000022 | 10.8186 |
| Backfill | | 12.0 | 0.00024 | 0.000448 | 0.000057 | 0.000127 | 0.00088 | 0.000070 | 0.00025 | 0.000033 | 0.00816 | 0.000057 | 0.00346 |
| Ore | | 10.4 | 0.00028 | 0.001159 | 0.017950 | 0.000508 | 0.00103 | 0.007856 | 0.00012 | 0.000256 | 0.02536 | 0.006557 | 0.57981 |
| DMS Float | | 2.33 | 0.00070 | 0.000147 | 0.000117 | 0.000133 | 0.00085 | 0.000060 | 0.00033 | 0.000292 | 0.00163 | 0.000005 | 0.00367 |

| June 2008 (Current) | | Release Rates | (mg/m²/wk) | | | | | | | | | | |
|------------------------------|--------------|---------------|------------|----------|----------|----------|---------|----------|---------|----------|---------|----------|---------|
| Material Type | Rock Type | Sulphate | Al | As | Cd | Cu | Fe | Pb | Мо | Ni | Se | Ag | Zn |
| Non-Carbonaceous Argillites | 1 | 0.36 | 0.00067 | 0.000009 | 0.000001 | 0.000021 | 0.00025 | 0.000005 | 0.00003 | 0.000007 | 0.00002 | 0.000001 | 0.00007 |
| Carbonaceous Argillites | 2 | 1.60 | 0.00193 | 0.000016 | 0.000015 | 0.000057 | 0.00108 | 0.000014 | 0.00003 | 0.000091 | 0.00013 | 0.000003 | 0.00203 |
| Calcite-Pyrite Exhalite | 3 | 4.46 | 0.00106 | 0.000012 | 0.000003 | 0.000045 | 0.00106 | 0.000013 | 0.00001 | 0.000013 | 0.00006 | 0.000003 | 0.00015 |
| Iron Formation | 4 | 0.76 | 0.00103 | 0.000023 | 0.000012 | 0.000027 | 0.00045 | 0.000015 | 0.00004 | 0.000012 | 0.00038 | 0.000002 | 0.00029 |
| Rhyolite/Argillite | 5 | 0.63 | 0.00064 | 0.000010 | 0.000001 | 0.000019 | 0.00030 | 0.000007 | 0.00010 | 0.000007 | 0.00005 | 0.000001 | 0.00007 |
| Rhyolite/Rhyolite Fragmental | 6 | 27.9 | 0.49880 | 0.000393 | 0.000224 | 0.013982 | 7.08745 | 0.006145 | 0.00002 | 0.000736 | 0.00094 | 0.000009 | 0.02228 |
| NP Depleted Ore | | 24.0 | 0.14855 | 0.004574 | 0.047105 | 0.436755 | 0.26315 | 0.001610 | 0.00002 | 0.006645 | 0.05950 | 0.000025 | 8.82466 |
| Backfill | | 8.34 | 0.00011 | 0.000249 | 0.000043 | 0.000054 | 0.00024 | 0.000004 | 0.00014 | 0.000024 | 0.00419 | 0.000001 | 0.00279 |
| Ore | | 9.23 | 0.00033 | 0.001062 | 0.016995 | 0.000625 | 0.00101 | 0.007078 | 0.00012 | 0.000212 | 0.02160 | 0.000006 | 0.53494 |
| DMS Float | | 2.41 | 0.00067 | 0.000144 | 0.000141 | 0.000161 | 0.00080 | 0.000047 | 0.00030 | 0.000432 | 0.00160 | 0.000004 | 0.00495 |


Relative Percent Difference (%) November 2007 to June 2008

| Relative Percent Dinerence (70) NO | veilibel 2007 | to Julie 2000 | | | | | | | | | | | |
|------------------------------------|---------------|---------------|------------|------|------|------|------|------|------|------|------|------|------|
| | | Release Rates | (mg/m²/wk) | | | | | | | | | | |
| Material Type | Rock Type | Sulphate | AI | As | Cd | Cu | Fe | Pb | Мо | Ni | Se | Ag | Zn |
| Non-Carbonaceous Argillites | 1 | -3.1 | -11 | -15 | 8.5 | -6.0 | 20 | 8.2 | -4.6 | -12 | -11 | -0.1 | 25 |
| Carbonaceous Argillites | 2 | -0.19 | -15 | -9.0 | 4.2 | -6.4 | 22 | -4.0 | -18 | -8.8 | -20 | -1.4 | -2.5 |
| Calcite-Pyrite Exhalite | 3 | -2.4 | -19 | -2.0 | 11 | -10 | 39 | -1.8 | -12 | -1.5 | -15 | -0.4 | 0.2 |
| Iron Formation | 4 | -8.2 | -23 | -14 | 19 | -9.0 | 8.2 | -12 | 3.0 | -10 | -22 | -1.4 | 13 |
| Rhyolite/Argillite | 5 | -10 | -13 | -8.2 | 10 | -6.0 | 4.7 | -5.3 | 12 | -16 | -13 | -2.0 | -1.6 |
| Rhyolite/Rhyolite Fragmental | 6 | 117 | 32 | 143 | -33 | -6.4 | 168 | 8.8 | 16 | 37 | -3.6 | 93 | -34 |
| NP Depleted Ore | | -39 | 35 | -32 | -23 | 17 | 51 | -34 | -12 | -61 | -55 | 12 | -20 |
| Backfill | | -36 | -75 | -57 | -27 | -80 | -113 | -178 | -56 | -31 | -64 | -196 | -21 |
| Ore | | -12 | 15 | -8.8 | -5.5 | 21 | -2.6 | -10 | 0.0 | -19 | -16 | -200 | -8.0 |
| DMS Float | | 3.0 | -3.9 | -1.6 | 19 | 19 | -6.1 | -26 | -9.0 | 39 | -2.2 | -7.6 | 30 |


^{*}Calculated release rates exclude first 20 weeks of data
















































































































































































































































































































































































































September 10, 2008

Yukon Zinc Corp. #701, 475 Howe St., Vancouver, BC, V6C 2B3

Ms. Pamela Ladyman, R.P. Bio. Manager. Environment and Community Affairs

Dear Ms. Ladyman:

Wolverine Tailings Humidity Cells Update

The following provides a summary of the Wolverine tailings humidity cells to August 26, 2008. The Overall Ore Composite (OC) and Overall Diluted ore composite (OD) tailings humidity cells have run an additional 40 weeks since the last update in November 2007 and have reached weeks 168 and 162, respectively.

1. SUMMARY OF HUMIDITY CELL RESULTS

The pH of all cells has remained relatively constant generally between pH 6.4 and pH 7.0 (see Figure 1.1). All the Diluted Ore tailings cells experienced a temporary pH depression within the first 20 weeks, before rebounding. The Overall Ore Composite tailings did not experience this. It is surmised that the amount of thiosalt in solution (400 mg/L) did not exceed the rapid neutralization capacity of the tailings for the OC sample, whereas higher amounts of thiosalt (600-1200 mg/L) in the other cells clearly did. Once the initial flush of thiosalts was over (i.e., thiosalts dropped below 400 mg/L), the pH has been unaffected by these comparatively low concentrations.

There have been a few other instances when the pH dropped below pH 6.0 with the lowest pH in Cell OC at pH 4.7 at week 124. It should be noted that coincident with the low pH value at week 124, the sulphate production was measured at 28 mg/kg/wk well below the 5-week average. The low sulphate value is reflected in the lower conductivity. The lower pH is also reflected in the lower alkalinity and higher acidity values than previous and following cycles. In general, there appears to be some additional variability in the data fluctuations since week 109. These fluctuations do not appear to be occurring simultaneously in both Cell OD and OC, which suggests that the fluctuations are related to variability in reaction rates within the humidity cell and not artifacts of the laboratory testing. However, no trend in median pH is notable.




Figure 1.1 Wolverine Tailings Humidity Cells - pH

Acidity and alkalinity production rates remain low in both cells, consistent with the near-neutral pH and limited by calcite solubility.

The Sulphate production rate for Cell OD has shown a slight decline over the entire testing period. However, this decline has become more evident since week 113 dropping from 232 mg/kg/wk to 116 mg/kg/wk at week 162. Cell OC shows sulphate production remaining relatively constant (fluctuating around 100 mg/kg/wk) from week 70 through week 141. Since week 142 and through to the final measurement taken for this reporting period at week 168, the sulphate production rate has remained consistently above 100 mg/kg/wk and reaching as high as 142 mg/kg/wk at week 150. Both cells now have virtually identical sulphate production rates.




Figure 1.2 Wolverine Tailings Humidity Cells - Sulphate

Both cells show an abundance of total sulphur (mostly as sulphide) remaining (98.0% and 95.4% for cells OC and OD, respectively) with sulphate sulphur contents of 76.7% and 39.8% for cells OC and OD, respectively.

Table 1.1 summarizes the range in loading rates for Se and Zn from recent weeks until the current sampling on August 26, 2008.

Table 1.1 Range in Leachate Elemental Loading Rate over past 20 weeks

| ELEMENT | CELL OC LOADING RATE (mg/kg/wk) | CELL OD LOADING RATE (mg/kg/wk) | |
|---------|------------------------------------|------------------------------------|--|
| Se | 0.052 - 0.059 | 0.047 - 0.081 | |
| Zn | $3.1 - 4.1^{1}$ | 0.91 - 1.3 | |

¹Zinc loading rates in the 20 weeks prior to the previous reporting period ranged from 1.4 to 1.9 mg/kg/wk

Current Zn loadings in both Cell OC and OD are well below the initial flush values. However, since the last reporting period (week 129 for the OC cell), the range in zinc loadings has approximately doubled and appears from **Figure 1.3** to be rising. The increase in Zn loading rates occurred after week 135 and is approximately coincident with the increase in the sulphate production rate noted above.




Figure 1.3 Wolverine Tailings Humidity Cells - Zn Loading Rates

Se loadings have remained relatively constant over the testing period for both cells since the initial flush (see

Figure 1.4). This is likely due to the relatively constant and neutral pH, but shows that soluble minerals still remain even after 3 years of leaching.




Figure 1.4 Wolverine Tailings Humidity Cells - Se Loading Rates

Table 1.2 shows that in the OC cell, of the original Se and Zn contained within the sample used to charge the humidity cell, 5% and 3%, respectively have been flushed out. While, for the OD cell, 14% and 4% of the Se and Zn, respectively have been removed through weekly cell flushing. These low percentages at this stage in the program suggest that Se and Zn leaching will continue for an extended period.

Table 1.2 Percent Removal of Original Se and Zn

| CELL | HEAD ICP | TOTAL Se | % Se | HEAD | TOTAL Zn | % Zn |
|------|------------|----------------|---------|---------|----------------|-------|
| | Se (mg/kg) | RELEASED OVER | REMOVED | ICP Zn | RELEASED OVER | REMOV |
| | | HUMIDITY CELL | | (mg/kg) | HUMIDITY CELL | ED |
| | | PERIOD (mg/kg) | | | PERIOD (mg/kg) | |
| OC | 364 | 17 | 5 | 19,000 | 547 | 3 |
| OD | 261 | 36 | 14 | 5,500 | 212 | 4 |

2. TIME TO ONSET OF ARD

In humidity cell testing, it is commonly assumed that sulphide oxidation is not taking place at a substantial rate until flushing of all of the original sulphate measured during the pre-test ABA characterization is complete. Cells OC and OD are showing measurable sulphate in the leachate collected weekly. It is likely that a majority of the sulphate measured is due to flushing of the original sulphate within the sample with some sulphate produced due to sulphide oxidation, particularly in the past few cycles for the OC cell. It is difficult to assess, however, what portion of the sulphate produced is due to sulphide oxidation. Therefore the assumption is made that all sulphate is from flushing as explained above.

The time to sulphate sulphur depletion has been estimated to be 12 and 3 years for Cells OC and OD, respectively. Approximately 60% of the initial sulphate has been removed from the OD cell, however, only 23% has been removed from the OC cell. As mentioned, this assumes that all the sulphate measured in the solution is due to flushing of the original sulphate. It is expected that eventually the sulphide oxidation rate would begin to increase with NP depletion and the onset of acidic conditions.

The time to Neutralization Potential (NP) depletion is required to estimate the time to onset of ARD within a laboratory humidity cell. However, the initial sulphate is still flushing from the cells, so it is not possible to ascertain what portion of the sulphate released is from sulphide oxidation. This renders the Carbonate Molar Ratio calculations invalid and precludes an accurate calculation of the time for NP depletion. Once the initial sulphate is believed to have flushed, NP depletion rates can be defined more explicitly. Even if all the current sulphate production from the past 26 weeks in cell OC (the beginning of the rise in sulphate flushing) were to be from sulphide oxidation, it would still take another 11 years in the laboratory humidity cell for all the Sobek-NP to become depleted.

Based on these estimates, acid generation would not occur in the Wolverine tailings for many years. Nevertheless, elevated concentrations of selenium and zinc can be expected in any water contacting the tailings solids.

3. RECOMMENDATIONS FOR DECOMMISSIONING

It is not expected that acidic drainage will occur within these cells for a considerable period (>3 years) after which time the magnitude of associated elemental leaching rates could be used in further modeling and mitigation planning at the Wolverine site. The OD cell appears more likely to flush the initial sulphate sooner and thus more likely to achieve NP depletion sooner. Based on the recent activity in the OC cell and the increased rate of both sulphate and zinc production, decommissioning of the OC cell is not recommended at this time. The cell is recommended to continue at least an additional 6 months to monitor the current trends in sulphate and zinc production.

Cost savings could be achieved throughout future cycles by eliminating the measurement of thiosalts from the analytical suite for both cells. Thiosalts have shown values less than the method detection level since cycles 90 and 100 for the OC and OD cells, respectively. Physical parameters (including pH, alkalinity, acidity, conductivity and SO₄ are currently measured weekly and this frequency could be reduced to bi-weekly without significant data loss. Leachate volumes will still need to be measured weekly. A slight reduction in the frequency at which elemental analysis takes place is recommended so that elemental analysis occurs every sixth cycle, to coincide with every third measurement of sulphate and alkalinity/acidity.

Yours truly,

Marsland Environmental Associates Ltd.

Rob Marsland, P.Eng.

Senior Environmental Engineer

RCM/bh

/attach – digital version only of data compilation spreadsheet



19 November 2008

Yukon Zinc Corporation 701-475 Howe St. Vancouver BC V6C 2B3

Attn: Pamela Ladyman, VP Environment

Dear Pamela

Re: Wolverine Project: Recommendations for Continued Humidity Cell Testing

On 28 August 2008, AMEC provided recommendations regarding the operation of 24 humidity cells for the Wolverine Project. Twenty-four humidity cells are currently in operation; eight were initiated in December 2005, five in January 2006, six in February 2006, and five in May 2006. Samples of Wolverine mine rock, ore, NP-depleted ore, Dense Media Separation (DMS) float, and backfill have been tested as part of the program.

Based on these results, AMEC recommended the termination of 21 of the 24 cells and the continued operation of three cells. A subsequent review by SRK Consulting (in a letter dated 4 November 2008), on behalf of the Yukon Government, recommended that a few of the tests slated for termination be continued at a low monitoring frequency.

Given this review, and Yukon Zinc Corporations support of continued study, we have modified our recommendations to the following:

- 1. Operation of the nine of the thirteen mine rock cells (HC1, HC2, HC3, HC5, HC8, HC9, HC11, HC12 and HC13) should be terminated.
- 2. Four of the mine rock cells (HC4, HC6, HC7 and HC10) should be continued at a reduced monitoring frequency. These cells represent the main mine rock types and have either elevated loads of sulphate, and/or zinc. As well, current indications are that three of the cells (HC4, HC7 and HC10) will exhaust their NP well in advance of sulphide exhaustion. The cells should continue to be flushed on a weekly cycle as per current procedures. The leachate should be analysed every fourth cycle for the same water quality parameters as per the current procedure. The results of these tests should be reviewed after six months.
- 3. The three ore cells (HC14 to HC16) should be terminated.
- 4. DMS float cells HC17, HC18 and HC19 should be shut down.
- 5. Two of the three NP-depleted ore cells (HC20 and HC22) should be shut down. However, Cell HC21 should continue operation for another 20 weeks and the results reviewed at that time.

Wolverine Project Humidity Cell Recommendations Yukon Zinc Corporation November 19, 2008



6. Paste backfill cells (T1 and T2) should be continued for another 20 weeks to observe the notable decreases in sulphate and metals loads. The results should be reviewed at that time.

The terminated cells should be shut down using the standard MEND shut down procedure and the results from that shut down reported as a final report on those cells.

AMEC's recommended actions are summarized in the following table.

Summary of Recommended Actions

| Cell | Description | Recommended Action |
|------|-----------------------|---------------------------------|
| HC1 | Siliceous Siltstone-2 | Terminate |
| HC2 | EXMT | Terminate |
| HC3 | Footwall Rhyolite-2 | Terminate |
| HC4 | Footwall Rhyolite-3 | Continue at reduced frequency |
| HC5 | EXCP-2 | Terminate |
| HC6 | EXCP-3 | Continue at reduced frequency |
| HC7 | Argillite-2 | Continue at reduced frequency |
| HC8 | Argillite-4 | Terminate |
| HC9 | A083503 | Terminate |
| HC10 | A083529 | Continue at reduced frequency |
| HC11 | A083504 | Terminate |
| HC12 | A083505 | Terminate |
| HC13 | A083511 | Terminate |
| HC14 | Wolverine Feed Ore | Terminate |
| HC15 | Hump Feed Ore | Terminate |
| HC16 | Lynx Feed Ore | Terminate |
| HC17 | Wolverine Float | Terminate |
| HC18 | Hump Float | Terminate |
| HC19 | Lynx Float | Terminate |
| HC20 | Wolverine Ore | Terminate |
| HC21 | Hump Ore | Continue Operation for 20 weeks |
| HC22 | Lynx Ore | Terminate |
| T1 | Backfill Tailings | Continue Operation for 20 weeks |
| T2 | Backfill Tailings | Continue Operation for 20 weeks |

Wolverine Project Humidity Cell Recommendations Yukon Zinc Corporation November 19, 2008



Closure

The findings and recommendations presented in this letter are based on laboratory analyses and information provided by the Client. If conditions are encountered that appear to be different from those shown and described in this report, or if the assumptions stated herein are not in keeping with the proposed project, this office should be notified in order that the recommendations can be reviewed and adjusted, if necessary. Field conditions, by their nature, can be highly variable across a site. A contingency should always be included in any project to allow for the possibility of condition variations, which may result in modification of the design and construction procedures. This report was prepared exclusively for Yukon Zinc Corporation and their agents, for the proposed project as described in the report. The data and recommendations provided herein should not be used for any other purpose, or by any other parties, without review and advice from qualified personnel. The findings and recommendations of this report were prepared in accordance with generally accepted professional scientific principles and practice. No other warranty, expressed or implied, is given.

We trust this meets your needs at this time. Should you have any questions, please do not hesitate to contact the undersigned.

Steve Sibbick, M.Sc., P.Geo. Senior Associate Geochemist

C. James Warren, PhD., P.Geo. P.Ag. Senior Review