

Ground Magnetics Survey for Sourdough Resources

MAG Project, Yukon
MES GEOPHYSICS

JOB # 11P112

Date 2011	Crew 1 Walk Mag D.Bruce							Crew 2 Walk Mag R.Laver							Summary				Production		Notes			
	Line	St From	St To	Coverage Metres	Repeat Metres	Total Metres	Billable Production	Line	St From	St To	Coverage Metres	Repeat Metres	Total Metres	Billable Production	Total New Metres	Total Repeat	Total Metres	Billable Standby	Non Billable S/B	# Days		# Man Days		
110909																				1.0		-RL and DB demobe from Castilian camp late afternoon		
110910																				1.0		-day off in Whitehorse -picked up truck in afternoon		
110911	6701700	576500	577500	1000	0	1000		6701800	577000	577500	500	0	500		1500	0	1500			1.0	2.0	-scouted grid access		
	6701500	575900	577800	1700	0	1700		6701600	576200	577800	1400	0	1400		3100	0	3100						-setup base	
	6701300	575900	577800	1700	0	1700		6701400	575900	577800	1700	0	1700		3400	0	3400							-gap in line 6701800 due to lakt
	6701100	575800	577800	1800	0	1800		6701200	575900	577800	1700	0	1700		3500	0	3500							-skirted around lake at east end of line 6701100
						6200		6200						5300		5300								
110912	6700900	575700	577800	1900	0	1900		6701000	575800	577800	1800	0	1800		3700	0	3700			1.0	2.0	-walk in to grid from highway		
	6700700	575700	577800	1900	0	1900		6700800	575700	577800	1900	0	1900		3800	0	3800							-skirting ponds and gap on line 6701000
	6700500	575100	577500	2400	0	2400		6700600	575700	577800	1900	0	1900		4300	0	4300							-skirting ponds on line 6700900
	6700300	575100	577500	2400	0	2400		6700400	575100	577500	2400	0	2400		4800	0	4800							
						8600		8600						8000		8000								
110913	6700100	575000	577500	2500	0	2500		6700200	575000	577500	2500	0	2500		5000	0	5000			1.0	2.0	-walked in to grid from highway		
	6699900	574900	577500	2600	0	2600		6700000	575000	577500	2500	0	2500		5100	0	5100							
	6699700	574900	577500	2600	0	2600		6699800	574900	577500	2600	0	2600		5200	0	5200							
	6699500	574800	577500	2700	0	2700		6699600	574900	577500	2600	0	2600		5300	0	5300							
						10400		10400						10200		10200								
110914	6699300	575100	575700	600	0	600		6699400	574800	575700	900	0	900		1500	0	1500			1.0	2.0	-heading error test 6701700 576650 - 576750 (100m)		
	6699200	575300	575700	400	0	400		6699400	576200	577500	1300	0	1300		1700	0	1700							-576700 6701600 - 6701700 (100m)
	575500	6699200	6700500	1300	0	1300		6699300	576500	577500	1000	0	1000		2300	0	2300							-three NS tie lines done: 575500E, 576000, 577000
	576000	6699500	6701500	2000	0	2000		6699200	576700	577500	800	0	800		2800	0	2800							-survey complete
								577000	6699200	6701800	2600	0	2600		2600	0	2600							-packed up equipment for shipping
						4300		4300						6600		6600								
110915																				1.0				-D.Bruce demobe to St John's -R.Laver demobe to Nanaimo
SUM						D.Bruce 29500							R.Laver 30100	59600	0	59600	0.0	3.0	4.0	8.0				

SUMMARY STATS

Survey Total KM	59.6
Surveyed KM	59.6
Percent Complete	100.0
Production Man Days	8.0
Average Daily Production / km/day	7.5
Man Days Remaining	0.0
Production Days Remaining	0.0

** (includes 5.9km of NS tielines, 53.7km EW grid lines)